

PROCUREMENT PLAN
Second Eastern Indonesia Region Transport Project (EIRTP-2)
as of AWP 2 & 3
16-Jun-08

CIVIL WORKS				BIDDING PROCESS																				
No.	Province/ Inter-Urban / Kab	Procurement Method	Allocated Amount Cost Program or EE		Prior / Post Review	Package No.	Name of Link	Design		Bidding Document Incl. Design		Invitation for Bids Date	Bid Opening Date	Bid Evaluation Report		Contract Signature Date	Contract Amount USD / IDR		Nat./Prov./ Kab./Kota	Supplier/ Contractor Name	Contract No.	CP/DP (days)	Completion Date	
			1 USD = IDR 9,100					Submitted Date	Appr'd /NOL Date	Submitted Date	NOL Date			Request Date	Appr'd /NOL Date		Original	USD						IDR(x1000)
			USD	IDR(x1000)																				
ICB Prior Review for C.Works																								
1	Kalbar/IU	ICB	3,400,055	30,940,500	Prior	EIB-164 G	Sei Duri-Singawang	20-Aug-07	3-Sep-07	20-Aug-07	3-Sep-07	14-Dec-07	14-Feb-08	27-Mar-08	3-Apr-08	13-Jun-08			Nat. Road			360	8-Jun-09	
2	Kalbar/Prov	ICB	5,015,418	45,640,300	Prior	EIPB-139 A	Singawang-Sambas	20-Aug-07	3-Sep-07	20-Aug-07	3-Sep-07	14-Dec-07	5-Feb-08	15-May-08	23-May-08	4-Jun-08	Rp	40,223,003,000	Prov. Road	PT Mahir Jaya		365	4-Jun-09	
3	Kalbar/Prov	ICB	4,279,198	38,940,700	Prior	EIPB-139 B	Tebas-Sambas	20-Aug-07	3-Sep-07	20-Aug-07	3-Sep-07	14-Dec-07	5-Feb-08	15-May-08	23-May-08	4-Jun-08	Rp	34,420,958,000	Prov. Road	PT Bangun Cipta		365	4-Jun-09	
4	Kalteng/Prov	NCB	4,832,088	43,972,000	Prior	EIB-172 G	Sampit-Samuda, Samuda-Ujungpandan	9-Nov-07	21-Nov-07	9-Nov-07	21-Nov-07	25-Feb-08	22-May-08	3-Jul-08	10-Jul-08	19-Sep-08			Prov. Roads			365	19-Sep-09	
5	NTB/IU	ICB	7,748,876	70,514,775	Prior	EIPB-141	Niki Niki-Noelmuti, etc.	11-Oct-07	29-Oct-07	11-Oct-07	29-Oct-07	14-Nov-07	7-Jan-08	4-Mar-08	8-Apr-08	6-May-08	Rp	69,555,069,803	Nat. Road	PT Waskita Karya		365	6-May-09	
6	Sulbar/IU	ICB	9,832,844	89,478,882	Prior	EIB-157	Kaluku-Topoyo, cs	5-Dec-07	8-Jan-08	5-Dec-07	8-Jan-08	29-Feb-08	16-May-08	27-Jun-08	4-Jul-08	13-Sep-08			Nat. Roads			390	8-Oct-09	
7	Sulbar/IU	ICB	4,871,334	44,329,135	Prior	EIB-165	Topoyo-Karosa, etc.	5-Dec-07	17-Dec-07	5-Dec-07	17-Dec-07	29-Feb-08	16-May-08	27-Jun-08	4-Jul-08	13-Sep-08			Nat. Road			390	8-Oct-09	
8	Sulbar/IU	ICB	5,757,042	52,389,082	Prior	EIPB-142	Baras-Pasangkayu, etc.	5-Dec-07	17-Dec-07	5-Dec-07	17-Dec-07	29-Feb-08	16-May-08	27-Jun-08	4-Jul-08	13-Sep-08			Nat. Road			390	8-Oct-09	
9	Sulsel/IU	ICB	8,189,365	74,523,225	Prior	EIB-166	Wotu-Masamba	25-Oct-07	2-Nov-07	25-Oct-07	2-Nov-07	24-Apr-08	5-Jun-08	17-Jul-08	24-Jul-08	3-Oct-08			Nat. Road			420	27-Nov-09	
10	Sulsel/IU	ICB	5,219,512	47,497,558	Prior	EIB-167	Makale-Bts. Cabdin Luwu Selatan	14-Nov-07	16-Apr-08	14-Nov-07	16-Apr-08	24-Apr-08	26-May-08	7-Jul-08	14-Jul-08	23-Sep-08			Nat. Road			390	18-Oct-09	
11	Sulsel/IU	ICB	4,617,593	42,020,092	Prior	EIB-168	Bts.Cabdin Wajo-Pareman	25-Oct-07	2-Nov-07	25-Oct-07	2-Nov-07	24-Apr-08	5-Jun-08	17-Jul-08	24-Jul-08	3-Oct-08			Nat. Road			365	3-Oct-09	
12	Maluku/IU	ICB	6,999,977	63,699,788	Prior	EIB-169	Kobisonta-Banggoi, etc.	31-Jan-08	12-Feb-08	31-Jan-08	12-Feb-08	26-Feb-08	9-Apr-08	11-Jun-08	18-Jun-08	7-Aug-08	Rp	75,920,243,000	Nat. Road	PT Waskita Karya		400	11-Sep-09	
13	Maluku/IU	ICB	7,438,196	67,687,583	Prior	EIB-170	Banggoi-Bula	31-Jan-07	12-Feb-08	31-Jan-07	12-Feb-08	26-Feb-08	9-Apr-08	11-Jun-08	18-Jun-08	7-Aug-08	Rp	81,150,917,000	Nat. Road	PT Adhi Karya, JO		365	7-Aug-09	
NCB Prior Review (≥ USD 1 million)																								
1	Kalteng/Kab	NCB	1,246,857	11,346,400	Prior	EIB-159	Ampah-Awang	9-Nov-07	21-Nov-07	9-Nov-07	21-Nov-07	29-Feb-08	1-Apr-08	9-Jun-08	16-Jun-08	30-Jul-08	Rp	10,102,100,000	Barito Timur	PT Tamako Raya Perdana		330	25-Jun-09	
2	Kalsel/Kab	NCB	1,211,022	11,020,300	Prior	EIB-178	Halong-Gunung Riut, etc.	9-Nov-07	21-Nov-07	9-Nov-07	21-Nov-07	12-May-08	16-Jun-08	28-Jul-08	4-Aug-08	14-Oct-08			Balangan			365	14-Oct-09	
3	NTB/U	NCB	1,773,264	16,136,702	Prior	EIPB-123	Jl. Sutami, etc.	25-Oct-07	1-Nov-07	25-Oct-07	1-Nov-07	5-Dec-07	14-Jan-08	31-Mar-08	17-Apr-08	5-May-08	Rp	18,296,507,621	Nat. Roads	PT Adhi Karya, JO	05-23/EIPB-123/RB/A/4744/0508	180	1-Nov-08	
4	NTB/Kab	NCB	1,354,790	12,328,586	Prior	EIPB-124	Sp.Latonda-SP.Kadindi	7-Nov-07	16-Nov-07	7-Nov-07	16-Nov-07	21-Jan-08	20-Feb-08	2-Apr-08	9-Apr-08	19-Jun-08			Dompu			270	16-Mar-09	
5	NTT/Kab	NCB	1,439,903	13,103,120	Prior	EIPB-145	Amol-Manamas, etc.	31-Mar-08	18-Apr-08	31-Mar-08	18-Apr-08	8-May-08	12-Jun-08	24-Jul-08	31-Jul-08	10-Oct-08			Timor Tengah Utara			240	7-Jun-09	
6	Kalteng/Prov	NCB	2,029,780	18,471,000	Prior	EIB-171	Ampah-Buntok	9-Nov-07	21-Nov-07	9-Nov-07	21-Nov-07	25-Feb-08	27-Mar-08	8-May-08	15-May-08	25-Jul-08			Prov. Roads			365	25-Jul-09	
7	Sulteng/Prov	NCB	2,042,658	18,588,184	Prior	EIB-137	Balingara-Bunta	29-Sep-06	3-Oct-06	29-Sep-06	3-Oct-06	30-Jan-07	6-Mar-07	16-Jul-07	25-Jul-07	15-Aug-07	Rp	13,799,708,901	Prov. Road	PT Bumi Karsa	01-52/EIB-137/RB/B/4744/0807	420	8-Oct-08	
8	Sulteng/Prov	NCB	2,447,872	22,275,639	Prior	EIB-173	Pape-Tomata	7-Nov-07	16-Nov-07	7-Nov-07	16-Nov-07	5-Dec-07	17-Jan-08	28-Feb-08	6-Mar-08	16-May-08			Prov. Roads			360	11-May-09	
9	Sulteng/Prov	NCB	2,218,580	20,189,075	Prior	EIP-142	Palupi-Bangga	25-Oct-07	1-Nov-07	25-Oct-07	1-Nov-07	5-Dec-07	17-Jan-08	28-Feb-08	6-Mar-08	16-May-08			Prov. Roads			360	11-May-09	
10	Sulteng/Kab	NCB	1,035,465	9,422,730	Prior	EIPB-133	Babatona-Pem. Trans	11-Oct-07	25-Oct-07	11-Oct-07	25-Oct-07	25-Oct-07	14-May-08	13-Jun-08	25-Jul-08	1-Aug-08	11-Oct-08			Donggala			360	6-Oct-09
11	Sulteng/Kab	NCB	1,388,684	12,637,027	Prior	EIB-143	Air Terang-Modo	11-Oct-07	25-Oct-07	11-Oct-07	25-Oct-07	23-Apr-08	5-Jun-08	17-Jul-08	24-Jul-08	3-Oct-08			Buol			360	28-Sep-09	
12	Sulteng/Kab	NCB	1,560,518	14,200,718	Prior	EIP-136	Suli-Puliksari	14-Nov-07	27-Nov-07	14-Nov-07	27-Nov-07	25-Feb-08	1-Apr-08	12-May-08	22-May-08	30-Jul-08	Rp	13,114,180,000	Parigi Moutong	PT Mahir Jaya Makahakam Jaya		360	25-Jul-09	
13	Sulsel/IU	NCB	954,815	8,688,820	Prior	EIP-130	Maros-Bcd. Bone Barat	11-Oct-07	25-Oct-07	11-Oct-07	25-Oct-07	24-Apr-08	24-May-08	5-Jul-08	12-Jul-08	21-Sep-08			Nat. Roads			150	18-Feb-09	
14	Sulsel/IU	NCB	1,570,054	14,287,490	Prior	EIB-133	Tarumpake-Bts.Luwu Selatan	11-Oct-07	25-Oct-07	11-Oct-07	25-Oct-07	24-Apr-08	24-May-08	5-Jul-08	12-Jul-08	21-Sep-08			Nat. Roads			210	19-Apr-09	
15	Sulsel/Prov	NCB	1,003,793	9,134,514	Prior	EIBR-108	S. Solo Bridge	11-Feb-08	21-Feb-08	11-Feb-08	21-Feb-08	24-Apr-08	11-Jun-08	23-Jul-08	30-Jul-08	9-Oct-08			Prov. Roads			300	5-Aug-09	
16	Sultra/Prov	NCB	2,170,104	19,747,945	Prior	EIPB-144	Pasarwajo-Matanauwe, etc.	14-Nov-07	28-Nov-07	14-Nov-07	28-Nov-07	16-Jun-08	18-Jul-08	29-Aug-08	5-Sep-08	15-Nov-08			Prov. Roads			330	11-Oct-09	
17	Sulsel/Kab	NCB	1,038,893	9,453,923	Prior	EIB-145	Pamanjangan-Btg.Gajah	7-Nov-07	16-Nov-07	7-Nov-07	16-Nov-07	10-Apr-08	14-May-08	25-Jun-08	2-Jul-08	11-Sep-08			Maros			270	8-Jun-09	
18	Sulsel/Kab	NCB	1,214,850	11,055,138	Prior	EIB-183	Karampuang-Hila Hila, etc.	14-Nov-07	27-Nov-08	14-Nov-07	27-Nov-08	24-Dec-07	31-Jan-08	24-Apr-08	4-Jun-08	4-Jul-08			Bulukumba	PT. Harfia Graha P, PT Sabar Jaya Pratama JO		365	4-Jul-09	
19	Maluku/IU	NCB	2,787,363	25,365,000	Prior	EIPB-143	Besi-Wahai	18-Sep-07	1-Oct-07	18-Sep-07	1-Oct-07	11-Oct-07	27-Nov-07	24-Jan-08	12-Feb-08	21-Feb-08	Rp	28,647,182,000	Nat. Roads	PT. Sinar Sama Sejati, JO	01-60/EIPB-143/RB/A/4744/0208	360	15-Feb-09	
20	Maluku/IU	NCB	2,679,863	24,386,755	Prior	EIB-134	Mako-Namrole	4-Jan-08	23-Jan-08	4-Jan-08	23-Jan-08	8-Feb-08	13-Mar-08	6-Jun-08	16-Jun-08	11-Jul-08	Rp	30,340,188,000	Nat. Roads	PT Modern Widya Technical		360	6-Jul-09	
21	Maluku/Prov	NCB	2,158,962	19,646,553	Prior	EIP-132	Langgur-Danar	28-Sep-07	24-Oct-07	28-Sep-07	24-Oct-07	29-Jan-08	4-Mar-08	15-Apr-08	22-Apr-08	2-Jul-08			Prov. Road			365	2-Jul-09	
22	Maluku/Prov	NCB	1,626,363	14,799,902	Prior	EIBR-106	Morela-Liang & Bridges	28-Sep-07	24-Oct-07	28-Sep-07	24-Oct-07	29-Jan-08	4-Mar-08	22-May-08	30-May-08	2-Jul-08	Rp	16,203,982,000	Prov. Road	PT Nindya Karya		300	28-Apr-09	
23	Ijabar/Prov	NCB	2,224,780	20,245,496	Prior	EIB-141	Sorong-Seget	29-Sep-06	5-Oct-06	29-Sep-06	5-Oct-06	6-Aug-07	6-Sep-07	5-Nov-07	16-Nov-07	26-Nov-07	Rp	21,925,073,000 (Rp 18,000,000,000 from Loan-APBD & Rp 3,925,073,000 fr APBD-Prov. Budget FY 08)	Prov. Road	PT Brantas Abipraya	01-33/EIB-141/RB/B/4744/1107	360	20-Nov-08	
24	Ijabar/Kab	NCB	1,108,963	10,091,567	Prior	EIB-152	Rangkedak-Tetar	8-May-08	19-May-08	8-May-08	19-May-08	23-May-08	24-Jun-08	5-Aug-08	12-Aug-08	22-Oct-08			Fakfak			240	19-Jun-09	
25	Papua/Prov	NCB	2,394,092	21,786,234	Prior	EIB-174	Kimibay-Napan	18-Apr-08	24-Apr-08	18-Apr-08	24-Apr-08	16-May-08	18-Jun-08	30-Jul-08	6-Aug-08	16-Oct-08			Prov. Roads			300	12-Aug-09	
26	Papua/Prov	NCB	1,922,900	17,498,393	Prior	EIB-190	Waena-Arso V	5-Mar-08	1-Apr-08	5-Mar-08	1-Apr-08	12-May-08	11-Jun-08	23-Jul-08	30-Jul-08	9-Oct-08			Prov. Roads			300	5-Aug-09	
27	Papua/Kab	NCB	1,748,313	15,909,651	Prior	EIB-155	Kenyapa-Waghetete	5-Mar-08	1-Apr-08	5-Mar-08	1-Apr-08	16-May-08	17-Jun-08	29-Jul-08	5-Aug-08	15-Oct-08			Paniai			300	11-Aug-09	
28	Papua/Kab	NCB	1,241,889	11,301,193	Prior	EIB-148	Sp.II Legari-Sp.IV Legari	18-Apr-08	24-Apr-08	18-Apr-08	24-Apr-08	2-May-08	12-Jun-08	24-Jul-08	31-Jul-08	10-Oct-08			Nabire			240	7-Jun-09	
29	Papua/Kab	NCB	1,321,025	12,021,330	Prior	EIB-189	Korem-Yenggarbun	18-Apr-08	24-Apr-08	18-Apr-08	24-Apr-08	8-May-08	10-Jun-08	22-Jul-08	29-Jul-08	8-Oct-08			Biak Numfor			240	5-Jun-09	
30	Papua/Kab	NCB	2,801,900	25,497,287	Prior	EIP-143	Kumbe-Salor III	5-Mar-08	1-Apr-08	5-Mar-08	1-Apr-08	15-Apr-08	16-May-08	27-Jun-08	4-Jul-08	13-Sep-08			Merauke			300	10-Jul-09	

