

# Procurement Plan

## April 6, 2016

### I. General

1. **Project information:** The Infrastructure Reconstruction and Improvement Project in Vanuatu. The implementation agency is the Ministry of Infrastructure and Public Utilities (MIPU).
2. **Bank's approval Date of the procurement Plan - [to be added]**
3. **Date of General Procurement Notice: [to be added]**
4. **Period covered by this procurement plan:** First 18 months of implementation, Sep.16–Apr. 18

### II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Procurement Methods	Procurement Method Thresholds	Prior Review Thresholds
<b>Goods:</b>		
International Competitive Bidding (ICB)	≥US\$500,000	All contracts subject to prior review.
Shopping	<US\$500,000	First shopping contract subject to prior review.
Direct Contracting		All contracts subject to prior review
<b>Works:</b>		
International Competitive Bidding or National Competitive Bidding (NCB)	≥US\$1,000,000	All contracts subject to prior review.
Shopping	<US\$1,000,000	First two shopping contracts subject to prior review.
Direct contracting	<US\$25,000	The first cycle of direct

Procurement Methods	Procurement Method Thresholds	Prior Review Thresholds
(Applicable to islands where IBCs are not available)		contracting is subject to prior review.

2. Reference to (if any) Project Operational/Procurement Manual: *The Project Operation Manual (POM) will be prepared by effectiveness of the project.*

3. Special Procurement Arrangements: *Small civil works contracts will be awarded through direct contracting at the early stage of the project on the islands where no competent contractors are currently available.*

#### 4. Procurement Packages with Methods and Time Schedule

Description	Procurement Package Number	Procurement Method	Prequal.	Review by Bank	Expected Bid Opening Date	Estimated Cost (US\$)
<b>Works</b>						
Reconstruction of Roads on AAA Island - Group 1 & 2 (2 contracts)	AAA-CW-01 and AAA-CW-02	Shopping	N	Prior	Sep-17 and Dec-17	\$50,000 each
Reconstruction of Roads on BBB Island - Group 1 & 2 (2 contracts)	BBB-CW-01 and BBB-CW-02	Shopping	N	Prior	Sep-17 and Dec-17	\$50,000 each
Reconstruction of Roads on CCC Island - Group 1 & 2 (2 contracts)	CCC-CW-01 and CCC-CW-02	Shopping	N	Prior	Sep-17 and Dec-17	\$50,000 each
Reconstruction of Roads on DDD Island - Group 1 & 2 (2 contracts)	DDD-CW-01 and DDD-CW-02	Shopping	N	Prior	Sep-17 and Dec-17	\$50,000 each
Reconstruction of Roads on EEE Island - Cycle 1&2(2-5 contracts)	EEE-CW-001 etc.	Direct Contracting	N	Prior/Post	Sep-17 and Dec-17	Up to \$25,000 each
Reconstruction of Roads on EEE Island - Cycle 1&2(2-5 contracts)	FFF-CW-001 etc.	Direct Contracting	N	Prior/Post	Sep-17 and Dec-17	Up to \$25,000 each
Reconstruction of School Buildings on Tanna Island - Group 1(four secondary schools)	GGG-Sch-01	ICB	N	Prior	Mar-17	\$3,000,000
Procurement of Vehicles	G-1	shopping	N	Prior	Oct 17	\$400,000

*Note: AAA, BBB.....GGG are the names of islands which are to be identified by the design and supervision consultants.*

### III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

Selection Methods	Applicability	Prior Review Thresholds
Firms (QCBS, QBS, LCS, CQS and SSS)	In accordance with World Bank Consulting Guidelines.	≥US\$100,000 (exception made to SSS, where all contracts under SSS subject to prior review).
Individuals		≥US\$200,000 (exception made to SSS, legal, FM and procurement related assignments, where all contracts are subject to prior review).

**2. Any Other Special Procurement Arrangements:** *The Project Manager of the Project Support Team will be employed prior to project effectiveness.*

**3. Consultancy Assignments with Selection Methods and Time Schedule**

Description	Selection Method	Review by Bank	Expected Award Date	Estimated Cost (US\$)
<b>Consultant Services</b>				
DS-01: Design and Supervision of Schools and Public Buildings	QCBS	Prior	Apr-17	\$1,200,000
DS-02: Design and Supervision for Roads	QCBS	Prior	Apr-17	\$3,000,000
SM-01: Sustainable Maintenance	CQS	Prior	Sep-16	\$250,000
IC-01: Project Manager	ICS	Prior	May-16	\$350,000
IC-02: Procurement Advisor	ICS	Prior	Jan-17	\$700,000
IC-03: Project Accountant	ICS	Prior	Jan-17	\$700,000
IC-04: Safeguards Specialist	ICS	Prior	Jan-17	\$700,000

**PROCUREMENT PLAN** Vanuatu : Vanuatu Infrastructure Reconstruction and Improvement Project

**General Information**  
 Country: Vanuatu Bank's Approval Date of the Original Procurement Plan: 2018-03-27  
 Project ID: P156505 Revised Plan Date(s): (comma delineated, leave blank if non 2021-04-28  
 Project Name: Vanuatu Infrastructure Reconstruction and Improvement Project GPN Date:  
 Loan / Credit No: IDA / 58470, IDA / D1220  
 Executing Agency(ies) Ministry of Infrastructure and Public Utilities

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
VU-MIPU-49141-CW-DIR / Malekula - Improvement to Baiwes Stream (Iramb) Crossing - IBC	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct					50,000.00	43,312.28	Signed					2018-02-16	2018-08-10	2018-07-25	2018-12-19					2018-08-29	2018-12-28	2018-12-21		
VU-MIPU-49143-CW-DIR / Malekula - Improvement to Unua 5 Stream (Blacksand) Crossing - IBC	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct					50,000.00	0.00	Canceled					2018-02-16		2018-03-09						2018-07-22		2018-12-21		
VU-MIPU-49342-CW-RFB / Tanna - Lowara - Imafen Road Improvement - 1000M Fibre reinforced Concrete	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope				990,000.00	809,287.64	Completed							2018-07-07	2018-10-03					2018-10-22	2018-12-07	2019-04-20		
VU-MIPU-49343-CW-RFB / Tanna Construction - White Grass Junction-Inakvat Road Improvement - Bridge and Culvert	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope				1,000,000.00	0.00	Canceled							2018-06-16						2018-09-28		2019-06-18		
VU-MIPU-51015-CW-RFB / Tongoa - Road Improvements - 1000M Fibre Reinforced Concrete	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope				990,000.00	654,028.60	Completed							2018-05-26	2019-02-14					2018-09-10	2019-07-28	2019-03-09		
VU-MIPU-49346-CW-RFB / Pentecost - Improvement to South Pentecost Road	IDA / 58470	Road Reconstruction & Improvement	Prior	Request for Bids	Open - National	Single Stage - One Envelope				2,109,560.00	3,988,778.79	Signed					2018-05-07	2019-07-14	2018-05-12	2019-07-17			2018-06-23	2019-09-30	2018-07-23	2020-01-31	2018-08-27	2020-02-10	2019-02-23
VU-MIPU-49344-CW-RFQ / Pentecost - Ranwadi Point Coastal Road - Retaining Wall - IBC1	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct					46,000.00	38,972.90	Signed					2018-03-20	2018-05-10	2018-04-04	2018-06-05					2018-04-30	2018-06-13	2018-10-23		
VU-MIPU-49345-CW-RFQ / Pentecost - Cooks Cave Coastal Road - Gabion Protection - IBC1	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct					47,000.00	39,751.78	Signed					2018-05-03	2018-05-10	2018-05-16	2018-05-16					2018-05-26	2018-06-13	2018-11-11		
VU-MIPU-49347-CW-RFQ / Pentecost - Vanwoki Hill - 100M Fibre Reinforced Concrete - IBC1	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct					49,500.00	42,492.89	Completed					2018-03-30	2018-05-10	2018-05-15	2018-05-16					2018-07-01	2018-07-11	2018-12-28		
VU-MIPU-61527-CW-DIR / Pentecost - Vanwoki Hill - 100M Fibre reinforced Concrete - IBC2	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct					49,500.00	42,492.89	Completed					2018-05-03	2018-05-04	2018-06-18	2018-05-16					2018-08-04	2018-07-13	2019-01-31		
VU-MIPU-61528-CW-DIR / Pentecost - Vanwoki Hill - 100M Fibre reinforced Concrete - IBC3	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct					49,500.00	42,492.89	Completed					2018-05-03	2018-05-04	2018-06-18	2018-05-16					2018-08-04	2018-07-13	2019-01-31		
VU-MIPU-61530-CW-DIR / Pentecost - Ranwadi Point Coastal Road - Retaining Wall - IBC2	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct					46,000.00	38,972.90	Signed					2018-05-03	2018-05-10	2018-05-18	2018-05-16					2018-06-13	2018-06-13	2018-10-23		
VU-MIPU-61531-CW-DIR / Pentecost - Ranwadi Point Coastal Road - Retaining Wall - IBC3	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct					46,000.00	38,972.90	Signed					2018-05-03	2018-05-10	2018-05-18	2018-05-16					2018-06-13	2018-06-13	2018-10-23		
VU-MIPU-61532-CW-DIR / Pentecost - Cooks Cave Coastal Road - Gabion Protection - IBC2	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct					47,000.00	39,398.26	Signed					2018-05-03	2018-05-10	2018-05-16	2018-05-16					2018-05-26	2018-06-13	2018-11-11		
VU-MIPU-51014-CW-RFB / West Epi Road Improvements - 800M Fibre Reinforced Concrete	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope				916,000.00	506,728.30	Completed							2018-05-12	2018-06-04					2018-08-27	2018-08-13	2019-02-23		
VU-MIPU-64914-CW-RFQ / Mangalihu steep Hill road Improvement - Construction of 950M of fibre reinforced concrete, including crossover drainage	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope				577,000.00	550,458.67	Completed							2018-07-03	2018-07-13					2018-10-18	2018-09-10	2019-04-16		
VU-MIPU-66141-CW-RFQ / Package 1: Schools - Efate - Eton and Ekipe	IDA / 58470	School Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope				384,000.00	621,757.16	Completed							2018-07-22	2018-07-02					2018-11-06	2018-10-15	2018-05-05		
VU-MIPU-70953-CW-DIR / Vanwoki Hill - 4th Contractor	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct					49,500.00	41,963.72	Completed					2018-07-23	2018-07-18	2018-09-07						2018-10-24	2018-07-13	2019-04-22		

VU-MIPU-76700-CW-RFQ / Schools - Package 3 - Construction of 1 double classroom at Eias Primary School and 2 double classrooms at Maumau Primary School	IDA / 58470	School Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope															2018-09-08	2018-08-27									2018-11-22	2018-12-06	2019-05-21							
VU-MIPU-76702-CW-RFQ / Public Buildings - Package 1 - Catering Building	IDA / 58470	Public Building Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope																2018-09-07	2018-09-13									2018-11-21	2018-12-13	2019-05-20						
VU-MIPU-86186-CW-RFQ / Remediation of Public Buildings in Pt Vila Area - Package 2	IDA / 58470	Public Building Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope																	2018-11-20	2018-11-14									2019-03-05	2019-03-18	2019-09-01					
VU-MIPU-86189-CW-RFQ / Schools - Package 2 - Construction of School Buildings at Nguna, Pele, and Emau	IDA / 58470	School Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope																	2018-11-21	2018-11-05									2019-03-06		2019-09-02					
VU-MIPU-87085-CW-RFQ / Schools Package 4: Epi Island, Bonkovo, Lamenu, Akama, and Mafiau Primary Schools	IDA / 58470	School Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope																		2018-12-14	2018-12-18									2019-05-01	2019-03-04	2019-10-28				
VU-MIPU-93187-CW-DIR / Malekula - Patven Stream - 3 cell Box Culvert	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct																				2018-12-28	2018-08-10	2019-06-05	2018-12-19							2019-07-10	2018-12-28	2019-11-01			
VU-MIPU-93188-CW-DIR / Malekula - Install gabions and Reinforce Culvert - Tembibi Stream	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct																					2018-12-28	2018-08-10	2019-01-18	2018-12-19							2019-06-02	2019-01-10	2019-11-01		
VU-MIPU-93381-CW-DIR / Malekula IBC IW Construction of 4 Cell Box Culvert - Tembibi Stream	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct																					2018-12-31	2018-08-10	2019-01-21	2018-12-19							2019-06-05	2019-01-10	2019-11-04		
VU-MIPU-99666-CW-DIR / Abym Road Improvements - BOM FRC Sesivi - IBC1	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct																						2019-02-08	2019-01-25	2019-07-17	2019-03-06							2019-08-21	2019-03-25	2019-12-13	
VU-MIPU-99667-CW-DIR / Ambym Road Improvement - BOM FRC Sesivi - IBC 2	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct																						2019-02-08	2019-01-25	2019-07-17	2019-03-05							2019-08-21	2019-03-25	2019-12-13	
VU-MIPU-99668-CW-DIR / Ambym Road Improvement - BOM FRC Sesivi - IBC 3	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct																						2019-02-08	2019-01-25	2019-07-17	2019-03-06							2019-08-21	2019-03-25	2019-12-13	
VU-MIPU-99669-CW-DIR / Abym Road Improvement - 240M Concrete Drain - Sesivi - IBC 4	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct																						2019-02-08	2019-01-25	2019-07-17	2019-03-06							2019-08-21	2019-03-25	2019-12-13	
VU-MIPU-99670-CW-DIR / Paama Road Improvements - Lionessa Hill - BOM FRC - IBC 1	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct																						2019-02-08	2019-01-25	2019-07-17	2019-03-06							2019-08-21	2019-03-25	2019-12-13	
VU-MIPU-99671-CW-DIR / Paama Road Improvements - Fiong Hill - 180 M FRC - IBC 2	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct																						2019-02-08	2019-01-25	2019-07-17	2019-03-06							2019-08-21	2019-03-25	2019-12-13	
VU-MIPU-99673-CW-DIR / Paama Road Improvements - Taue Hill 1 - 180 M FRC IBC 3	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct																						2019-02-08	2019-01-25	2019-07-17	2019-03-06							2019-08-21	2019-03-25	2019-12-13	
VU-MIPU-99674-CW-DIR / Paama Road Improvements - Taue Hill2 - 180 M FRC - IBC 4	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct																						2019-02-08	2019-01-25	2019-07-17	2019-03-12							2019-08-21	2019-03-25	2019-12-13	
VU-MIPU-103162-CW-RFQ / Remediation of METEO and MIPU Buildings	IDA / 58470	Public Building Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope																						2019-03-19	2019-03-17									2019-06-02	2019-04-26	2019-11-29
VU-MIPU-103164-CW-RFQ / Schools Package 8: Construction of School Buildings at Malawa, Ere, Nottage, and Nawarone Primary Schools, Tongoa Island	IDA / 58470	School Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope																						2019-03-04	2019-03-13									2019-06-17	2019-04-25	2020-03-13
VU-MIPU-104248-CW-DIR / Pentecost - Improve Resilience of Bay Omo to Ranapar Road with FRC & drainage - IBC1	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct																						2019-03-05	2019-02-24	2019-04-20	2019-03-06							2019-07-17	2019-03-15	2020-01-13	
VU-MIPU-104249-CW-DIR / Pentecost - Improve resilience of Bay Omo to Ranapar Road with FRC & drainage - IBC2	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct																						2019-03-05	2019-02-24	2019-04-20	2019-03-06							2019-07-17	2019-03-15	2020-01-13	
VU-MIPU-99664-CW-RFQ / Schools - Package 2 - Construction of School Buildings at Nguna, Pele, and Emau - Re-quote	IDA / 58470	School Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope																						2019-02-16	2019-03-07									2019-06-01	2019-04-11	2019-11-28
VU-MIPU-111874-CW-RFQ / Schools Package 5 - Nakukasana, Nuakwau, and Greenhill Primary Schools	IDA / 58470	School Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope																						2019-05-05	2019-04-30									2019-08-30	2019-06-27	2020-05-26

VU-MIRU-111890-CW-RFQ / Tama – Inake Hill Road Improvement – 348M FRC	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage – One Envelope			395,830.00	459,927.25	Completed						2019-05-15	2019-05-15						2019-08-30	2019-06-28	2020-02-26					
VU-MIRU-109874-CW-RFQ / Iakey Road Improvement – FRC	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage – One Envelope			832,000.00	971,111.28	Completed						2019-05-01	2019-05-03						2019-08-16	2019-06-28	2020-02-12					
VU-MIRU-120263-CW-RFQ / Schools – Package 9 – Elate – Kawenu Primary School	IDA / 58470	School Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage – One Envelope			295,000.00	403,965.69	Signed						2019-07-31	2020-04-23						2019-11-13	2020-04-23	2020-05-11					
VU-MIRU-120264-CW-RFQ / Public Buildings – Eromango – Construction of new Dispensary facilities on 3 sites	IDA / 58470	Public Building Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage – One Envelope			952,000.00	866,773.13	Signed						2019-08-13	2019-10-29						2019-11-26	2020-01-06	2020-05-24					
VU-MIRU-120889-CW-RFB / Schools – Package 11 – Anetiym – Teuju High School	IDA / 58470	School Reconstruction & Improvement	Prior	Request for Bids	Open – National	Single Stage – One Envelope			2,514,286.00	2,452,860.43	Signed						2019-10-11	2019-09-29	2019-10-16	2019-10-18				2019-11-27	2019-11-12	2020-01-08	2020-02-09	2020-02-13	2020-02-12	2020-08-11	
VU-MIRU-142138-CW-RFB / Improvements to Key Crossings – Bridges and Culverts	IDA / 58470	Road Reconstruction & Improvement	Prior	Request for Bids	Open – International	Single Stage – One Envelope			9,500,000.00	0.00	Canceled						2019-10-23	2019-12-05	2020-01-08				2020-01-08					2020-03-18	2020-04-17	2020-05-22	2021-11-13
VU-MIRU-141863-CW-RFB / Package 10, Malekula – Lomva Junior High School	IDA / 58470	School Reconstruction & Improvement	Prior	Request for Bids	Open – National	Single Stage – One Envelope			2,414,285.71	3,464,270.80	Signed						2019-11-12	2019-11-25	2019-11-17	2020-01-14				2019-12-29	2020-02-17	2020-01-28	2020-07-14	2020-03-03	2020-07-12	2020-08-30	
VU-MIRU-146441-CW-RFB / Malekula – South Malekula Road Improvements	IDA / 58470	Road Reconstruction & Improvement	Prior	Request for Bids	Open – National	Single Stage – One Envelope			2,243,854.00	3,492,113.51	Signed						2019-11-22	2019-12-12	2019-11-27	2020-01-09				2020-01-08	2020-02-11	2020-02-07	2020-05-11	2020-03-13	2020-05-23	2021-06-13	
VU-MIRU-147064-CW-RFO / Geotechnical Investigations	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage – One Envelope			400,000.00	0.00	Canceled						2019-12-01	2019-12-03						2020-01-22						2020-03-07	
VU-MIRU-151094-CW-RFQ / Package 6 Health Buildings – Aligu and Bwatnapi	IDA / 58470	Public Building Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage – One Envelope			620,000.00	393,370.45	Signed						2019-12-23	2020-01-01						2020-04-06	2020-03-30	2020-11-17					
VU-MIRU-120262-CW-RFQ / Pentecost – Lesa-Lekasubu Road Improvements	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage – One Envelope			835,000.00	0.00	Canceled						2019-08-29							2019-12-14						2020-06-11	
VU-MIRU-153169-CW-RFQ / Pentecost – Penama Headquarters	IDA / 58470	Public Building Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage – One Envelope			178,000.00	182,402.24	Signed						2020-01-17	2020-02-10						2020-04-01	2020-03-30	2020-09-28					
VU-MIRU-153167-CW-RFB / Pentecost – North and Central Pentecost Road Improvements	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Bids	Open – National	Single Stage – One Envelope			1,048,000.00	0.00	Canceled						2020-01-17	2020-04-23	2020-01-22				2020-03-04	2020-04-17	2020-04-03	2020-06-12	2020-05-08		2020-11-26		
VU-MIRU-156583-CW-RFO / Package 19: Futuna – Ishia Primary School	IDA / 58470	School Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage – One Envelope			489,500.00	508,348.90	Signed						2020-02-05	2020-02-10						2020-05-22	2020-07-14	2020-11-18					
VU-MIRU-172973-CW-RFQ / Public Buildings – Pentecost – Construction of New Dispensary facilities on Aligu and Loltonp.	IDA / 58470	Public Building Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage – One Envelope			620,000.00	574,712.45	Signed						2020-05-20	2020-05-15						2020-07-15	2020-07-22	2021-01-11					
VU-MIRU-174514-CW-RFQ / Shepherds Schools	IDA / 58470	School Reconstruction & Improvement	Post	Request for Bids	Open – National	Single Stage – One Envelope			1,368,000.00	0.00	Canceled						2020-05-27	2020-05-27	2020-06-01	2020-05-26				2020-07-13	2020-06-10	2020-08-12	2020-08-17	2020-09-16	2021-03-15		
VU-MIRU-175748-CW-RFQ / Eromango – Dillons Bay FRC Pavement	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage – One Envelope			714,000.00	771,660.04	Signed						2020-06-05	2020-05-25						2020-07-31	2020-09-02	2021-07-30					
VU-MIRU-153167-CW-RFB-2 / Pentecost – North and Central Pentecost Road Improvements	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Bids	Open – National	Single Stage – One Envelope			1,400,000.00	1,727,735.27	Signed						2020-06-21	2020-06-23	2020-06-26				2020-08-07	2020-08-11	2020-09-06	2020-09-29	2020-10-11	2020-10-19	2021-05-01		
VU-MIRU-184856-CW-RFB / Paama Primary Schools	IDA / 58470	School Reconstruction & Improvement	Post	Request for Bids	Open – National	Single Stage – One Envelope			1,000,000.00	887,074.88	Signed						2020-07-20	2020-08-03	2020-07-25	2020-08-24				2020-09-05	2020-08-19	2020-10-05	2020-12-16	2020-11-09	2020-12-18	2021-05-08	
VU-MIRU-190334-CW-Dir / Improvement to Biwen Stream (Nerambi) Repairs	IDA / 58470	Road Reconstruction & Improvement	Post	Direct Selection	Direct	Single Stage – One Envelope			26,660.00	27,522.93	Signed						2020-08-26	2020-08-27	2020-09-05	2020-08-25				2020-09-24	2020-09-14	2021-01-16					
VU-MIRU-190922-CW-RFQ / Epi – Drainage Improvements	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage – One Envelope			662,000.00	910,202.08	Signed						2020-09-09	2020-09-08						2020-11-04	2020-12-11	2021-04-21					
VU-MIRU-192664-CW-RFB / Lot 1 Package 13 Ambrym Island Schools and Lot 2 Package 6 – Shepherds Schools or Combination of Lots 1 and 2	IDA / 58470	School Reconstruction & Improvement	Prior	Request for Bids	Open – International	Single Stage – One Envelope			3,500,000.00	3,433,246.46	Signed						2020-09-11	2020-09-14	2020-09-16	2020-10-27				2020-10-28	2020-11-13	2020-11-11	2021-01-10	2020-11-30	2021-01-11	2022-03-30	
VU-MIRU-194803-CW-RFQ / Package 7 Ministry of Health Buildings – Pentecost – Abawantura, Ledunvisi, Point Cross and Mekisi	IDA / 58470	Public Building Reconstruction & Improvement	Post	Request for Quotations	Open – National	Single Stage – One Envelope			1,000,000.00	0.00	Canceled						2020-09-22							2021-01-01						2022-01-01	
VU-MIRU-195087-CW-RFB / Package 7 Ministry of Health Buildings – Pentecost – Abawantura, Ledunvisi, Point Cross and Mekisi	IDA / 58470	Public Building Reconstruction & Improvement	Post	Request for Bids	Open – National	Single Stage – One Envelope			1,000,000.00	0.00	Canceled						2020-09-18	2020-10-13	2020-09-23	2020-10-12				2020-11-04	2020-12-04	2021-01-08				2022-01-08	

VU-MIPU-200815-CW-RFQ / Package 10 Estate - PWD Shea Headquarters	IDA / 58470	Public Building Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope				300,000.00	567,949.67	Signed							2020-10-25	2021-01-27					2021-01-08	2021-02-08	2021-07-07
VU-MIPU-195087-CW-RFB-2 / Package 7 Ministry of Health Buildings - Pentecost - Abwaturora, Ledunvisi, Point Cross and Melesi	IDA / 58470	Public Building Reconstruction & Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,000,000.00	0.00	Canceled				2020-11-03	2020-11-09	2020-11-08			2020-12-20	2021-01-10	2021-01-19	2020-12-21	2021-02-23		2022-02-23
VU-MIPU-202611-CW-RFQ / West Ambrym Road Improvements Package 1	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope				126,000.00	0.00	Under Implementation							2020-11-08	2021-02-22					2021-01-03		2021-07-02
VU-MIPU-202612-CW-RFQ / West Ambrym Road Improvements Package 2	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope				125,000.00	0.00	Pending Implementation							2020-11-08						2021-01-03		2021-07-02
VU-MIPU-213108-CW-DR / Package 7 Ministry of Health Buildings - Abwaturora, Melesi, Ledunvisi and Point Cross	IDA / 58470	Public Building Reconstruction & Improvement	Prior	Direct Selection	Direct	Single Stage - One Envelope				1,000,000.00	0.00	Canceled				2021-01-12	2021-03-01	2021-01-17	2021-03-10						2021-02-07		2022-02-07
W1-01-17 / Tanna Kingcross Road Improvement - FRC	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope				894,247.21	0.00	Pending Implementation							2017-11-15						2018-01-10		2018-07-09
W1-02-17 / Tanna Kingcross Road Improvement - Bitumen	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,927,712.64	0.00	Pending Implementation							2017-11-03	2017-11-08				2017-12-20	2018-01-19	2018-02-23	2018-08-22

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
VU-MIPU-49156-CO-RFQ / Procurement of 3 Project Vehicles for Project Implementation and Technical Support	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope		105,000.00	111,234.77	Signed							2018-03-28	2018-03-19							2018-05-23	2019-03-04	2018-08-31	
VU-MIPU-49159-CO-RFQ / Office Renovation, Furniture and Fitout	IDA / D1220	Project Implementation & Technical Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		35,000.00	0.00	Canceled							2018-05-12								2018-07-17		2018-09-17	
VU-MIPU-128990-CO-RFQ / Purchase of 8160kg Monofilament Polypropylene Synthetic fibres for Concrete Road Construction	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope		75,000.00	86,868.84	Signed							2019-10-01	2019-09-02							2019-11-26	2019-10-22	2020-03-05	
VU-MIPU-220246-CO-RFQ / Purchase of 2 Four Wheel Drive Vehicles	IDA / 58470	Road Reconstruction & Improvement	Post	Request for Quotations	Limited	Single Stage - One Envelope		90,000.00	0.00	Under Implementation							2021-02-23	2021-02-26							2021-04-20		2021-07-29	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
VU-MIPU-49148-CS-CQS / Design and Documentation of Roads	IDA / 58470	Road Reconstruction & Improvement	Post	Consultant Qualification Selection	Open - National		195,500.00	280,680.52	Signed	2018-02-16	2018-02-23	2018-03-09		2018-04-22							2018-05-22	2018-05-04	2018-06-28	2018-05-07	2019-12-23		
VU-MIPU-54589-CS-CQS / Supervision of 2018-19 Road Works	IDA / 58470	Road Reconstruction & Improvement	Post	Consultant Qualification Selection	Open - National		409,000.00	601,152.75	Signed	2018-03-30	2018-05-15	2018-04-20		2018-06-03	2018-07-09						2018-07-03	2018-07-22	2018-08-01	2018-08-23	2019-12-11		
VU-MIPU-54876-CS-CQS / Design and Documentation of School Buildings	IDA / 58470	School Reconstruction & Improvement	Post	Consultant Qualification Selection	Open - National		140,000.00	0.00	Canceled	2018-05-11		2018-06-01		2018-07-15							2018-08-14		2018-09-18		2020-12-18		
VU-MIPU-54580-CS-INDV-2 / Survey and Documentation of School Buildings	IDA / 58470	School Reconstruction & Improvement	Post	Consultant Qualification Selection	Open - National		140,000.00	314,543.97	Signed	2018-06-28	2018-06-28	2018-07-19		2018-09-01	2018-10-06						2018-10-01	2019-01-30	2018-11-05	2019-03-12	2019-05-04		
VU-MIPU-70941-CS-CQS / Supervision of 2018-19 School Works	IDA / 58470	School Reconstruction & Improvement	Prior	Consultant Qualification Selection	Open - National		371,852.00	705,594.73	Signed	2018-07-23		2018-08-13		2018-09-26	2018-09-13						2018-10-26	2018-10-22	2018-11-30	2018-11-06	2019-05-29		
VU-MIPU-109873-CS-CQS / Design and Documentation of Bridges	IDA / 58470	Road Reconstruction & Improvement	Post	Consultant Qualification Selection	Open - International		493,104.00	490,666.00	Signed	2019-04-10	2019-04-08	2019-05-01		2019-06-14	2019-06-04						2019-07-14	2019-09-16	2019-08-18	2019-09-16	2021-09-17		
VU-MIPU-153168-CS-CQS / Supervision of Roads 2020-22	IDA / 58470	Road Reconstruction & Improvement	Post	Consultant Qualification Selection	Open - National		498,000.00	487,550.00	Signed	2020-01-09	2019-12-17	2020-01-30		2020-03-14	2020-01-01						2020-04-13	2020-01-30	2020-05-12	2020-02-13	2022-02-21		
S2-05-18 / Supervision of 2018/19 Public Building Works	IDA / D1220	Public Building Reconstruction & Improvement	Post	Consultant Qualification Selection	Open - National		713,701.79	0.00	Pending Implementation	2018-05-02		2018-05-23		2018-07-06							2018-08-05		2018-09-09		2019-03-08		

VU-MIPU-228968-CS-CQS / Supervision of 2021-2022 School Works and Public Building Works	IDA / 58470	School Reconstruction & Improvement	Post	Consultant Qualification Selection	Open - National		338,333.33	0.00	Pending Implementation	2021-04-13	2021-04-13	2021-04-16							2021-04-27	2021-04-30	2022-04-30
---	-------------	-------------------------------------	------	------------------------------------	-----------------	--	------------	------	------------------------	------------	------------	------------	--	--	--	--	--	--	------------	------------	------------

INDIVIDUAL CONSULTANTS																				
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
VU-MIPU-48962-CS-INDV / Supervisor for Tanna Works	IDA / 58470	Road Reconstruction & Improvement	Post	Individual Consultant Selection	Limited		80,500.00	74,433.68	Signed	2018-02-15	2017-12-15	2018-02-15	2018-02-01	2018-02-15	2018-02-23	2018-03-08	2018-02-23	2018-09-04		
VU-MIPU-54580-CS-INDV / Survey and Documentation of School Buildings	IDA / 58470	School Reconstruction & Improvement	Post	Individual Consultant Selection	Limited		140,000.00	0.00	Canceled	2018-06-28		2018-07-03		2018-07-24		2018-08-28		2019-02-24		
VU-MIPU-51023-CS-INDV / Procurement Officer	IDA / 58470	Road Reconstruction & Improvement	Post	Individual Consultant Selection	Limited		54,000.00	44,262.39	Signed	2018-07-02	2018-05-25	2018-07-07	2018-05-31	2018-07-28	2018-06-27	2018-09-01	2018-06-28	2021-03-04		
VU-MIPU-51025-CS-INDV / Junior Accountant	IDA / 58470	Road Reconstruction & Improvement	Post	Individual Consultant Selection	Limited		51,000.00	39,677.19	Signed	2018-05-21	2018-05-30	2018-05-26	2018-05-31	2018-06-16	2018-06-29	2018-07-21	2018-07-09	2022-01-25		
VU-MIPU-54613-CS-CDS / DRF International Consultant	IDA / 58470	Contingency Emergency Response	Post	Direct Selection	Direct		82,000.00	82,000.00	Signed	2018-03-20	2018-02-22	2018-03-22				2018-03-25	2018-04-05	2018-09-03		
VU-MIPU-54640-CS-INDV / Land Registration Officer	IDA / 58470	School Reconstruction & Improvement	Post	Individual Consultant Selection	Limited		40,000.00	29,036.37	Signed	2018-03-10	2018-06-05	2018-04-04	2018-05-31	2018-04-25	2018-08-14	2018-06-30	2018-08-23	2019-06-30		
VU-MIPU-51021-CS-INDV / Contracts Manager	IDA / 58470	Road Reconstruction & Improvement	Prior	Individual Consultant Selection	Open		418,500.00	791,178.00	Signed	2018-05-28	2018-07-27	2018-07-02	2018-09-24	2018-07-23	2018-09-27	2018-08-27	2018-09-28	2019-02-23		
VU-MIPU-59724-CS-CDS / Survey and Documentation of Public Buildings	IDA / 58470	Public Building Reconstruction & Improvement	Post	Direct Selection	Direct		170,000.00	424,728.88	Signed	2018-04-18	2018-02-11	2018-04-28				2018-07-02	2018-05-02	2018-09-21		
VU-MIPU-76703-CS-INDV / Graphic Designer	IDA / 58470	Road Reconstruction & Improvement	Post	Individual Consultant Selection	Open		38,000.00	54,890.00	Terminated	2018-09-03		2018-10-08	2018-11-14	2018-10-29	2018-11-21	2018-12-03	2018-12-12	2019-06-01		
VU-MIPU-129382-CS-INDV / NDRF - Recovery Specialist	IDA / 58470	Project Implementation & Technical Support	Post	Individual Consultant Selection	Open		72,000.00	80,853.68	Signed	2019-09-15	2020-06-15	2019-10-10	2019-09-19	2019-10-13	2019-09-04	2019-11-06	2019-10-08	2020-05-08		
VU-MIPU-129381-CS-INDV / NDRF - Team Co-ordinator	IDA / 58470	Project Implementation & Technical Support	Post	Individual Consultant Selection	Open		96,000.00	85,415.63	Signed	2019-09-15	2020-06-15	2019-10-10	2019-09-22	2019-10-13	2019-09-04	2019-11-06	2019-10-08	2020-05-08		
VU-MIPU-138894-CS-INDV / DRF International Consultant	IDA / D1220	Project Implementation & Technical Support	Post	Individual Consultant Selection	Limited		140,000.00	108,500.00	Signed	2019-10-08	2019-12-17	2019-10-13	2020-02-04	2019-11-03	2020-03-10	2019-12-08	2020-03-30	2021-12-07		
VU-MIPU-144998-CS-CDS / Safeguards Specialist	IDA / 58470	Project Implementation & Technical Support	Prior	Direct Selection	Direct		797,780.00	803,686.00	Signed	2019-11-10	2019-12-02	2019-11-12	2019-12-04			2019-11-15	2017-04-12	2022-04-30		
VU-MIPU-148137-CS-INDV / Design Verifier - Bridges and Culverts	IDA / 58470	Road Reconstruction & Improvement	Post	Individual Consultant Selection	Open		50,000.00	0.00	Canceled	2019-12-02	2019-11-20	2020-01-06		2020-01-27		2020-02-17		2020-04-17		
VU-MIPU-177474-CS-INDV / Senior Project Officer	IDA / 58470	Project Implementation & Technical Support	Post	Individual Consultant Selection	Limited		60,500.00	44,986.88	Signed	2020-06-03	2020-06-03	2020-06-08	2020-08-05	2020-06-29	2020-09-01	2020-08-03	2020-09-01	2020-09-23		
VU-MIPU-177477-CS-INDV / Procurement and Contracts Officer	IDA / 58470	Project Implementation & Technical Support	Post	Individual Consultant Selection	Limited		49,500.00	49,731.31	Signed	2020-06-08	2020-06-03	2020-06-13	2020-09-11	2020-07-04	2020-08-12	2020-08-08	2020-08-12	2022-03-21		
VU-MIPU-178293-CS-INDV / Senior Safeguards Officer	IDA / 58470	Road Reconstruction & Improvement	Post	Individual Consultant Selection	Limited		62,400.00	66,947.07	Signed	2020-07-01	2020-06-12	2020-07-06	2020-08-05	2020-07-27	2020-08-07	2020-08-31	2020-08-12	2021-02-27		
S4-01-16 / Project Manager - Coordinator	IDA / D1220	Project Implementation & Technical Support	Prior	Individual Consultant Selection	Direct		1,122,200.00	0.00	Pending Implementation	2016-12-29		2017-01-08		2017-01-29		2017-03-05		2017-09-01		
S4-03-17 / Procurement Specialist (1)	IDA / D1220	Project Implementation & Technical Support	Post	Individual Consultant Selection	Limited		218,750.00	0.00	Pending Implementation	2017-05-03		2017-05-08		2017-05-29		2017-07-03		2017-12-30		
S4-04-17 / Project Accountant	IDA / D1220	Project Implementation & Technical Support	Post	Individual Consultant Selection	Limited		123,302.47	0.00	Pending Implementation	2017-08-17		2017-08-22		2017-09-12		2017-10-17		2018-04-15		
S4-05-17 / M&E Specialist	IDA / D1220	Project Implementation & Technical Support	Post	Individual Consultant Selection	Limited		197,900.00	0.00	Pending Implementation	2017-09-17		2017-09-22		2017-10-13		2017-11-17		2018-05-16		
S4-06-17 / Procurement Specialist (2)	IDA / D1220	Project Implementation & Technical Support	Prior	Individual Consultant Selection	Limited		519,780.00	0.00	Pending Implementation	2017-12-08		2017-12-13		2018-01-03		2018-02-07		2018-08-06		
S1-02-17 / Develop QCM	IDA / D1220	Road Reconstruction & Improvement	Post	Individual Consultant Selection	Direct		95,232.22	0.00	Pending Implementation	2017-12-28		2018-01-07		2018-01-28		2018-03-04		2018-08-31		
S1-03-17 / Pavement Specialist	IDA / D1220	Project Implementation & Technical Support	Post	Direct Selection	Direct		2,332.64	0.00	Pending Implementation	2017-12-28		2018-01-07				2018-03-13		2018-09-09		



S2-02-17 / Asbestos Specialist	IDA / D1220	Project Implementation & Technical Support	Post	Individual Consultant Selection	Limited		38,200.00	0.00	Pending Implementation	2017-09-17		2017-09-22		2017-10-13		2017-11-17		2018-05-16	
VU-MIPU-221109-CS-INDV / External Auditor	IDA / D1220	Project Implementation & Technical Support	Post	Individual Consultant Selection	Direct		27,000.00	0.00	Canceled	2021-03-01		2021-03-11		2021-04-01		2021-05-06		2021-11-02	
VU-MIPU-226124-CS-INDV / Project Accountant	IDA / D1220	Project Implementation & Technical Support	Post	Individual Consultant Selection	Limited		45,400.00	43,034.19	Signed	2021-04-04	2021-04-07	2021-04-09	2021-03-23	2021-04-30	2021-04-20	2021-06-04	2021-04-19	2021-12-01	
VU-MIPU-228179-CS-CDS / Legal Advisor	IDA / 58470	Project Implementation & Technical Support	Post	Direct Selection	Direct		65,000.00	0.00	Pending Implementation	2021-04-07		2021-04-17				2021-06-23		2021-12-18	
VU-MIPU-229190-CS-CDS / NDRF - National Team Coordinator	IDA / 58470	Project Implementation & Technical Support	Post	Direct Selection	Direct		30,920.40	0.00	Pending Implementation	2021-04-14		2021-04-14				2021-04-26		2021-10-31	