

PROCUREMENT PLAN (Textual Part)

Project information: Jordan- Municipal Services & Social Resilience (P147689)

Project Implementation agency: MOMA and CVDB

Date of the Procurement Plan: 08-Aug-2018

Period covered by this Procurement Plan: From January 2018

Template last revised on: 1 October 2018

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **By-laws No 71 (1986) and No 32 (1993)**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. **“Not Applicable”**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables **“Not Applicable”**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: is applicable for those contracts identified in the Procurement Plan tables;

Works: is not applicable.

Other Relevant Procurement Information.

Prior Review thresholds (USD)

| Procurement Type | Threshold (USD) | Additional Threshold Criteria (if any) |
|------------------------|-----------------|--|
| CVDB | | |
| Goods | \$ 4,000,000 | |
| Works | \$ 15,000,000 | |
| Consulting Firms | \$ 2,000,000 | |
| Individual Consultants | \$ 400,000 | |
| Municipality | | |
| Goods | \$ 300,000 | \$500,000 to Irbid, \$250,000 for others |
| Works | \$ 300,000 | \$500,000 to Irbid, \$250,000 for others |

Max. Contract Values for Procurement Methods Below International competitive bidding and QCBS (USD)

| Procurement Method | Goods | Works | Consultants services | | |
|----------------------|----------------|--------------|----------------------|------------|--------------|
| | | | Firms | Individual | |
| International Market | No threshold | | | | |
| National Market | < \$ 1,000,000 | No threshold | | | |
| Shopping | < \$ 200,000 | < \$ 300,000 | | | |
| DS | | | | | |
| QCBS | | | No threshold | | |
| LCS/FBS | | | \$ 300,000 | | |
| CQS | | | \$ 300,000 | | No threshold |
| SSS | | | No threshold | | No threshold |
| | | | | | |

Shortlist comprised of entirely national consultants (USD)

300,000

PROCUREMENT PLAN Jordan : Jordan- Municipal Services and Social Resilience

General Information
Country: Jordan **Bank's Approval Date of the Original Procurement Plan:** 2018-04-24
Revised Plan Date(s): (comma delineated, leave blank if none) 2020-10-27
Project ID: P147689 **GFN Date:**
Project Name: Jordan- Municipal Services and Social Resilience
Loan / Credit No: TF / 15776, TF / A5128
Executing Agency(ies): Cities and Villages Development Bank

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | |
|---|-------------------|------------------|-------------|------------------|-----------------|-----------------------------|------------------------|------------------|---------------------------|-------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|------------|--|--------|-----------------------------|--------|---|------------|--|------------|-----------------|------------|---------------------|------------|--------|
| | | | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | Planned | Actual |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| JO-MSSRP-CW-NL-01/2018 / Al-Jary & Almanshabh Roads Hot Mix asphalt Pavements | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 381,355.93 | 463,830.01 | Completed | | | | | 2018-09-11 | 2018-09-11 | 2018-09-16 | | | | | 2018-10-16 | 2018-10-16 | 2018-10-26 | 2018-10-21 | 2018-11-14 | 2018-12-11 | 2019-03-14 | |
| JO-MSSRP-CW-NL-02/2018 / Mafray Opening New Roads and Hot Mix asphalt Pavements | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 514,124.29 | 800,514.81 | Completed | | | | | 2018-09-20 | 2018-09-20 | 2018-09-25 | | | | | 2018-10-23 | 2018-10-24 | 2018-11-02 | 2018-10-30 | 2018-11-17 | 2018-12-08 | 2019-03-17 | |
| JO-MSSRP-CW-MUN-03/2018 / Serhan-Opening New Roads | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 159,604.52 | 169,538.13 | Completed | | | | | 2018-08-30 | 2018-08-30 | 2018-09-04 | | | | | 2018-09-18 | 2018-09-18 | 2018-09-28 | 2018-09-19 | 2018-10-13 | 2018-10-08 | 2019-02-10 | |
| JO-MSSRP-CW-MUN-04/2018 / Serhan-Roads Hot Mix asphalt Pavements | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 187,853.11 | 227,542.86 | Completed | | | | | 2018-09-13 | 2018-09-13 | 2018-09-18 | | | | | 2018-10-02 | 2018-10-03 | 2018-10-12 | 2018-10-17 | 2018-10-27 | 2018-11-28 | 2019-02-24 | |
| JO-MSSRP-CW-MUN-05/2018 / Serhan-Roads Curbs and Sidewalks | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 28,248.59 | 28,385.34 | Completed | | | | | 2018-10-10 | 2018-09-26 | 2018-10-15 | | | | | 2018-10-29 | 2018-10-17 | 2018-11-08 | 2018-10-17 | 2018-11-23 | 2018-10-31 | 2019-03-23 | |
| JO-MSSRP-CW-NL-06/2018 / Irbid-Storm Water Drainage | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 706,214.69 | 0.00 | Canceled | | | | | 2018-10-15 | 2018-12-10 | 2018-10-22 | | | | | 2018-11-21 | 2019-01-22 | 2018-11-28 | | 2018-12-13 | | 2019-04-12 | |
| JO-MSSRP-CW-NL-07/2018 / Irbid-Opening New Roads | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 918,079.10 | 758,228.12 | Signed | | | | | 2018-10-04 | 2018-09-16 | 2018-10-09 | | | | | 2018-11-06 | 2018-10-23 | 2018-11-16 | 2018-11-04 | 2018-12-01 | 2018-12-18 | 2019-03-31 | |
| JO-MSSRP-CW-NL-08/2018 / Irbid-Roads Hot Mix asphalt Pavements | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 776,836.16 | 791,980.59 | Signed | | | | | 2018-10-10 | 2018-09-27 | 2018-10-15 | | | | | 2018-11-12 | 2018-10-28 | 2018-11-22 | 2018-11-04 | 2018-12-07 | 2018-12-18 | 2019-06-05 | |
| JO-MSSRP-CW-NL-09/2018 / Sabha & Defaneh-MultiPurpose Sport Hall | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 494,350.28 | 452,967.05 | Signed | | | | | 2018-10-15 | 2018-12-10 | 2018-10-20 | | | | | 2018-11-19 | 2019-01-16 | 2018-11-29 | 2019-02-20 | 2018-12-14 | 2019-04-16 | 2019-07-12 | |
| JO-MSSRP-CW-NL-10/2018 / Sahab-Roads Hot Mix asphalt Pavements | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 607,344.63 | 818,010.14 | Signed | | | | | 2018-09-06 | 2018-09-06 | 2018-09-11 | | | | | 2018-10-10 | 2018-10-10 | 2018-10-20 | 2018-10-15 | 2018-11-04 | 2018-11-13 | 2019-05-03 | |
| JO-MSSRP-CW-NL-11/2018 / Dhahab-Rain Water Drainage | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 423,728.81 | 364,040.09 | Completed | | | | | 2018-10-01 | 2018-11-20 | 2018-10-06 | | | | | 2018-11-17 | 2018-12-23 | 2018-12-17 | 2019-01-15 | 2019-01-21 | 2019-03-13 | 2019-07-20 | |
| JO-MSSRP-CW-NL-12/2018 / Ma'an-Opening New Roads with Hot Mix asphalt Pavements | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 369,227.40 | 413,704.59 | Completed | | | | | 2018-09-09 | 2018-09-09 | 2018-09-14 | | | | | 2018-10-14 | 2018-10-14 | 2018-10-24 | 2018-10-18 | 2018-11-08 | 2018-12-01 | 2019-03-08 | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|------------|------------------|------|------------------|-----------------|-----------------------------|--|--|--------------|--------------|-----------|--|--|--|------------|------------|------------|--|--|------------|------------|------------|------------|------------|------------|------------|
| JO-MSSRP-CW-NL-13/2018 / Madaba-Roads Hot Mix asphalt Pavements | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 461,864.41 | 418,988.50 | Signed | | | | 2018-10-10 | 2018-09-17 | 2018-10-15 | | | 2018-11-12 | 2018-10-22 | 2018-11-22 | 2018-10-28 | 2018-12-07 | 2018-12-27 | 2019-04-06 |
| JO-MSSRP-CW-NL-14/2018 / Ajlun-Roads Hot Mix asphalt Pavements | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 305,084.75 | 317,488.89 | Completed | | | | 2018-09-12 | 2018-09-12 | 2018-09-17 | | | 2018-10-17 | 2018-10-17 | 2018-10-27 | 2018-10-21 | 2018-11-11 | 2018-12-13 | 2019-04-10 |
| JO-MSSRP-CW-NL-18/2018 / Um Ajlmal-Roads Hot Mix asphalt Pavements | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 282,485.88 | 287,693.60 | Completed | | | | 2018-09-16 | 2018-09-16 | 2018-09-20 | | | 2018-10-18 | 2018-10-18 | 2018-10-28 | 2018-10-21 | 2018-11-12 | 2018-11-25 | 2019-03-12 |
| JO-MSSRP-CW-MUN-20/2018 / Um Ajlmal-Opening New Roads | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 211,864.41 | 207,151.63 | Completed | | | | 2018-10-10 | 2018-09-06 | 2018-10-15 | | | 2018-10-29 | 2018-09-30 | 2018-11-08 | 2018-09-30 | 2018-11-23 | 2018-11-29 | 2019-03-23 |
| JO-MSSRP-CW-NL-16/2018 / Jaesd-Roads Hot Mix asphalt Pavements | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 485,762.71 | 551,029.62 | Signed | | | | 2018-10-15 | 2018-10-01 | 2018-10-20 | | | 2018-11-17 | 2018-11-05 | 2018-11-27 | 2018-11-07 | 2018-12-12 | 2019-03-06 | 2019-04-11 |
| JO-MSSRP-CW-NL-17/2018 / Garb Irbid-Roads Hot Mix asphalt Pavements | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 790,960.45 | 766,041.48 | Signed | | | | 2018-09-06 | 2018-09-06 | 2018-09-11 | | | 2018-10-09 | 2018-10-11 | 2018-10-19 | 2018-10-14 | 2018-11-03 | 2018-11-13 | 2019-03-03 |
| JO-MSSRP-CW-MUN-16/2018 / Dair Abi Sa'id-Roads Curbs and Sidewalks | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 225,988.70 | 224,033.32 | Completed | | | | 2018-10-15 | 2018-10-10 | 2018-10-20 | | | 2018-11-03 | 2018-10-28 | 2018-11-13 | 2018-10-31 | 2018-11-28 | 2018-12-09 | 2019-03-28 |
| JO-MSSRP-CW-MUN-17/2018 / Dair Abi Sa'id-Roads Hot Mix asphalt Pavements | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 210,451.98 | 196,035.27 | Completed | | | | 2018-10-10 | 2018-09-13 | 2018-10-15 | | | 2018-10-29 | 2018-09-30 | 2018-11-08 | 2018-09-30 | 2018-11-23 | 2018-11-24 | 2019-03-23 |
| JO-MSSRP-CW-NL-04/2018 / Ramtha-Commercial Building complex for government offices | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 3,270,000.00 | 4,137,195.70 | Signed | | | | 2018-10-31 | 2019-06-25 | 2018-11-05 | | | 2018-12-05 | 2019-08-07 | 2018-12-19 | 2019-08-29 | 2019-01-07 | 2019-10-15 | 2020-01-07 |
| JO-MSSRP-CW-NL-19/2018 / Khaldiyah-Rehabilitation of the sport club | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 111,313.56 | 135,521.36 | Completed | | | | 2018-10-10 | 2018-10-10 | 2018-10-17 | | | 2018-10-31 | 2018-11-21 | 2018-11-07 | 2018-12-05 | 2018-11-26 | 2019-01-14 | 2019-03-26 |
| JO-MSSRP-CW-NL-03/2018 / Mafrag-Roads Curbs and Sidewalks and passages for handicaps | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 280,000.00 | 371,332.86 | Completed | | | | 2018-10-15 | 2018-09-20 | 2018-10-20 | | | 2018-11-03 | 2018-10-29 | 2018-11-13 | 2018-11-14 | 2018-11-28 | 2019-01-08 | 2019-03-28 |
| JO-MSSRP-CW-NL-20/2018 / Irbid-Rehabilitation of Parks (4) | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 283,000.00 | 281,441.47 | Signed | | | | 2018-10-10 | 2018-11-29 | 2018-10-15 | | | 2018-10-29 | 2018-12-31 | 2018-11-08 | 2019-01-16 | 2018-11-23 | 2019-04-28 | 2019-03-23 |
| JO-MSSRP-CW-MUN-02/2018 / Husha-Roads Hot Mix asphalt Pavements | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 127,118.64 | 0.00 | Cancelled | | | | 2018-09-08 | 2018-09-08 | 2018-09-13 | | | 2018-09-27 | 2018-09-27 | 2018-10-07 | | 2018-10-22 | | 2019-01-20 |
| JO-MSSRP-CW-MUN-07/2018 / Irbid-Playgrounds (4) | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 125,708.21 | 0.00 | Cancelled | | | | 2018-10-10 | 2018-09-16 | 2018-10-15 | | | 2018-10-29 | 2018-10-08 | 2018-11-08 | | 2018-11-23 | | 2019-03-23 |
| JO-MSSRP-CW-MUN-12/2018 / Ajlun-Public toilets | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 42,372.88 | 0.00 | Cancelled | | | | 2018-10-18 | 2018-10-03 | 2018-10-23 | | | 2018-11-06 | 2018-10-22 | 2018-11-16 | | 2018-12-01 | | 2019-03-31 |
| JO-MSSRP-CW-MUN-19/2018 / Dair Abi Sa'id-Rehabilitation of parks (3) | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 77,683.62 | 0.00 | Cancelled | | | | 2018-11-01 | | 2018-11-06 | | | 2018-11-30 | | 2018-11-27 | | 2018-12-12 | | 2019-04-11 |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|------------|------------------|------|------------------|-----------------|-----------------------------|--|--|--|------------|------------|-----------|--|--|--|--|--|--|------------|------------|------------|--|------------|------------|------------|------------|------------|------------|------------|------------|
| JO-MSSRP-CW-MUN-08/2018 / Zarga-Rehabilitation of the Mun. Play ground | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 169,491.53 | 0.00 | Canceled | | | | | | | 2018-10-18 | 2018-10-23 | | | 2018-11-06 | 2018-11-16 | 2018-12-01 | 2019-04-30 | | | | |
| JO-MSSRP-CW-MUN-09/2018 / Zarga-Park Construction | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 141,242.94 | 0.00 | Canceled | | | | | | | 2018-10-10 | 2018-10-15 | | | 2018-10-29 | 2018-11-05 | 2018-11-20 | 2019-03-20 | | | | |
| JO-MSSRP-CW-MUN-11/2018 / Zarga-Rehabilitation of Al fuha'a Street | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 141,242.94 | 0.00 | Canceled | | | | | | | 2018-10-15 | 2018-10-20 | | | 2018-11-03 | 2018-11-13 | 2018-11-28 | 2019-03-28 | | | | |
| JO-MSSRP-CW-MUN-12/2018/2 / Ajlun-Public toilets-Second tendering | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 42,400.00 | 26,636.11 | Completed | | | | | | | 2018-10-18 | 2018-10-01 | 2018-10-23 | | | 2018-11-06 | 2018-10-30 | 2018-11-16 | 2018-11-01 | 2018-12-01 | 2018-11-03 | 2019-03-31 |
| JO-MSSRP-CW-NL-15/2018 / Alwasbeh-Commercial Building (stores and offices) | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 625,700.00 | 698,852.57 | Signed | | | | | | | 2018-10-31 | 2019-01-15 | 2018-11-05 | | | 2018-12-05 | 2019-02-24 | 2018-12-19 | 2019-03-27 | 2019-01-07 | 2019-07-01 | 2020-01-07 |
| JO-MSSRP-CW-MUN-18/2018/2 / Dair Abi Scrid-Rehabilitation of circles (8) & Parks (2)-Second tendering | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 226,000.00 | 260,258.11 | Signed | | | | | | | 2018-10-31 | 2018-12-28 | 2018-11-05 | | | 2018-11-19 | 2019-02-03 | 2018-11-29 | 2019-02-11 | 2018-12-14 | 2019-03-26 | 2019-04-13 |
| JO-MSSRP-CW-MUN-07/2018/2 / Irbid-Playgrounds (4)-Second tendering | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 126,000.00 | 342,595.21 | Signed | | | | | | | 2018-10-10 | 2018-09-15 | 2018-11-08 | | | 2018-11-25 | 2018-11-19 | 2018-12-05 | 2018-11-25 | 2018-12-20 | 2019-01-21 | 2019-04-19 |
| JO-MSSRP-CW-NL-05/2018 / Sahel Horan-Multi Purpose Hall | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 508,474.58 | 549,985.83 | Signed | | | | | | | 2018-10-31 | 2019-03-14 | 2018-11-05 | | | 2018-12-03 | 2019-05-06 | 2018-12-13 | 2019-05-29 | 2018-12-28 | 2019-07-22 | 2019-04-27 |
| JO-MSSRP-CW-MUN-09/2018/3 / Zarga-Park Construction-Third tendering | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 142,000.00 | 186,177.72 | Signed | | | | | | | 2018-10-10 | 2018-10-15 | 2018-10-15 | | | 2018-10-29 | 2018-12-16 | 2018-11-05 | 2018-12-16 | 2018-11-20 | 2019-02-05 | 2019-03-20 |
| JO-MSSRP-CW-MUN-06/2018 / Irbid-Rehabilitation of Parks (5) | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 282,485.88 | 0.00 | Canceled | | | | | | | 2018-10-10 | | 2018-10-15 | | | 2018-10-29 | | 2018-11-08 | 2018-11-23 | | 2019-03-23 | |
| JO-MSSRP-CW-MUN-15/2018 / Khaldiyyah-Rehabilitation of the sport club | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 111,313.56 | 0.00 | Canceled | | | | | | | 2018-10-10 | | 2018-10-17 | | | 2018-10-31 | | 2018-11-07 | 2018-11-26 | | 2019-03-26 | |
| JO-MSSRP-CW-MUN-01/2018 / Mafrag-Roads Curbs and Sidewalks and passages for handicaps | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 279,661.02 | 0.00 | Canceled | | | | | | | 2018-10-15 | | 2018-10-20 | | | 2018-11-03 | | 2018-11-13 | 2018-11-28 | | 2019-03-28 | |
| JO-MSSRP-CW-NL-22/2018/TE / Khaldiyyah-Generating electricity using a cell Farm. 0.5 MwWH | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - Two Envelope | | | | 423,728.81 | 0.00 | Canceled | | | | | | | 2018-11-15 | 2018-12-15 | 2018-11-20 | | | 2019-01-01 | 2019-01-29 | 2019-03-16 | 2019-04-20 | | 2019-10-17 | |
| JO-MSSRP-CW-NL-21/2018 / Araq-Generating electricity using a cell Farm. 400 KW | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | | 466,101.69 | 0.00 | Canceled | | | | | | | 2018-10-15 | 2018-12-17 | 2018-10-20 | | | 2018-11-17 | 2019-01-28 | 2018-11-27 | 2018-12-12 | | 2019-06-10 | |
| JO-MSSRP-CW-NL-21/2018/TE / Araq-Generating electricity using a cell Farm. 400 KW | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - Two Envelope | | | | 466,101.69 | 0.00 | Canceled | | | | | | | 2018-11-15 | 2018-12-15 | 2018-11-20 | | | 2019-01-01 | 2019-01-28 | 2019-03-16 | 2019-04-20 | | 2019-10-17 | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|------------|------------------|------|------------------|-----------------|--------------------------------|--|--|------------|------------|-------------------------------|--|--|--|--|--|--|--|------------|------------|------------|------------|--|--|------------|------------|------------|------------|------------|------------|------------|
| JO-MSSRP-CW-NL-22/2018 / Khalidiyah-Generating electricity using a cell Farm. 0.5 MgWH | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 423,728.81 | 0.00 | Canceled | | | | | | | | 2018-10-15 | 2018-12-10 | 2018-10-20 | | | | 2018-11-17 | 2019-01-29 | 2018-11-27 | 2018-12-12 | 2019-06-10 | | |
| JO-MSSRP-CW-MUN- 08/2018/4 / Zarqa- Rehabilitation of the Mun. Play ground-Fourth tendering | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 170,000.00 | 0.00 | Canceled | | | | | | | | 2018-10-18 | 2018-10-23 | | | | | 2018-11-06 | 2018-11-16 | 2018-12-01 | 2019-04-30 | | | |
| JO-MSSRP-CW-MUN- 02/2018/4 / Husha-Roads Hot Mix asphalt Pavements- Fourth tendering | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 127,200.00 | 125,923.27 | Completed | | | | | | | | 2018-09-08 | 2018-09-10 | 2018-10-20 | | | | 2018-11-03 | 2018-11-04 | 2018-11-13 | 2018-11-04 | 2018-11-28 | 2018-12-05 | 2019-02-26 |
| JO-MSSRP-CW-MUN- 11/2018/2 / Zarqa- Rehabilitation of Al faha'a Street-Second tendering | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 142,000.00 | 141,043.72 | Signed | | | | | | | | 2018-10-15 | 2018-10-15 | 2018-10-20 | | | | 2018-11-03 | 2018-11-13 | 2018-11-13 | 2018-11-14 | 2018-11-28 | 2018-12-27 | 2019-03-28 |
| JO-MSSRP-CW-NL-06/2018/2 / Irbid-Storm Water Drainage-Second tendering | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 707,000.00 | 738,456.12 | Signed | | | | | | | | 2018-10-15 | 2019-08-01 | 2018-10-20 | | | | 2018-12-01 | 2019-09-04 | 2018-12-31 | 2019-09-25 | 2019-02-04 | 2019-11-13 | 2019-07-04 |
| JO-MSSRP-CW-NL 22/2018/TE2 / Khalidiyah- Generating electricity using a cell Farm. 0.5 MgWH- Second tendering | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - Two Envelope | | | 564,971.75 | 0.00 | Under Implementat ion | | | | | | | | 2019-10-01 | 2020-06-23 | 2019-10-06 | 2020-06-30 | | | | 2019-11-17 | 2020-07-29 | 2020-01-30 | 2020-03-05 | 2020-09-01 | |
| JO-MSSRP-CW-NL 21/2018/TE2 / Zarqa Generating electricity using a cell Farm. 400 KW-Second tendering | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - Two Envelope | | | 466,101.69 | 0.00 | Under Implementat ion | | | | | | | | 2019-10-01 | 2020-06-23 | 2019-10-06 | 2020-06-30 | | | | 2019-11-17 | 2020-07-28 | 2020-01-30 | 2020-03-05 | 2020-09-01 | |
| JO-MSSRP-CW-IF-06/2020 / Jarash- Rehabilitation of a valley with a running water stream into a Touristic site | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 456,384.00 | 0.00 | Pending Implementat ion | | | | | | | | 2020-06-22 | | 2020-06-29 | | | | 2020-07-29 | 2020-08-12 | 2020-09-05 | 2021-03-04 | | | |
| JO-MSSRP-CW-IF-01/2020 / Alazary & Almansheeh- Construction of Sustainable agriculture area | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 230,120.00 | 0.00 | Pending Implementat ion | | | | | | | | 2020-06-22 | | 2020-06-29 | | | | 2020-07-29 | 2020-08-12 | 2020-09-05 | 2021-03-04 | | | |
| JO-MSSRP-CW-IF-02/2020 / Al Karak-Construction of Bazaar for women and youth entrepreneurs | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 940,410.00 | 0.00 | Pending Implementat ion | | | | | | | | 2020-06-22 | | 2020-06-29 | | | | 2020-07-29 | 2020-08-12 | 2020-08-27 | 2021-02-23 | | | |
| JO-MSSRP-CW-IF-03/2020 / Husha-Construction of Hanger for sewing clothes by women | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 938,271.00 | 0.00 | Pending Implementat ion | | | | | | | | 2020-06-22 | | 2020-06-29 | | | | 2020-07-29 | 2020-08-12 | 2020-09-05 | 2021-03-04 | | | |
| JO-MSSRP-CW-IF-04/2020 / Al Sarhah- Construction of Entertainment village | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 706,215.00 | 0.00 | Pending Implementat ion | | | | | | | | 2020-06-22 | | 2020-06-29 | | | | 2020-07-29 | 2020-08-12 | 2020-09-05 | 2021-03-04 | | | |
| JO-MSSRP-CW-IF-05/2020 / Ma'an-Construction of Educational Entertainment Park | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 525,424.00 | 0.00 | Pending Implementat ion | | | | | | | | 2020-06-22 | | 2020-06-29 | | | | 2020-07-29 | 2020-08-12 | 2020-09-05 | 2021-03-04 | | | |
| JO-MSSRP-CW-IF-07/2020 / Madaba- Construction of Linear Park | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 991,525.00 | 0.00 | Pending Implementat ion | | | | | | | | 2020-06-22 | | 2020-06-29 | | | | 2020-07-29 | 2020-08-12 | 2020-09-05 | 2021-03-04 | | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|------------|------------------|-------|------------------|-----------------|-----------------------------|--|--|------------|------|------------------------|--|--|--|--|--|------------|------------|------------|------------|--|--|--|--|--|------------|------------|------------|------------|------------|------------|------------|------------|
| JO-MSSRP-CW-IF-08/2020 / Ajloun- Construction of Touristic Market | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 866,349.00 | 0.00 | Pending Implementation | | | | | | 2020-06-22 | | 2020-06-29 | | | | | | | | 2020-07-29 | | 2020-08-12 | | 2020-09-05 | | 2021-03-04 |
| JO-MSSRP-CW-IF-09/2020 / Garb Irbid-Construction of Touristic Park | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 988,701.00 | 0.00 | Pending Implementation | | | | | | 2020-06-22 | | 2020-06-29 | | | | | | | | 2020-07-29 | | 2020-08-12 | | 2020-09-05 | | 2021-03-04 |
| JO-MSSRP-CW-MUN- 10/2018 / Zarqa-Construction of Vocational training Center/ Products exhibition completion | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 141,242.94 | 0.00 | Canceled | | | | | | 2018-10-25 | | 2018-10-30 | | | | | | | 2018-11-13 | | 2018-11-23 | | 2018-12-08 | | 2019-06-06 | |
| JO-MSSRP-SURPLUS- 02/2020 / Dhiyal-Construction of Roads Sidewalks | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 58,000.00 | 0.00 | Under Implementation | | | | | | 2020-09-01 | 2020-09-01 | 2020-09-08 | 2020-09-29 | | | | | | 2020-10-06 | 2020-10-04 | 2020-10-27 | 2020-10-14 | 2020-11-17 | | 2021-03-17 | |
| JO-MSSRP-SURPLUS-DR- 01/2020 / Zarqa-Construction of Hot Mix Asphalt | TF / A5128 | Municipal Grants | Prior | Direct Selection | Direct | | | | 400,000.00 | 0.00 | Canceled | | | | | | 2020-01-01 | | 2020-01-06 | | | | | | | | | | | 2020-01-20 | | 2020-04-19 | |
| JO-MSSRP-SURPLUS- 03/2020 / Zarqa-Hot Mix Asphalt | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | 365,000.00 | 0.00 | Pending Implementation | | | | | | 2020-09-21 | | 2020-10-01 | | | | | | | 2020-10-29 | | 2020-11-12 | | 2020-11-29 | | 2021-01-28 | |

| GOODS | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|-------------------|------------------|-------------|------------------|-------------------------|--------------------------------|------------------------|-------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|------------|--|------------|-----------------------------|--------|---|--------|--|--------|-----------------|------------|---------------------|------------|--|------------|--|------------|
| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | | | | |
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | | | |
| ICB No.ESSRP-CVDB.G.ICB.02 / The Cities and Villages Development Bank (CVDB) now invites sealed bids from eligible and qualified bidders for the supply of 17 Large Size Solid Waste Compactors | TF / 15776 | Municipal Grants | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | 1,748,571.41 | 1,749,435.35 | Completed | | | | | | | | | | | | | | | | 2014-09-04 | | 2014-10-12 | | 2015-12-31 | | |
| ESSRP-CVDB.G.ICB. 04 / Septic Tank vehicles Capacity (12) m | TF / 15776 | Municipal Grants | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | 0.00 | 550,970.24 | Completed | | | | | | | | | | | | | | | | 2014-12-08 | | 2014-10-13 | | 2015-12-31 | | |
| ESSRP-CVDB.G.ICB. 03 / Water Tank Vehicles Capacity (10) m | TF / 15776 | Municipal Grants | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | 590,220.00 | 580,957.09 | Completed | | | | | | | | | | | | | | | | 2014-12-08 | | 2014-10-12 | | 2015-12-31 | | |
| ICB No.ESSRP-CVDB.G.ICB.01 / The Cities and Villages Development Bank (CVDB) now invites sealed bids from eligible and qualified bidders for the supply of 28 Medium Size Solid Waste Compactors | TF / 15776 | Municipal Grants | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | 2,062,345.65 | 2,053,359.69 | Completed | | | | | | | | | | | | | | | | 2014-09-04 | | 2014-10-12 | | 2015-12-31 | | |
| JO-MSSRP-GO-RFB-05-2018 / Khaldiyah-Generating electricity using a cell Farm. 0.5 MgWH | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 423,728.81 | 0.00 | Canceled | | | | | | 2018-10-15 | | 2018-10-20 | | | | | | | | 2018-11-17 | | 2018-11-27 | | 2018-12-12 | | 2019-06-10 |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|------------|------------------|------|------------------|--------|--|--|------------|------|------------------------|--|--|--|--|--|--|--|--|--|--|--|--|------------|--|------------|--|--|--|--|--|------------|--|------------|------------|------------|------------|------------|------------|------------|------------|
| JO-MSSRP-GO-COVID-05/2020 / Sabel Horan-Supplying materials for Corona prevention | TF / A5128 | Municipal Grants | Post | Direct Selection | Direct | | | 62,905.37 | 0.00 | Pending Implementation | | | | | | | | | | | | | 2020-03-15 | | 2020-04-12 | | | | | | 2020-05-31 | | 2020-12-27 | | | | | | | |
| JO-MSSRP-GO-COVID-06/2020 / Serhan-Supplying materials for Corona prevention | TF / A5128 | Municipal Grants | Post | Direct Selection | Direct | | | 54,663.84 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | | | | | | 2020-05-31 | | 2020-12-27 | | | | | |
| JO-MSSRP-GO-COVID-07/2020 / Irbid-Supplying materials for Corona prevention | TF / A5128 | Municipal Grants | Post | Direct Selection | Direct | | | 394,285.20 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | | | | | | | 2020-05-31 | | 2020-12-27 | | | | |
| JO-MSSRP-GO-COVID-08/2020 / Sabha & Defnash-Supplying materials for Corona prevention | TF / A5128 | Municipal Grants | Post | Direct Selection | Direct | | | 52,692.09 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | | | | | | | | 2020-05-31 | | 2020-12-27 | | | |
| JO-MSSRP-GO-COVID-09/2020 / Sahab-Supplying materials for Corona prevention | TF / A5128 | Municipal Grants | Post | Direct Selection | Direct | | | 68,618.64 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | | | | | | | | 2020-05-31 | | 2020-12-27 | | | |
| JO-MSSRP-GO-COVID-10/2020 / Dhal-Supplying materials for Corona prevention | TF / A5128 | Municipal Grants | Post | Direct Selection | Direct | | | 57,166.67 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | | | | | | | | | 2020-05-31 | | 2020-12-27 | | |
| JO-MSSRP-GO-COVID-11/2020 / Man-Supplying materials for Corona prevention | TF / A5128 | Municipal Grants | Post | Direct Selection | Direct | | | 107,997.18 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | | | | | | | | | 2020-05-31 | | 2020-12-27 | | |
| JO-MSSRP-GO-COVID-12/2020 / Zarg-Supplying materials for Corona prevention | TF / A5128 | Municipal Grants | Post | Direct Selection | Direct | | | 205,750.00 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | | | | | | | | | | 2020-05-31 | | 2020-12-27 | |
| JO-MSSRP-GO-COVID-13/2020 / Madaba-Supplying materials for Corona prevention | TF / A5128 | Municipal Grants | Post | Direct Selection | Direct | | | 119,608.76 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | | | | | | | | | | 2020-05-31 | | 2020-12-27 | |
| JO-MSSRP-GO-COVID-14/2020 / Ajlun-Supplying materials for Corona prevention | TF / A5128 | Municipal Grants | Post | Direct Selection | Direct | | | 105,634.18 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | | | | | | | | | | | 2020-05-31 | | 2020-12-27 |
| JO-MSSRP-GO-COVID-15/2020 / Azraq-Supplying materials for Corona prevention | TF / A5128 | Municipal Grants | Post | Direct Selection | Direct | | | 53,525.42 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | | | | | | | | | | | 2020-05-31 | | 2020-12-27 |
| JO-MSSRP-GO-COVID-16/2020 / Um Ajmal-Supplying materials for Corona prevention | TF / A5128 | Municipal Grants | Post | Direct Selection | Direct | | | 54,306.21 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | | | | | | | | | | | 2020-05-31 | | 2020-12-27 |
| JO-MSSRP-GO-COVID-17/2020 / Alwaste-Supplying materials for Corona prevention | TF / A5128 | Municipal Grants | Post | Direct Selection | Direct | | | 55,117.23 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | | | | | | | | | | | 2020-05-31 | | 2020-12-27 |
| JO-MSSRP-GO-COVID-19/2020 / Garb Irbid-Supplying materials for Corona prevention | TF / A5128 | Municipal Grants | Post | Direct Selection | Direct | | | 60,351.69 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | | | | | | | | | | | 2020-05-31 | | 2020-12-27 |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|------------|------------------|------|------------------|-----------------|-----------------------------|--|-----------|------|------------------------|--|--|--|--|--|--|------------|------------|--|--|------------|--|--|--|------------|------------|------------|
| JO-MSSRP-GO-COVID-20/2020 / Khalidiyah- Supplying materials for Corona prevention | TF / A5128 | Municipal Grants | Post | Direct Selection | Direct | | | 54,950.79 | 0.00 | Pending Implementation | | | | | | | 2020-03-15 | 2020-04-12 | | | | | | | | 2020-05-31 | 2020-12-27 |
| JO-MSSRP-GO-COVID-21/2020 / Dair Abi Sa'ud- Supplying materials for Corona prevention | TF / A5128 | Municipal Grants | Post | Direct Selection | Direct | | | 57,612.99 | 0.00 | Pending Implementation | | | | | | | 2020-03-15 | 2020-04-12 | | | | | | | | 2020-05-31 | 2020-12-27 |
| JO-MSSRP-GO-COVID-18/2020 / Jamed-Supplying materials for Corona prevention | TF / A5128 | Municipal Grants | Post | Direct Selection | Direct | | | 54,115.82 | 0.00 | Pending Implementation | | | | | | | 2020-03-15 | 2020-04-12 | | | | | | | | 2020-05-31 | 2020-12-27 |
| JO-MSSRP-SURPLUS-04/2020 / Ajlun-Light units (LED) | TF / A5128 | Municipal Grants | Post | Request for Bids | Open - National | Single Stage - One Envelope | | 19,042.47 | 0.00 | Pending Implementation | | | | | | | 2020-05-01 | 2020-05-08 | | | 2020-06-05 | | | | 2020-06-19 | 2020-07-17 | 2020-09-15 |

NON CONSULTING SERVICES

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | | | | | | | |
|--------------------------------------|-------------------|-----------|-------------|--------|-----------------|---------------------|------------------------|-------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|-----------------------------|--------|---|--------|--|--------|-----------------|--------|---------------------|--------|---------|--------|---------|--------|--|--|--|
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

CONSULTING FIRMS

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference | | Expression of Interest Notice | | Short List and Draft Request for Proposals | | Request for Proposals as Issued | | Opening of Technical Proposals / Minutes | | Evaluation of Technical Proposal | | Combined Evaluation Report and Draft Negotiated Contract | | Signed Contract | | Contract Completion | | |
|--|-------------------|--|-------------|----------------------------------|----------------------|---------------|-------------------------|----------------------|----------------------|--------------------|------------|-------------------------------|------------|--|------------|---------------------------------|--------|--|------------|----------------------------------|------------|--|------------|-----------------|------------|---------------------|--------|------------|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned |
| ESSRP.B.01 / Municipal support Team | TF / 15776 | Municipal Grants | Prior | Quality And Cost-Based Selection | Open - International | | 750,000.00 | 583,145.56 | Completed | | | | | | | | | | | | | | 2015-03-30 | 2015-03-11 | | | | 2018-12-31 |
| ESSRP.B.09 / External Auditing Assignment for 2015-2016 | TF / 15776 | Institutional Development and Project Management | Prior | Quality And Cost-Based Selection | Open - International | | 40,000.00 | 39,201.86 | Completed | | | | | | | | | | | | | | 2015-09-28 | 2015-10-08 | | | | 2017-12-31 |
| ESSRP.B.05/2014 / External Auditing | TF / 15776 | Municipal Grants | Prior | Quality And Cost-Based Selection | Open - International | | 50,000.00 | 12,706.48 | Completed | | | | | | | | | | | | | | 2015-03-30 | 2015-04-23 | | | | 2017-12-31 |
| JO-MSSRP-CS-UN-01/2018 / ILO-International Labour Organization | TF / A5128 | Institutional Development and Project Management | Prior | UN Agencies (Direct) | Direct | | 600,000.00 | 600,000.00 | Signed | | | | | | | | | | | | | | 2018-07-11 | 2018-03-25 | 2019-01-07 | | | |
| JO-MSSRP-CS-01/2018 / Youth Mentoring Organization | TF / A5128 | Institutional Development and Project Management | Post | Quality And Cost-Based Selection | Open - National | | 50,000.00 | 0.00 | Under Implementation | 2018-09-20 | 2018-09-19 | 2018-10-11 | 2019-03-11 | 2018-11-24 | 2019-09-01 | | | 2018-12-22 | 2019-10-16 | 2019-01-21 | 2019-11-06 | 2019-02-25 | 2020-01-05 | 2019-04-01 | | 2020-03-31 | | |
| JO-MSSRP-CS-02/2019 / External Financial Audit | TF / A5128 | Institutional Development and Project Management | Post | Least Cost Selection | Open - National | | 50,000.00 | 44,196.05 | Signed | 2019-01-07 | 2019-02-10 | 2019-01-14 | 2019-03-27 | 2019-01-28 | 2019-04-30 | | | 2019-02-11 | 2019-05-02 | 2019-02-18 | 2019-06-10 | 2019-02-26 | 2019-06-26 | 2019-03-12 | 2019-09-10 | 2021-06-30 | | |
| JO-MSSRP-CS-MUN-01/2018 / Sabal Heron-Design of Multi Purpose Hall | TF / A5128 | Municipal Grants | Post | Quality And Cost-Based Selection | Open - National | | 7,062.15 | 0.00 | Canceled | 2018-07-22 | 2018-07-22 | 2018-08-05 | | 2018-06-19 | | | | 2018-09-02 | 2018-09-09 | | | 2018-09-23 | 2018-10-08 | | | 2019-01-06 | | |
| JO-MSSRP-CS-MUN-02/2018 / Dair Abi Sa'ud-Design of Rehabilitation of circles and Rehabilitation of Parks | TF / A5128 | Municipal Grants | Post | Quality And Cost-Based Selection | Open - National | | 4,200.00 | 0.00 | Canceled | 2018-09-10 | | 2018-09-16 | | 2018-10-07 | | | | 2018-10-14 | 2018-10-21 | | | 2018-11-04 | 2018-11-19 | | | 2019-02-17 | | |

| | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|---|------------|--|------|----------------------------------|-----------------|--|-----------|-----------|------------------------|------------|------------|------------|--|------------|------------|--|--|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| JO-MSSRP-CS-04/2018 / Film Production | TF / A5128 | Institutional Development and Project Management | Post | Quality And Cost-Based Selection | Open - National | | 8,400.00 | 8,321.58 | Completed | 2018-08-01 | 2018-08-15 | 2018-06-22 | | 2018-08-05 | 2018-10-12 | | | 2018-09-02 | 2018-10-20 | 2018-10-02 | 2018-10-20 | 2018-11-06 | 2018-10-22 | 2018-12-10 | 2018-12-10 | 2019-02-08 | 2019-12-31 |
| JO-MSSRP-CS-06/2019 / Feasibility study | TF / A5128 | Institutional Development and Project Management | Post | Quality And Cost-Based Selection | Open - National | | 70,000.00 | 88,857.55 | Completed | 2019-06-25 | 2019-04-01 | 2019-07-09 | | 2019-08-06 | 2019-06-05 | | | 2019-08-20 | 2019-08-05 | 2019-09-03 | 2019-08-05 | 2019-09-24 | 2019-09-10 | 2019-10-15 | 2019-10-13 | 2019-12-14 | 2020-02-29 |
| JO-MSSRP-CS-08/2019 / Safeguards consulting firm | TF / A5128 | Institutional Development and Project Management | Post | Quality And Cost-Based Selection | Open - National | | 70,000.00 | 0.00 | Under Implementation | 2019-08-01 | 2019-08-15 | 2019-08-22 | | 2019-09-19 | 2020-06-28 | | | 2019-09-26 | 2020-07-26 | 2019-10-13 | 2020-09-27 | 2019-11-03 | | 2019-12-01 | | 2020-11-30 | |
| JO-MSSRP-CS-1F-01/2020 / Alnaray & Almansheeh-Desing of Sustainable agriculture area | TF / A5128 | Municipal Grants | Post | Quality And Cost-Based Selection | Open - National | | 11,300.00 | 0.00 | Pending Implementation | 2020-06-22 | | 2020-06-29 | | 2020-07-27 | | | | 2020-08-24 | | 2020-09-14 | | 2020-10-12 | | 2020-11-05 | | 2020-12-20 | |
| JO-MSSRP-CS-1F-03/2020 / Hsooba-Desing of Hanger for sewing clothes by women | TF / A5128 | Municipal Grants | Post | Quality And Cost-Based Selection | Open - National | | 21,186.00 | 0.00 | Pending Implementation | 2020-06-22 | | 2020-06-29 | | 2020-08-03 | | | | 2020-08-31 | | 2020-09-14 | | 2020-10-19 | | 2020-11-05 | | 2020-12-20 | |
| JO-MSSRP-CS-1F-04/2020 / Al Sarhan- Desing of Entertainment village | TF / A5128 | Municipal Grants | Post | Quality And Cost-Based Selection | Open - National | | 18,382.00 | 0.00 | Pending Implementation | 2020-06-22 | | 2020-06-29 | | 2020-08-03 | | | | 2020-08-31 | | 2020-09-14 | | 2020-10-19 | | 2020-11-05 | | 2020-12-20 | |
| JO-MSSRP-CS-1F-05/2020 / Ma'an- Desing of Educational Entertainment Park | TF / A5128 | Municipal Grants | Post | Quality And Cost-Based Selection | Open - National | | 8,475.00 | 0.00 | Pending Implementation | 2020-06-22 | | 2020-06-29 | | 2020-08-03 | | | | 2020-08-31 | | 2020-09-14 | | 2020-10-19 | | 2020-11-05 | | 2020-12-20 | |
| JO-MSSRP-CS-1F-06/2020 / Jarash- Desing of Rehabilitation of a valley with a running water stream into a Touristic site | TF / A5128 | Municipal Grants | Post | Quality And Cost-Based Selection | Open - National | | 11,300.00 | 0.00 | Pending Implementation | 2020-06-22 | | 2020-06-29 | | 2020-07-15 | | | | 2020-08-12 | | 2020-09-11 | | 2020-10-09 | | 2020-10-26 | | 2020-12-10 | |
| JO-MSSRP-CS-1F-07/2020 / Madaba-Desing of Linear Park | TF / A5128 | Municipal Grants | Post | Quality And Cost-Based Selection | Open - National | | 18,382.00 | 0.00 | Under Implementation | 2020-06-22 | 2020-07-01 | 2020-06-29 | | 2020-08-03 | | | | 2020-08-31 | | 2020-09-14 | | 2020-10-19 | | 2020-11-05 | | 2020-12-20 | |
| JO-MSSRP-CS-1F-08/2020 / Garh Irbid- Desing of Touristic Park | TF / A5128 | Municipal Grants | Post | Quality And Cost-Based Selection | Open - National | | 22,599.00 | 0.00 | Under Implementation | 2020-06-22 | 2020-05-31 | 2020-06-29 | | 2020-08-03 | | | | 2020-08-31 | | 2020-09-14 | | 2020-10-19 | | 2020-11-05 | | 2020-12-20 | |
| JO-MSSRP-CS-1F-08/2020 / Ajlous-Desing of Touristic Market | TF / A5128 | Municipal Grants | Post | Quality And Cost-Based Selection | Open - National | | 18,382.00 | 0.00 | Under Implementation | 2020-06-22 | 2020-06-15 | 2020-06-29 | | 2020-08-03 | | | | 2020-08-31 | | 2020-09-14 | | 2020-10-19 | | 2020-11-05 | | 2020-12-20 | |
| JO-MSSRP-CS-1F-02/2020 / Al Karak- Desing of Bazar for women and youth entrepreneurs | TF / A5128 | Municipal Grants | Post | Quality And Cost-Based Selection | Open - National | | 21,186.00 | 0.00 | Under Implementation | 2020-06-22 | 2020-06-30 | 2020-06-29 | | 2020-08-03 | | | | 2020-08-24 | | 2020-09-07 | | 2020-10-12 | | 2020-10-29 | | 2020-12-13 | |

INDIVIDUAL CONSULTANTS

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference | | Invitation to Identified/Selected Consultant | | Draft Negotiated Contract | | Signed Contract | | Contract Completion | |
|---|-------------------|--|-------------|---------------------------------|-----------------|---------------|-------------------------|----------------------|----------------|--------------------|------------|--|------------|---------------------------|------------|-----------------|------------|---------------------|------------|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| | | | | | | | | | | | | | | | | | | | |
| JO-CVDB-70777/1 / M & E Specialist | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 50,900.00 | 90,539.75 | Signed | 2018-08-02 | 2018-08-02 | 2018-09-06 | 2018-11-28 | 2018-09-27 | 2018-11-29 | 2018-11-01 | 2018-12-02 | 2019-04-30 | |
| JO-CVDB-70774/1 / Field Engineer Specialist | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 25,500.00 | 8,462.63 | Completed | 2018-08-02 | 2018-07-31 | 2018-09-13 | 2017-08-15 | 2018-10-04 | 2017-08-30 | 2018-11-08 | 2017-09-01 | 2019-05-07 | 2017-12-31 |

| | | | | | | | | | | | | | | | | | | |
|--|------------|--|-------|---------------------------------|--------|--|-----------|------------|------------------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| JO-CVDB-70778/1 / Financial Support Specialist | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 25,500.00 | 16,925.25 | Terminated | 2018-08-02 | 2018-07-31 | 2018-09-06 | 2017-08-30 | 2018-09-27 | 2017-08-31 | 2018-11-01 | 2018-03-01 | 2019-04-30 |
| JO-CVDB-70776/1 / Innovation Fund Specialist | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 50,900.00 | 50,743.53 | Terminated | 2018-08-02 | 2018-07-31 | 2018-09-06 | | 2018-09-27 | 2017-08-28 | 2018-11-01 | 2018-12-10 | 2019-04-30 |
| JO-CVDB-70767/1 / Community Outreach and Citizen Engagement Specialist | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 25,400.00 | 0.00 | Canceled | 2018-08-02 | 2018-08-02 | 2019-01-14 | | 2019-02-04 | | 2019-03-11 | | 2019-09-07 |
| JO-MSSRP-CS-052019 / Website | TF / A5128 | Institutional Development and Project Management | Prior | Direct Selection | Direct | | 5,000.00 | 0.00 | Pending Implementation | 2019-06-01 | | 2019-06-11 | | | | 2019-08-15 | | 2020-02-11 |
| MSSRP-B-19 / Team Assistant | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 25,500.00 | 16,655.15 | Signed | 2019-04-01 | 2019-01-10 | 2019-05-06 | 2019-09-10 | 2019-05-13 | 2019-09-29 | 2019-06-01 | 2020-03-15 | 2020-05-31 |
| ESSRP-B-12 / Public Awareness and Communication Specialist | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 8,100.00 | 61,636.11 | Terminated | 2017-07-01 | 2017-08-31 | 2017-08-05 | 2017-08-30 | 2017-08-26 | 2017-08-31 | 2017-10-01 | 2018-03-01 | 2017-12-31 |
| ESSRP-B-13 / Inclusion and Gender Specialist | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 5,100.00 | 58,392.10 | Terminated | 2017-08-01 | 2017-08-31 | 2017-09-05 | 2017-08-31 | 2017-09-26 | 2017-08-31 | 2017-11-01 | 2018-03-01 | 2017-12-31 |
| ESSRP-B-14-B / Project Field Supervision Engineer 1 | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 8,500.00 | 73,492.62 | Signed | 2017-06-01 | 2018-02-12 | 2017-07-06 | 2017-08-30 | 2017-07-27 | 2017-08-31 | 2017-09-01 | 2018-03-01 | 2017-12-31 |
| ESSRP-B-22-B / Procurement Engineer 1 | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 11,100.00 | 95,637.52 | Signed | 2017-06-01 | 2018-07-25 | 2017-07-06 | 2017-04-02 | 2017-07-27 | 2018-03-01 | 2017-09-01 | 2018-03-01 | 2017-12-31 |
| ESSRP-B-22-A / Procurement Engineer 2 | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 9,900.00 | 56,770.10 | Terminated | 2017-06-01 | 2017-08-31 | 2017-07-06 | 2017-08-30 | 2017-07-27 | 2017-08-31 | 2017-09-01 | 2018-03-01 | 2017-12-31 |
| ESSRP-B-16-A / Project planning specialist 1 | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 8,300.00 | 96,564.59 | Signed | 2017-07-01 | 2017-09-03 | 2017-08-05 | 2017-08-28 | 2017-08-26 | 2017-08-28 | 2017-10-01 | 2018-03-01 | 2017-12-31 |
| ESSRP-B-16-B / Project planning specialist 2 | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 7,700.00 | 74,044.76 | Signed | 2017-07-01 | 2017-09-03 | 2017-08-05 | 2017-08-28 | 2017-08-26 | 2017-08-28 | 2017-10-01 | 2018-03-01 | 2017-12-31 |
| ESSRP-B-20 / Community Outreach and Citizen Engagement Specialist 1 | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 10,200.00 | 88,057.66 | Signed | 2017-06-01 | 2017-08-15 | 2017-07-06 | 2017-08-20 | 2017-07-27 | 2017-08-30 | 2017-09-01 | 2018-03-01 | 2017-12-31 |
| ESSRP-B-03 / Financial Management Specialist | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 35,400.00 | 126,499.31 | Signed | 2014-12-01 | 2017-08-15 | 2015-01-05 | 2014-12-25 | 2015-01-26 | 2014-12-25 | 2015-03-01 | 2018-03-01 | 2016-02-29 |
| ESSRP-B-18-A / Field Based financial Management Specialist 1 | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 6,800.00 | 38,928.07 | Terminated | 2017-06-01 | 2017-08-31 | 2017-07-06 | 2017-08-30 | 2017-07-27 | 2017-08-31 | 2017-09-01 | 2018-03-01 | 2017-12-31 |
| ESSRP-B-02 / Project Adviser / Coordinator | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 52,200.00 | 164,028.22 | Signed | 2013-10-01 | 2017-08-15 | 2013-11-05 | 2013-12-26 | 2013-11-26 | 2013-12-29 | 2014-01-01 | 2018-03-01 | 2014-12-31 |

| | | | | | | | | | | | | | | | | | | | |
|--|------------|--|------|---------------------------------|------|--|-----------|-----------|------------------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| MSSRP.B.18 / Safeguard specialist | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 12,700.00 | 49,328.72 | Signed | 2019-06-25 | 2020-01-27 | 2019-07-21 | 2020-02-25 | 2019-08-04 | 2020-03-08 | 2019-09-01 | 2020-03-11 | 2019-12-31 | |
| MSSRP.B.21 / Project Field Supervision Engineer | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 12,700.00 | 20,719.32 | Signed | 2019-06-25 | 2017-08-15 | 2019-07-21 | 2019-09-09 | 2019-08-04 | 2019-12-29 | 2019-09-01 | 2020-03-01 | 2019-12-31 | |
| MSSRP.B.23 / Inclusion and Gender Specialist | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 12,700.00 | 49,965.44 | Signed | 2019-06-25 | 2020-01-21 | 2019-07-21 | 2019-09-09 | 2019-08-04 | 2019-12-22 | 2019-09-01 | 2020-03-15 | 2019-12-31 | |
| MSSRP.B.24 / Procurement Engineer | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 12,700.00 | 33,489.68 | Signed | 2019-07-01 | 2017-08-15 | 2019-08-12 | 2019-09-19 | 2019-08-19 | 2019-09-29 | 2019-09-02 | 2020-03-01 | 2019-12-31 | |
| MSSRP.B.26 / Innovation Fund Specialist 2 | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 12,700.00 | 36,657.26 | Terminated | 2019-09-10 | 2018-01-10 | 2019-10-15 | 2019-09-23 | 2019-10-18 | 2019-12-29 | 2019-11-01 | 2020-03-01 | 2019-12-31 | |
| MSSRP.B.27 / Public Awareness and Communication Specialist | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 33,000.00 | 28,688.29 | Completed | 2019-10-01 | 2017-08-15 | 2019-11-19 | 2020-02-11 | 2019-12-10 | 2020-02-17 | 2020-01-14 | 2020-03-01 | 2021-01-13 | 2020-09-01 |
| MSSRP.B.28 / Field Based financial Management Specialist 2 | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 6,800.00 | 0.00 | Pending Implementation | 2020-06-29 | | 2020-08-03 | | 2020-08-17 | | 2020-08-31 | | 2020-12-31 | |
| MSSRP.B.20 / Economist | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 12,700.00 | 0.00 | Canceled | 2019-06-25 | | 2019-07-21 | | 2019-08-04 | | 2019-09-01 | | 2019-12-31 | |
| MSSRP.B.22 / IT specialist | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 12,700.00 | 0.00 | Canceled | 2019-06-25 | 2018-11-27 | 2019-07-21 | | 2019-08-04 | | 2019-09-01 | | 2019-12-31 | |
| MSSRP.B.25 / Project Field Supervision Engineer | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 12,700.00 | 0.00 | Canceled | 2019-07-01 | 2017-08-15 | 2019-08-12 | 2019-09-05 | 2019-08-19 | 2019-12-29 | 2019-09-02 | | 2019-12-31 | |
| MSSRP.B.29 / Public Awareness and Communication Specialist | TF / A5128 | Institutional Development and Project Management | Post | Individual Consultant Selection | Open | | 16,000.00 | 0.00 | Pending Implementation | 2020-08-05 | | 2020-09-16 | | 2020-10-07 | | 2020-11-04 | | 2021-04-03 | |