

**REPUBLIC OF GUINEA BISSAU, REPUBLIC OF MALI, REPUBLIC OF THE GAMBIA AND  
ECOWAS COMMISSION**

**ECOWAS REGIONAL ELECTRICITY ACCESS PROJECT - P164044**

**I. General**

- Project: ECOWAS Regional Electricity Access Project (IDA CREDIT No. XXX*
- Project Implementation agency: Regional Coordination Unit – Directorate of Energy of ECOWAS COMMISSION*
- Project ID No: P164044*
- Date of General Procurement Notice: MM/DD/YYYY*

1. Period covered by this Procurement Plan: August 2018 to February 2020

2. Preamble: In accordance with paragraph 5.9 of the “ World Bank Procurement Regulations for IPF Borrowers” (July 2016 revised November 2017) (“Procurement Regulations”) the Bank’ s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plan and conduct all procurement transactions for the Project.

**II. Goods, Works and Non-Consulting Services**

**1. List of contract packages to be procured:**

*Prior review thresholds:*

	Method	Levels	Comments
1.	Goods	>=US\$1,500,000	Prior review
3.	Works	>= US\$5,000,000	Prior review

1	2	3	4	5	6	7
Ref. No.	Description of Assignment	Estimated Cost (USD Million)	Selection Method	Review by Bank (Prior / Post)	Expected Proposals Submission Date	Comments
1	Design, supply, install distribution infrastructure	188	Supply install	Prior	01-Sept-19	

**2. Consulting Services**

*Prior review thresholds:*

	<b>Selection method</b>	<b>Prior review level</b>	<b>Comments</b>
<b>1.</b>	<b>Selection of firms</b>	<b>&gt;= US\$500,000</b>	<b>Prior review</b>
<b>2.</b>	<b>Selection of individual consultants</b>	<b>&gt;= US\$200,000</b>	<b>Prior review</b>

<b>1</b>	<b>2</b>	<b>3</b>	<b>4</b>	<b>5</b>	<b>6</b>	<b>7</b>
<b>Ref. No.</b>	<b>Description of Assignment</b>	<b>Estimated Cost (USD Million)</b>	<b>Selection Method</b>	<b>Review by Bank (Prior / Post)</b>	<b>Expected Proposals Submission Date</b>	<b>Comments</b>
1	Owner's engineer	6	QCBS	Prior	01-Aug-19	

**PROCUREMENT PLAN** Western Africa : ECOWAS-Regional Electricity Access Project

**General Information**

Country: Western Africa Bank's Approval Date of the Original Procurement Plan: 2019-06-14  
 Revised Plan Date(s): (comma delineated, leave blank if non 2020-12-22  
 Project ID: P164044 GPN Date: 2018-10-08  
 Project Name: ECOWAS-Regional Electricity Access Project  
 Loan / Credit No: IDA / 63530, IDA / D4090, IDA / D4060  
 Executing Agency(ies) Electricite de Mali

**WORKS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
ML-EDM-134908-CO-RF / Acquisition de deux (02) véhicules de chantier	IDA / 63530	Program coordination and technical assistance	A posteriori	Appel d'offres	Open - National	Single Stage - One Envelope		108,000.00	0.00	En cours d'exécution					2019-10-01	2019-12-02	2019-10-06	2019-12-31					2019-11-03	2020-04-06	2019-11-13	2019-11-30	2020-01-29
ML-EDM-134912-CO-RFQ / Mobiliers de bureau, quantité 05	IDA / 63530	Program coordination and technical assistance	A posteriori	Demande de prix	Open - National	Single Stage - One Envelope		8,537.00	0.00	En cours d'exécution							2019-10-07								2019-11-15	2019-12-15	
ML-EDM-134916-CO-RFB / Equipements informatiques (05 Ordinateurs portables, 03 imprimantes multifonctions et 02 vidéos projecteurs)	IDA / 63530	Program coordination and technical assistance	A posteriori	Demande de prix	Open - National	Single Stage - One Envelope		14,000.00	0.00	En cours d'exécution							2019-10-07								2019-11-10	2019-12-25	
ML-EDM-191392-NC-RFQ / Acquisition du logiciel TOMPRO	IDA / D4060	Program coordination and technical assistance	A posteriori	Demande de prix	Open - National	Single Stage - One Envelope		50,000.00	0.00	En cours d'exécution							2020-09-10	2020-10-17							2020-10-15	2021-01-13	

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ML-EDM-119078-CS-CQS / Plan d'Action et de Réinstallation (PAR)	IDA / 63530	Program coordination and technical assistance	A priori	Sélection fondée sur les qualifications des consultants	Open - National		80,000.00	0.00	Annulé	2019-06-21	2019-07-16	2019-07-12		2019-08-25									2019-09-24	2019-10-29	2020-04-26		
ML-EDM-124558-CS-LCS / Audit externe des comptes 2019 2020 2021	IDA / 63530	Program coordination and technical assistance	A posteriori	Sélection au moindre coût	Open - National		40,000.00	0.00	En cours d'exécution	2019-07-31	2019-07-25	2019-08-21	2019-08-07	2019-10-04				2019-11-01	2019-12-01			2020-01-05	2020-02-09	2020-08-07			
ML-EDM-119078-CS-CQS-2 / Plans d'Action de Réinstallation des personnes affectées par la construction des lignes de transport d'électricité du projet PRAE financé à Kayes, Kita et Koudialani	IDA / 63530	Program coordination and technical assistance	A posteriori	Sélection fondée sur les qualifications des consultants	Open - National		300,000.00	0.00	En cours d'exécution	2019-10-17	2019-07-12	2019-10-19		2019-10-27								2019-11-26	2019-12-24	2020-06-21			
ML-EDM-159870-CS-CQS / Etudes impact environnementales sociales construction environ 2.000 km de lignes moyenne tension (mt) de 33 kv, d'environ 400 postes de distribution de 33 kv/400 v à Kayes, Kita et Koudialani et d'environ 1.800 km de lignes de basse tension (bt) de 400v	IDA / 63530	Program coordination and technical assistance	A posteriori	Sélection fondée sur les qualifications des consultants	Open - National		300,000.00	0.00	En cours d'exécution	2020-02-17	2019-07-02	2020-02-19		2020-03-09								2020-03-19	2020-03-28	2020-04-06			
ML-EDM-119088-CS-CQS / Etude d'impact Environnementale et Sociale (EIES)	IDA / 63530	Program coordination and technical assistance	A posteriori	Sélection fondée sur les qualifications des consultants	Open - National		100,000.00	0.00	Annulé	2019-06-20	2019-07-23	2019-07-11	2019-08-04	2019-08-24	2019-10-01							2019-09-23	2019-10-28	2020-04-25			
ML-EDM-177481-CS-CDS / Mise en place logiciel TOMPRO	IDA / D4090	Supervision of the construction and technical advisory	A posteriori	Sélection fondée sur les qualifications des consultants	Open - National		50,000.00	0.00	Annulé	2020-07-09	2020-08-11	2020-07-11		2020-07-28								2020-08-07	2020-08-20	2021-02-16			

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ML-EDM-125158-CS-INDV / Expert en Passation de marchés	IDA / 63530	Program coordination and technical assistance	A priori	Individuel	Open		105,000.00	0.00	En cours d'exécution	2019-08-05	2019-08-07	2019-09-23		2019-10-14			2019-11-18	2020-11-17	

ML-EDM-168707-CS-CDS / Plan de Gestion Environnementale et Sociale (PGES) pour le projet de stockage de Batterie	IDA / D4090	Supervision of the construction and technical advisory	A posteriori	Sélection de consultants par entente directe	Direct		50,000.00	0.00	En cours d'exécution	2020-05-14	2020-05-20	2020-05-21			2020-06-26	2020-07-26	
ML-EDM-206238-CS-INDV / Expert en passation de marchés	IDA / 63530	Program coordination and technical assistance	A posteriori	Individuel	Open		100,000.00	0.00	En attente d'exécution	2020-12-01		2021-01-19		2021-02-09	2021-03-16	2021-09-12	