

## Textual Procurement Plan

(This is only a sample with the minimum content that is required to be included in the PAD. The detailed procurement plan is still mandatory for disclosure on the Bank's website in accordance with the guidelines. The initial procurement plan will cover the first 18 months of the project and then updated annually or earlier as necessary).

### I. General

1. **Bank's approval Date of the procurement Plan** [*Original: December 2015*]; *Revision of decentralized PP by provinces, starting from Jan.2016 until now*
2. **Date of General Procurement Notice:** *July 2016*
3. **Period covered by this procurement plan:** *The procurement period of project covered the first 12 months from July 2016 to June 2017*

### II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement: **Procurement Risk Rating - High**

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<i>Above US\$ 3 million</i>	<i>All</i>
2.	NCB (Goods)	<i>Above US\$ 1.5 million</i>	<i>All above threshold</i>
3.	ICB (Works)	<i>Above US\$ 20 million</i>	<i>All</i>
4.	NCB (Works)	<i>Above US\$ 5 million</i>	<i>All above threshold</i>
5.	Shopping for Works (below US\$ 200,000)	<i>None</i>	
6.	Shopping for Goods (below US\$ 100,000)	<i>None</i>	
7.	Non-consulting services	<i>Above US\$ 1.5 million</i>	

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** *not applicable*
4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan issued by the CPMU for VN-DRaSIP*
- 5.
6. **Any Other Special Procurement Arrangements:** [*including advance procurement and retroactive financing, if applicable*] *02 NCB works packages may be subject to advance procurement*
7. **Summary of the Procurement Packages planned during the first 18 months after project**

**effectiveness ( including those that are subject to retroactive financing and advanced procurement)**

*[List the Packages which require Bank’s prior review first and then the other packages]*

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)	0	0	No	N/A	Works contracts above US\$ 5 million
	Summary of the ICB (Goods)	0	0	No	N/A	
	Summary of the NCB (Works)		11	No	Prior	First NCB contracts in each of the 11 Phase-1 provinces
	Summary of the NCB (Goods)	0	0	No	N/A	
	Summary of the ICB (Non-Consultant Services)	0	0	No	N/A	

### **III. Selection of Consultants**

- Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 0.5 million	QCBS, FBS, LCS packages above US\$ 500,000
2.	Single Source (Firms)	Above US\$ 0.5 million	SSS
3.	Individual	Above US\$ 200,000	IC

- Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise

entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. **Any Other Special Selection Arrangements:** *[including advance procurement and retroactive financing, if applicable or delete if not applicable]: 06 QCBS packages may be subject to advance procurement and retroactive financing.*

4. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	8.000	4	Prior	Prior review of QCBS contracts above 0.5 million per each
	Summary of number of contracts that will be let under other methods for firms	0.715	3	Post	CQS
	Summary of number of contracts with Individual Consultants	1.732	9	Prior/Post	Prior review of IC contracts above 0.2 million per each

**PROCUREMENT PLAN Vietnam : Vietnam Dam Rehabilitation and Safety Improvement Project**

**General Information**  
**Country:** Vietnam **Bank / Approval Date of the Original Procurement Plan:** 2017-06-05  
**Project ID:** P152309 **Revised Plan Date(s): (comma delineated, leave blank if none)** 2017-06-05  
**Project Name:** Vietnam Dam Rehabilitation and Safety Improvement Project  
**Loan / Credit No.:** IDA / 5749D **GPN Date:**

**Executing Agency(ies):** Central Project Management Unit for DRSIP, Quang Ngai Province Project Management Unit for DRSIP, Khanh Hoa Province Project Management Unit for DRSIP, Gia Lai Province Project Management Unit for DRSIP, Thanh Hoa Province Hydraulic Project Management Board, Binh Thuan Province Project Management Unit for DRSIP, Binh Dinh Province Project Management Unit for DRSIP

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
C1-QN-OL-W1 / The first NCB Works contract for Dam Lang Reservoir Rehabilitation and Safety Improvement	IDA / 5749D	1. Dam Safety Rehabilitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope		948,267.00	778,841.23	Signed					2017-01-16	2017-02-09	2017-01-23					2017-02-28	2017-03-20	2017-04-27	2017-05-04	2017-05-18	2017-05-15	2018-11-09	
C1-TH-OB-W1 / The first ncb work contract for Rehabilitation and Safety Improvement of dg BA Dam.	IDA / 5749D	1. Dam Safety Rehabilitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope		1,907,600.00	0.00	Pending Implementation					2017-02-06		2017-02-16					2017-03-18		2017-05-02		2017-06-12		2018-12-04	
C1-BT-SQ-W-01 / This CW package comprises 03 lots, including Lot 1: Spillway 2, estimated at USD 3,843,876; Lot 2: Main dam, auxiliary dam, construction road, management house, estimated at USD 2,937,848; Lot 3: Dam Sach Dam headworks, estimated at USD 886,456.	IDA / 5749D	1. Dam Safety Rehabilitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope		7,766,179.00	0.00	Pending Implementation					2017-07-31		2017-08-14					2017-09-25		2017-11-24		2017-12-29		2019-12-29	
C1-BT-SQ-W-03 / Dam Sach dam headworks	IDA / 5749D	1. Dam Safety Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One Envelope		986,456.00	0.00	Cancelled					2017-07-24		2017-08-07					2017-09-18		2017-11-17		2017-12-22		2019-12-22	
C1-HB-TB-W1 / Thach Ban reservoir rehabilitation and safety improvement.	IDA / 5749D	1. Dam Safety Rehabilitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope		1,273,911.00	0.00	Under Implementation					2017-05-24	2017-04-19	2017-06-03					2017-07-18	2017-05-25	2017-09-06		2017-10-11		2019-10-01	
C1-LD-DT-W1 / Da Tah Dam Rehabilitation and Safety Improvement (The first NCB package in Lam Dong - the first year province)	IDA / 5749D	1. Dam Safety Rehabilitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope		3,254,800.00	0.00	Pending Implementation					2017-05-22		2017-06-07					2017-07-16		2017-09-14		2017-10-05		2019-10-05	
C1-TQ-NL-2-W1 / Ngai La 2 reservoir Rehabilitation and Safety improvement	IDA / 5749D	1. Dam Safety Rehabilitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope		1,391,722.00	0.00	Under Implementation					2017-03-15		2017-03-28					2017-05-05		2017-06-23		2017-07-14		2019-01-05	
C1-HB-DT-W1 / Da Thang Reservoir Rehabilitation and Safety Improvement (This is first NCB of the year-1 subproject)	IDA / 5749D	1. Dam Safety Rehabilitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope		837,708.00	0.00	Under Implementation					2017-02-13		2017-02-20					2017-03-22		2017-05-04		2017-05-25		2019-05-25	
C1-OB-PV-W1 / Rehabilitation and Safety Improvement of Phu Vinh (This is first NCB of the year 1 subproject)	IDA / 5749D	1. Dam Safety Rehabilitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope		2,820,249.00	0.00	Cancelled					2017-02-05		2017-02-10					2017-03-24		2017-05-03		2017-06-07		2019-05-28	
C1-OB-GD1-W1 / Rehabilitation and Safety Improvement of Phu Venh (include: Build, insurance works and Supply and installation of SCADA) - This is first NCB of the year-1 subproject	IDA / 5749D	1. Dam Safety Rehabilitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope		2,909,700.00	0.00	Under Implementation					2017-04-20		2017-05-10					2017-06-21		2017-07-31		2017-09-04		2019-08-25	
C1-OB-GD2-W2 / Rehabilitation and Safety Improvement of Thanh Son and Vung Mo and Dap Lang (Phase 2)	IDA / 5749D	1. Dam Safety Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One Envelope		3,455,600.00	0.00	Pending Implementation					2018-08-10		2018-08-25					2018-10-06		2018-11-15		2018-12-20		2020-12-09	
C1-OB-GD2-W3 / Rehabilitation and Safety Improvement of Long Dai and Dong Suon (Phase 2)	IDA / 5749D	1. Dam Safety Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,342,600.00	0.00	Pending Implementation					2018-08-10		2018-08-25					2018-10-06		2018-11-15		2018-12-20		2020-12-09	
C1-OB-GD2-W4 / Rehabilitation and Safety Improvement of Thanh Truong and Dong Vat and Cay Bom and Bua Ri (Phase 2)	IDA / 5749D	1. Dam Safety Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One Envelope		3,085,700.00	0.00	Pending Implementation					2018-08-10		2018-08-25					2018-10-06		2018-11-15		2018-12-20		2020-12-09	
C2-MONRE-CW1 / Construction of water resources, hydro and meteorology monitoring stations in the Ca and Vu Gia - Thu Bon river basin	IDA / 5749D	2. Dam Safety Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		2,340,000.00	0.00	Pending Implementation					2018-04-01		2018-04-11					2018-05-11		2018-07-08		2018-07-22		2019-06-30	
C1-DANKHONG-W2 / Civil works Repair 9 lakes, including 2 lots: Lot 1: 2 lakes in K. RIG and Tra 4 districts, estimated amount US\$ 1,089,000. Lot 2: 7 lakes in K. Giang district, estimated amount US\$ 3,267,000.	IDA / 5749D	1. Dam Safety Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One Envelope		4,356,000.00	0.00	Pending Implementation					2018-04-30		2018-05-15					2018-06-25		2018-08-20		2018-09-10		2020-03-03	
C1-PT-B-W1 / Repairs and safety upgrades reservoirs Ban and Insurance of works. (The first NCB package in Phu Tho - the first-year province).	IDA / 5749D	1. Dam Safety Rehabilitation	Prior	Request for Bids	Open - National	Single Stage - One Envelope		734,204.31	0.00	Under Implementation					2017-06-08	2017-05-31	2017-06-18					2017-08-17		2017-10-26		2017-11-23		2019-05-02	

C1-DAKNONG-W1 / Civil works Repair 9 lakes, including 2 ponds Lot 1: 6 lakes in K. Mli district, estimated amount US\$ 2,719,200, Lot 2: 3 lakes in K Song district, estimated amount US\$ 1,012,800 (the two NCB contract of first-year subproject)	DA / 57490	1. Dam Safety Rehabilitation	Post	Request for Bids	Open - National	Single Stage - One Envelope		4,532,000.00	0.00	Pending Implementation				2018-04-27		2018-05-11		2018-06-15	2018-08-14		2018-09-04		2020-02-26
--	------------	------------------------------	------	------------------	-----------------	-----------------------------	--	--------------	------	------------------------	--	--	--	------------	--	------------	--	------------	------------	--	------------	--	------------

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
											C1-OB-PV-G2 / Supply and Installation of SCADA	DA / 57490	1. Dam Safety Rehabilitation	Post	Request for Quotations	Open - National	Single Stage - One Envelope		89,467.00	0.00	Cancelled								2018-05-20	
C2-MONRE-G02 / Procurement of equipments for monitoring rainfall in the Ca and Vu Gia - Thu Bon river basin	DA / 57490	2. Dam Safety Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,012,000.00	0.00	Pending Implementation					2018-10-01		2018-10-11				2018-11-10		2018-12-31		2019-01-14		2019-12-31			

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Negotiated Contract		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
										C2-MARD-CS1 / Support for database development	DA / 57490	2. Dam Safety Management	Post	Consultant Qualification Selection	Open - National		275,000.00	0.00	Pending Implementation	2017-03-01		2017-03-22		2017-05-18					
C2-MARD-CS2 / Improving the legal framework for dam safety management	DA / 57490	2. Dam Safety Management	Post	Consultant Qualification Selection	Open - National		230,000.00	0.00	Pending Implementation	2017-03-01		2017-03-22		2017-05-18								2017-08-03		2017-08-24		2018-06-24			
C3-CPMU-CS1 / Project Implementation Consultant (PIC)	DA / 57490	3. Project Management Support	Prior	Quality And Cost-Based Selection	Open - International		4,500,000.00	0.00	Under Implementation	2016-10-30	2016-11-22	2016-11-13		2016-12-11	2017-03-09			2017-01-08	2017-05-31	2017-02-14		2017-03-23		2017-04-13		2022-06-30			
C1-ON-DL-CS1 / construction supervision consultants	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		15,925.00	13,838.40	Signed	2016-12-27	2017-01-11	2017-01-16	2017-02-10	2017-03-16	2017-04-04							2017-04-27	2017-04-25	2017-05-18	2017-05-15	2018-11-09			
C1-KHMM-HOA-CS1 / Environmental and Social Safeguard Reports Preparing Consultant	DA / 57490	1. Dam Safety Rehabilitation	Prior	Consultant Qualification Selection	Open - National		156,000.00	0.00	Under Implementation	2016-12-14	2017-01-16	2016-12-29		2017-04-04								2017-06-01		2017-06-16		2017-08-30			
C1-GL-CS2 / Environmental and Social Safeguard Documents Preparing Consultant	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		127,945.00	0.00	Pending Implementation	2016-12-02		2017-01-16		2017-05-14								2017-06-15		2017-07-03		2017-10-01			
C1-BT-SQ-CS-01 / Consulting services for investigations, construction drawing design and cost estimate	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		203,438.00	0.00	Under Implementation	2016-12-14	2017-01-18	2016-12-28		2017-03-16								2017-05-05		2017-05-26		2017-08-14			
C1-GL-CS1 / Feasibility Study and Dam Safety Report Preparing Consultant	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		287,511.00	0.00	Pending Implementation	2016-12-01		2017-01-15		2017-05-13								2017-06-14		2017-07-02		2017-09-30			
C3-CPMU-CS3 / Audit of financial statements for the first 3 years	DA / 57490	3. Project Management Support	Post	Consultant Qualification Selection	Open - National		210,000.00	0.00	Pending Implementation	2017-02-20		2017-03-13		2017-05-29								2017-07-25		2017-08-15		2022-06-30			
C1-CPMU-CS1 / International Monitoring and Evaluation (IME) consultant	DA / 57490	1. Dam Safety Rehabilitation	Prior	Quality And Cost-Based Selection	Open - International		1,500,000.00	0.00	Under Implementation	2016-12-30	2016-12-29	2017-01-13		2017-02-10	2017-04-06			2017-04-07		2017-05-29		2017-07-05		2017-07-26		2022-06-30			
C3-CPMU-CS2 / Third party Independent Supervision and Internal Audit Consultant (ISC)	DA / 57490	3. Project Management Support	Prior	Quality And Cost-Based Selection	Open - International		1,420,000.00	0.00	Under Implementation	2016-12-23	2016-12-29	2017-01-06		2017-02-03	2017-03-13			2017-03-03	2017-05-12	2017-04-17		2017-05-24		2017-06-14		2022-06-30			
C1-KONTUM-CS2 / Environmental and Social Safeguard Documents Preparing Consultant	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		244,444.00	0.00	Pending Implementation	2017-01-03		2017-01-17		2017-04-07								2017-05-08		2017-06-12		2017-09-10			
C1-DL-TDA1-CS1 / Environmental and Social Safeguard Reports Preparing Consultant	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		144,040.00	0.00	Pending Implementation	2016-12-19		2017-01-03		2017-03-22								2017-05-09		2017-05-30		2017-11-26			
C1-BD-GDS-CS1 / Consultant feasibility study report and dam safety report year - 2 of Binh Dinh province Dam rehabilitation and safety improvement project	DA / 57490	1. Dam Safety Rehabilitation	Post	Quality And Cost-Based Selection	Open - National		381,607.00	310,166.95	Signed	2017-01-16	2016-12-28	2017-03-07		2017-05-16	2017-03-17			2017-06-20	2017-04-20	2017-07-25	2017-04-21	2017-09-06	2017-04-26	2017-10-26	2017-04-28	2018-04-24			
C1-PHU-YEN-CS2 / Environmental and Social Safeguard Reports Preparing Consultant	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		85,460.00	0.00	Pending Implementation	2017-01-07		2017-01-21		2017-04-10								2017-05-17		2017-05-23		2017-08-23			

C1-LD-DT-CS1 / Construction Supervision and Preparation of Emergency Preparedness Plan (EPP)	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	103,000.00	0.00	Pending Implementation	2017-04-28	2017-05-12	2017-08-10									2017-09-11	2017-10-02	2019-10-05
C1-TQ-NL2-CS1 / Construction supervision and Preparation of Emergency Preparedness Plan (EPP)	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	88,542.00	0.00	Pending Implementation	2017-02-22	2017-03-07	2017-06-05									2017-07-07	2017-07-28	2019-01-19
C1-QN-GD1-CS1 / Consultancy service for preparation of feasibility study and dam safety report	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	278,550.00	0.00	Under Implementation	2017-02-15	2017-01-20	2017-03-08	2017-05-05	2017-05-19							2017-06-16	2017-07-07	2018-01-03
C1-QN-GD1-CS3 / Report on environmental impact assessment, environmental and social impact assessment, resettlement action plan	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	113,849.00	0.00	Under Implementation	2017-02-15	2017-02-28	2017-03-08	2017-05-03	2017-05-12							2017-06-02	2017-06-23	2017-11-20
C1-QN-CS1 / Consultant for developing feasibility study and dam safety report	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	267,740.00	0.00	Under Implementation	2017-02-28	2017-03-22	2017-03-14	2017-06-12								2017-07-14	2017-08-04	2017-12-02
C1-QN-CS2 / Consultant for developing social and environmental safeguards	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	196,206.00	0.00	Pending Implementation	2017-02-28	2017-03-14	2017-06-12	2017-07-14								2017-07-14	2017-08-04	2017-12-02
C1-LC-CS1 / Consultant for developing feasibility study and dam safety report	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	214,121.00	0.00	Under Implementation	2017-02-21	2017-04-20	2017-03-01	2017-05-29								2017-06-30	2017-07-21	2017-09-20
C1-LC-CS2 / Consultant for developing safeguards reports	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	217,228.00	0.00	Under Implementation	2017-02-21	2017-05-08	2017-03-01	2017-05-29								2017-06-30	2017-07-21	2017-09-20
C1-RG-CS1 / Consultant for developing feasibility study and dam safety report	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	297.85	0.00	Pending Implementation	2017-02-21	2017-03-07	2017-06-05	2017-07-07								2017-07-07	2017-07-28	2017-11-01
C1-RG-CS2 / Consultant for developing social and environmental safeguards reports	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	212.77	0.00	Pending Implementation	2017-02-21	2017-03-07	2017-06-05	2017-07-07								2017-07-07	2017-07-28	2017-11-01
C1-KONTUM-CS1 / Feasibility Study and Dam Safety Report Preparing Consultant	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	288,889.00	0.00	Under Implementation	2017-02-14	2017-02-10	2017-02-28	2017-05-19	2017-04-12							2017-06-19	2017-07-10	2017-11-07
C1-HB-GD2-CS1 / Consultant for developing feasibility Study and Dam Safety Reports - Phase 2	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	275,909.00	0.00	Under Implementation	2017-05-18	2017-06-02	2017-09-08	2017-10-13								2017-10-13	2017-11-03	2018-04-05
C1-HB-GD2-CS2 / Consultant for developing environmental and Social Safeguard Report - Phase 2	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	280,150.00	0.00	Pending Implementation	2017-05-18	2017-06-02	2017-09-08	2017-10-13								2017-10-13	2017-11-03	2018-04-05
C1-OB-PV-CS4 / Consultant for developing feasibility study and dam safety report of subproject: Improvement of Dam safety in Quang Binh Province (Phase 2)	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	292,748.00	0.00	Cancelled	2017-02-27	2017-03-13	2017-03-20	2017-05-03								2017-06-02	2017-07-07	2017-10-05
C1-OB-PV-CS0 / Consultant for Emergency Preparedness Plan of Phu Ninh (EPP)	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	88,889.00	0.00	Cancelled	2017-04-15	2017-05-06	2017-06-19	2017-07-19								2017-07-19	2017-08-23	2018-02-19
C1-OB-GD2-CS1 / Consultant services for Feasible Study report establishment on Dam safety of subproject: Improvement of Dam safety in Quang Binh province (Phase 2)	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	292,700.00	0.00	Under Implementation	2017-05-10	2017-05-26	2017-05-31	2017-07-14								2017-08-13	2017-09-17	2017-12-16
C1-OB-GD2-CS2 / Environmental and Social Safeguard Reports Preparing Consultant of subproject: Improvement of Dam safety in Quang Binh province (Phase 2)	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	99,800.00	0.00	Under Implementation	2017-05-10	2017-05-26	2017-05-31	2017-07-14								2017-08-13	2017-08-17	2017-12-16
C2-MONRE-CS4 / Development of real-time multi-reservoir operation scenarios in the Ca and Vu Gia - Thu Bon river basin	DA / 57490	2. Dam Safety Management	Post	Consultant Qualification Selection	Open - National	150,000.00	0.00	Pending Implementation	2018-07-01	2018-07-29	2018-09-02	2018-09-09								2018-09-09	2018-09-23	2020-12-31
C2-MONRE-CS1 / Survey and design for construction	DA / 57490	2. Dam Safety Management	Post	Consultant Qualification Selection	Open - National	200,000.00	0.00	Pending Implementation	2017-05-25	2017-06-08	2017-07-13	2017-08-03								2017-08-03	2017-08-17	2018-03-31
C2-MONRE-CS3 / Development of database, hydrology and hydraulic models to serve for the management of the multi-reservoir operation in the Ca and Vu Gia - Thu Bon river basin	DA / 57490	2. Dam Safety Management	Post	Quality And Cost-Based Selection	Open - National	335,000.00	0.00	Pending Implementation	2018-10-01	2018-10-15	2018-11-26	2018-12-03	2018-12-17							2019-01-07	2019-01-21	2020-12-31
C2-MONRE-CS2 / Development of maps on river bed topography in the Ca and Vu Gia - Thu Bon river basin	DA / 57490	2. Dam Safety Management	Prior	Quality And Cost-Based Selection	Open - National	560,000.00	0.00	Pending Implementation	2017-06-15	2017-06-29	2017-08-10	2017-08-17	2017-08-31							2017-09-21	2017-10-05	2020-12-31
C1-PT-CS3 / Consultant services for Feasible Study report establishment on Dam safety of subproject: Improvement of Dam safety in Phu Tho Province (Phase 2)	DA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National	221,538.93	0.00	Pending Implementation	2017-05-25	2017-06-08	2017-09-26	2017-10-26								2017-10-26	2017-11-23	2018-02-21

C1-PT-CS2 / Consultant services on report establishment on social environmental safety policies of subproject Improvements of Dam safety in Phu Tho Province (Phase 2)	IDA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		128,133.33	0.00	Cancelled	2017-02-20	2017-01-09	2017-03-06	2017-06-24					2017-07-24		2017-08-21	2017-11-19
C1-QUANGTR-CS2 / Preparation of environmental and social safeguards instruments.	IDA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		169,348.00	0.00	Under Implementation	2017-04-10	2017-04-10	2017-06-06	2017-08-23					2017-10-03		2017-10-17	2018-01-25
C1-0B-CS3 / Consultant engineering design (phase 2) and Planning for Emergency Preparedness (EPP) of the subproject Improving Dam Safety in Quang Binh Province	IDA / 57490	1. Dam Safety Rehabilitation	Post	Quality And Cost-Based Selection	Open - National		495,500.00	0.00	Pending Implementation	2018-01-25		2018-02-15	2018-03-31		2018-04-28		2018-05-28	2018-07-02		2018-08-06	2018-11-04
C1-DAKNONG-CS1 / Environmental and Social Safeguard Reports Preparing Consultant	IDA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		136,500.00	0.00	Pending Implementation	2017-05-31		2017-06-14	2017-09-13					2017-10-13		2017-11-10	2018-02-08
C1-DAKNONG-CS2 / Consulting services for survey, construction drawing design and cost estimate	IDA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		288,889.00	0.00	Pending Implementation	2017-05-30		2017-06-13	2017-09-15					2017-10-17		2017-11-14	2018-02-12
C1-TTH-CS1 / Consultant for developing feasibility study and dam safety report	IDA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		199,251.00	0.00	Pending Implementation	2017-05-04		2017-05-18	2017-08-17					2017-09-18		2017-10-23	2018-01-31
C1-TTH-CS2 / Consultant for developing social and environmental safeguards	IDA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		149,156.00	0.00	Pending Implementation	2017-05-30		2017-06-13	2017-09-12					2017-10-13		2017-11-17	2018-02-15
C1-PHUYEN-CS1 / Feasibility Study and Dam Safety Reports Preparing Consultant	IDA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		194,406.00	0.00	Pending Implementation	2017-04-28		2017-05-25	2017-07-31					2017-08-28		2017-09-12	2017-12-13
C1-QUANGTR-CS1 / Preparation of feasibility study and dam safety reports for phase 2 dams.	IDA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		228,546.00	0.00	Under Implementation	2017-05-08	2017-04-13	2017-06-02	2017-08-19					2017-09-29		2017-10-13	2018-01-21
C1-QUANGTR-CS3 / Technical engineering design for phase-2 dams.	IDA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		157,200.00	0.00	Pending Implementation	2018-04-25		2018-05-10	2018-07-27					2018-09-06		2018-09-20	2018-11-19
C1-BD-GD-CS2 / Tu van cac chinh sach an toan	IDA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		140,000.00	0.00	Pending Implementation	2017-06-12		2017-07-03	2017-08-16					2017-09-15		2017-10-20	2018-03-19
C1-PTB-CS1 / Consulting supervision for construction works and installation of equipment	IDA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		14,144.84	0.00	Pending Implementation	2017-06-02		2017-06-16	2017-09-29					2017-10-29		2017-11-19	2019-04-15
C1-DAKNONG-CS3 / Construction supervision consultant	IDA / 57490	1. Dam Safety Rehabilitation	Post	Consultant Qualification Selection	Open - National		105,678.00	0.00	Pending Implementation	2018-03-22		2018-04-05	2018-07-06					2018-08-06		2018-09-03	2020-03-03
VNDRSIP MOIT-12368-CS-OCS3 / Build up method and guideline for safety assessment of hydropower dam, applied to selected dams	IDA / 57490	2. Dam Safety Management	Prior	Quality And Cost-Based Selection	Open - International		1,830,000.00	0.00	Pending Implementation	2018-03-01		2018-03-22	2018-05-05		2018-06-02		2018-07-02	2018-08-06		2018-09-10	2019-09-10

#### INDIVIDUAL CONSULTANTS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
C3-CPMU-CS4 / Project Assistance	IDA / 57490	3. Project Management Support	Post	Individual Consultant Selection	Open	72,000.00	0.00	Pending Implementation	2017-12-30		2018-02-24	2018-03-23		2018-04-13					2022-06-30
C3-CPMU-CS5 / International Technical Advisor for Project Implementation	IDA / 57490	3. Project Management Support	Prior	Individual Consultant Selection	Open	287,090.00	0.00	Under Implementation	2016-11-15		2017-01-05	2017-02-01		2017-02-22					2018-02-22
C2-MARD-CS3-7 / National Water Works Mechanical Expert	IDA / 57490	2. Dam Safety Management	Post	Individual Consultant Selection	Open	44,830.00	0.00	Under Implementation	2016-12-01	2016-05-10	2017-01-06	2017-02-03		2017-02-28					2022-06-30
C2-MARD-CS3-1 / International Dam Expert - Chairperson	IDA / 57490	2. Dam Safety Management	Prior	Individual Consultant Selection	Open	561,493.00	0.00	Under Implementation	2016-10-17	2016-12-12	2016-12-19	2017-01-15	2017-02-08	2017-02-10					2022-07-31
C2-MARD-CS3-2 / International Hydrological and Hydraulic Expert	IDA / 57490	2. Dam Safety Management	Prior	Individual Consultant Selection	Open	295,705.00	0.00	Under Implementation	2016-10-17	2016-12-12	2016-12-22	2017-01-18	2016-12-28	2017-02-10					2022-07-31
C2-MARD-CS3-3 / International Geotechnical Expert	IDA / 57490	2. Dam Safety Management	Prior	Individual Consultant Selection	Open	332,299.00	0.00	Under Implementation	2016-10-17	2016-12-12	2017-01-02	2017-01-29	2017-02-09	2017-02-10					2022-07-31
C2-MARD-CS3-4 / National Dam Safety Expert	IDA / 57490	2. Dam Safety Management	Post	Individual Consultant Selection	Open	49,310.00	0.00	Under Implementation	2016-10-17	2016-05-10	2017-01-06	2017-02-02		2017-02-28					2022-06-30
C2-MARD-CS3-6 / National Hydrological and Hydraulic Expert	IDA / 57490	2. Dam Safety Management	Post	Individual Consultant Selection	Open	44,830.00	0.00	Under Implementation	2016-10-17	2016-05-10	2017-01-06	2017-02-02		2017-02-28					2022-06-30
C2-MARD-CS3-6 / National Geotechnical Expert	IDA / 57490	2. Dam Safety Management	Post	Individual Consultant Selection	Open	44,830.00	0.00	Under Implementation	2016-10-17	2016-05-10	2017-01-06	2017-02-02		2017-02-28					2022-06-30

IN DRSP MOT-12377-CS-INDV / Completion report	DA / 57490	2. Dam Safety Management	Post	Individual Consultant Selection	Open		26,000.00	0.00	Pending Implementation	2021-02-01		2021-03-22		2021-04-12		2021-05-17		2021-11-13
---	------------	--------------------------	------	---------------------------------	------	--	-----------	------	------------------------	------------	--	------------	--	------------	--	------------	--	------------