

Procurement Plan

Project Name: Myanmar Electric Power Project (P143988)

I. General

2. **Bank's approval Date of the procurement Plan** :Original August 27, 2013, Revised : September 22, 2016
3. **Date of General Procurement Notice**: October 23, 2013
4. **Period covered by this procurement plan**: Till December 2018

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold**: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Type of Procurement	(US \$)
Works (Including turnkey supply and installation of plant and equipment and PPP)	2,000,000 (2 million)
Goods, information technology and non-consulting services	1,000,000 (1million)
Consultant firms	300,000
Consultant Individuals	200,000

Type of Procurement	Market Approaches Thresholds (US \$ in million)			Comments
	International	National-Open	National RFQ (Shopping)	
Works (Including turnkey supply and installation of plant and equipment and PPP)	3 and above	Less than 3	Less than 1	Recommended to advertise for 7 days for RFQ above 0.5
Goods, information technology and non-consulting services	1 and above	Less than 1	Less than 0.5	Recommended to advertise for 7 days for RFQ above 0.05
Consultants (Firms)	0.1 and above	Less than 0.1	Not applicable	CQS method may be used up to 0.5. Use of full RFP mandatory for CQS above 0.3. Limits on market approaches do not

				apply to individual consultants.
--	--	--	--	----------------------------------

2. **Reference to (if any) Project Operational Manual (POM):** TBD
3. **Any Other Special Procurement Arrangements:** N/A
4. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
1	Summary of Shopping Goods	0.32	1	No	Post	
2	Summary of the Goods (Direct Contracting)	4.2	1	No	Prior	

5. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
1	Summary of number of contracts that will be let under QCBS	0.5	7	Prior	
2	Summary of number of contracts that will be let under other methods	0.4	2	Post	CQS

PROCUREMENT PLAN Myanmar : Electric Power Project

General Information			
Country:	Myanmar	Bank / Approval Date of the Original Procurement Plan:	2017-04-28
Project ID:	P143988	Revised Plan Date(s): (comma delineated, leave blank if none)	2018-05-17
Project Name:	Electric Power Project	GPN Date:	
Loan / Credit No.:	IDA / 53060		
Executing Agency(ies):	Electric Power Generation Enterprise		

WORKS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GOODS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MEPPSI-2 / Thason 230/23 100 MVA Transformer and associated switch yard extension	DA / 53060	1. Combined Cycle Gas Turbine (CCGT) Power Plant	Prior	Direct Selection	Direct			4,200,000.00	4,200,000.00	Signed					2017-12-30		2018-01-04									2018-02-08	2018-05-11	2018-08-07
MEPE-G3 / Gas Meters	DA / 53060	1. Combined Cycle Gas Turbine (CCGT) Power Plant	Post	Request for Quotations	Open - National	Single Stage - One Envelope		500,000.00	0.00	Pending Implementation							2018-02-04									2018-04-01		2018-09-28
G-04 / 33kV Energy Meters (7)Nets and 33kV Current Transformers (4)Sets	DA / 53060	1. Combined Cycle Gas Turbine (CCGT) Power Plant	Post	Request for Quotations	Open - National	Single Stage - One Envelope		352,800.00	0.00	Pending Implementation							2018-04-30									2018-06-25		2018-12-22
G-05 / 66kV Energy Meters and 66kV Current Transformers	DA / 53060	1. Combined Cycle Gas Turbine (CCGT) Power Plant	Post	Request for Quotations	Open - National	Single Stage - One Envelope		487,000.00	0.00	Pending Implementation							2018-04-30									2018-06-25		2018-12-22
G-06 / Relay test set and Commissioning Tool, Transformer Oil purifier and Turbine Oil purifier for Ywama & Thason Power Plant	DA / 53060	1. Combined Cycle Gas Turbine (CCGT) Power Plant	Post	Request for Quotations	Open - National	Single Stage - One Envelope		484,000.00	0.00	Pending Implementation							2018-04-30									2018-06-25		2018-12-22
G-07 / Battery Bank and Battery Charger (15)Sets	DA / 53060	1. Combined Cycle Gas Turbine (CCGT) Power Plant	Post	Request for Quotations	Open - National	Single Stage - One Envelope		495,000.00	0.00	Pending Implementation							2018-04-30									2018-06-25		2018-12-22

NON CONSULTING SERVICES

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
CS-8 / Owners Engineer	DA / 53060	1. Combined Cycle Gas Turbine (CCGT) Power Plant 2. Technical Assistance and Advisory Services	Prior	Quality And Cost-Based Selection	Open - International	N	0.00	2,386,634.36	Signed																2016-11-09		2016-11-18	
MEPE-CS-02 / Myanmar Power Sector Financial Analysis and Viability Action Plan	DA / 53060	1. Combined Cycle Gas Turbine (CCGT) Power Plant 2. Technical Assistance and Advisory Services	Prior	Quality And Cost-Based Selection	Open - International	N	189,940.00	180,540.00	Signed																	2015-06-22		2015-07-15
MEPE-CS-05 / Environmental and Social Safeguards	DA / 53060	1. Combined Cycle Gas Turbine (CCGT) Power Plant 2. Technical Assistance and Advisory Services	Prior	Quality And Cost-Based Selection	Open - International	N	500,000.00	753,655.72	Signed																	2016-02-04		2016-06-24
CS4 / TA on Electricity Tariffs	DA / 53060	1. Combined Cycle Gas Turbine (CCGT) Power Plant 2. Technical Assistance and Advisory Services	Prior	Quality Based Selection	Open - International	N	300,000.00	746,200.00	Under Implementation																	2016-09-01		
MEPP-CS-10 / TA on Independent Power Producer (IPP) Administration	DA / 53060	2. Technical Assistance and Advisory Services	Prior	Quality And Cost-Based Selection	Open - International		500,000.00	0.00	Pending Implementation	2018-01-29		2018-02-19		2018-04-04			2018-05-02		2018-06-01		2018-07-06			2018-06-10		2018-08-10		
MEPP-CS-11 / Environmental and Social Impact Assessment TA	DA / 53060	2. Technical Assistance and Advisory Services	Post	Consultant Qualification Selection	Open - International		200,000.00	0.00	Pending Implementation	2017-11-09		2017-12-09		2018-02-05					2018-03-07		2018-05-05			2018-11-01				
MEPP-CS-12 / Feasibility Study of Floating Solar Project for Shwe Kyin Dam, and Zaung Tu Dam	DA / 53060	2. Technical Assistance and Advisory Services	Post	Consultant Qualification Selection	Open - International		200,000.00	0.00	Cancelled	2018-01-29		2018-02-19		2018-04-04					2018-05-04		2018-06-08			2018-12-05				

INDIVIDUAL CONSULTANTS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

MEPE-CS-7 (Revised) / International Financial Management Specialist	IDA / S3060	1. Combined Cycle Gas Turbine (CCGT) Power Plant 2. Technical Assistance and Advisory Services	Prior	Individual Consultant Selection	Open	N	0.00	85,500.00	Signed						2016-06-17	2016-08-01		
---	-------------	---	-------	------------------------------------	------	---	------	-----------	--------	--	--	--	--	--	------------	------------	--	--