Procurement Plan: Airport Logistics Infrastructure Construction Project of Xiaogan, Hubei □Consulting Services□

2016-12-30

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
S e ri al n o .	Co ntr act no.	Contr act name	Contract content	Inve stm ent esti mat ion (10 000 /RM B)	Invest ment estima tion (millio n/USD) /(6.9)	Prop ortio n of Worl d Bank	Bank loan s (milli on/U SD)	Proc ure men t met hod	Rev iew ed by Ban k (Pri or/P ost)	Pre-Qualification	Expected date of Invitation for Bid	Expected contract award date	Expec ted contr act execu tion date (mont h)	Expecte d contract completi on date	Implementing agency
	een									0				0	
1	C- LS WL S1	n logist ics devel opme	Reward mechanism research of green logistics measures, rules and regulations on vehicle design and	150	0.22	100	0.22	CQS- Servi ce	Pos t	Not applicable	October- 17	Decemb er-17	6	May-18	AEZ Management Committee

	nt resea rch	operating, truck operators state tracking, charge system, infrastructure and land use planning conforming to supply chain structure, logistics mode selection, green packing and warehousing and so on.												
C- LS 2 WL S2- 1	Intelli gent trans porta tion devel opme nt resea rch	Coordinated information sharing between intelligent transportation system and logistics information platform; safety evaluation and management of intelligent transportation	100	0.14	100	0.14	CQS- Servi ce	Pos t	Not applicable	October- 17	Decemb er-17	6	May-18	AEZ Management Committee

			system and road; ATC system development and planning study.												
3	C- LS WL S2- 2	Traffi c safet y resea rch and educ ation	Carrying out of road safety activities including the improvement of accident data collection and analysis, road safety audit of new roads pre- and post-opening, Road User Education (RUE) campaigns, activities focused on rural inhabitants who will face changes as the area is urbanized, training for truck drivers and vehicle	40	0.06	100 %	0.06	CQS- Servi ce	Pos t	Not applicable	October- 17	Decemb er-17	6	May-18	AEZ Management Committee

			safety inspection programs for trucks.												
m an In	d situtio	ment		0					0					0	
4	D- GL NL S1	Selection of proje ct mana geme ntc cons ultan t	Employ a international consulting (services) company to provide a wide range of services, including individual consultants experts, project management, safety monitoring, etc.; the consulting company	700	1.01	100	1.01	QCB S- Servi ce	Prio r	Not applicable	January- 17	May-17	48	May-21	AEZ Management Committee

			will also assist various implementing agencies in design review, bidding documents check, engineering monitoring and contract management.												
5	D- GL NL S2	Immi grati on monit oring	Immigration resettlement external monitoring.	60	0.09	100	0.09	CQS	Pos t	Not applicable	March-17	May-17	48	May-21	AEZ Management Committee
6	D- GL NL S3	Envir onme nt Monit oring Cons ultan t	Environment external Monitoring	20	0.03	100	0.03	CQS	Pos t	Not applicable	March-17	May-17	48	May-21	AEZ Management Committee

T o t a I				1,0 1.52 50		1.52]				
1	2	3	5	6	7	8	9	10	11	12	13	14	15	16
Ser ial no.	Contr act no.	Contract name	Investm ent estimati on (10000/ RMB)	Investm ent estimati on (million/ USD) /(6.9)	Propo rtion of World Bank	Bank loans (million/ USD)	Procure ment method	Revie wed by Bank (Prior/ Post)	Pre- Qualific ation	Expec ted date of Invitat ion for Bid	Expe cted contr act awar d date	Expe cted contr act exec ution date (mon th)	Expect ed contrac t comple tion date	Implem enting agency
	nforma :form	tion												
1	B- XXPT G1	Logistics public informati on	1,830	2.65	100%	2.65	NCB- Goods	Prior	Not applica ble	Febru ary-19	April- 19	6	Septem ber-19	AEZ Manage ment Commit tee

		platform of AEZ												
	Green Istics													
2	C- LSWL G1	Supply and installati on of intelligen t transport ation systems in AEZ	9,155	13.27	100%	13.27	ICB- Goods	Prior	Not applica ble	May- 19	Augu st-19	12	July-20	AEZ Manage ment Commit tee
	roject													
	nageme tutiona													
Stre	ngthen	ning									1	ı		
3	D- GLNL G1	Procurem ent of office equipme	100	0.14	100%	0.14	Shoppi ng	Post	Not applica ble	March	June- 17	3	August-	AEZ Manage ment

		nt of the							Commit
		PMO and							tee
		Impleme							
		ntation							
To	tal		11,085	16.07	16.07				

1	2	3	5	6	7	8	9	10	11	12	13	14	15	16	17
Serial no.	Cont ract no.	Contra ct name	Invest ment estimat ion (10000/ RMB)	Investm ent estimati on (million/ USD) /(6.9)	Propo rtion of World Bank	Bank loans (million/ USD)	Procur ement metho d	Revie wed by Bank (Prior/ Post)	Pre- Qualifi cation	Expe cted date of Invit ation for Bid	Expe cted contr act awar d date	Expe cted contr act exec ution date (mon th)	Expect ed contra ct compl etion date	Implem enting agency	Allo wing land use date
A Conne ction chann el															0

1	A- LJTD C1	Branch road No. 50	3,802.0 0	5.47	100.0	5.47	NCB- Works	Post	Not applica ble	April- 17	June- 17	12	May- 18	AEZ Manag ement Commit tee	Befo re 2017 /4
2	A- LJTD C2	Horizo ntal road No. 8	10,036. 00	14.44	100.0	14.44	NCB- Works	Prior	Not applica ble	April-	June- 17	18	Nove mber- 18	AEZ Manag ement Commit tee	Befo re 2017 /4
3	A- LJTD C3	Vertica I road No. 1	22,367. 00	32.19	100.0	32.19	NCB- Works	Prior	Not applica ble	May- 17	July- 17	24	June- 19	AEZ Manag ement Commit tee	Befo re 2017 /5
B. Infor		n													
4	B- XXPT C1	Logisti cs manag ement buildin g	17,896. 00	25.75	88.88	22.89	NCB- Works	Prior	Not applica ble	Marc h-18	May- 18	24	April- 20	AEZ Manag ement Commit tee	Befo re 2018 /2

Total	54,101.		74.99					
	00							

PROCUREMENT
PLAN
China: CN-Hubei Xiaogan Logistics Infrastructure
General Information
Country: China Bank's Approval Date of Banker of Plantage of Pla Project ID: P132562 GPN Date: CN-Hubel Xiaogan Logistics Infrastructure Loan / Credit No: IBRD / 86130 Executing Agency(jes Xiaogan PMO

WORKS																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-	ments	Evaluation	lification on Report	Docu Justif	Bidding ment / ication	Notice /	Invitation	Issi		Opening	/ Minutes	and Recon	tion Report nmendation ward	Signed C		Comp
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
A-LJTDC1 / Branch road No. 50: Road engineering (1.69 km long, 20 m wide), and water supply and drainage, electricity, telecommunications, road lighting, gas and other supporting engineering.	IBRD / 86130	Component 1: Connected Logistics	Post	Request for Bids	Open – National	Single Stage – One Envelope				3,400,000.00	2,268,356.1	Signed					2017-11-09	2017-12-20	2017-11-13	2018-04-08			2017-12-11	2018-01-19	2017-12-21	2018-04-13	2017-12-30	2018-06-10	2018-12- 31
A-LJTDC3 / Vertical road No. 1: Road engineering (5.4 km long, 42 m wide), and water supply and drainage, electricity, telecommunications, road lighting, gas and other supporting engineering.	IBRD / 86130	Component 1: Connected Logistics	Prior	Request for Bids	Open - National	Single Stage – One Envelope				27,800,000.0 0	17,541,848 42	Signed					2017-11-09	2017-11-30	2017-11-13	2017-12-21			2017-12-11	2018-01-19	2017-12-21	2018-04-17	2017-12-30	2018-06-12	2019-12- 31
A-LITDC2 / Horizontal road No. 8 :Road engineering (2.6 km long, 32 m wide), and water supply and drainage, electricity, telecommunications, road lighting, gas and other supporting engineering.	IBRD / 86130	Component 1: Connected Logistics	Post	Request for Bids	Open – National	Single Stage – One Envelope				9,700,000.00	6,503,377.0 :	Signed					2017-11-09	2017-11-07	2017-11-13	2018-04-03			2017-12-11	2018-01-19	2017-12-21	2018-04-13	2017-12-30	2018-06-12	2019-06- 30
B-XXPTC1 REBIDDING / Civil engineering, green building engineering and supporting facilities, with the construction area of 30000 square meters.	IBRD / 86130	Component 2: Efficient Logistics	Prior	Request for Bids	Open - National	Single Stage – One Envelope				24,800,399.2	18,659,747 23						2020-06-05	2020-06-17	2020-06-30				2020-07-30	2020-07-29	2020-08-21	2020-08-26	2020-09-10	2020-09-11	2022-05- 31
B-XXPTC1 / Civil engineering, green building engineering and supporting facilities, with the construction area of 30,000 square meters.	1	Component 2: Efficient Logistics	Prior	Request for Bids	Open - National	Single Stage - One Envelope				25,790,000.0 0	0.00	Canceled					2018-12-25	2019-02-22	2019-01-01				2019-01-31	2019-04-11	2019-02-28	2020-01-10	2019-05-31	:	2021-01- 31

	GOODS																											
	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Process Status	Draft Pre-o Docu		Prequa Evaluati	on Report	Draft I Docur Justifi	nent / cation	Specific Pro Notice / I	nvitation	Issu	neq	Proposal Su Opening	/ Minutes	and Recom		Signed		Contract C	Completion
L											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
																												(

NON CONSULTING SE	RVICES																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Process Status	Draft Pre-	ments	Evaluati	on Report	Justifi	nent / cation	Notice / I	Invitation	Bidding Doo Issu	ied	Opening	/ Minutes	for A	mendation ward	Signed 0		Contract Co	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Process Status Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		ls as Issued		Proposals / Minutes		Evaluation of Technical Proposal				Signed Contract		Contract Completi	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
D-GLNLS1 / Employ a international consulting (services) company to provide a wide range of services, including individual consultants experts, project management, safety monitoring, etc.	IBRD / 86130	Component 3: Institutional Strengthening	Prior	Quality And Cost- Based Selection	Open – International		1,010,000.00	864,825.00	Signed	2017-08-15	2017-08-16	2017-08-15	2017-08-17	2017-08-15				2017-08-15		2017-08-15		2017-08-15	2017-08-22	2017-08-25	2017-09-27	2017-08-25	
D-GLNLS3 / Environment Monitoring Consultant.	IBRD / 86130	Component 3: Institutional Strengthening	Post	Consultant Qualification Selection	Open - National		30,000.00	0.00	Under Review	2018-12-25	2018-07-01	2019-01-15		2019-02-28								2019-03-30		2019-05-04		2019-10-31	
D-GLNLS2 / Immigration resettlement external monitoring.	IBRD / 86130	Component 3: Institutional Strengthening	Post	Consultant Qualification Selection	Open - National		80,000.00	0.00	Under Review	2018-12-25	2018-07-01	2019-01-15		2019-02-28								2019-03-30		2019-05-04		2019-10-31	

INDIVIDUAL CONSULTANTS																				
	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completio	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual