

PROCUREMENT PLAN (Textual Part)

Project information: Solomon Islands – Tina River Hydropower Development Project (P161319)

Project Implementation agency: The Solomon Island Energy Authority – SIEA (in the trade name of the Solomon Power – SP), and the Ministry of Mines, Energy and Rural Electrification

Date of the Procurement Plan: May 10, 2017

Period covered by this Procurement Plan: from 2017 to 2023

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used. At this stage, no contracts are expected to be procured by approaching the national market.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable.

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – Not Applicable.

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works) – not applicable.

PROCUREMENT PLAN Solomon Islands : Tina River Hydropower Development Project

General Information

Country: Solomon Islands **Bank's Approval Date of the Original Procurement Plan:** 2017-11-21
Revised Plan Date(s): (comma delineated, leave blank if none) 2019-07-28
Project ID: P161319 **GFN Date:** 2017-11-15
Project Name: Tina River Hydropower Development Project
Loan / Credit No: TF / A1895, IDA / D2020
Executing Agency(ies): Ministry of Mines, Energy and Rural Electrification

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SB-MMERE-36062-CS-INDV / Project Manager	TF / A1895	Component 4: Technical Assistance	Post	Individual Consultant Selection	Direct		18,000.00	18,000.00	Completed	2017-11-09		2017-11-19		2017-12-10		2018-01-14		2018-07-13	
SB-MMERE-36717-CS-CDS / Strategic Advisor, Commercial and Financial	TF / A1895	Component 4: Technical Assistance	Post	Direct Selection	Direct		24,000.00	24,000.00	Completed	2017-11-14		2017-11-24				2018-01-28		2018-07-27	
SB-MMERE-47235-CS-CDS / Legal Advisor Contract	TF / A1895	Component 4: Technical Assistance	Post	Direct Selection	Direct		28,800.00	28,800.00	Completed	2018-02-08		2018-02-08				2018-02-15		2018-06-30	
SB-MMERE-48065-CS-CDS / Project Manager Contract January to June 2018	TF / A1895	Component 4: Technical Assistance	Post	Direct Selection	Direct		36,000.00	36,000.00	Completed	2018-02-08		2018-02-13				2018-02-15		2018-06-30	

SB-MMERE-48068-CS-CDS / Strategic Advisor, Safeguard and stakeholder Engagement Contract	TF / A1895	Component 4: Technical Assistance	Post	Direct Selection	Direct		63,030.00	63,030.00	Completed	2018-02-08		2018-02-12			2018-02-15		2018-06-30
SB-MMERE-48074-CS-CDS / Technical Advisor Engineering Contract January to June 2018	TF / A1895	Component 4: Technical Assistance	Post	Direct Selection	Direct		37,800.00	37,800.00	Completed	2018-02-08		2018-02-14			2018-02-16		2018-06-30
SB-MMERE-99680-CS-CDS / Senior Project Advisor	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		16,300.00	22,600.00	Completed	2019-02-18		2019-02-18			2019-03-01		2019-03-31
SB-MMERE-99681-CS-CDS / Technical Advisor (Engineering)	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		13,950.00	70,440.00	Signed	2019-02-08		2019-02-18			2019-02-18		2019-03-31
SB-MMERE-99682-CS-CDS / Legal Advisor	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		9,375.00	95,550.00	Signed	2019-02-08		2019-02-18			2019-03-18		2019-03-31
SB-MMERE-99683-CS-CDS / Strategic Advisor, Safeguard and stakeholder Engagement Plan	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		24,550.00	113,425.00	Signed	2019-02-08		2019-02-18			2019-03-18		2019-03-31
SB-MMERE-110090-CS-INDV / Community Liaison Officer and Gender Focal Point for Tina River Hydropower Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		25,500.00	0.00	Under Implementation	2019-04-11		2019-05-30		2019-06-20	2019-07-25		2020-03-31
SB-MMERE-110120-CS-INDV / Community Liaison Officer and Livelihood Restoration Manager for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		25,538.25	0.00	Under Implementation	2019-04-11		2019-05-30		2019-06-20	2019-07-25		2020-03-31
SB-MMERE-110122-CS-INDV / Communications Officer for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		17,850.00	0.00	Under Implementation	2019-04-11		2019-05-30		2019-06-20	2019-07-25		2020-03-31
SB-MMERE-110124-CS-INDV / Environmental & Social Safeguard Officer for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		23,638.50	0.00	Under Review	2019-04-11		2019-05-30		2019-06-20	2019-07-25		2020-03-31
SB-MMERE-110926-CS-INDV / Deputy Project Manager for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		68,040.00	0.00	Under Implementation	2019-04-17		2019-06-05		2019-06-28	2019-07-31		2020-03-31
SB-MMERE-110929-CS-INDV / Project Manager for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		221,000.00	0.00	Under Review	2019-04-17		2019-06-05		2019-06-28	2019-07-31		2020-03-31
SB-MMERE-120345-CS-CDS / Dam Safety Advisory Panel Hydropower /Civil Dam Engineer	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		33,720.00	0.00	Under Implementation	2019-06-24		2019-07-04			2019-09-07		2020-05-09
SB-MMERE-120346-CS-CDS / Dam Safety Advisory Panel: Electro/Mechanical Expert	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		20,160.00	0.00	Under Implementation	2019-06-24		2019-07-04			2019-09-07		2020-05-09

SB-MMERE-120347-CS-CDS / Dam Safety Advisory Panel: Geotechnical/Geology Expert	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		45,920.00	0.00	Under Implementation	2019-06-25		2019-07-05				2019-09-08	2020-05-09	
SB-MMERE-121257-CS-CDS / Dam Safety Advisory Panel Hydraulics/Sediment Expert	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		35,700.00	0.00	Under Implementation	2019-06-27		2019-07-07				2019-09-10	2020-05-10	
SB-MMERE-121258-CS-CDS / Dam Safety Advisory Panel: Seismologist	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		60,080.00	0.00	Under Implementation	2019-06-27		2019-07-07				2019-09-10	2020-05-09	
SB-MMERE-121252-CS-CDS / Project Implementation Support Officer	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		15,480.00	0.00	Pending Implementation	2019-06-27		2019-07-07				2019-09-10	2020-03-08	
SB-MMERE-121249-CS-CDS / Resource Management Officer	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		10,320.00	0.00	Pending Implementation	2019-06-27		2019-07-07				2019-09-10	2020-06-30	
SB-MMERE-121251-CS-CDS / Project Accountant	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		17,850.00	0.00	Pending Implementation	2019-06-27		2019-07-07				2019-09-10	2020-06-30	