

PROCUREMENT PLAN (Textual Part)

Project information: Solomon Islands - Tina River Hydropower Development Project (P161319)

Project Implementation agency: The Solomon Island Energy Authority - SIEA (in the trade name of the Solomon Power - SP), and the Ministry of Mines, Energy and Rural Electrification

Date of the Procurement Plan: May 10, 2017

Period covered by this Procurement Plan: from 2017 to 2023

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used. At this stage, no contracts are expected to be procured by approaching the national market.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable.

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – Not Applicable.

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (***Goods and Works***) – not applicable.

SB-MMERE-110124-CS-INDV / Environmental & Social Safeguard Officer for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		23,638.50	23,916.00	Completed	2019-04-11	2019-04-11	2019-05-30	2019-09-11	2019-06-20	2019-09-12	2019-07-25	2019-09-20	2020-03-31	2020-06-06
SB-MMERE-110926-CS-INDV / Deputy Project Manager for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		68,040.00	75,250.00	Completed	2019-04-17	2019-04-17	2019-06-05		2019-06-26	2019-05-02	2019-07-31	2019-09-29	2020-03-31	2020-05-15
SB-MMERE-110929-CS-INDV / Project Manager for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		221,000.00	0.00	Canceled	2019-04-17	2019-04-17	2019-06-05		2019-06-26		2019-07-31		2020-03-31	
SB-MMERE-120345-CS-CDS / Dam Safety Advisory Panel: Hydropower / Civil Dam Engineer	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		33,720.00	95,160.00	Signed	2019-06-24	2019-07-19	2019-07-04	2019-10-15			2019-09-07	2019-05-14	2020-05-09	
SB-MMERE-120346-CS-CDS / Dam Safety Advisory Panel: Electro/Mechanical Expert	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		20,160.00	88,480.00	Signed	2019-06-24	2019-07-19	2019-07-04	2020-03-23			2019-09-07	2019-05-15	2020-05-09	
SB-MMERE-120347-CS-CDS / Dam Safety Advisory Panel: Geotechnical/Geology Expert	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		45,920.00	222,360.00	Signed	2019-06-25	2019-07-19	2019-07-05	2019-10-15			2019-09-08	2019-05-15	2020-05-09	
SB-MMERE-121257-CS-CDS / Dam Safety Advisory Panel: Hydraulic/Sediment Expert	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		35,700.00	131,120.00	Signed	2019-06-27	2019-07-19	2019-07-07	2019-10-15			2019-09-10	2019-06-06	2020-05-10	
SB-MMERE-121258-CS-CDS / Dam Safety Advisory Panel: Seismologist	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		60,080.00	148,160.00	Signed	2019-06-27	2019-07-19	2019-07-07	2019-10-15			2019-09-10	2019-05-23	2020-05-09	
SB-MMERE-121252-CS-CDS / Project Implementation Support Officer	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		15,480.00	15,480.00	Completed	2019-06-27	2019-07-29	2019-07-07	2019-07-30			2019-09-10	2019-09-28	2020-03-08	2020-11-19
SB-MMERE-121249-CS-CDS / Resource Management Officer	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		10,320.00	10,320.00	Completed	2019-06-27	2019-07-29	2019-07-07	2019-07-30			2019-09-10	2019-09-28	2020-06-30	2020-11-19
SB-MMERE-121251-CS-CDS / Project Accountant	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		17,850.00	17,850.00	Completed	2019-06-27	2019-07-29	2019-07-07	2019-07-30			2019-09-10	2019-09-28	2020-06-30	2021-07-16
SB-MMERE-125620-CS-INDV / Management Plan Consultant	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Direct		17,000.00	17,000.00	Completed	2019-07-31	2019-07-31	2019-08-09	2019-08-09	2019-08-30	2019-08-30	2019-09-23	2019-10-09	2019-09-30	2019-10-16
SB-MMERE-125990-CS-INDV / Livelihood Mapping	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Direct		16,395.90	16,614.90	Completed	2019-08-03	2020-09-09	2019-08-13	2020-09-10	2019-09-03	2020-09-10	2019-10-08	2019-08-02	2020-04-05	
SB-MMERE-126107-CS-INDV / Archaeological Survey	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Direct		19,675.08	19,675.08	Completed	2019-08-03	2020-09-24	2019-08-13	2020-09-24	2019-09-03	2020-09-28	2019-10-08	2021-08-05	2020-04-05	
SB-MMERE-126109-CS-INDV / Tribal Registry	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Direct		7,870.03	7,870.03	Completed	2019-08-03	2020-02-11	2019-08-13	2020-09-10	2019-09-03	2020-09-10	2019-10-08	2020-09-23	2020-04-05	
SB-MMERE-138812-CS-CDS / Plantation Valuation Consultant	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		17,200.00	17,200.00	Completed	2019-10-07	2019-10-08	2019-10-17	2021-10-12			2019-12-21	2021-02-24	2020-06-18	2021-03-09
SB-MMERE-138922-CS-INDV / Communication Adviser	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		73,935.00	328,170.00	Completed	2019-10-08	2020-03-23	2019-11-26	2020-01-05	2019-12-17	2020-04-06	2020-01-21	2019-11-26	2020-07-19	2021-11-11
SB-MMERE-168719-CS-INDV / Social - Economic Baseline Consultant	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Direct		66,000.00	66,000.00	Completed	2020-04-15	2020-04-25	2020-04-25	2021-10-12	2020-05-16	2021-10-11	2020-06-20	2020-06-16	2020-12-17	2020-09-01
SB-MMERE-169784-CS-INDV / Environment and Social Safeguards Manager	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		168,000.00	0.00	Canceled	2020-04-27	2020-04-25	2020-06-15		2020-07-06		2020-08-10		2021-02-06	
SB-MMERE-171321-CS-INDV / Environmental and Social Safeguard Manager	IDA / D2020	Component 4: Technical Assistance	Prior	Individual Consultant Selection	Open		336,000.00	0.00	Under Implementation	2020-04-29	2020-05-11	2020-06-17		2020-07-08		2020-08-12		2021-02-08	
SB-MMERE-179053-CS-INDV / Gender Focal Point and Community Liaison Officer for Tina River Hydropower Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		44,496.00	57,021.30	Signed	2020-06-17	2020-07-20	2020-08-05	2020-09-02	2020-08-26	2020-09-02	2020-09-30	2020-09-14	2022-09-20	
SB-MMERE-179060-CS-INDV / Environmental & Social Safeguard Officer for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		44,496.00	44,496.00	Completed	2020-06-17	2020-07-20	2020-08-05	2020-09-02	2020-08-26	2020-09-02	2020-09-30	2020-08-13	2022-09-20	2022-08-12
SB-MMERE-179039-CS-INDV / Deputy Project Manager	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		120,000.00	129,000.00	Signed	2020-06-17	2020-06-30	2020-08-05	2020-07-27	2020-08-26	2020-07-27	2020-09-30	2020-08-02	2022-09-20	
SB-MMERE-179042-CS-INDV / Community Liaison Officer	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		48,072.00	47,833.20	Signed	2020-06-25	2020-05-01	2020-08-13	2020-09-04	2020-09-03	2020-09-04	2020-10-08	2020-08-07	2022-09-28	
SB-MMERE-187773-CS-CDS / Enumerator 1	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		1,500.00	1,500.00	Completed	2020-08-07	2020-08-24	2020-08-17	2021-05-05			2020-10-21	2020-10-08	2021-04-19	2020-10-08
SB-MMERE-187778-CS-CDS / Enumerator 2	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		1,500.00	1,500.00	Completed	2020-08-07	2020-08-24	2020-08-07	2021-05-05			2020-08-07	2020-09-07	2020-08-07	2020-10-07
SB-MMERE-187779-CS-CDS / Enumerator 3	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		1,500.00	1,500.00	Completed	2020-08-07	2020-08-24	2020-08-17	2021-05-05			2020-10-21	2020-09-07	2021-04-19	2020-10-07
SB-MMERE-187805-CS-CDS / Enumerator 4	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		1,500.00	1,500.00	Completed	2020-08-07	2020-08-24	2020-08-17	2021-04-30			2020-10-21	2020-09-07	2021-04-19	2020-10-07
SB-MMERE-187806-CS-CDS / Enumerator 5	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		1,500.00	1,500.00	Completed	2020-08-07	2020-08-24	2020-08-07	2021-04-30			2020-08-07	2020-09-05	2020-08-07	2020-10-07
SB-MMERE-187820-CS-CDS / Enumerator 6	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		1,500.00	1,500.00	Completed	2020-08-07	2020-08-24	2020-08-17	2021-04-28			2020-10-21	2020-09-05	2021-04-19	2020-10-05

SB-MMERE-187821-CS-CDS / Enumerator 7	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection			1,500.00	1,500.00	Completed	2020-08-07	2020-08-24	2020-08-07	2021-04-29			2020-08-07	2020-09-05	2020-08-07	2020-10-05
SB-MMERE-187822-CS-CDS / Enumerator 8	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection			1,500.00	1,500.00	Completed	2020-08-07	2020-08-24	2020-08-07	2021-03-16			2020-08-07	2020-09-06	2020-08-07	2021-05-05
SB-MMERE-187823-CS-CDS / Local Team Leader	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		8,200.00	8,200.00	Completed	2020-08-07	2020-08-24	2020-08-17	2021-06-16			2020-10-21	2020-09-06	2021-04-19	2020-10-05
SB-MMERE-191661-CS-INDV / Project Manager	IDA / D2020	Component 4: Technical Assistance	Prior	Individual Consultant Selection	Open		462,000.00	488,000.00	Signed	2020-09-14	2020-09-09	2020-11-02	2021-07-08	2020-11-23	2021-07-15	2020-12-28	2021-07-13	2022-12-18	
SB-MMERE-192165-CS-CDS / Technical Advisor	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		54,000.00	54,000.00	Completed	2020-09-07	2021-06-16	2020-09-17	2022-08-24			2020-11-21	2022-07-10	2021-05-20	2022-09-07
SB-MMERE-195923-CS-INDV / Project Accountant	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		17,450.00	17,450.00	Signed	2020-09-25	2021-05-11	2020-11-13	2021-06-16	2020-12-04	2021-06-16	2021-01-08	2020-12-10	2022-12-29	
SB-MMERE-195924-CS-INDV / Project Implementation Support Officer	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		15,480.00	15,480.00	Terminated	2020-09-25	2021-05-19	2020-11-13	2021-06-10	2020-12-04	2021-06-10	2021-01-08	2021-03-15	2022-12-29	
SB-MMERE-195925-CS-INDV / Resource Management Officer	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		10,320.00	10,320.00	Signed	2020-09-25	2020-10-20	2020-11-13	2021-05-13	2020-12-04	2021-05-13	2021-01-08	2020-11-13	2022-12-29	
SB-MMERE-222250-CS-INDV / Communication officer for Tina River Hydropower development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		17,850.00	17,850.00	Signed	2021-03-15	2021-03-08	2021-05-03	2021-05-20	2021-05-24	2021-05-31	2021-06-28	2021-06-28	2021-12-25	
SB-MMERE-238520-CS-CDS / Morris & Sojnecki Chartered Accountants (Audit Fee for 2020)	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		19,801.00	0.00	Under Implementation	2021-06-10	2021-11-10	2021-06-20				2021-08-24		2022-02-20	
SB-MMERE-261265-CS-CDS / Communication Advisor	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct		76,700.00	76,700.00	Signed	2021-11-05	2021-10-28	2021-11-07	2022-08-10			2021-11-10	2021-11-05	2023-10-01	
SB-MMERE-261351-CS-INDV / ES Safeguards Manager (Int 1)	IDA / D2020	Component 4: Technical Assistance	Prior	Individual Consultant Selection	Direct		367,200.00	367,200.00	Signed	2021-11-04	2021-11-09	2021-11-10	2021-11-13	2021-11-15	2021-11-19	2021-12-01	2021-11-27	2023-12-01	
SB-MMERE-283275-CS-INDV / Community Liaison Officer & Gender Focal Point (CLO-GFP)	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open - National		45,000.00	0.00	Under Implementation	2022-08-01	2022-08-01	2022-09-19	2022-08-01	2022-10-10	2024-03-18	2022-11-14		2023-05-13	
SB-MMERE-305157-CS-INDV / Environmental & Social Safeguard officer for Tina River Hydropower Development Project	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open - National		44,496.00	0.00	Under Implementation	2022-08-01	2022-08-22	2022-09-19	2024-04-23	2022-10-10	2024-04-23	2022-11-14		2023-05-13	
SB-MMERE-340895-CS-INDV / Project Manager	IDA / D2020	Component 4: Technical Assistance	Prior	Individual Consultant Selection	Open - International		462,000.00	0.00	Under Implementation	2023-02-28	2023-03-27	2023-04-18	2023-07-26	2023-05-09	2024-02-08	2023-06-13		2023-12-10	
SB-MMERE-327454-CS-INDV / Community Liaison Officer - Social Monitoring	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open - National		47,833.20	0.00	Signed	2023-03-02	2023-08-15	2023-04-20	2023-10-03	2023-05-11	2024-02-12	2023-06-15	2022-11-28	2023-12-12	
SB-MMERE-250666-CS-INDV / Administration Manager	IDA / D2020	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open		51,000.00	0.00	Canceled	2021-08-30	2021-08-30	2021-10-18		2021-11-08		2021-12-13		2022-06-11	
SB-MMERE-390307-CS-CDS / Financial Advisor	IDA / D2020	Component 4: Technical Assistance	Post	Direct Selection	Direct - International		177,750.00	0.00	Under Implementation	2023-11-23	2024-01-04	2023-12-03	2024-01-25			2024-02-06		2024-08-04	
SB-MMERE-420462-CS-INDV / Deputy Project Manager	TF / A4843	Component 4: Technical Assistance	Post	Individual Consultant Selection	Open - National		120,000.00	0.00	Under Implementation	2024-04-18	2024-04-26	2024-06-06		2024-06-27		2024-08-01		2025-01-28	
SB-MMERE-418557-CS-INDV / Environmental & Social Safeguard Manager	IDA / D2020	Component 4: Technical Assistance	Prior	Individual Consultant Selection	Open - International		400,000.00	0.00	Pending Implementation	2024-04-12		2024-05-31		2024-06-21		2024-07-26		2025-01-22	
SB-MMERE-419972-CS-CDS / Community Consultant Office	TF / A4843	Component 4: Technical Assistance	Post	Direct Selection	Direct - National		12,500.00	0.00	Pending Implementation	2024-04-30		2024-05-10				2024-07-14		2026-03-31	