

**REPUBLIC OF GUINEA BISSAU, REPUBLIC OF MALI, REPUBLIC OF THE
GAMBIA AND ECOWAS COMMISSION**

ECOWAS REGIONAL ELECTRICITY ACCESS PROJECT - P164044

I. General

- Project: ECOWAS Regional Electricity Access Project (IDA CREDIT No. XXX)
- Project Implementation agency: Regional Coordination Unit - Directorate of Energy of ECOWAS COMMISSION
- Project ID No: P164044
- Date of General Procurement Notice: MM/DD/YYYY

1. Period covered by this Procurement Plan: August 2018 to February 2020

2. Preamble: In accordance with paragraph 5.9 of the “ World Bank Procurement Regulations for IPF Borrowers” (July 2016 revised November 2017) (“Procurement Regulations”) the Bank’ s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plan and conduct all procurement transactions for the Project.

II. Goods, Works and Non-Consulting Services

1. List of contract packages to be procured:

Prior review thresholds:

	Method	Levels	Comments
1.	Goods	>=US\$1,500,000	Prior review
3.	Works	>= US\$5,000,000	Prior review

1	2	3	4	5	6	7
Ref . No.	Description of Assignment	Estimated Cost (USD Million)	Selection Method	Review by Bank (Prior / Post)	Expected Proposals Submission Date	Comments
1	Design, supply, install distribution infrastructure	188	Supply install	Prior	01-Sept-19	

2. Consulting Services

Prior review thresholds:

	Selection method	Prior review level	Comments
1.	Selection of firms	>= US\$500,000	Prior review
2.	Selection of individual consultants	>= US\$200,000	Prior review

1	2	3	4	5	6	7
Ref. No.	Description of Assignment	Estimated Cost (USD Million)	Selection Method	Review by Bank (Prior / Post)	Expected Proposals Submission Date	Comments
1	Owner's engineer	6	QCBS	Prior	01-Aug-19	

PROCUREMENT PLAN Western and Central Africa : ECOWAS-Regional Electricity Access Project

General Information

Country: Western and Central Africa **Bank's Approval Date of the Original Procurement Plan:** 2019-02-19
Revised Plan Date(s): (comma delineated, leave blank) 2023-09-11
Project ID: P164044 **GNP Date:** 2018-10-08
Project Name: ECOWAS-Regional Electricity Access Project
Loan / Credit No.: IDA / D4070, IDA / D4080
Executing Agency: NATIONAL WATER AND ELECTRICITY COMPANY

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
GM-NAWEC-102784-CW-RFB / Rehabilitation and Extension of Office Space for NAWEC Project	IDA / D4070	Program coordination and technical assistance	Post	Request for Bids	Open - National	Single Stage - One Envelope				100,000.00	0.00	Canceled						2019-06-27		2019-07-02					2019-08-13		2019-09-12		2019-10-17	2020-04-14

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
GM-NAWEC-102791-GO-RFO / Procurement and Supply of office equipment for the Project Implementation Unit	IDA / D4070	Program coordination and technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		30,000.00	0.00	Canceled								2019-06-29								2019-08-24		2020-02-20	
GM-NAWEC-102787-GO-RFB / Procurement and Supply of one(1) motor vehicles for Project Implementation Unit	IDA / D4070	Program coordination and technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Under Implementation								2019-06-17	2019-07-15							2019-08-12		2020-02-08	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
GM-NAWEC-158928-NC-OR / Procurement of PSSE Software and Training	IDA / D4070	Program coordination and technical assistance	Post	Direct Selection	Direct			41,819.77	37,131.79	Signed					2020-02-16	2020-02-11	2020-02-21	2020-02-24									2020-03-27	2020-07-09	2020-09-23	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GM-NAWEC-124909-CS-COS / Environmental and Social Impact Assessment/ Environmental and Social Management Plan	IDA / D4070	Program coordination and technical assistance	Post	Consultant Qualification Selection	Limited		80,000.00	75,470.69	Signed	2019-07-31	2019-07-31			2019-08-14	2019-10-02					2019-09-13	2020-01-20	2019-10-18	2020-02-03	2020-04-15					
GM-NAWEC-124953-CS-COS / Resettlement Action Plan	IDA / D4070	Supervision of the construction and technical advisory	Post	Consultant Qualification Selection	Limited		50,000.00	48,703.26	Signed	2019-07-31	2019-07-31			2019-08-14	2019-10-02					2019-09-13	2020-01-20	2019-10-18	2020-02-02	2020-04-15					
GM-NAWEC-153220-CS-LCS / External Auditor for ECOWAS Regional Electricity Access Project	IDA / D4070	Supervision of the construction and technical advisory	Post	Least Cost Selection	Open - International		150,000.00	0.00	Canceled	2020-01-09	2020-02-04	2020-01-30		2020-03-14	2020-06-29			2020-04-11	2020-09-01	2020-05-11	2020-09-29	2020-06-15	2020-10-14	2020-07-20		2021-01-16			
GM-NAWEC-153220-CS-LCS-BIS / External Auditor for ECOWAS Regional Electricity Access Project	IDA / D4070	Supervision of the construction and technical advisory	Post	Least Cost Selection	Open - International		150,000.00	32,771.09	Signed	2020-12-11	2020-12-14	2021-01-01		2021-02-14	2021-02-15			2021-03-14	2021-03-25	2021-04-13	2021-03-30	2021-05-18	2021-04-19	2021-06-22	2021-05-20	2021-12-19			
GM-NAWEC-217659-CS-COS / Consultancy Service for the Design and Supervision for the Construction of Project Office	IDA / D4070	Supervision of the construction and technical advisory	Post	Consultant Qualification Selection	Open - National		40,000.00	0.00	Canceled	2021-02-17	2021-09-01	2021-03-10	2021-11-02	2021-04-23	2022-02-10					2021-05-23		2021-06-27		2021-06-27		2021-12-24			
GM-NAWEC-311925-CS-LCS / Consultancy Service for the Design and Supervision for the Construction of Project Office	IDA / D4070	Supervision of the construction and technical advisory	Post	Least Cost Selection	Open - International		80,000.00	0.00	Canceled	2022-08-31		2022-09-21		2022-11-04					2022-12-02		2023-01-01		2023-02-05		2023-03-12		2023-09-08		
GM-NAWEC-315674-CS-LCS / DESIGN, PREPARATION OF THE TENDER DOCUMENTS PLUS SUPERVISION OF THE WORKS FOR THE PROPOSED EDGE-CERTIFIED PROJECT OFFICE BUILDING AT KOTU	IDA / D4070	Supervision of the construction and technical advisory	Post	Least Cost Selection	Open - International		80,000.00	0.00	Under Implementation	2022-09-27	2022-09-27	2022-10-18	2022-11-07	2022-12-01					2022-12-29		2023-01-28		2023-03-04		2023-04-08		2023-10-05		
GM-NAWEC-348394-CS-COS / Develop a plan to Implement the Resettlement Action Plan (RAP) for Additional Villages - (ECO-REAP)	IDA / D4080	Supervision of the construction and technical advisory	Post	Consultant Qualification Selection	Open - International		75,000.00	0.00	Under Implementation	2023-03-23	2023-04-06	2023-04-13	2023-05-23	2023-05-27							2023-06-26		2023-07-31		2024-01-27				
GM-NAWEC-364342-CS-COS / Detailed Design and Support through Bidding Process for Additional Villages	IDA / D4080	Design, supply and installation of electricity distribution infrastructure	Post	Consultant Qualification Selection	Open - International		200,000.00	0.00	Under Implementation	2023-06-15	2023-08-03	2023-07-06	2023-09-01	2023-08-19							2023-09-18		2023-10-23		2024-04-20				
GM-NAWEC-379210-CS-LCS / New External Auditor for ECO REAP	IDA / D4080	Supervision of the construction and technical advisory	Post	Least Cost Selection	Open - International		150,000.00	0.00	Pending Implementation	2023-09-04		2023-09-25		2023-11-08					2023-12-06		2024-01-05		2024-02-09		2024-03-15		2024-09-11		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GM-PIU/EREAP/SERVICES/C 2/04 / Recruitment of an Environmental Specialist	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Open		120,000.00	1,966.32	Terminated	2019-01-31	2019-03-22	2019-03-21	2019-04-09	2019-04-11	2019-05-16	2019-05-16	2019-05-22	2019-11-12	
GM-PIU/EREAP/SERVICES/C 2/05 / Recruitment of a Power Engineer	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Limited		120,000.00	1,966.32	Terminated	2019-02-27	2019-03-22	2019-03-04	2019-04-01	2019-03-25	2019-04-11	2019-04-29	2019-04-30	2019-10-26	
GM-PIU/EREAP/SERVICES/C 2/05 / Recruitment of a Social Specialist	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Open		120,000.00	0.00	Canceled	2019-01-31	2019-04-18	2019-03-21		2019-04-11		2019-05-16		2019-11-12	
GM-NAWEC-118495-CS-INDV / Resettlement Action Plan	IDA / D4070	Supervision of the construction and technical advisory	Post	Individual Consultant Selection	Limited		50,000.00	0.00	Canceled	2019-06-28	2019-07-18	2019-07-03	2019-10-01	2019-07-24		2019-08-28		2020-02-24	
GM-NAWEC-97517-CS-INDV / Procurement Officer	IDA / D4070	Supervision of the construction and technical advisory	Prior	Individual Consultant Selection	Limited		120,000.00	0.00	Canceled	2019-02-28		2019-03-05		2019-03-26		2019-04-30		2019-10-27	
GM-NAWEC-102800-CS-INDV / Environmental and Social Impact Assessment/ Environmental and Social Management Plan	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Limited		80,000.00	0.00	Canceled	2019-06-19	2019-07-25	2019-06-24		2019-07-15		2019-08-19		2020-02-15	
GM-NAWEC-124973-CS-INDV / Procurement Officer	IDA / D4070	Supervision of the construction and technical advisory	Prior	Individual Consultant Selection	Open		50,000.00	26,395.42	Signed	2019-08-02	2019-09-10	2019-09-20	2020-04-21	2019-10-11	2020-06-19	2019-11-15	2020-06-03	2020-05-13	
GM-NAWEC-155108-CS-INDV / Project Accountant	IDA / D4080	Program coordination and technical assistance	Post	Individual Consultant Selection	Open		50,000.00	974.83	Signed	2020-02-28	2020-02-24	2020-04-17	2020-05-04	2020-05-08	2020-05-18	2020-06-12	2020-07-04	2020-12-09	
GM-NAWEC-166067-CS-INDV / Environmental Specialist	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Open		108,314.00	25,504.00	Completed	2020-03-31	2020-05-18	2020-05-19	2020-10-14	2020-06-09	2020-10-19	2020-07-14	2020-11-06	2021-01-10	2021-12-03
GM-NAWEC-191894-CS-CDS / Senior Power Engineer for PIU	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Open		125,000.00	369,617.75	Signed	2020-09-17	2020-09-14	2020-11-05	2020-10-15	2020-11-26	2020-10-20	2020-12-31	2020-10-26	2021-06-29	
GM-NAWEC-230911-CS-INDV / Recruitment of a Junior Power Engineer for PIU	IDA / D4080	Program coordination and technical assistance	Post	Individual Consultant Selection	Open		1,500.00	0.00	Canceled	2021-04-30	2021-04-26	2021-06-18		2021-07-09		2021-08-13		2022-02-09	
GM-NAWEC-254819-CS-INDV / Recruitment of a Junior Power Engineer for Project Implementation Unit	IDA / D4080	Program coordination and technical assistance	Post	Individual Consultant Selection	Open		80,000.00	37,967.07	Signed	2021-09-30	2021-10-11	2021-11-18	2022-01-20	2021-12-09	2022-03-24	2022-01-13	2022-04-02	2022-07-12	
GM-NAWEC-275370-CS-INDV / Environmental Safeguards Specialist	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Open		95,850.00	0.00	Signed	2022-02-09	2022-05-18	2022-03-30	2022-09-20	2022-04-20	2022-10-10	2022-05-25	2022-10-06	2022-11-21	
GM-NAWEC-275376-CS-INDV / Social Safeguard Specialist	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Open		95,850.00	0.00	Signed	2022-02-09	2022-04-29	2022-03-30	2022-09-29	2022-04-20	2022-10-06	2022-05-25	2022-10-13	2022-11-21	
GM-NAWEC-306109-CS-INDV / Project and Contract Management Advisor	IDA / D4070	Supervision of the construction and technical advisory	Post	Direct Selection	Direct - International		65,000.00	65,000.00	Signed	2022-08-05	2022-08-30	2022-08-15	2022-09-05			2022-10-19	2022-09-26	2023-04-17	