

Procurement Plan
Project information: Federated States of Micronesia, Digital FSM Project (P170718)
Project Implementation agency: Department of Finance and Administration with Department of Transportation, Communication and Infrastructure, and FSM Telecommunication Cable Corporation
Date of the Procurement Plan: 7 July 2019
Period covered by this Procurement Plan: July 1, 2019 to June 30, 2020
Preamble
In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.
This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.
The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.
National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.
When the Borrower uses its own national open competitive procurement arrangements as set forth in the Procurement Code of 1988, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:
<ol style="list-style-type: none"> 1. The procurement is open to all eligible firms from any country; 2. The request for bids/request for proposals document shall require the Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting signed contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights; 3. Publication of contract award information; 4. Rights for the Bank to review procurement documentation and activities; and 5. An effective complaints mechanism.
When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: **Not Applicable**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: **Not Applicable**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Work**)

Goods: **is not applicable;**

Works: **is not applicable.**

INDIVIDUAL CONSULTANTS																		
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PPA-INDV-10 / Design and specifications for investments in National Digital Connectivity Infrastructure	IDA / D5560	Component 1. National Digital Connectivity Infrastructure	Prior	Individual Consultant Selection	Limited		517,850.00	Signed	2019-10-01	2019-07-31	2019-10-06	2019-10-14	2019-10-27	2019-10-31	2019-12-01	2019-11-22	2020-05-29	
FM-DOFA-158289-CS-CDS / National Roll Out Manager FTTH Infrastructure	IDA / D5560	Component 1. National Digital Connectivity Infrastructure	Post	Direct Selection	Direct		195,000.00	Signed	2020-02-14	2020-02-16	2020-02-20	2020-02-19			2020-03-02	2020-01-31	2020-07-30	
FM-FSMTCC-228262-CS-INDV / One Surveyor to assist FTTH Design consultant UCC remotely on Yap. Role is hands on the ground to identify and verify, measure and film / photograph along the (planned) route of the network.	IDA / D5560	Component 1. National Digital Connectivity Infrastructure	Post	Individual Consultant Selection	Open		6,000.00	Signed	2021-04-12	2021-03-18	2021-04-28	2021-04-05	2021-04-29	2021-04-09	2021-05-01	2021-04-16	2021-12-31	
FM-FSMTCC-228265-CS-INDV / One Surveyor to assist FTTH Design consultant UCC remotely on Yap. Role is hands on the ground to identify and verify, measure and film / photograph along the (planned) route of the network.	IDA / D5560	Component 1. National Digital Connectivity Infrastructure	Post	Individual Consultant Selection	Open		6,000.00	Signed	2021-04-12	2021-03-18	2021-04-28	2021-04-05	2021-04-29	2021-04-09	2021-05-01	2021-04-16	2022-01-01	
FM-FSMTCC-228268-CS-INDV / One Surveyor to assist FTTH Design consultant UCC remotely on Palnapei. Role is hands on the ground to identify and verify, measure and film / photograph along the (planned) route of the network.	IDA / D5560	Component 1. National Digital Connectivity Infrastructure	Post	Individual Consultant Selection	Open		8,500.00	Signed	2021-05-10	2021-03-18	2021-05-26	2021-08-02	2021-05-27	2021-08-02	2021-05-29	2021-08-03	2021-12-31	
FM-FSMTCC-228274-CS-INDV / One Surveyor to assist FTTH Design consultant UCC remotely on Palnapei. Role is hands on the ground to identify and verify, measure and film / photograph along the (planned) route of the network.	IDA / D5560	Component 1. National Digital Connectivity Infrastructure	Post	Individual Consultant Selection	Open		8,500.00	Signed	2021-05-10	2021-03-18	2021-05-26	2021-08-02	2021-05-27	2021-08-02	2021-05-29	2021-08-03	2021-12-31	
FM-FSMTCC-228275-CS-INDV / One Surveyor to assist FTTH Design consultant UCC remotely on Palnapei. Role is hands on the ground to identify and verify, measure and film / photograph along the (planned) route of the network.	IDA / D5560	Component 1. National Digital Connectivity Infrastructure	Post	Individual Consultant Selection	Open		8,500.00	Signed	2021-05-10	2021-03-18	2021-05-26	2021-08-02	2021-05-27	2021-08-02	2021-05-29	2021-08-03	2021-12-31	
FM-FSMTCC-228276-CS-INDV / One Surveyor to assist FTTH Design consultant UCC remotely on Kosrae. Role is hands on the ground to identify and verify, measure and film / photograph along the (planned) route of the network.	IDA / D5560	Component 1. National Digital Connectivity Infrastructure	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2021-06-14	2021-03-18	2021-06-30		2021-07-01		2021-07-03		2021-12-31	
FM-FSMTCC-228278-CS-INDV / One Surveyor to assist FTTH Design consultant UCC remotely on Kosrae. Role is hands on the ground to identify and verify, measure and film / photograph along the (planned) route of the network.	IDA / D5560	Component 1. National Digital Connectivity Infrastructure	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2021-06-14	2021-03-18	2021-06-30		2021-07-01		2021-07-03		2021-12-31	
FM-FSMTCC-246858-CS-INDV / Assistant to Yap FTTH Surveyor	IDA / D5560	Component 1. National Digital Connectivity Infrastructure	Post	Individual Consultant Selection	Open		3,000.00	Signed	2021-08-06	2021-08-05	2021-09-03	2021-08-20	2021-09-24	2021-08-20	2021-10-29	2021-08-20	2022-04-27	
FM-FSMTCC-246859-CS-INDV / Assistant to Yap FTTH Surveyor	IDA / D5560	Component 1. National Digital Connectivity Infrastructure	Post	Individual Consultant Selection	Open		3,000.00	Signed	2021-08-06	2021-08-05	2021-09-03	2021-08-20	2021-09-24	2021-08-20	2021-10-29	2021-08-20	2022-04-27	
FM-FSMTCC-246860-CS-INDV / FTTH Surveyor - Palnapei	IDA / D5560	Component 1. National Digital Connectivity Infrastructure	Post	Individual Consultant Selection	Open		8,500.00	Signed	2021-08-06	2021-08-05	2021-09-01	2021-08-13	2021-09-22	2021-08-13	2021-10-27	2021-08-13	2022-04-25	
FM-FSMTCC-256533-CS-INDV / Kosrae Representative for O&E and Digital FSM- Part Time	IDA / D5560	Component 1. National Digital Connectivity Infrastructure	Post	Individual Consultant Selection	Open		0.00	Under Implementation	2021-10-08	2021-10-07	2021-11-01		2021-11-06		2021-12-02		2022-12-02	