

## PROCUREMENT PLAN (Textual Part)

**Project information: the Republic of Belarus, Sustainable Energy Scale-up Project, Project No P165651**

**Project Implementation agency: Project Management Unit: RUE\_“Belinvestenergosberezhenie”**

**Date of the Procurement Plan: December 2018**

**Period covered by this Procurement Plan:** 18 months (*from July 2019 – to January 2021*)

### **Preamble**

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank’s Standard Procurement Documents:** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables: *not applicable*.

**Procurement of Second Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables: *not applicable*.

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: *not applicable*;

Works: *not applicable*;

**PROCUREMENT PLAN** Belarus : Sustainable Energy Scale-Up

**General Information**

Country: Belarus Bank's Approval Date of the Original Procurement Plan: 2019-12-06  
 Revised Plan Date(s): (comma delineated, leave blank if non 2022-02-21  
 Project ID: P165651 GPN Date: 2020-09-18  
 Project Name: Sustainable Energy Scale-Up  
 Loan / Credit No: IBRD / 90140  
 Executing Agency(ies) Investment and consulting Republica unitary enterprise Belinvestenergobezhenie

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SESUP/RFB/20/01 / Reconstruction of the "Agros" Boiler House: Transfer of the Boiler House to Burning Fire Wood Chips	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled					2020-02-03	2020-08-21	2020-02-08	2020-10-09			2020-03-21		2020-04-20		2020-05-25		2021-04-20	
SESUP/RFB/20/06 / Optimization of Heat Supply Scheme with Construction of Combined Heat Source in the Lead Center of Residential Construction Microdistrict of Topolevaya, Ershov, Bretskaya, Skayna Dvuzhnyye of Polotsk Streets and Nezavisimosti Ave. in the City of Slonim	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled					2020-09-30	2021-03-09	2020-10-05	2021-03-11			2020-11-16	2021-06-14	2020-12-16	2021-10-25	2021-01-20		2021-12-16	
SESUP/RFB/20/10 / Reconstruction of the Boiler House in Zelenaya Str. in Mosty City with Transfer to the Use of Domestic Fuel Types	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2020-10-23		2020-10-28				2020-12-09		2021-01-08		2021-02-12		2022-04-08	
SESUP/RFB/20/15 / Modernization of a Central Boiler House of Uda City with Installation of Domestic Fuel Fired Boilers	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2020-11-20		2020-11-25				2021-01-06		2021-02-05		2021-03-12		2022-03-27	
SESUP/RFB/20/17 / Construction of a Domestic Fuel Fired (Woodchips) Boiler House in Khomsk Town Settlement with Load Transfer from Two Inefficient Boiler Houses Using Natural Gas as Fuel	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2020-12-04		2020-12-09				2021-01-20		2021-02-19		2021-03-26		2022-01-24	
SESUP/RFB/20/18 / Construction of a Domestic Fuel Fired Boiler House in Ya. Kupala Str. in the City of Kosovo, Ivatsevichy District	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2020-12-11		2020-12-16				2021-01-27		2021-02-26		2021-04-02		2022-01-31	
SESUP/RFB/20/19 / Optimization of Heat Supply System of Smolovchy Urban Settlement, Cherven District with Construction of a New Heat Source on the Basis of the "College" Boiler House	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2020-12-25		2020-12-30				2021-02-10		2021-03-12		2021-04-16		2025-07-19	
SESUP/RFB/20/20 / Construction of a Block-Modular Domestic Fuel-Fired Boiler House of the Territory of an Existing Boiler House in 2 Sadovaya Str. in Mikashevichy Town, Luninets District	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2020-12-25		2020-12-30				2021-02-10		2021-03-12		2021-04-16		2021-10-13	
SESUP/RFB/20/21 / Construction of a Block-Modular Domestic Fuel-Fired Boiler House on the Territory of Existing Boiler House in 42 Tereshkova Str. in the Town of Stoln	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2021-01-08		2021-01-13				2021-02-24		2021-03-26		2021-04-30		2021-10-27	
SESUP/RFB/20/23 / Optimization of the Heat Supply Scheme of Krasnoselsky Town Settlement with Construction of a Domestic Fuel Fired Heat Source	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2021-01-29		2021-02-03				2021-03-17		2021-04-16		2021-05-21		2021-11-17	
SESUP/RFB/20/24 / Reconstruction of a Central Boiler House in Lelchitsky Town Settlement, the 2nd stage. Architectural design	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2021-01-29		2021-02-03				2021-03-17		2021-04-16		2021-05-21		2021-11-17	
SESUP/RFB/20/25 / Construction of an Energy Source Firing Domestic Fuel in Vasilevichy Town, Rechitsa District	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2021-02-05		2021-02-10				2021-03-24		2021-04-23		2021-05-28		2021-11-24	
SESUP/RFB/20/26 / Construction of an Energy Source Firing Domestic Fuel in Ozershchinskaya Village, Rechitsa District	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation					2021-02-12		2021-02-17				2021-03-31		2021-04-30		2021-06-04		2021-12-01	

SESUP/RFB/20/27 / Construction of a Wood Chip Boiler House in the Town of Shklov of Mogilev Oblast	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation									2021-02-19			2021-02-24					2021-04-07			2021-05-07			2021-06-11			2021-12-08			
SESUP/RFB/20/29 / Heat Supply Zone Development Optimization of Boiler House of Dobrush Porcelain Factory (the 1st stage) (additional)	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation									2021-02-26			2021-03-03					2021-04-14			2021-05-14			2021-06-18			2021-12-15			
SESUP/RFB/20/30 / Construction of Domestic Fuel Fired Boiler House in Bolshevik Worker's Settlement, Gomel District	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation									2021-03-05			2021-03-10					2021-04-21			2021-05-21			2021-06-25			2021-12-22			
SESUP/RFB/20/33 / Construction of a Domestic Fuel and Natural Gas Fired Boiler House in Chapeyev Str. in the Town of Volozhyn	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation									2021-03-24			2021-03-29					2021-05-10			2021-06-09			2021-07-14			2022-01-10			
SESUP/RFB/20/34 / Construction of Domestic Fuel Fired Boiler House on the Territory of Existing Boiler House in Ka Caparin Str. in the Town of Volozhyn	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation									2021-03-24			2021-03-29					2021-05-10			2021-06-09			2021-07-14			2022-01-10			
SESUP/RFB/20/35 / Construction of a Combined Block-Modular Domestic Fuel Fired Boiler House with Installation of Domestic Fuel Fired Boilers and a Peak Natural Gas Fired Boiler in Belovezhsky Settlement, Kamenets District	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation									2021-03-31			2021-04-05					2021-05-17			2021-06-16			2021-07-21			2022-01-17			
SESUP/RFB/20/36 / Building №1 (construction works)	IBRD / 90140	Component 2. Thermal Renovation of Multiapartment Buildings	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation									2020-11-02			2020-11-07					2020-12-19			2021-01-18			2021-02-22			2021-08-21			
SESUP/RFB/20/32 / Construction of a Domestic Fuel Fired Boiler House in Dzerzhinskogo Str. in the City of Kobryn, Brest Oblast	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled									2021-04-19			2021-02-25	2021-04-24	2021-02-26							2021-06-05	2021-06-04	2021-07-05	2021-08-25	2021-08-09			2022-02-05	
SESUP/RFB/20/16 / Construction of an Automated Domestic Fuel Fired (Woodchips) Boiler House with Mechanical Feeding at the Boiler House "Slavgorod Vocational School №3" in the Town of Slavgorod	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				1,647,694.00	Signed									2021-02-18			2021-02-10	2021-02-23	2021-02-10							2021-04-06	2021-04-14	2021-05-06	2021-06-08	2021-06-10	2021-08-19			2022-04-16
SESUP/RFB/20/07 / Reconstruction of a Gas Section of the Boiler House in 72a Marat Str. in Kalinkovichy Town with Transfer to Using Domestic Fuel	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled									2021-02-09			2021-02-12	2021-02-14	2021-02-12							2021-03-28	2021-04-09	2021-04-27	2021-05-19	2021-06-01			2023-03-03	
SESUP/RFB/20/14 / Optimization of the Heat Supply Scheme of Petrikov Town with Installation of Domestic Fuel Extra Powers on the Mini-CIP and Decommissioning of Inefficient Boiler Houses	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				1,525,510.00	Signed									2021-02-11			2021-02-09	2021-02-16	2021-02-10							2021-03-30	2021-03-23	2021-04-29	2021-04-28	2021-06-03	2021-06-11			2022-06-03
SESUP/RFB/20/04 / Construction of Automated Domestic Fuel Fired (Woodchips) Boiler House with Mechanical Feeding in Ovsyanka Village of Goretsky District	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				2,581,899.91	Signed									2021-02-16			2021-02-09	2021-02-21	2021-02-10							2021-04-04	2021-04-20	2021-05-04	2021-06-10	2021-06-08	2021-07-22			2022-04-04
SESUP/RFB/20/12 / Modernization of the Boiler House with Installation of a Domestic Fuel Fired Boiler in 4 Shvetsy Lane in Mozyr City	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled									2021-02-23			2021-02-16	2021-02-28	2021-02-16							2021-04-11	2021-04-06	2021-05-11	2021-05-14	2021-06-15			2022-08-09	
SESUP/RFB/20/05 / Reconstruction of Boiler House of Tubileyevy Settlement with Installation of Domestic Fuel Boilers for Serving Hot Water. Partially Heating Load with the Use of Unapplied Part of Existing Boiler House	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				1,879,000.00	Signed									2021-02-25			2021-02-25	2021-03-02	2021-02-25							2021-04-13	2021-04-30	2021-05-13	2021-07-12	2021-06-17	2021-08-23			2022-05-13
SESUP/RFB/20/13 / "Modernization of the Boiler House, with Replacement of two DRVR-6-S/13 Boilers for Domestic Fuel Fired Boilers in 16V/3 Vera Khoruzhey Str. in Mozyr City"	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Under Implementation									2020-08-04			2021-02-16	2020-08-09	2021-02-16							2020-09-20	2021-04-06	2020-10-20	2021-05-14	2020-11-24			2021-12-25	
SESUP/RFB/20/02 / "Construction of a Domestic Fuel Fired Boiler House on the Territory of Boiler House in 17 Izuzhenemaya Str. in the City of Brest"	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				4,580,000.00	Signed									2021-02-19			2021-02-18	2021-02-24	2021-02-18							2021-04-07	2021-04-29	2021-05-07	2021-07-26	2021-06-11	2021-09-13			2022-05-07

SESUP/RF8/20/03 / Reconstruction of the Boiler House in Krasnoarmeyskaya Str. in Gantsevichi City with Installation of Domestic Fuel Fired Boilers	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Under Implementation								2021-02-19	2021-02-19	2021-02-24	2021-02-19									2021-04-07	2021-04-23	2021-05-07	2021-06-03	2021-06-11			2022-04-07					
SESUP/RF8/20/08 / Construction of a Block-Modular Domestic Fuel Fired Boiler House on the Territory of an Existing Boiler House in Sa Chkalov Str., Lyakhovich Town	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				3,502,802.07	Signed								2021-02-24	2021-02-22	2021-03-01	2021-02-22															2021-04-12	2021-05-04	2021-05-12	2021-06-17	2021-06-16	2021-08-02	2022-08-10
SESUP/RF8/20/11 / Construction of a Block-Modular Domestic Fuel Fired Boiler House No. 1 in the Town of Maryina Gorka	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled								2021-02-26	2021-02-27	2021-03-03	2021-02-27																			2022-08-12		
SESUP/RF8/20/07-1 / "Reconstruction of a Gas Section of the Boiler House in 72a Maral Str. in Kalinikovychy Town with Transfer to Using Domestic Fuel" (re-bidding)	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				1,773,167.70	Signed								2021-06-30	2021-06-29	2021-07-05	2021-06-29																			2022-04-18		
SESUP/RF8/20/03-1 / Reconstruction of the Boiler House in Krasnoarmeyskaya Str. in Gantsevichi City with Installation of Domestic Fuel Fired Boilers (re-bidding)	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation								2021-07-25		2021-07-30																				2022-05-13		
SESUP/RF8/20/12-1 / Modernization of the Boiler House with Installation of a Domestic Fuel Fired Boiler in a Shyevy Lane in Mozyr City (re-bidding)	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				1,657,066.60	Signed								2021-07-18	2021-08-20	2021-07-23	2021-08-20																			2022-05-06		
SESUP/RF8/20/13-1 / Modernization of the Boiler House, with Replacement of two DWR-6-5/13 Boilers for Domestic Fuel Fired Boilers in 16V/3 Vena Khoruchey Str. in Mozyr City (re-bidding)	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				1,398,825.64	Signed								2021-07-18	2021-08-20	2021-07-23	2021-08-20																			2022-05-06		
SESUP/RF8/20/28 / Construction of a Domestic Fuel Fired Boiler House in Ag. Romanovich, Mogilev District	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				2,367,730.00	Under Implementation								2021-10-01	2021-10-04	2021-10-06	2021-10-04																			2022-10-17		
SESUP/RF8/20/31 / Optimization of Heat Supply in Berezhki Village, Gomel District	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Pending Implementation								2021-04-12		2021-04-17																				2022-01-29		
SESUP/RF8/20/22 / Reconstruction of a Central Boiler House of Lyuban Town, Minsk Oblast with Installation of Domestic Fuel Fired Boilers	IBRD / 90140	Component 1. Renewable Wood Biomass Heating	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled								2021-09-13	2021-09-30	2021-09-13	2021-09-30																			2022-12-07		

GOODS																																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion																	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual										

NON CONSULTING SERVICES																																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion																				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual													
SESUP/RFQ/22/13-1 / Procurement of non-consulting services on printing handout information-educational materials	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation																																					
SESUP/RFQ/20/15 / Publication of detailed guidelines and manuals on thermal renovation of MABs for IBTs and specialists	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation																																					
SESUP/RFQ/20/17 / Organizing and conducting at least 5 study tours (150 persons) for program stakeholders, including housing and utility companies, designers, contractors, energy auditors, HUs, including preparation of corresponding materials	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation																																					
SESUP/RFQ/20/18 / Organizing at least 5 study tours (150 persons) with cover of travel expense between program stakeholders in the home country or to countries with a functioning effective market model for thermal renovation of MABs)	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation																																					

SESUP/Rfq/20/22 / Organize and maintain a hotline and related services	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation									2023-03-05					2023-04-30	2025-04-30
SESUP/Rfq/20/23 / Subscription fee for the hotline	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Pending Implementation									2023-03-05					2023-04-30	2025-04-30
SESUP/RFB/22/13 / Issue informational materials (design layouts, brochures, video, leaflets, outdoor advertising, handouts for promotion activities, other types of materials)	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Pending Implementation				2023-02-28		2023-03-05		2023-04-16		2023-05-16			2023-06-20	2023-12-17	

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
SESUP/QCBS/20/02 / Technical consulting services for Component 1: assistance in preparation of technical part of the Bidding Documents, evaluation of Bidders' Bids, technical monitoring of work execution under the contracts, monitoring and evaluation of implementation results	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Quality And Cost-Based Selection	Open - International		1,468,829.00	Signed	2020-01-03	2020-01-09	2020-01-06	2020-01-28	2020-01-23	2020-04-03					2020-02-22	2020-07-10	2020-03-07	2020-08-21	2020-03-28	2021-02-10	2020-04-28	2021-02-26	2025-12-19
SESUP/LCS/20/01 / Financial audit for 2020-2025 years	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Least Cost Selection	Open - International		0.00	Canceled	2020-12-01		2020-12-06		2020-12-23						2021-01-20		2021-01-27		2021-02-06	2021-03-13		2024-12-13	
SESUP/CQS/20/03 / Consulting services for the development and implementation of communications and outreach programs to homeowners in pilot oblasts	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Consultant Qualification Selection	Open - International		0.00	Pending Implementation	2021-01-18		2021-01-25		2021-02-14									2021-03-01		2021-04-05		2021-06-04	
SESUP/CQS/20/04 / Consulting services for capacity building for national and oblast government agencies, market participants and stakeholders in pilot oblasts, PMU and PU training	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Consultant Qualification Selection	Open - International		0.00	Pending Implementation	2021-02-15		2021-02-22		2021-03-14									2021-03-29		2021-05-03		2021-07-02	
SESUP/CQS/20/05 / Consulting services on monitoring and reporting of grievance redress mechanism functioning and further support and improvement of efficient management of complaints	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Consultant Qualification Selection	Open - International		0.00	Pending Implementation	2021-03-15		2021-03-20		2021-04-04									2021-04-19		2021-05-08		2021-06-07	
SESUP/QCBS/20/01 / Consulting Services for the Development of Construction Design	IBRD / 90140	Component 2. Thermal Renovation of Multiapartment Buildings	Post	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2021-01-03		2021-01-06		2021-01-23						2021-02-22		2021-03-08		2021-03-22	2021-04-22		2026-08-26	
SESUP/QCBS/20/04 / Technical consulting services for Component 2: technical support of procurement process, development of a technical part of the Bidding Documents, monitoring and evaluation of the Project implementation technical results with preparation of reports.	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2020-01-16		2020-01-19		2020-02-05						2020-03-06		2020-03-20		2020-04-03	2020-05-08		2025-12-19	
SESUP/QCBS/20/04-1 / Technical consulting services for Component 2: technical support of procurement process, development of a technical part of the Bidding Documents, monitoring and evaluation of the Project implementation technical results with preparation of reports.	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Quality And Cost-Based Selection	Open - International		250,000.71	Signed	2021-06-30	2021-06-30	2021-07-21	2021-07-08	2021-09-03	2021-08-09					2021-10-01	2021-09-28	2021-10-31	2021-10-12	2021-12-05	2021-10-29	2022-01-09	2021-11-23	2023-01-09
SESUP/LCS/21/01-DW / Consultancy services on design and estimate documentation development for the Site "Thermal renovation of residential building №113, block 2 in Ya. Kolas Str. in Simorgh"	IBRD / 90140	Component 2. Thermal Renovation of Multiapartment Buildings	Post	Least Cost Selection	Open - International		0.00	Under Implementation	2022-01-03	2022-01-13	2022-01-21	2022-01-14	2022-01-21	2022-02-07					2022-02-21		2022-02-28		2022-03-14	2022-03-31		2022-06-30	
SESUP/CQS/20/02 / Consulting services for providing analytics of a national regulation on energy content based biomass pricing in order to identify barriers in its extensive use and determine solution approaches	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Consultant Qualification Selection	Open - International		0.00	Pending Implementation	2022-10-31		2022-11-21		2023-01-04									2023-02-03		2023-03-10		2024-05-31	

SESUP/CQS/20/06 / Creation of digital energy map for MABs in the pilot city (Slonim) to visualize and compare heat consumption of all MABs in the city	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Consultant Qualification Selection	Open - International	0.00	Pending Implementation	2023-03-31	2023-04-21	2023-06-04								2023-07-04	2023-08-08	2025-04-30
SESUP/CQS/20/07 / Creation and maintenance of an interactive map for monitoring of EE measures and savings reached in MABs that implemented Package A or Package B for Grodno and Mogilev oblast	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Consultant Qualification Selection	Open - International	0.00	Pending Implementation	2023-04-30	2023-05-21	2023-07-04								2023-08-03	2023-09-07	2025-04-30
SESUP/LCS/20/08 / SMM-promotion of the Pilot Program on thermal renovation in social networks (online platforms (OK, FB, VK, Youtube))	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Least Cost Selection	Open - International	0.00	Pending Implementation	2022-07-31	2022-08-21	2022-10-04			2022-11-01	2022-12-01				2023-01-05	2023-02-09	2025-04-30
SESUP/CQS/20/09 / Development of conceptual proposals to organize implementation of a strategy on homeowners involvement in thermal renovation of MABs in Grodno and Mogilev oblasts, monitoring of activity of the company, which carries out this strategy	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Consultant Qualification Selection	Open - International	0.00	Pending Implementation	2022-03-31	2022-04-21	2022-06-04								2022-07-04	2022-08-08	2025-04-30
SESUP/CQS/20/10 / Implementation of a long-term information and communication strategy for involving homeowners in the thermal renovation of the MABs in Grodno and Mogilev oblasts	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Consultant Qualification Selection	Open - International	0.00	Pending Implementation	2022-05-31	2022-06-21	2022-08-04								2022-09-03	2022-10-08	2025-04-30
SESUP/LCS/20/11 / Two beneficiary satisfaction surveys (at the mid-term and end of the project)	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Least Cost Selection	Open - International	0.00	Pending Implementation	2023-01-31	2023-02-21	2023-04-06			2023-05-04	2023-06-03				2023-07-08	2025-03-21	2025-03-31
SESUP/CQS/20/12 / Develop informational materials (design layouts, brochures, video, leaflets, outdoor advertising, handouts for promotion activities, other types of materials) for distribution among the Project's target groups in pilot and other cities and at thematic events	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Consultant Qualification Selection	Open - International	0.00	Pending Implementation	2022-03-31	2022-04-21	2022-06-04								2022-07-04	2022-08-08	2023-12-31
SESUP/CQS/20/16 / Establishment of national platform/steering committee to report on progress for Pilot Program implementation	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Consultant Qualification Selection	Open - International	0.00	Pending Implementation	2023-06-30	2023-07-21	2023-09-03								2023-10-03	2023-11-07	2025-04-30
SESUP/CQS/20/19 / Development and preparation of an educational program for implementation of thermal renovation of MABs	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Consultant Qualification Selection	Open - International	0.00	Pending Implementation	2022-07-31	2022-08-21	2022-10-04								2022-11-03	2022-12-08	2023-06-30
SESUP/CQS/20/20 / Organizing and conducting of an educational program for implementation of thermal renovation of MABs for Employers (housing and utility companies) and design companies under the developed program	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Consultant Qualification Selection	Open - International	0.00	Pending Implementation	2022-03-31	2022-04-21	2022-06-04								2022-07-04	2022-08-08	2024-12-31
SESUP/CQS/20/24 / Development and support of an accessible CRM, providing for additional support and improving the effective review of citizens' appeals and complaints	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Consultant Qualification Selection	Open - International	0.00	Pending Implementation	2023-02-28	2023-03-21	2023-05-04								2023-06-03	2023-07-08	2025-04-30
SESUP/CQS/20/28 / Development of recommendations on a management system during and after work acceptance on thermal renovation of MABs	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Consultant Qualification Selection	Open - International	0.00	Pending Implementation	2023-02-28	2023-03-21	2023-05-04								2023-06-03	2023-07-08	2023-12-31
SESUP/CQS/20/35 / Development of the WEBSITE TeploGrodnoMogilev.by and an INTEGRATED DATABASE for the Pilot Program of thermal renovation in Grodno and Mogilev oblasts	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Consultant Qualification Selection	Open - International	0.00	Pending Implementation	2022-10-31	2022-11-21	2023-01-04								2023-02-03	2023-03-10	2025-04-30
SESUP/QCBS/20/36 / Conducting of sample technical assessment and thermal energy audits (estimate efficiency of heat supply systems and heat energy consumption level for the needs of heating) on several pilot buildings with development of corresponding construction designs	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Quality And Cost-Based Selection	Open - International	0.00	Pending Implementation	2022-05-31	2022-06-21	2022-08-04			2022-09-01	2022-10-01				2022-11-05	2022-12-10	2024-06-30

SESUP/LCS/20/01-1 / Financial audit 2020-2025	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Least Cost Selection	Open - International		0.00	Pending Implementation	2022-04-30		2022-05-21	2022-07-04				2022-08-01		2022-08-31		2022-10-05		2022-11-09		2025-04-30
SESUP/CQS/20/01 / Social Consulting Services for Component 2 of the Project	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Consultant Qualification Selection	Open - International		0.00	Pending Implementation	2023-02-28		2023-03-21	2023-05-04								2023-06-03		2023-07-08		2025-04-30
SESUP/LCS/22/02 / Training in the application of the environmental and social rules and procedures of the World Bank	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Least Cost Selection	Open - International		0.00	Pending Implementation	2022-03-30		2022-04-20	2022-06-03				2022-07-01		2022-07-31		2022-09-04		2022-10-09		2023-03-31
SESUP/CQS/20/14 / Finalization of detailed guidelines and manuals on thermal renovation of MABs for IHIs and specialists	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Consultant Qualification Selection	Open - International		0.00	Pending Implementation	2023-01-31		2023-02-21	2023-04-06								2023-05-06		2023-06-10		2024-06-30
SESUP/QCBS/20/21 / Preparing and conducting of a general meetings with IHIs in pilot oblasts to implement thermal renovation of MABs (including technical, legal, information and communication and social issues	IBRD / 90140	Component 3. Technical Assistance and Implementation Support	Post	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2022-03-31		2022-04-21	2022-06-04				2022-07-02		2022-08-01		2022-09-05		2022-10-10		2025-04-25

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion							
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual						