

## **PROCUREMENT PLAN (Textual Part)**

**Project information: P164435 - SOLAR ENERGY IN LOCAL COMMUNITIES - SOLEIL NYAKIRIZA**

**Project Implementation agency: REGIDESO - Ministry in charge of Energy**

**Date of the Procurement Plan: October 12, 2020**

**Period covered by this Procurement Plan: October 2020 - February 2021**

### **Preamble**

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016, , Revised November 2017 and August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank’s Standard Procurement Documents:** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in **the country procurement handbook**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

- *The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank’s Anti-Corruption Guidelines, including without limitation the Bank’s right to sanction and the Bank’s inspection and audit rights.*
- *Rights for the Bank to review procurement documentation and activities.*
- *An effective complaints mechanism.*
- *Maintenance of records of the Procurement Process*

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables: **Not Applicable**

**Procurement of Second-Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables: **Not Applicable**

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: **is not applicable**

Works: **is not applicable**

**PROCUREMENT PLAN** Burundi : Solar Energy in Local Communities

**General Information**

**Country:** Burundi **Bank's Approval Date of the Original Procurement Plan:** 2020-11-13  
**Revised Plan Date(s):** (comma delineated, leave blank 2023-01-17)  
**Project ID:** P164435 **GPN Date:**  
**Project Name:** Solar Energy in Local Communities  
**Loan / Credit No:** IDA / D5670  
**Executing Agency:** Solar Energy in Local Communities

**WORKS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
BI-REGIDESO-199331-GO-RFB / Acquisition de 4 Véhicules du projet (Véhicule de terrain double cabine 4x4)	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Appel d'offres	Open - National	Single Stage - One Envelope		130,000.00	184,502.27	Achévé					2020-12-17	2021-06-23	2020-12-22	2021-06-23			2021-02-02	2021-07-06	2021-03-04	2021-10-01	2021-04-08	2022-02-02	2021-07-07	2022-02-04
BI-REGIDESO-199327-GO-RFQ / Acquisition des équipements informatiques et matériels de bureau (6 Ordinateurs portables, 9 ordinateurs de bureau, 2 imprimantes multifonctions)	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Demande de prix	Open - National	Single Stage - One Envelope		40,000.00	0.00	Annulé							2021-01-04									2021-02-22		2021-08-21
BI-SOLEIL PIU-261783-GO-RFQ / Fourniture du mobilier de bureau et autres Equipements	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		50,000.00	40,726.91	Achévé							2021-11-16	2021-10-07							2022-01-11	2021-12-29	2022-07-10	2022-01-13
BI-SOLEIL PIU-261688-GO-RFQ / Fourniture et pose des rds eaux	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		8,000.00	5,266.00	Achévé							2021-11-09	2021-10-07							2022-01-04	2021-12-29	2022-07-03	2022-01-13
BI-SOLEIL PIU-261686-GO-RFQ / Fourniture du matériel de bureau	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		22,000.00	18,299.19	Achévé							2021-11-10	2021-10-07							2022-01-05	2021-12-29	2022-07-04	2022-01-13
BI-SOLEIL PIU-261743-GO-RFQ / Installation du matériel et Fourniture de l'internet	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		9,000.00	3,611.30	Signé							2021-11-16	2021-11-17							2022-01-11	2021-12-28	2022-07-10	
BI-SOLEIL PIU-267193-GO-RFQ / FOURNITURE DES EQUIPEMENTS INFORMATIQUES (6 ordinateurs portables, 9 ordinateurs de bureau, 2 imprimantes multifonctions)	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		40,000.00	47,225.13	Achévé							2021-12-12	2021-09-28							2022-02-06	2021-12-29	2022-08-05	2022-01-27
BI-SOLEIL PIU-276897-GO-RFQ / Fourniture des Equipements pour vidéoconférence	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		35,000.00	0.00	En cours d'exécution							2022-03-02	2022-10-20							2022-04-27		2022-10-24	
BI-SOLEIL PIU-303856-GO-RFB / Fourniture, Installation et Maintenance de Systèmes Photovoltaïques pour les Etablissements de Santé et le Logement du Personnel des Formations Sanitaires dans les provinces de Bujumbura, Karuzi, Makamba, Muyinga, Rumonge	IDA / D5670	Energy Services for Schools and Health Service Centers	A priori	Appel d'offres	Open - International	Single Stage - One Envelope		4,500,000.00	0.00	En cours d'exécution				2022-07-18	2022-08-22	2022-07-23	2022-08-25			2022-09-03	2022-11-08	2022-10-03			2022-11-07		2023-05-06	
BI-SOLEIL PIU-312336-GO-RFQ / Acquisition du mobilier supplémentaire (12 Etagères, 2 armoires, 6 Chaises tournantes, 22 Chaises simple...	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Demande de prix	Limited	Single Stage - One Envelope		7,000.00	0.00	En attente d'exécution							2022-09-18								2022-11-13		2023-05-12	
BI-SOLEIL PIU-318306-GO-RFB / Acquisition de deux camions nettes double cabine 4x4 et un véhicule station wagon 4x4	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Appel d'offres	Open - National	Single Stage - One Envelope		170,000.00	0.00	En cours d'exécution				2022-09-30	2022-11-17	2022-10-05	2022-11-17			2022-11-16	2022-12-19	2022-12-16			2023-01-20		2023-07-19	
BI-SOLEIL PIU-318311-GO-RFQ / Acquisition des équipements bureautiques (GPS, 1 Anémomètre, 1 appareil photo)	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Appel d'offres	Open - National	Single Stage - One Envelope		20,000.00	0.00	En attente d'exécution				2022-10-14		2022-10-19				2022-11-30					2022-12-30		2023-02-03	2023-08-02
BI-SOLEIL PIU-318309-GO-RFB / Acquisition du matériel informatique de Quatorze (14) Laps TOP, un (1) Serveur et Quatre (4) imprimantes réseau multifonctions et des antivirus	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Appel d'offres	Open - National	Single Stage - One Envelope		60,000.00	0.00	En cours d'exécution				2022-10-14	2022-12-14	2022-10-19	2022-12-15			2022-11-30					2022-12-30		2023-02-03	2023-08-02
BI-SOLEIL PIU-333671-GO-RFB / Fourniture des Equipements pour les ateliers de maintenance	IDA / D5670	Energy Services for Schools and Health Service Centers	A priori	Appel d'offres	Open - International	Single Stage - One Envelope		2,000,000.00	0.00	En attente d'exécution				2023-02-28		2023-03-05				2023-04-16					2023-05-16		2023-06-20	2023-12-17

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
BI-REGIDESO-205282-NC-RFQ / Location bureau qui hébergera l'UCP	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Demande de prix	Open - National	Single Stage - One Envelope		100,000.00	43,612.25	Signé							2020-12-12								2021-02-06	2021-05-31	2022-02-06	



Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
BI-REGIDESO-199310-CS-IN DV / Elaboration du Manuel Opérationnel de la composante contingente d'intervention d'urgence	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Direct		12,000.00	10,450.00	Signé	2020-10-19	2020-07-17	2020-10-29	2020-07-20	2020-11-19	2020-07-20	2020-12-24	2021-01-20	2021-03-24	
BI-REGIDESO-199308-CS-IN DV / Recrutement d'un Chef de Projet au sein de l'ABER	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		60,000.00	0.00	Annulé	2020-12-11	2021-02-08	2021-01-29		2021-02-19		2021-03-05		2022-03-05	
BI-REGIDESO-198987-CS-IN DV / Recrutement d'un Coordinateur National de l'UCP	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel			60,000.00	73,109.19	Signé	2020-12-04	2020-12-17	2021-01-07	2021-08-16	2021-01-21	2021-08-16	2021-01-29	2021-09-15	2022-01-29	
BI-REGIDESO-198995-CS-IN DV / Recrutement d'un Spécialiste en passation des marchés au sein de l'UCP	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	24,648.82	Signé	2020-12-04	2021-01-08	2021-01-07	2021-08-23	2021-01-21	2021-09-06	2021-02-04	2021-10-14	2023-02-04	
BI-REGIDESO-205230-CS-IN DV / Recrutement du Spécialiste en énergie au sein de l'UCP du projet NYAKIRIZA	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	23,420.75	Signé	2020-12-15	2021-11-19	2021-02-02	2022-02-10	2021-02-16	2022-03-10	2021-03-02	2022-04-11	2022-03-02	
BI-REGIDESO-205233-CS-IN DV / Recrutement du Spécialiste en genre au sein de l'UCP du projet NYAKIRIZA	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	0.00	Annulé	2020-12-15	2021-12-02	2021-02-02		2021-02-16		2021-03-02		2021-04-07	
BI-REGIDESO-205239-CS-IN DV / Recrutement du Spécialiste en éducation au sein de l'UCP	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	23,411.10	Signé	2020-12-15	2021-02-01	2021-02-02	2022-02-18	2021-02-09	2022-03-08	2021-03-02	2022-04-11	2022-03-02	
BI-REGIDESO-205258-CS-IN DV / Recrutement d'un Spécialiste en santé au sein de l'UCP	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	24,039.74	Signé	2020-12-15	2021-02-01	2021-02-02	2021-12-03	2021-02-09	2021-12-08	2021-02-17	2022-01-14	2022-02-17	
BI-REGIDESO-205266-CS-IN DV / Recrutement du Spécialiste en Passation des Marchés Junior au sein de l'ABER	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	24,617.42	Signé	2020-12-15	2021-02-01	2021-02-02	2021-08-16	2021-02-09	2021-09-06	2021-03-02	2021-12-16	2022-03-02	
BI-REGIDESO-205272-CS-IN DV / Recrutement d'un Spécialiste en sauvegardes Environnemental au sein de l'UCP	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	23,356.35	Signé	2021-01-12	2021-11-19	2021-03-02	2022-03-16	2021-03-09	2022-04-01	2021-03-30	2022-05-23	2022-03-30	
BI-REGIDESO-205274-CS-IN DV / Recrutement d'un Spécialiste en sauvegardes environnemental au sein de l'ABER	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	23,422.19	Signé	2021-01-13	2021-12-02	2021-03-03	2022-02-11	2021-03-10	2022-03-09	2021-03-31	2022-03-31	2022-03-31	
BI-REGIDESO-210691-CS-IN DV / Recrutement d'un Spécialiste social au sein de l'UCP	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	0.00	Annulé	2021-01-19	2021-11-22	2021-03-09		2021-03-30		2021-05-04		2021-10-31	
BI-REGIDESO-210696-CS-IN DV / Recrutement du Spécialiste Social au sein de l'ABER	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	0.00	Annulé	2021-01-18	2021-12-02	2021-03-08		2021-03-29		2021-05-03		2021-10-30	
BI-REGIDESO-242343-CS-IN DV / Recrutement d'un Consultant international pour appuyer le Projet dans la préparation des DADs pour l'électrification des établissements de santé	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Limited		40,000.00	41,240.31	Signé	2021-07-21	2021-08-19	2021-07-26	2021-09-22	2021-08-16	2021-12-08	2021-08-30	2021-12-10	2022-02-26	
BI-SOLEIL PIU-261683-CS-IN DV / Recrutement du Chef Coordinateur de l'UCP du Projet Soleil NYAKIRIZA	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	21,448.57	Signé	2021-11-10	2021-11-12	2021-12-29	2022-02-02	2022-01-19	2022-03-03	2022-02-23	2022-04-01	2022-08-22	
BI-SOLEIL PIU-262118-CS-IN DV / Recrutement de l'Assistant du Coordinateur	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		15,500.00	0.00	Annulé	2021-11-17	2021-12-02	2022-01-05		2022-01-26		2022-03-02		2022-08-29	
BI-SOLEIL PIU-262120-CS-IN DV / Recrutement d'un Responsable de la communication	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		15,500.00	23,408.73	Signé	2021-11-22	2021-12-02	2022-01-10	2022-02-22	2022-01-31	2022-03-14	2022-03-07	2022-04-27	2022-09-03	
BI-SOLEIL PIU-263801-CS-IN DV / Recrutement d'un Comptable	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	15,065.58	Signé	2021-11-29	2021-12-02	2022-01-17	2022-02-22	2022-02-07	2022-03-03	2022-03-14	2022-04-04	2022-09-10	
BI-SOLEIL PIU-263910-CS-IN DV / Recrutement d'un Spécialiste en Suivi-Evaluation	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	23,907.82	Signé	2021-12-08	2021-12-02	2022-01-26	2022-02-15	2022-02-16	2022-03-04	2022-03-23	2022-04-11	2022-09-19	
BI-SOLEIL PIU-264049-CS-IN DV / Recrutement d'un Responsable Administratif et Financier de l'UCP	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Limited		50,000.00	26,840.37	Signé	2021-11-22	2021-11-19	2021-11-27	2021-11-09	2021-12-18	2021-11-23	2022-01-22	2021-12-16	2022-07-21	
BI-SOLEIL PIU-264063-CS-IN DV / Recrutement d'un Responsable Administratif et Financier de l'ABER	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Limited		50,000.00	26,840.37	Signé	2021-11-22	2021-11-19	2021-11-27	2021-11-09	2021-12-18	2021-11-23	2022-01-22	2021-12-16	2022-07-21	
BI-REGIDESO-199321-CS-IN DV / Recrutement d'un Responsable Administratif et Financier au sein de l'ABER	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	0.00	Annulé	2020-12-11	2021-02-08	2021-01-29		2021-02-19		2021-03-26		2022-03-26	
BI-REGIDESO-198991-CS-IN DV / Recrutement d'un Responsable Administratif et Financier de l'UCP	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel			50,000.00	0.00	Annulé	2020-12-04	2021-02-08	2021-01-07		2021-01-08		2021-01-29		2021-02-01	
BI-SOLEIL PIU-275939-CS-IN DV / Recrutement d'un Spécialiste en Développement Social au sein de l'UCP	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	23,295.80	Signé	2022-02-11	2022-02-17	2022-04-01	2022-06-09	2022-04-22	2022-06-30	2022-05-27	2022-08-16	2022-11-23	

BI-SOLEIL PIU-276894-CS-IN DV / Recrutement d'un Spécialiste en développement social au sein de l'ABER	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	23,295.80	Signé	2022-02-11	2022-03-01	2022-04-01	2022-06-09	2022-04-22	2022-06-30	2022-05-27	2022-08-16	2022-11-23
BI-SOLEIL PIU-276895-CS-IN DV / Recrutement d'un Spécialiste en Genre au sein de l'Unité de Coordination	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	0.00	En cours d'exécution	2022-02-11	2022-07-22	2022-04-01	2022-10-26	2022-04-22	2022-11-02	2022-05-27		2022-11-23
BI-SOLEIL PIU-277360-CS-IN DV / Recrutement d'un Chef de Projet de l'ABER	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		60,000.00	0.00	En cours d'exécution	2022-02-14	2022-08-04	2022-04-04	2022-11-10	2022-04-25	2022-12-02	2022-05-30		2022-11-26
BI-SOLEIL PIU-282281-CS-IN DV / Recrutement de l'Assistant du Coordinateur	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		15,500.00	14,977.17	Signé	2022-03-07	2022-03-14	2022-04-25	2022-06-10	2022-05-16	2022-07-18	2022-06-20	2022-09-01	2022-12-17
BI-SOLEIL PIU-294801-CS-CD S / Recrutement du Cabinet CITEMAS par Entente directe pour réaliser l'étude d'impact environnemental et social pour l'implantation des Mini réseaux	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Sélection de consultants par entente directe	Direct		250,000.00	0.00	En cours d'exécution	2022-05-16	2022-05-16	2022-05-26	2022-07-06				2022-07-30	2023-01-26
BI-SOLEIL PIU-302494-CS-IN DV / Recrutement d'un (e) Expert(e) National(e) du Secteur Privé	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Individuel	Open		50,000.00	0.00	En cours d'exécution	2022-07-11	2022-07-11	2022-08-29	2022-12-07	2022-09-19	2022-12-22	2022-10-24		2023-04-22
BI-SOLEIL PIU-312089-CS-CD S / Recrutement de CBMP par entente directe pour la mise oeuvre des tests de foyer à médium	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Sélection de consultants par entente directe	Direct - National		12,000.00	0.00	En cours d'exécution	2022-08-29	2022-08-31	2022-09-08	2022-09-13			2022-11-12		2023-05-11
BI-SOLEIL PIU-311993-CS-CD S / Recrutement par entente directe du Cabinet Techno Trauma Ambiental (TTA) pour la réalisation des études techniques et élaboration des dossiers d'appel d'offres pour les travaux d'implantation des Mini réseaux phase 1	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Sélection de consultants par entente directe	Direct - International		50,000.00	0.00	En cours d'exécution	2022-08-29	2022-09-05	2022-09-08	2022-09-15			2022-11-12		2023-05-11
BI-SOLEIL PIU-318305-CS-CD S / Recrutement du Cabinet Alliance Soleil pour l'appui à l'Unité de Coordination du Projet dans le processus de passation des marchés et de mise en oeuvre des premières Phases du projet d'électrification des centres de santé pour la sous-Composante 1.2	IDA / D5670	Technical Assistance, Capacity Building and Project Implementation Support	A posteriori	Sélection de consultants par entente directe	Direct - International		200,000.00	0.00	Signé	2022-09-29	2022-10-22	2022-10-09	2022-10-25			2022-12-13		2023-06-11