

**National Electrification Project (P152936)
Detailed Procurement Plan**

I. General

1. **Project information:** Myanmar - National Electrification Project
Project ID Number: P152936
2. **Date of General Procurement Notice:** November 3, 2015
3. **Period covered by this procurement plan:** 18 months

II. Goods and Works and non-consulting services and Consulting Services

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

Type of Procurement	Market Approaches Thresholds (USD Million)				Prior review Threshold (USD Million)
	International	National-Open	National RFQ (Shopping)	Comments	
Works (Including turnkey supply and installation of plant and equipment and PPP)	3 and above	Less than 3	Less than 1	Recommended to advertise for 7 days for RFQ above 0.5	2
Goods, information technology and non-consulting services	1 and above	Less than 1	Less than 0.5	Recommended to advertise for 7 days for RFQ above 0.05	1
Consultants (Firms)	0.1 and above	Less than 0.1	Not applicable	CQS method may be used up to 0.5. Use of full RFP mandatory for CQS above 0.3. Limits on market approaches do not apply to individual consultants.	0.3
Individual Consultant					0.2

Community Participation in Procurement (*)	-	-	
Commercial Practice (*)	-	-	
Framework Agreement	-	-	
Force account (*)	-	-	

(*) Reference to Project Operational Manual

C2-TA5 / INTERNATIONAL PROCUREMENT SPECIALIST	IDA / 57270	Grid extension	Prior	Individual Consultant Selection	Open		259,950.00	Signed								2016-06-17		2016-05-19	
C2-TA18 / International Financial Management Advisor	IDA / 57270	Grid extension	Prior	Individual Consultant Selection	Open		74,235.00	Signed								2016-07-29		2016-08-15	
C2-TA23 / 5 National MIS Assistant for the Union MIS Team (for 1 year)	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		93,176.94	Signed	2017-01-30	2017-05-17	2017-03-20	2017-09-28	2017-04-10	2017-10-03	2017-05-15	2017-11-20	2017-11-11		
C2-TA5-1 / Intermittent International Procurement Specialist	IDA / 57270	Off-grid electrification	Post	Direct Selection	Direct		94,500.00	Signed	2017-06-21		2017-06-21				2017-07-12	2017-07-24	2018-01-08		
C2-TA27 / 2 National Project Translator(for 2 years)	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		12,518.89	Signed	2017-10-02	2017-12-05	2017-11-20	2018-03-05	2017-12-11	2018-03-07	2018-01-15	2018-03-12	2018-07-14		
C2-TA28 / National Project Implementation Officer(for 2 years)	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		0.00	Canceled	2017-10-02	2017-10-25	2017-11-20		2017-12-11		2018-01-15		2018-07-14		
C2-TA2 / International DRD Mini-grid Advisor	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		250,000.00	Under Implementation	2016-04-04	2016-04-01	2016-05-23		2016-06-13	2016-09-06	2016-07-18	2016-09-12	2017-01-14		
C2-TA13 / International DRD Solar Advisor	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		562,690.00	Completed	2016-01-25	2016-01-22	2016-03-14		2016-04-04	2016-05-02	2016-05-09	2016-05-06	2016-11-05	2019-06-25	
C2-TA15 / National Procurement Assistant	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		28,446.34	Signed	2016-09-09	2016-09-09	2016-10-28	2017-03-29	2016-11-18	2017-03-29	2016-12-23	2017-05-02	2017-06-21		
C2-TA17 / National Finance Assistant	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		818.46	Completed	2016-09-10	2016-09-09	2016-10-29	2017-01-02	2016-11-19	2017-01-02	2016-12-24	2017-02-01	2017-06-22	2019-01-31	
C2-TA22 / National Communication Officer	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		31,745.52	Signed	2016-09-11	2016-09-09	2016-10-30	2017-05-29	2016-11-20	2017-05-31	2016-12-25	2017-06-21	2017-06-23		
C2-TA1 / PMO off-grid project management advisor	IDA / 57270	Off-grid electrification	Prior	Individual Consultant Selection	Open		0.00	Canceled	2016-01-05		2016-02-23		2016-03-15		2016-04-19		2016-10-16		
C2-TA19 / National Project Assistant	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		16,532.04	Signed	2016-09-05	2017-07-27	2016-10-24	2017-11-24	2016-11-14	2017-11-29	2016-12-19	2017-12-04	2017-06-17		
C2-TA21 / National Information Technology Assistant	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		16,605.84	Signed	2016-09-05	2017-07-27	2016-10-24	2017-11-27	2016-11-14	2017-11-29	2016-12-19	2017-12-04	2017-06-17		
C2-TA11 / National Environmental and Social Safeguards Officer	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		13,412.88	Completed	2017-11-01	2017-12-05	2017-12-20	2018-03-05	2018-01-10	2018-03-07	2018-02-14	2018-03-12	2018-08-13	2019-03-31	
C2-TA24B / Solar PV Inspection and Verification Consulting Firm (IVA-2)	IDA / 57270	Off-grid electrification	Prior	Direct Selection	Direct		131,351.50	Signed	2018-01-31		2018-02-10	2018-02-23			2018-04-16	2018-07-09	2018-10-13		

C2-TA26 / DRD Solar Advisor (International)	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		0.00	Canceled	2018-05-07		2018-06-25		2018-07-16		2018-08-20		2019-02-16	
C2-TA24B-1 / Solar PV Inspection and Verification Consulting Firm (IVA-2)	IDA / 57270	Off-grid electrification	Prior	Direct Selection	Direct		176,416.80	Signed	2018-05-30		2018-06-09				2018-08-13	2018-07-09	2020-02-04	
C2-TA25 / MISData Base Consulting Firm	IDA / 57270	Off-grid electrification	Prior	Direct Selection	Direct		0.00	Canceled	2017-03-01	2017-04-25	2017-03-11				2017-05-15		2017-11-11	
C2-TA25A / MISData Base Consulting Firm	IDA / 57270	Off-grid electrification	Post	Direct Selection	Direct		74,880.00	Signed	2018-06-19	2018-06-25	2018-06-29	2018-07-03			2018-09-02	2018-09-17	2019-04-30	
C2-TA31 / Local Technician for Practical Technical Training	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		11,705.74	Signed	2018-07-30	2018-07-23	2018-09-17	2018-09-25	2018-10-08	2018-09-26	2018-11-12	2018-10-01	2019-11-12	
C2-TA16 / National Senior Accountant (for 2 years)	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		8,613.40	Signed	2018-12-10	2018-12-10	2019-01-28	2019-01-29	2019-02-18	2019-01-30	2019-03-25	2019-02-25	2020-03-24	
C2-TA20 / National GIS Assistant	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		0.00	Canceled	2019-03-13		2019-05-01		2019-05-22		2019-06-26		2020-06-25	
C2-TA30 / National Technical Assistants(2 Positions for 2 Years)	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		14,663.96	Signed	2019-02-18	2018-12-10	2019-04-08	2019-11-14	2019-04-29	2019-11-18	2019-06-03	2019-12-10	2019-11-30	
C2-TA 23 / Off-grid Solar System Implementation Advisor (300 Working Days Over 24 Months Time)	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		189,625.00	Signed	2019-02-13	2019-02-19	2019-04-03	2019-06-10	2019-04-24	2019-06-12	2019-05-29	2019-09-02	2019-11-25	
C2-TA 34 / International Financial Management Advisor (part-time)	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		101,312.50	Signed	2019-09-18	2019-06-18	2019-11-06	2019-10-17	2019-11-27	2019-12-24	2020-01-01	2020-01-15	2020-06-29	
C2-TA 35 / International Environmental and Social Safeguard Officer	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		113,900.00	Signed	2019-09-18	2019-07-17	2019-11-06	2019-11-29	2019-11-27	2019-12-02	2020-01-01	2020-03-05	2020-12-31	
C2-TA 36 / National Environmental and Social Safeguard Assistant (for 2 years)	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		24,000.00	Signed	2019-09-18	2019-06-18	2019-11-06	2019-12-09	2019-11-27	2019-12-10	2020-01-01	2019-12-13	2020-12-31	
C2-TA 37 / National Technical Assistant (Mini-grid project, especially for Hydro) for 2 years	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		15,000.00	Signed	2019-08-01	2019-06-18	2019-09-19	2020-01-29	2019-10-10	2020-01-31	2019-11-14	2020-02-06	2020-11-13	
C2-TA 38 / International Project Implementation Advisor	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		0.00	Canceled	2019-09-18		2019-11-06		2019-11-27		2020-01-01		2020-12-31	
C2-TA39 / National MISData Base Assistant	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		18,000.00	Signed	2019-10-07	2019-08-29	2019-11-25	2019-11-14	2019-12-16	2019-11-15	2020-01-20	2019-11-19	2021-01-19	
C2-TA5.1 / Contract Extension for International Procurement Specialist	IDA / 57270	Off-grid electrification	Post	Direct Selection	Direct		230,880.00	Signed	2019-08-30	2019-08-14	2019-08-30	2019-08-16			2019-09-20	2019-09-05	2020-09-19	

C2-TA 40 / National Finance Assistant	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		10,736.39	Signed	2019-10-30	2019-10-01	2019-12-18	2019-12-27	2020-01-06	2019-12-30	2020-02-12	2020-01-13	2021-02-11	
C2-TA 41 / National Senior Accountant	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2019-10-31		2019-12-19		2020-01-09		2020-02-13		2021-02-12	
C2-TA 42 / Solar PV Inspection and Verification Consulting Firm (IVA-4)	IDA / 57270	Off-grid electrification	Post	Direct Selection	Direct		165,741.78	Signed	2020-02-27	2020-02-24	2020-03-10	2020-03-03			2020-05-14	2020-07-06	2021-11-05	
C2-TA44 / National Project Assistant	IDA / 57270	Off-grid electrification	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2020-11-12		2020-12-31		2021-01-21		2021-02-25		2021-09-30	