

## Procurement Plan

Flood and Landslide Emergency Recovery Project (P158194)

### I. General

1. **Bank's approval Date of the procurement Plan**  
*Original: June 8, 2016*  
*Revision: December 12, 2016*  
*Revision: 21 March, 2017*
2. **Date of General Procurement Notice:** November 1, 2016
3. **Period covered by this procurement plan:** 18 months

### II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	Above US\$ 500,000	All
2.	Shopping (Goods)	Below US\$ 500,000	Above 200,000
3.	ICB (Works)	Above US\$ 1 million	All
4.	Shopping (Works)	Below US\$ 1 million	Above 200,000
5.	Direct Contracting	-	Above 5,000
6.	Procurement from UN agencies	-	Above 10,000

2. **Reference to (if any) Project Operational/Procurement Manual:** *under preparation to be submitted for the Bank's concurrence.*
3. **Any Other Special Procurement Arrangements:** 3 packages of component 1 (Civil Works) method is National Competitive Selection
4. Summary of the Procurement Packages planned during the first 18 months after project effectiveness

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments

[Type here]

	Summary of the ICB (Works)	10	3	Yes	Prior	
	Summary of the ICB (Goods)	3	1	No	Prior	
	Summary of the NCB (Works)	12	3	No	Prior	
	Summary of the Shopping (Goods)	1.65	15	No	Post	

### **III. Selection of Consultants**

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 100,000	
2.	Single Source (Firms)	Above US\$10,000	
3.	Individual	All key fiduciary and legal positions	

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$\_100,000\_equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 3. Any Other Special Selection Arrangements:** No special selection arrangements are planned for the Project
- 4. Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
1	Summary of number of contracts that will be let under QCBS	9.65	8	Prior	

[Type here]

2	Summary of number of contracts that will be let under other methods	5	30	Post	
---	---	---	----	------	--

[Type here]

**PROCUREMENT PLAN** Myanmar : Myanmar Flood and Landslide Emergency Recovery Project

**General Information**  
 Country: Myanmar Bank's Approval Date of the Original Procurement Plan: 2016-12-06  
 Revised Plan Date(s): (comma delineated, leave blank if non 2020-11-23)  
 Project ID: P158194 GPN Date:  
 Project Name: Myanmar Flood and Landslide Emergency Recovery Project  
 Loan / Credit No: IDA / 58890  
 Executing Agency(ies) Department of Rural Road Development (DRRD)

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
C2-W01 / San Kim - Ka Lot Thauk Road, Ayeawady Region	IDA / 58890	Component 2: Resilient Rehabilitation of Rural Roads and Livelihoods Support	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,500,000.00	871,059.78	Signed					2017-10-31		2017-11-05					2017-12-17	2018-01-08	2018-01-16	2018-02-09	2018-02-20	2018-04-02	2018-08-19
C2-W02 / Shan Zu-Chaung Zauk to Hle Zeik Road, Ayeawady Region	IDA / 58890	Component 2: Resilient Rehabilitation of Rural Roads and Livelihoods Support	Prior	Request for Bids	Open - National	Single Stage - One Envelope				2,800,000.00	2,412,176.96	Signed					2017-10-31	2017-12-05	2017-11-05					2017-12-17	2018-01-08	2018-01-16	2018-03-13	2018-02-20	2018-04-02	2018-08-19
C2-W01-2-01 / Sai Naing Gue-Main The-Kumsek Road, Sagaing Region	IDA / 58890	Component 2: Resilient Rehabilitation of Rural Roads and Livelihoods Support	Prior	Request for Bids	Open - National	Single Stage - One Envelope				2,285,721.00	2,140,066.75	Under Review					2019-03-26	2019-05-20	2019-03-31	2019-05-22				2019-05-12	2019-06-25	2019-06-11	2020-01-08	2019-07-16	2020-01-23	2020-01-12
C2-W01-2-02 / Sai Naing Gue-Main The-Kumsek Road, Sagaing Region	IDA / 58890	Component 2: Resilient Rehabilitation of Rural Roads and Livelihoods Support	Prior	Request for Bids	Open - National	Single Stage - One Envelope				2,372,637.00	2,142,344.78	Under Review					2019-03-26	2019-05-20	2019-03-31	2019-05-22				2019-05-12	2019-06-25	2019-06-11	2020-01-08	2019-07-16	2020-01-23	2020-01-12
C2-W01-2-03 / Kant Balu-Htan Gone-Kabo Road, Sagaing Region	IDA / 58890	Component 2: Resilient Rehabilitation of Rural Roads and Livelihoods Support	Prior	Request for Bids	Open - National	Single Stage - One Envelope				2,669,504.00	2,421,628.35	Under Review					2019-03-26	2019-05-20	2019-03-31	2019-05-22				2019-05-12	2019-06-25	2019-06-11	2020-01-08	2019-07-16	2020-01-23	2020-01-12
C2-W01-2-04 / Kant Balu-Htan Gone-Kabo Road, Sagaing Region	IDA / 58890	Component 2: Resilient Rehabilitation of Rural Roads and Livelihoods Support	Prior	Request for Bids	Open - National	Single Stage - One Envelope				2,094,274.00	2,009,368.75	Under Review					2019-03-26	2019-05-20	2019-03-31	2019-05-22				2019-05-12	2019-06-25	2019-06-11	2020-01-08	2019-07-16	2020-01-23	2020-01-12
C2-W01-3-01-LOT 1 / San Kim-Kalet Thauk road (6.065km), Danuaphy Township	IDA / 58890	Component 2: Resilient Rehabilitation of Rural Roads and Livelihoods Support	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,500,000.00	1,439,950.21	Signed					2019-11-15	2019-11-25	2019-11-20					2020-01-01	2020-01-14	2020-01-31	2020-04-13	2020-03-06	2020-05-21	2020-09-02
C2-W01-3-01-LOT 2 / Construction of Multicell Box culvert (12.5m) and Bridges (60m-30m+39m) in Danuaphy Township and Kyone Pyaw Township	IDA / 58890	Component 2: Resilient Rehabilitation of Rural Roads and Livelihoods Support	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,800,000.00	2,129,859.36	Signed					2019-11-15	2019-11-25	2019-11-20					2020-01-01	2020-01-14	2020-01-31	2020-04-13	2020-03-06	2020-05-21	2020-09-02
C2-W01-4 LOT 1 / TAW LATH-KALOT TOUF ROAD, CHANMAGE 0+000 to 8+385 (8.385 KM), TAIK KYI TOWNSHIP, YANGON DIVISION.	IDA / 58890	Component 2: Resilient Rehabilitation of Rural Roads and Livelihoods Support	Prior	Request for Bids	Open - National	Single Stage - One Envelope				3,200,000.00	0.00	Under Implementation					2020-09-22		2020-09-27					2020-11-08		2020-12-08		2021-01-12		2021-07-11
C2-W01-4 LOT 2 / TAW LATH-KALOT TOUF ROAD, CHANMAGE 8+385 to 14+400 (6.015 KM), TAIK KYI TOWNSHIP, YANGON DIVISION.	IDA / 58890	Component 2: Resilient Rehabilitation of Rural Roads and Livelihoods Support	Prior	Request for Bids	Open - National	Single Stage - One Envelope				2,950,000.00	0.00	Under Implementation					2020-09-22		2020-09-27					2020-11-08		2020-12-08		2021-01-12		2021-07-11

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
C4-DRD-C09 / 60 Motorcycles	IDA / 58890	Component 4: Project Management and Knowledge Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		69,000.00	48,538.98	Signed							2017-01-16								2017-03-16	2017-03-13	2017-09-12	
C4-DRD-C03 / Office Equipment(Computer,Printer, Copier,Projector,Plotter,Scanner,Camera,Line Phone, fax,Software	IDA / 58890	Component 4: Project Management and Knowledge Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		133,100.00	107,316.33	Signed								2017-01-16							2017-03-04	2017-02-27	2017-08-31	
C4-DRD-C06 / Office Furniture(Tables and Chairs,Cabinet)	IDA / 58890	Component 4: Project Management and Knowledge Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		16,600.00	0.00	Pending Implementation								2017-01-16						2017-03-16		2017-09-12		
C4-DRD-C07 / Two Doublecabs	IDA / 58890	Component 4: Project Management and Knowledge Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		87,000.00	72,421.44	Signed								2017-01-16						2017-03-16	2017-03-15	2017-09-12		
C4-DRD-C08 / Three Extracabs pick up	IDA / 58890	Component 4: Project Management and Knowledge Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		86,250.00	76,818.46	Signed								2017-01-16						2017-03-16	2017-03-15	2017-09-12		
C4-DRD-C04 / Electronic Supplies(Aircon)	IDA / 58890	Component 4: Project Management and Knowledge Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		13,200.00	0.00	Pending Implementation								2018-12-13						2019-02-10		2019-08-09		
C4-DRD-C05 / Telecommunication Equipment (Internet, Mobile Handset)	IDA / 58890	Component 4: Project Management and Knowledge Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		17,100.00	0.00	Pending Implementation								2018-12-13						2019-02-10		2019-08-09		



C4-DRD-CS08 / National Information Technology (IT) specialist	IDA / 58890	Component 4: Project Management and Knowledge Support	Post	Individual Consultant Selection	Open		48,000.00	0.00	Pending Implementation	2018-11-15		2019-01-14		2019-02-04		2019-03-11		2019-09-07
C4-DRD-CS09 / National GIS specialist	IDA / 58890	Component 4: Project Management and Knowledge Support	Post	Individual Consultant Selection	Open		96,000.00	0.00	Pending Implementation	2018-11-15		2019-01-14		2019-02-04		2019-03-11		2019-09-07
C4-DRD-CS01 / National Project Coordinator	IDA / 58890	Component 4: Project Management and Knowledge Support	Post	Individual Consultant Selection	Open - National		50,000.00	0.00	Pending Implementation	2018-12-28		2019-02-26		2019-03-19		2019-04-23		2019-10-20
C4-IT-IC07 / International Training Engineer	IDA / 58890	Component 4: Project Management and Knowledge Support	Post	Individual Consultant Selection	Open		54,650.00	0.00	Under Implementation	2018-09-27	2019-04-30	2018-11-15		2018-12-06		2019-01-10		2019-07-09
C4-IT-IC06 / International Hydrologist	IDA / 58890	Component 4: Project Management and Knowledge Support	Post	Individual Consultant Selection	Open		26,500.00	0.00	Canceled	2018-09-27		2018-11-15		2018-12-06		2019-01-10		2019-07-09
C4-DRD-CS11 / Junior Engineer(1Post)	IDA / 58890	Component 4: Project Management and Knowledge Support	Post	Individual Consultant Selection	Open		3,240.00	0.00	Under Implementation	2019-04-21	2019-04-23	2019-06-09		2019-06-30		2019-08-04		2020-01-31
C2-DRD-CS12 / National Road and Bridge Engineer (2) Post	IDA / 58890	Component 2: Resilient Rehabilitation of Rural Roads and Livelihoods Support	Post	Individual Consultant Selection	Open		48,000.00	0.00	Under Implementation	2020-05-21	2020-05-27	2020-07-09		2020-07-30		2020-09-03		2021-09-03
C4-DRD-CS13 / National Safeguard and Grievance Redress Mechanism Specialist (1 post)	IDA / 58890	Component 4: Project Management and Knowledge Support	Post	Individual Consultant Selection	Open		40,000.00	0.00	Pending Implementation	2020-11-19		2021-01-07		2021-01-28		2021-03-04		2021-08-31