

Procurement Plan
Project information: Federated States of Micronesia, SUSTAINABLE ENERGY DEVELOPMENT AND ACCESS PROJECT (P165183)
Project Implementation agency: Department of Finance and Administration
Date of the Procurement Plan: January 31, 2018
Period covered by this Procurement Plan: June 1, 2018 to December 31, 2019
Preamble
In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.
This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.
The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.
National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.
When the Borrower uses its own national open competitive procurement arrangements as set forth in the Procurement Code of 1988, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:
<ol style="list-style-type: none"> 1. The procurement is open to all eligible firms from any country; 2. The request for bids/request for proposals document shall require the Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting signed contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights; 3. Publication of contract award information; 4. Rights for the Bank to review procurement documentation and activities; and 5. An effective complaints mechanism.
When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: **Not Applicable**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: **Not Applicable**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Work**)

Goods: **is not applicable;**

Works: **is not applicable.**

PROCUREMENT PLAN Micronesia, Federated States of : **SUSTAINABLE ENERGY DEVELOPMENT AND ACCESS PROJECT**

General Information

Country: Micronesia, Federated States of **Bank's Approval Date of the Original Procurement Plan:** 2019-10-31
Revised Plan Date(s): (comma delineated, leave blank) 2022-05-10
Project ID: P165183 **GPN Date:** 2019-05-07
Project Name: SUSTAINABLE ENERGY DEVELOPMENT AND ACCESS PROJECT
Loan / Credit No.: IDA / D3970
Executing Agency: Department of Resources and Development

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
FM-DORD-136584-CW-RFB / Nangipneil Power Plant Refurbishment (Genset 7.5MW including installation; Power System Monitoring and Protection Devices ; Waste Oil Storage Tank and Spill Containment ; Civil works and removal of obsolete generation equip	IDA / D3970	Improving Reliability of Electricity Supply in Pohngel State	Prior	Request for Bids	Open - International	Single Stage - One Envelope				9,800,000.00	0.00	Under Implementation					2019-11-15	2021-04-21	2019-11-20	2021-04-26			2020-01-01	2021-07-22	2020-01-31			2020-03-06	2022-03-06
FM-DORD-136619-CW-RFB / YSPSC Genset 0.83kW including installation	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Prior	Request for Bids	Open - International	Single Stage - One Envelope				1,000,000.00	0.00	Canceled					2019-10-31	2019-12-15	2019-11-05	2020-01-18			2019-12-17	2020-03-13	2020-01-16			2020-02-20	2021-02-19
FM-DORD-136606-CW-RFB / Renewable Energy For Chuuk FSM Solar Power Plant in Weno, Chuuk. Hybrid-mini-grid installation in Udot and Sato wan (includes Solar Home Systems for Udot and Weno).	IDA / D3970	Expanding Access to Electricity in Chuuk State	Prior	Request for Bids	Open - International	Single Stage - One Envelope				9,350,000.00	0.00	Canceled					2020-02-03		2020-02-08				2020-03-21		2020-04-20			2020-05-25	2022-05-25
FM-DORD-182015-CW-RFB / Hybrid Mini Grid Installation in Satawan	IDA / D3970	Expanding Access to Electricity in Chuuk State	Post	Request for Bids	Open - International	Single Stage - One Envelope				1,500,000.00	0.00	Under Implementation					2020-08-10	2021-11-29	2020-08-17				2020-09-28		2020-10-28			2020-12-02	2022-05-26
FM-DORD-182016-CW-RFB / Mini Grids Installation in Udot	IDA / D3970	Expanding Access to Electricity in Chuuk State	Post	Request for Bids	Open - International	Single Stage - One Envelope				1,700,000.00	0.00	Under Implementation					2020-11-20	2022-03-03	2020-11-30				2021-01-25		2021-02-24			2021-03-31	2022-09-22
FM-DORD-182030-CW-RFB / 1.75 MW Solar PV power plant in Weno	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Prior	Request for Bids	Open - International	Single Stage - One Envelope				6,000,000.00	0.00	Pending Implementation					2020-11-16		2020-11-30				2021-01-25		2021-02-24			2021-04-13	2022-10-12
FM-DORD-168495-CW-RFB / YSPSC Genset 830 kw including installation	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Prior	Request for Bids	Open - International	Single Stage - One Envelope				1,000,000.00	0.00	Canceled					2020-05-15	2020-06-16	2020-05-20	2020-06-18			2020-07-19	2020-08-14	2020-08-18			2020-09-22	2021-09-22

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
FM-DORD-136617-GO-DIR / YSPSC control system upgrade	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Direct Selection	Direct			300,000.00	0.00	Pending Implementation					2019-10-18		2019-10-23									2019-11-27		2021-03-19
FM-DORD-136583-CW-RFB / Grid enhancement: Auger Truck	IDA / D3970	Improving Reliability of Electricity Supply in Pohngel State	Post	Request for Quotations	Open - International	Single Stage - One Envelope		230,000.00	190,500.00	Signed							2020-01-18	2021-01-29							2020-04-06	2021-03-16	2021-08-18	
FM-DORD-136623-GO-RFB / KIA Battery storage and Energy Management System	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,100,000.00	0.00	Canceled				2020-05-15		2020-05-20					2020-06-23		2020-07-23		2020-08-27		2021-05-14	
FM-DORD-194083-GO-RFQ / YSPSC 830 kW Diesel Generator	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Request for Quotations	Open - International	Single Stage - One Envelope		430,000.00	300,262.00	Signed						2020-10-20	2020-10-13							2020-12-15	2021-02-26	2021-06-13		
FM-DORD-232645-GO-RFQ / YSPSC Associate Parts and Accessories	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Request for Quotations	Open - International	Single Stage - One Envelope		300,000.00	0.00	Pending Implementation							2021-06-05								2021-07-31		2022-01-27	
FM-DORD-241325-GO-RFB / Supply, installation and Commissioning of Battery Energy Storage System (BESS) and 5 CADA system on Kosrae.	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,000,000.00	0.00	Under Implementation					2021-06-27	2022-01-21	2021-09-25	2022-02-08			2021-11-06		2021-12-06		2022-01-10		2022-07-09	
FM-DORD-245124-GO-RFQ / Solar Home System for Chuuk State	IDA / D3970	Expanding Access to Electricity in Chuuk State	Post	Request for Quotations	Open - International	Single Stage - One Envelope		150,000.00	0.00	Pending Implementation							2021-10-16								2021-12-11		2022-06-09	
FM-DORD-253389-GO-DIR / Supply of Mechanical Parts to install an Existing Generator (CAT C32 830KW)	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Direct Selection	Direct			160,000.00	0.00	Under Implementation					2021-09-30	2021-10-11	2021-10-05	2021-10-29							2021-11-09		2022-05-08	
FM-DORD-253390-GO-DIR / Supply of Electrical and Control Equipment for the installation of an Existing Generator (CaterpillarC32 830KW)	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Direct Selection	Direct			160,000.00	0.00	Under Implementation					2021-09-30	2021-10-08	2021-10-05	2021-10-29							2021-11-09		2022-05-08	
FM-DORD-253391-GO-DIR / Supply of Installation and Emergency Spare Parts for an Existing Generator (Caterpillar C32 830KW)	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Direct Selection	Direct			40,000.00	0.00	Pending Implementation					2021-09-30		2021-10-05								2021-11-09		2022-05-08	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			

CONSULTING FIRMS																														
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
FM-DORD-136609-CS-COS / Owner's Engineer for KIA	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Consultant Qualification Selection	Open - International		200,000.00	241,833.00	Signed	2019-10-27	2020-03-26	2019-11-17	2020-03-26	2019-12-22	2020-05-30							2020-01-12	2020-12-08	2020-02-05	2021-01-12	2020-12-16				
FM-DORD-136613-CS-COS / Feasibility Study for Pohnpei Outer Islands	IDA / D3970	Institutional Strengthening and Capacity Building in the Energy Sector	Post	Consultant Qualification Selection	Open - International		100,000.00	0.00	Pending Implementation	2020-01-31		2020-02-21		2020-04-05								2020-05-05		2020-06-09		2020-12-06				
FM-DORD-136616-NC-RFO / Efficient clean cookstove awareness campaign	IDA / D3970	Institutional Strengthening and Capacity Building in the Energy Sector	Post	Non-Profit Organizations	Open - National		200,000.00	0.00	Pending Implementation	2020-02-07		2020-02-28		2020-04-12								2020-05-12		2020-06-16		2021-06-15				
FM-DORD-136585-CS-QCBS / Owner's Engineer (construct on phase) for CPUC solar	IDA / D3970	Expanding Access to Electricity in Chuuk State	Post	Consultant Qualification Selection	Limited		350,000.00	0.00	Canceled	2019-12-30				2020-01-13								2020-02-12		2020-03-11		2020-05-23				
FM-DORD-136615-CS-COS / Efficient clean cookstove assessment	IDA / D3970	Institutional Strengthening and Capacity Building in the Energy Sector	Post	Consultant Qualification Selection	Open - International		200,000.00	0.00	Under Implementation	2020-01-20	2021-08-12	2020-02-10	2021-10-04	2020-03-25								2020-04-24		2020-05-29		2020-11-25				
FM-DORD-138306-CS-QCBS / Operations and Maintenance Strategy	IDA / D3970	Institutional Strengthening and Capacity Building in the Energy Sector	Post	Consultant Qualification Selection	Open - International		75,000.00	0.00	Pending Implementation	2019-12-20		2020-01-10		2020-02-23								2020-03-24		2020-04-28		2020-10-25				
FM-DORD-158570-CS-LCS / Owner's Engineer for Pohnpei Utility Corporation (PUC)	IDA / D3970	Improving Reliability of Electricity Supply in Pohnpei State	Post	Least Cost Selection	Open - International		300,000.00	319,089.52	Signed	2020-02-28	2020-03-10	2020-03-13	2020-03-25	2020-04-03	2020-06-23							2020-05-01	2020-07-28	2020-05-15	2020-08-21	2020-06-05	2020-11-19	2020-07-10	2020-12-18	2022-07-29

INDIVIDUAL CONSULTANTS																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion											
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual										
PPA-SEDAP-C01 / Project Manager	IDA / D3970	Technical Assistance and Project Management	Prior	Individual Consultant Selection	Open		200,000.00	656,770.00	Signed	2018-06-30	2018-08-17	2018-08-18		2018-09-08	2019-03-04	2018-10-13	2019-03-20	2019-04-11											
FM-DORD-136608-CS-CDS / PUC Electrical Engineer for Grid Enhancement and to support Component 1 activities	IDA / D3970	Improving Reliability of Electricity Supply in Pohnpei State	Post	Individual Consultant Selection	Direct		100,000.00	295,000.00	Signed	2019-11-11	2019-09-06	2019-11-13	2019-09-13	2019-11-14	2019-10-01	2019-11-16	2019-10-16	2020-10-05											
PPA-SEDAP-C03-2 / Energy Sector Adviser	IDA / D3970	Technical Assistance and Project Management	Prior	Individual Consultant Selection	Open		200,000.00	0.00	Canceled	2019-03-19	2019-05-17	2019-05-07		2019-05-28		2019-07-02		2019-12-29											
FM-DORD-158057-CS-INDV / Energy Sector Advisor	IDA / D3970	Technical Assistance and Project Management	Prior	Individual Consultant Selection	Open		200,000.00	419,930.00	Signed	2020-02-14	2020-03-19	2020-03-18	2020-08-06	2020-04-08	2020-08-11	2020-05-13	2020-08-31	2021-05-13											
FM-DORD-158061-CS-INDV / Project Officer	IDA / D3970	Technical Assistance and Project Management	Post	Individual Consultant Selection	Open		25,000.00	45,706.00	Terminated	2020-02-07	2020-01-17	2020-02-28	2020-04-08	2020-03-06	2020-04-15	2020-04-03	2020-06-29	2021-04-03											
FM-DORD-158063-CS-INDV / Finance Officer (CIU)	IDA / D3970	Technical Assistance and Project Management	Post	Individual Consultant Selection	Open		25,000.00	18,831.15	Completed	2020-02-07	2019-03-01	2020-03-27	2019-06-10	2020-04-17	2019-06-14	2020-05-22	2019-06-25	2020-11-18	2020-06-23										
FM-DORD-159904-CS-INDV / Environment and Social Management Plan Consultant	IDA / D3970	Expanding Access to Electricity in Chuuk State	Post	Individual Consultant Selection	Open		18,000.00	18,000.00	Terminated	2020-03-13	2020-03-10	2020-04-08	2020-05-28	2020-04-29	2021-06-04	2020-06-03	2021-07-05	2020-11-30											
FM-DORD-200808-CS-CDS / Engineering Design for Mini-grids in Udot and Etot	IDA / D3970	Expanding Access to Electricity in Chuuk State	Post	Direct Selection	Direct		55,000.00	55,000.00	Signed	2020-10-26	2020-12-16	2020-11-05	2020-07-21			2020-12-17	2021-01-21	2021-03-17											
FM-DORD-260071-CS-INDV / Environment and Social Management Plan Consultant	IDA / D3970	Scaling up Renewable Energy Generation in Chuuk, Yap and Kosrae States	Post	Individual Consultant Selection	Open		18,000.00	0.00	Under Implementation	2021-11-05	2021-11-25	2021-12-08	2022-03-13	2021-12-15	2022-04-07	2022-01-12		2022-07-11											
FM-DORD-265619-CS-CDS / Owner's Engineer for CPUC	IDA / D3970	Expanding Access to Electricity in Chuuk State	Post	Direct Selection	Direct		350,000.00	0.00	Under Implementation	2022-01-15	2022-01-11	2022-01-25				2022-03-31		2024-03-20											
FM-DORD-292214-CS-INDV / Project Officer to support the implementation of SEDAP	IDA / D3970	Technical Assistance and Project Management	Post	Individual Consultant Selection	Open		25,000.00	0.00	Pending Implementation	2022-05-09		2022-06-13		2022-06-20		2022-07-18		2023-07-18											