

## **PROCUREMENT PLAN (Textual Part)**

**Project information: Tonga, Climate Resilience Project P161539**

**Project Implementation agency: Ministry of Infrastructure**

**Date of the Procurement Plan: March 12, 2018**

**Period covered by this Procurement Plan: [March - December]**

### **Preamble**

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents***: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements**: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in N/A, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *“Not Applicable”*

**Procurement of Second Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables *“Not Applicable”*

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**). *N/A*

Goods: is not applicable

Works: is not applicable

**Hands-on Expanded Implementation Support (HEIS) N/A**

**Other Relevant Procurement Information.**

*The project is proposed as an Agile Project covered by the Agile Pilots waiver memorandum issued by the World Bank’s Senior Vice President, Operations. The request to have this initiation memorandum instead of a project concept note and a concept review meeting has been approved by the Practice Manager of the Task Team Leader and by OPCS Vice-Presidency on December 4, 2017.*

Activity Reference No. / Description:	Review Type	Category	Market Approach	Estimated Amount (US\$)
MOI/TCRTPPST/IC06B / Social Safeguards Specialist	Post	Consultant Services	Open	35,000.00
MOI/TCRRPPST/IC06A / Environment Safeguards Specialist	Post	Consultant Services	Open	45,000.00
MOI/TCRTPPST/IC06C / Local Safeguards Specialist	Post	Consultant Services	Open	20,000.00
MOI/TCRTO-PST/SSS-01 / Project Manager	Post	Consultant Services	Direct	79,697.00

MOI/TCRTP-PST/SSS-02 / Contracts Manager	Post	Consultant Services	Direct	39,223.00
MOI/TCRTP-PST/SSS-03 / Project Accountant	Post	Consultant Services	Direct	26,213.00
MOI/TCRTP-PST/SSS-04 / Procurement Officer	Post	Consultant Services	Direct	27,606.00
MOI/TCRTP-PST/SSS-05 / Administrative Assistance	Post	Consultant Services	Direct	14,290.00
Activity Reference No. / Description:	Review Type	Category	Market Approach	Estimated Amount (US\$)
MOI/TCRTP-LTD/CF-07 / Feasibility Study, Detail Engineering Design Bid Evaluation and Construction Supervision of Tongatapu and Outer Island Roads Works in Tonga	Prior	Consultant Services	Open - International	500,000.00
TAL/TCRTP/CF-08 / Design, Procurement and Supervision Services: Resurfacing of Runway at Salote Pilolevu Airport, Ha'apai, Tonga	Post	Consultant Services	Open - International	150,000.00

**PROCUREMENT PLAN** Tonga : Tonga Climate Resilient Transport Project

**General Information**  
 Country: Tonga Bank's Approval Date of the Original Procurement Plan: 2018-03-12  
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-11-28  
 Project ID: P161539 GPN Date: 2018-03-22  
 Project Name: Tonga Climate Resilient Transport Project  
 Loan / Credit No: IDA / D3890, /  
 Executing Agency(ies) Ministry of Infrastructure

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MOI-WK-1 / Resurfacing works on the He'apea Airport Runway	IDA / D3890	Component 2: Climate Resilient Infrastructure Solutions	Prior	Request for Bids	Open - International	Single Stage - One Envelope				4,077,720.9	Signed					2019-04-01	2019-11-27	2019-04-06	2019-12-02			2019-05-18	2020-02-10	2019-06-17	2020-04-22	2019-07-22	2020-08-03	2019-11-19	
MOI-WK-2 / Port works in the outer islands: Lot 1: Eua Lot 2: Niua	IDA / D3890	Component 2: Climate Resilient Infrastructure Solutions	Prior	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Cancelled					2018-10-15	2019-01-09	2018-10-30	2019-01-10			2019-01-14	2019-03-05	2019-02-13	2019-03-20	2019-03-20		2019-09-16	
MOI-WK-2-2 / Port Works in the Outer Island: Lot No. 1 Eua and Lot No. 2 Niua	IDA / D3890	Component 2: Climate Resilient Infrastructure Solutions	Prior	Request for Bids	Open - National	Single Stage - One Envelope				2,317,999.92	Signed					2019-04-29	2019-04-30	2019-05-06	2019-05-08			2019-05-27	2019-06-13	2019-06-17	2020-02-05	2019-07-29	2020-01-24	2020-03-29	
MOI-WK-3-PB-1 / Rehabilitation and Upgrade and Routine Maintenance of Priority Roads in Vava'u North West	IDA / D3890	Component 2: Climate Resilient Infrastructure Solutions	Prior	Request for Bids	Open - National	Single Stage - One Envelope				3,076,953.27	Signed					2020-04-20	2020-08-13	2020-05-11	2020-08-21			2020-06-22	2020-09-30	2020-08-21	2021-01-11	2020-09-29	2021-04-26	2025-09-28	
MOI-WK-3-PB-2 / Rehabilitation and Upgrade and Routine Maintenance of Priority Roads in Vava'u South West	IDA / D3890	Component 2: Climate Resilient Infrastructure Solutions	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Cancelled					2020-04-20	2020-08-06	2020-05-11				2020-06-22	2020-09-30	2020-07-23	2021-05-20	2020-08-31		2025-08-30	
MOI-WK-3-PB-3 / Rehabilitation of Priority Roads and Network Wide Performance Based Maintenance (PBM-3), 'Eua	IDA / D3890	Component 2: Climate Resilient Infrastructure Solutions	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,428,071.20	Signed					2020-05-20	2020-08-06	2020-06-10				2020-07-22	2020-09-30	2020-09-20	2021-01-11	2020-10-29		2025-10-28	
MOI-WK-3-TR-C2 / Rehabilitation and Upgrading of Priority Roads in Tongatapu	IDA / D3890	Component 2: Climate Resilient Infrastructure Solutions	Prior	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation					2020-10-19	2021-06-16	2020-11-09	2021-06-27			2020-12-18		2021-01-15	2021-02-23		2024-02-23		
MOI-WK-3-TR-C1 / Rehabilitation and Upgrading Road Works on Tongatapu	IDA / D3890	Component 2: Climate Resilient Infrastructure Solutions	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Cancelled					2020-10-19		2020-11-09				2020-12-18		2021-01-15	2021-02-23		2023-08-25		
MOI-WK-3-TRC-1 / Rehabilitation and Upgrading Road Works on Tongatapu Liku Road	IDA / D3890	Component 2: Climate Resilient Infrastructure Solutions	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Cancelled					2021-01-29		2021-02-03				2021-03-17		2021-04-16	2021-05-21		2021-11-17		
MOI-WK-3-PB-2-2 / REHABILITATION OF ROAD SECTIONS V2 & V12 AND MAINTENANCE SERVICES OF ROADS IN SOUTH WEST, VAVAU	IDA / D3890	Component 2: Climate Resilient Infrastructure Solutions	Prior	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation					2021-09-15	2021-09-14	2021-10-25	2021-10-28			2021-12-06		2022-01-25	2022-03-11		2027-03-10		
MOI-WK2-01 / Rehabilitation of Liku Road (Fua'amotu - 'Uta'uta) Tongatapu 3 Lots	IDA / D3890	Component 2: Climate Resilient Infrastructure Solutions	Prior	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2022-03-15		2022-04-18				2022-05-18		2022-07-13	2022-09-27		2024-11-08		
MOI-WK-2-3 / Safety Improvement Works at Futu Port, Niuafo'ou	IDA / D3890	Component 2: Climate Resilient Infrastructure Solutions	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation					2021-12-17		2022-01-01				2022-02-12		2022-03-25	2022-05-06		2022-11-02		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
MOI-GO-1 / Transport Sector Safety Campaign	/	Component 3: Strengthening the Enabling Environment	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Cancelled							2019-10-06								2019-12-01	2020-01-30		
MOI-GO-2 / Laboratory Testing Equipment	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Request for Quotations	Limited	Single Stage - One Envelope		100,290.32	Signed							2019-08-24	2019-12-02							2019-11-02	2019-12-31	2020-01-31	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

MOI/TCRTP-LTD/CF-07 / Feasibility Study, Detail Engineering Design Bid Evaluation and Construction Supervision of Tongatapu and Outer Island Roads Works in Tonga	IDA / D3890	Component 2: Climate Resilient Infrastructure Solutions	Prior	Quality And Cost-Based Selection	Open - International		2,625,579.57	Under Review	2018-03-08	2018-03-08	2018-05-16	2018-03-23	2018-05-18		2018-05-04	2018-08-06	2018-05-18	2018-09-05	2018-06-01	2018-11-26	2018-06-15	2018-12-13	2020-12-14	
MOI-CS-FIRM-4 / Obstacle Limitation Study – Eua Airport	IDA / D3890	Component 1: Sectoral and Spatial Planning Tools	Post	Consultant Qualification Selection	Open - International		0.00	Canceled	2019-04-01	2019-03-18	2019-04-22	2019-06-05						2019-07-05		2019-08-09			2020-02-05	
MOI-CS-FIRM-5 / Vulnerability Assessment of Road Networks in Outer Islands	/	Component 1: Sectoral and Spatial Planning Tools	Post	Consultant Qualification Selection	Open - International		0.00	Canceled	2018-10-15	2019-04-12	2018-11-05	2019-05-01	2018-12-19					2019-01-18		2019-02-22			2019-08-21	
TAL/TCRTP/CF-08 / Design, Procurement and Supervision Services: Resurfacing of Runway at Salote Pilolevu Airport, Ha'apai, Tonga	IDA / D3890	Component 2: Climate Resilient Infrastructure Solutions	Post	Quality And Cost-Based Selection	Open - International		342,247.86	Signed	2018-03-08	2017-12-05	2018-03-20	2019-04-09	2018-04-17	2018-06-21		2018-05-15	2018-08-01	2018-05-29	2018-08-22	2018-06-12	2018-09-13	2018-06-26	2018-11-20	2019-09-24
MOI-CS-FIRM-7 / Detailed Design for Road Safety Works	IDA / D3890	Component 2: Climate Resilient Infrastructure Solutions	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2019-10-01		2019-10-22	2019-12-05							2020-01-04		2020-02-08		2020-04-28	
MOI-CS-FIRM-1 / Supervision of Safety Improvement Works in Eua Port	IDA / D3890	Component 2: Climate Resilient Infrastructure Solutions	Post	Consultant Qualification Selection	Open - National		112,791.13	Signed	2018-10-16	2019-01-02	2018-11-06	2019-04-11	2018-12-20	2019-01-15					2019-01-19	2019-03-29	2019-02-23	2019-04-17	2019-08-22	
MOI-CS-FIRM-2 / Supervision of Safety Improvement Works in Niutopuapu Port	IDA / D3890	Component 2: Climate Resilient Infrastructure Solutions	Post	Consultant Qualification Selection	Open - National		144,967.23	Signed	2018-10-15	2018-01-02	2018-11-05	2019-04-11	2018-12-19	2019-01-15					2019-01-18	2019-03-28	2019-02-22	2019-04-23	2019-08-21	
MOI-CS-FIRM-5-2 / Vulnerability assessment of the road networks in Vavau and Eua	IDA / D3890	Component 1: Sectoral and Spatial Planning Tools	Post	Quality And Cost-Based Selection	Open - International		383,635.66	Signed	2019-07-10	2019-07-10	2019-07-31		2019-09-13	2019-08-22		2019-10-11	2019-10-04	2019-11-10	2019-11-15	2019-12-15	2019-12-12	2020-01-19	2019-12-20	2021-01-18
MOI-CS-FIRM-8 / Active Transportation Opportunities Study	IDA / D3890	Component 1: Sectoral and Spatial Planning Tools	Post	Consultant Qualification Selection	Open - International		0.00	Canceled	2021-07-01		2021-07-22								2021-10-04		2021-11-08		2022-05-07	

INDIVIDUAL CONSULTANTS																		
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MOI/TCRTO-PST/SSS-01 / Project Manager	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Direct		48,418.45	Completed	2018-04-02	2018-05-18	2018-04-12	2018-05-18	2018-05-03	2018-05-23	2018-06-07	2018-06-15	2018-12-04	2019-02-28
MOI/TCRTP-PST/SSS-02 / Contracts Manager	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Direct		23,866.82	Completed	2018-04-02	2018-05-16	2018-04-12	2018-05-18	2018-05-03	2018-05-23	2018-06-07	2018-06-15	2018-12-04	2019-02-28
MOI/TCRTP-PST/SSS-03 / Project Accountant	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Direct		15,925.57	Completed	2018-04-02	2018-05-16	2018-04-12	2018-05-18	2018-05-03	2018-05-22	2018-06-07	2018-06-15	2018-12-04	2019-02-28
MOI/TCRTP-PST/SSS-04 / Procurement Officer	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Direct		15,950.65	Completed	2018-04-02	2018-05-18	2018-04-12	2018-05-18	2018-05-03	2018-05-23	2018-06-07	2018-06-15	2018-12-04	2019-02-28
MOI/TCRTP-PST/SSS-05 / Administrative Assistance	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Direct		8,681.82	Completed	2018-04-02	2018-05-16	2018-04-12	2018-05-18	2018-05-03	2018-05-23	2018-06-07	2018-06-15	2018-12-04	2019-02-28
MOI/TCRTPPST/IC06B / Social Safeguards Specialist	/		Post	Individual Consultant Selection	Open		0.00	Canceled	2018-03-20	2018-01-29	2018-04-17		2018-04-24		2018-05-02		2018-09-09	
MOI/TCRTPPST/IC06A / Environment Safeguards Specialist	/		Post	Individual Consultant Selection	Open		0.00	Canceled	2018-03-22		2018-04-19		2018-04-26		2018-05-04		2018-09-11	
MOI/TCRTPPST/IC06C / Local Safeguards Specialist	/		Post	Individual Consultant Selection	Open		0.00	Canceled	2018-03-20		2018-04-17		2018-04-24		2018-05-02		2018-08-09	
MOI/TCRTPPST/IC06B/2 / Social Safeguards Specialist	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Limited		33,656.00	Completed	2018-03-22	2018-01-29	2018-03-27	2018-03-02	2018-04-17	2018-03-13	2018-05-22	2018-04-27	2018-09-19	2018-07-30
MOI/TCRTPPST/IC06A /2 / Environment Safeguards Specialist	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Limited		42,323.60	Completed	2018-03-22	2018-01-29	2018-03-27	2018-03-02	2018-04-17	2018-04-27	2018-05-22	2018-04-27	2018-09-19	2018-07-30
MOI/TCRTP/IC-09 / International Technical Adviser (Procurement – Roads)	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Limited		28,443.23	Completed	2018-07-24	2018-06-11	2018-07-29	2018-07-17	2018-08-19	2018-08-22	2018-09-23	2018-07-24	2019-01-21	2018-11-26
MOI/TCRTP/IC-10 / Gender and Gender Based Violence Consultant	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Limited		7,200.00	Completed	2018-07-24	2018-07-09	2018-07-29	2018-07-06	2018-08-19	2018-08-31	2018-09-23	2018-08-31	2018-10-23	2018-09-30
MOI-CS-INDV-1 / Project Manager	/	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		0.00	Canceled	2018-10-22		2018-12-10		2018-12-31		2019-02-04		2021-03-28	
MOI-CS-INDV-2 / Contracts Manager	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		116,606.91	Signed	2018-10-22	2019-02-01	2018-12-10	2019-02-04	2018-12-31	2019-06-03	2019-02-04	2019-06-28	2021-03-28	

MOI-CS-INDV-3 / Procurement Officer	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		111,523.90	Signed	2018-10-22	2019-04-01	2018-12-10	2019-07-02	2018-12-31	2019-07-08	2019-02-04	2019-07-12	2021-03-28	
MOI-CS-INDV-4 / Accountant	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		92,857.93	Signed	2018-10-22	2018-12-14	2018-12-10	2019-02-04	2018-12-31	2019-03-11	2019-02-04	2019-02-18	2021-03-28	
MOI-CS-INDV-5 / Administrative Assistant	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		16,533.72	Completed	2018-10-22	2018-12-16	2018-12-10	2019-02-15	2018-12-31	2019-02-15	2019-02-04	2019-02-22	2021-03-28	2020-04-14
MOI-CS-INDV-6 / Communications and M & E Officer	/	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		52,188.00	Completed	2019-03-01	2018-12-16	2019-04-19	2019-02-28	2019-05-10	2019-02-28	2019-06-14	2019-03-01	2021-08-05	2020-01-07
MOI-CS-FIRM-3 / Training and Capacity Building	/	Component 3: Strengthening the Enabling Environment	Post	Direct Selection	Direct		0.00	Canceled	2019-07-08		2019-07-18				2019-09-21		2020-03-19	
MOI-CS-INDV-7 / Safeguards Specialist	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		76,560.00	Signed	2019-03-01	2018-12-16	2019-04-19	2019-02-22	2019-05-10	2019-04-03	2019-06-14	2019-07-12	2021-08-05	
MOI-CS-INDV-1-2 / Project Manager	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Direct		130,036.15	Completed	2018-10-29	2018-12-16	2018-11-08	2019-02-22	2018-11-29	2019-02-22	2019-01-03	2019-02-22	2019-09-20	2020-02-28
MOI-CS-CDS-1 / Technical Maritime Advisor	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Direct Selection	Direct		45,000.00	Signed	2019-03-06	2019-03-07	2019-03-16	2019-02-19			2019-04-05	2019-03-25	2019-07-14	
MOI/TCRTPST/IC06C/2 / Local Safeguards Specialist	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Limited		8,783.28	Signed	2018-03-22	2018-01-29	2018-03-27	2018-03-02	2018-04-17	2018-04-18	2018-05-22	2018-04-27	2018-09-19	
MOI-CS-INDV-8 / Obstacle Limitation Study in Eua	IDA / D3890	Component 1: Sectoral and Spatial Planning Tools	Post	Individual Consultant Selection	Open		23,135.62	Signed	2019-04-22	2019-06-12	2019-06-24	2019-05-25	2019-07-15	2019-05-25	2019-08-19	2019-06-19	2019-09-08	
MOI-CS-INDV-9 / Laboratory Adviser	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		53,117.00	Signed	2019-04-29	2019-06-20	2019-06-22	2019-09-12	2019-07-06	2019-09-12	2019-07-27	2019-09-23	2019-10-25	
MOI-CS-FIRM-6 / Road Safety Audit Training and Monitoring and Attachment	/	Component 3: Strengthening the Enabling Environment	Post	Direct Selection	Direct		0.00	Canceled	2019-06-03	2019-07-11	2019-06-13				2019-08-17		2019-11-25	
MOI-CS-INDV-1-2-2 / TCRTP Project Manager	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		141,563.58	Completed	2020-01-01	2019-12-19	2020-01-23	2020-02-20	2020-01-23	2020-02-21	2020-02-09	2020-02-21	2022-02-08	2021-09-28
MOI/CS/INDV-6-1 / Communications, Monitoring & Evaluation Officer	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		52,763.35	Signed	2020-01-14	2020-01-16	2020-02-14	2020-03-09	2020-02-21	2020-03-05	2020-03-13	2020-03-11	2022-03-13	
MOI-CS-INDV-10 / Driving Instructor for commercial license	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		0.00	Canceled	2020-01-17	2020-01-28	2020-03-06		2020-03-27		2020-05-01		2020-10-28	
MOI-CS-INDV-5-1 / Administrative Assistant	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		26,586.00	Completed	2020-04-14	2020-04-20	2020-05-17	2020-06-15	2020-05-24	2020-06-15	2020-06-13	2020-06-16	2022-06-13	2021-09-30
MOI-CS-INDV-7-1 / Safeguards Officer	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		51,791.04	Signed	2020-05-01	2020-06-02	2020-06-19	2020-07-30	2020-07-10	2020-07-30	2020-08-14	2020-08-05	2022-08-14	
MOI-KCS-INDV-12 / Legal Consultant	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		64,838.32	Signed	2020-09-28	2020-09-24	2020-10-08	2020-09-30	2020-10-18	2021-01-22	2020-10-28	2021-01-26	2021-06-25	
MOI-KCS-INDV-13 / Technical Adviser - Roads	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		225,776.42	Signed	2020-11-02	2020-11-13	2020-12-21	2021-02-10	2021-01-11	2021-03-04	2021-02-15	2021-03-22	2022-11-07	
MOI-CS-INDV-4-1 / Project Accountant	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		0.00	Canceled	2020-10-19		2020-12-07		2020-12-28		2021-02-01		2023-02-01	
MOI-CS-INDV-5-2 / Administrative Assistant	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2021-10-15		2021-12-13		2021-12-14		2022-01-01		2024-01-01	
MOI-PMU-SSS-06 / TCRTP Project Manager	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Direct		0.00	Pending Implementation	2021-11-01		2021-11-11		2021-11-25		2021-12-05		2022-12-05	
MOI-PMU-INDV-4-1 / Project Accountant	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2021-11-30		2022-01-31		2022-02-07		2022-03-22		2023-12-31	
MOI-PMU-INDV-3-1 / Procurement Officer	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2021-11-30		2022-01-31		2022-02-21		2022-03-28		2023-12-31	
MOI-PMU-INDV-2-1 / Contracts Manager	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2021-11-30		2022-01-31		2022-02-21		2022-03-28		2023-12-31	
MOI-PMU-INDV-6-2 / Communication, Monitoring & Evaluation Officer	IDA / D3890	Component 3: Strengthening the Enabling Environment	Post	Individual Consultant Selection	Open		0.00	Pending Implementation	2021-11-30		2022-02-05		2022-02-12		2022-03-28		2023-12-31	