



## Fujian Fishing Ports Project (P129791)

EAST ASIA AND PACIFIC | China | Urban, Resilience and Land Global Practice |  
IBRD/IDA | Investment Project Financing | FY 2014 | Seq No: 16 | ARCHIVED on 22-Jun-2022 | ISR50663 |

Implementing Agencies: Fujian Provincial Department of Ocean and Fisheries, People's Republic of China

## Key Dates

### Key Project Dates

Bank Approval Date: 03-Jun-2014

Effectiveness Date: 23-Sep-2014

Planned Mid Term Review Date: 27-Mar-2017

Actual Mid-Term Review Date: 27-Mar-2017

Original Closing Date: 31-Dec-2020

Revised Closing Date: 15-Dec-2022

## Project Development Objectives

Project Development Objective (from Project Appraisal Document)

To reduce the vulnerability of fishing communities to extreme weather events in selected counties in Fujian Province.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

No

## Components Table

Name

1. Construction and Upgrading of Fishing Port Facilities:(Cost \$49.15 M)
2. Improvement of the Early Warning and Response Systems:(Cost \$3.94 M)
3. Training and Capacity Building:(Cost \$9.05 M)
4. Technical Support and Project Management:(Cost \$1.74 M)

## Overall Ratings

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	<input type="checkbox"/> Moderately Unsatisfactory	<input type="checkbox"/> Moderately Satisfactory
Overall Implementation Progress (IP)	<input type="checkbox"/> Moderately Unsatisfactory	<input type="checkbox"/> Moderately Unsatisfactory
Overall Risk Rating	<input type="checkbox"/> Moderate	<input type="checkbox"/> Moderate

## Implementation Status and Key Decisions

The project's closing date has been extended from June 30, 2022 to December 15, 2022 to allow the completion of all remaining project activities. The construction for Fenghuo and Dajing Port has been completed and the main body of Sansha Port has also been completed and the final works are expected to be completed by August 2022. An Early Warning and Emergency Response System has been developed and is now under operation. To further enhance the effectiveness of the system and fishers' skills to respond to emergencies, the Fujian Ocean Technical School is being upgraded and are able to provide additional vocational training starting from mid-2023. As a result of project-financed activities, the port area protected from natural hazards is 135.6 hectares which can now shelter 1,090 vessels.



## Risks

### Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance	--	<input type="checkbox"/> Low	<input type="checkbox"/> Low
Macroeconomic	--	<input type="checkbox"/> Low	<input type="checkbox"/> Low
Sector Strategies and Policies	--	<input type="checkbox"/> Low	<input type="checkbox"/> Low
Technical Design of Project or Program	--	<input type="checkbox"/> Moderate	<input type="checkbox"/> Low
Institutional Capacity for Implementation and Sustainability	--	<input type="checkbox"/> Substantial	<input type="checkbox"/> Substantial
Fiduciary	--	<input type="checkbox"/> Moderate	<input type="checkbox"/> Moderate
Environment and Social	--	<input type="checkbox"/> Moderate	<input type="checkbox"/> Low
Stakeholders	--	<input type="checkbox"/> Low	<input type="checkbox"/> Low
Other	--	<input type="checkbox"/> Moderate	<input type="checkbox"/> Moderate
Overall	--	<input type="checkbox"/> Moderate	<input type="checkbox"/> Moderate

## Results

### PDO Indicators by Objectives / Outcomes

Reducing the vulnerability of fishing communities to extreme weather events				
► Port area protected from natural hazards (Hectare(Ha), Custom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	59.00	135.60	135.60
Date	31-Dec-2013	24-Sep-2021	16-Jun-2022	15-Dec-2022
Comments:	Target value achieved. Fenghuo Port: 59 ha Dajing Port: 6.6 ha Sansha Port: 70 ha			
► Increased capacity of ports to shelter fishing vessels (in number of boats the ports supported by the project can shelter (Number, Custom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	450.00	1,090.00	1,090.00



Date	31-Dec-2013	24-Sep-2021	16-Jun-2022	15-Dec-2022
Comments:	Final target achieved. Fenghuo Port: 450; Dajing Port: 170; Sansha Port: 470			
► Upgraded equipment and capacity for early warning and response system in Xia'pu county (Yes/No, Custom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No	Yes	Yes	Yes
Date	31-Dec-2013	24-Sep-2021	16-Jun-2022	15-Dec-2022
Comments:	End target achieved.			
► Beneficiaries that feel project investments reflect their needs (gender disaggregated) (Percentage, Custom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	90.41	85.00
Date	14-Sep-2020	24-Sep-2021	16-Jun-2022	15-Dec-2022
Comments:	The survey was completed in May 2022 and end target is exceeded.			

### Intermediate Results Indicators by Components

1. Construction and Upgrading of Fishing Port Facilities				
► Number of ports constructed and expanded under the project (Number, Custom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	1.00	2.00	3.00
Date	31-Dec-2013	24-Sep-2021	16-Jun-2022	15-Dec-2022
Comments:	Fenghuo and Dajing Port fully completed.			

2. Improvement of the Early Warning and Response Systems				
► The Emergency Response Plan developed and adopted (Yes/No, Custom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No	Yes	Yes	Yes
Date	31-Dec-2013	24-Sep-2021	16-Jun-2022	15-Dec-2022



Comments:	Emergency Response Plan was completed and officially adopted.			
<b>► Number.times of residents of the targeted fisher communities participating in the emergency preparedness and responsiveness drills (Number, Custom)</b>				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	1,438.00	1,970.00	2,180.00
Date	31-Dec-2013	24-Sep-2021	16-Jun-2022	15-Dec-2022
<b>□ person.times of female residents of the targeted fisher communities participating in the emergency preparedness and responsivenessdrills (Number, Custom Breakdown)</b>				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	480.00	680.00	726.00
Date	31-Dec-2013	24-Sep-2021	16-Jun-2022	15-Dec-2022

<b>3. Training and Capacity Building</b>				
<b>► New training center for fishermen constructed, equipped, and functional (Yes/No, Custom)</b>				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No	No	No	Yes
Date	31-Dec-2013	24-Sep-2021	16-Jun-2022	15-Dec-2022

<b>4. Technical Support and Project Management</b>				
<b>► Direct project beneficiaries (Number, Custom)</b>				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	14,400.00	24,183.00	29,130.00
Date	31-Dec-2013	24-Sep-2021	16-Jun-2022	15-Dec-2022
<b>□ Female beneficiaries (Number, Custom Supplement)</b>				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	4,800.00	8,061.00	9,710.00

**Performance-Based Conditions**

**Data on Financial Performance**




**Disbursements (by loan)**

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	% Disbursed
P129791	IBRD-83780	Effective	USD	60.00	39.00	21.00	17.00	22.00	44%

**Key Dates (by loan)**

Project	Loan/Credit/TF	Status	Approval Date	Signing Date	Effectiveness Date	Orig. Closing Date	Rev. Closing Date
P129791	IBRD-83780	Effective	03-Jun-2014	07-Jul-2014	23-Sep-2014	31-Dec-2020	15-Dec-2022

**Cumulative Disbursements**



**Restructuring History**

Level 2 Approved on 12-Apr-2017 ,Level 2 Approved on 04-Dec-2020 ,Level 2 Approved on 14-Jun-2022

**Related Project(s)**

There are no related projects.