

PROCUREMENT PLAN (Textual Part)

Project information: *Preparation of Proposed Sustainable Forests and Livelihood Project*

Project Implementation agency: *Forest Department of Ministry of Environment and Forest, Bangladesh*

Date of the Procurement Plan: *September 13, 2017*

Period covered by this Procurement Plan: *September 2017 to June 2018*

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the People’s Republic of Bangladesh (Public Procurement Act 2006 - PPA, 1st amendment to PPA (2009) and the Public Procurement Rules 2008, as amended in August 2009) , such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions :

- a) e-GP system of the country for national competitive bidding (NCB) shall be followed using Standard/Model Procurement documents satisfactory to the Bank

- b) Post bidding negotiations shall not be allowed with the lowest evaluated or any other bidder;
- c) Bids should be submitted and opened in public in one location immediately after the deadline for submission;
- d) Lottery in award of contracts shall not be allowed;
- e) Bidders' qualification/experience requirement shall be mandatory

- f) Bids shall not be invited or rejected on the basis of percentage above or below the estimated cost.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: *"Not Applicable"*

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - *"Not Applicable"*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**). *"Not Applicable"*

PROCUREMENT PLAN Bangladesh : Sustainable Forests & Livelihoods (SUFAL) Project

General Information
 Country: Bangladesh Bank's Approval Date of the Original Procurement Plan: 2020-10-11
 Revised Plan Date(s): (comma delineated, leave blank if non 2022-01-25
 Project ID: P161996 GPN Date: 2019-02-26
 Project Name: Sustainable Forests & Livelihoods (SUFAL) Project
 Loan / Credit No: IDA / 63250
 Executing Agency(ies) Public Works Department

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
WD 51 / Sub soil investigation for the construction of office building ,green house, staff dormitory ,nursery shed with seed storage at Hahbazari SFNTC, beat office and staff barrack at Rangunia and Beat office at Rawan.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				10,420.00	3,691.26	Signed							2020-10-21	2020-11-11							2020-11-09	2020-11-24	2020-12-24		
WD 52 / Sub soil investigation for the construction of range office at Bakhhal, officer's dormitory & staff barrack at Chattogram Sadar and staff barrack at Satkania	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				5,955.00	3,443.19	Signed							2020-10-21	2020-11-10							2020-11-09	2020-11-12	2020-12-09		
WD 53 / Sub soil investigation for the construction of range office and beat office at Mirsonai and staff barrack (2 nos) at Sitakundu.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				5,955.00	0.00	Under Implementation							2020-10-21	2020-10-25							2020-11-09		2020-12-09		
WD 54 / Sub soil investigation for the construction of beat cum check station & staff barrack at Chokoria and staff barrack, range office at Coxbazar Sadar	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				7,442.00	5,336.40	Signed							2020-10-21	2020-12-20							2020-11-09	2020-12-29	2020-12-09		
WD 55 / Sub soil investigation for the construction of staff barrack, beat office at Rama and Ukhia and beat office at Teknaf	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				7,442.00	5,336.40	Signed							2020-10-21	2020-12-20							2020-11-09	2020-12-29	2020-12-24		
WD 56 / Sub soil investigation for the construction of Gazipur SFNTC main bldg, staff dormitory, nursery shed cum seed storage and green house.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				5,955.00	3,630.51	Signed							2020-11-22	2021-06-02							2020-12-10	2021-06-20	2021-01-10		
WD 57 / Sub soil investigation for the construction of Gazipur SFNTC wildlife staff dormitory, khalakhi range office, beat office, staff barrack & Gazipur Sadar staff barrack, Kapasia camp office and Sirup Staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				10,420.00	7,049.04	Signed							2020-10-21	2021-06-10							2020-11-09	2021-06-20	2020-12-24		
WD 58 / Sub soil investigation for the construction of Jassore SFNTC office building, staff dormitory, Nursery shed with seed storage, DFO office building, Residence, and Jassore Sadar staff barrack, Green house.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				10,420.00	1,586.18	Signed							2020-10-21	2020-11-04							2020-11-09	2020-12-21	2020-12-24		
WD 59 / Sub soil investigation for the construction of Officer's dormitory and Staff Barrack at Barishal Sadar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				2,980.00	2,903.12	Signed							2020-10-21	2021-09-28							2020-11-09	2021-10-07	2020-12-03		
WD 61 / Sub soil investigation for the construction of range office, beat office, staff barrack at Charfahan & Doukhitan range office & Monpura Camp office and Tajmuddin Camp office.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				8,930.00	4,316.90	Signed							2020-10-21	2021-01-04							2020-11-09	2021-01-25	2020-12-24		
WD 62 / Sub soil investigation for the construction of Panchagar-Debigonj Range office, Debigonj.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				1,490.00	0.00	Pending Implementation							2020-10-21								2020-11-09		2020-11-29		
WD 63 / Sub soil investigation for the construction of Jhainagati range office and Sibordi staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				2,980.00	0.00	Under Implementation							2020-10-21	2020-12-14							2020-11-09		2020-12-03		
WD 64 / Sub soil investigation for the construction of staff barrack (2 nos) at Shapaher, Naogaon.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				5,955.00	566.00	Signed							2020-10-21	2020-11-02							2020-11-09	2020-11-12	2020-12-09		

WD 65 / Sub soil investigation for the construction of ,kamalganj camp office, beat office and juri staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope																					2020-10-21	2021-01-18							2020-11-09	2021-02-04	2020-12-09
WD 66 / Sub soil investigation for the construction of Chataal range office & Shakhipur camp office, staff barrack , beat office and Modhpur staff barrack	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope																					2020-10-21	2020-10-28							2020-11-09	2020-12-08	2020-12-09
WD 67 / Sub soil investigation of Thakurgaon Sadar - Pirgonj Beat office, Thakurgaon Sadar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope																					2020-10-21	2020-12-07							2020-11-09	2020-12-15	2020-11-29
WD 68 / Sub soil investigation for the construction of Sadar officer's dormitory, DFO office & beat office and Fulbaria staff barrack	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope																					2020-10-21	2020-11-12							2020-11-09	2020-11-30	2020-12-09
WD 69 / Sub soil investigation for the construction of Laksmipur sadar -Bhabangonj Beat office.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope																					2020-10-21								2020-11-09		2020-11-29
WD 70 / Sub soil investigation for the construction of Naabhal Sadar DFO residence & Hatia Camp office (2 nos) and Hatia staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope																					2020-10-21	2020-10-18							2020-11-09		2020-12-09
WD 71 / Sub soil investigation for the construction of Patkhal camp office, Sadar DFO building and staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope																					2020-10-21								2020-11-09		2020-12-03
WD 72 / Sub soil investigation for the construction of Amtoli camp office and Patarghata camp office, staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope																					2020-10-21								2020-11-09		2020-12-03
WD 73 / Sub soil investigation for the construction of Madhabpur beat office and Chunarughat staff barrack (2 nos).	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope																					2020-10-21								2020-11-09		2020-12-03
WD 74 / Sub soil investigation for the construction of Shunamgonj-Chatak Beat office.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope																					2020-10-21	2020-12-09							2020-11-09	2021-01-10	2020-11-29
WD 75 / Sub soil investigation for the construction of CCP's Banglow.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope																					2020-10-21	2021-06-13							2020-11-09	2021-06-20	2020-11-29
WD 77 / Digital survey for the construction of office bldg, green house, staff dormitory, nursery shed with seed storage at Hatazari & beat office, staff barrack at Raingunia and beat office at Rawan.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope																					2020-10-21	2020-11-11							2020-11-09	2020-11-24	2020-11-19
WD 78 / Digital survey for the construction of range office at Basikhali & officer's dormitory, staff barrack at Chattogram Sadar and staff barrack at Satkania	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope																					2020-10-21	2020-11-04							2020-11-09	2020-11-11	2020-11-19
WD 79 / Digital survey for the construction of range office, beat office at Miresoria and staff barrack (2 nos) at Sitakundu	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope																					2020-10-21	2021-01-14							2020-11-09	2021-02-05	2020-11-19
WD 80 / Digital survey for the construction of beat cum check station, staff barrack at Chokoria, staff barrack, range office at Coxbazar Sadar, staff barrack, beat office at Ramu and Ukhia and beat office at Teknaf.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope																					2020-10-21	2020-12-01							2020-11-09	2020-12-14	2020-11-19
WD 81 / Digital survey for Gazipur SNYC, main bldg, staff dormitory, nursery shed, green house, Gazipur SNYC wildlife staff dormitory, kallakoir range office, beat office, staff barrack, Gazipur Sadar staff barrack, Kapasia camp Office and Sripur Staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope																					2020-11-22	2021-06-10							2020-12-10	2021-06-20	2020-12-20

WD 82 / Digital survey for the construction of Jassore SPWTC office building, staff dormitory, Nursery shed with seed storage, DFO office building, Residence and Jassore Sadar staff barrack, Green house.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		2,085.00	386.10	Signed											2020-10-21	2020-11-04			2020-11-09	2020-12-21	2020-11-19			
WD 83 / Digital survey for the construction of Officer's dormitory and Staff Barrack at Barishal Sadar	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		597.00	583.41	Signed															2020-11-09	2021-10-11	2020-11-19			
WD 85 / Digital survey for the construction of range office, beat office, staff barrack at Charfaisan & Doulakshan range office & Mousura Camp office and Tajimuddin Camp office	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		1,786.00	764.08	Signed															2020-11-09	2021-01-25	2020-11-19			
WD 86 / Digital survey for the construction of Jhinaigati range office and Sribordi staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		597.00	479.04	Signed															2020-11-09	2020-12-30	2020-11-19			
WD 87 / Digital survey for the construction of staff barrack (2 nos) at Shapaher, Naogaon.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		1,192.00	235.50	Signed															2020-11-09	2020-11-12	2020-11-19			
WD 88 / Digital survey for the construction of kamaganj camp office and beat office and Juri staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		1,192.00	577.23	Signed															2020-11-09	2021-02-04	2020-11-19			
WD 89 / Digital survey for the construction of Chataal range office & Shaahpur camp office, staff barrack , beat office, and Modhpur staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		1,490.00	1,108.56	Signed															2020-11-09	2020-12-08	2020-11-19			
WD 90 / Digital survey for the construction of Sadar officer's dormitory, DFO office sazapur sadar, beat office and Fulbaria staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		1,490.00	990.51	Signed															2020-11-09	2020-11-30	2020-11-19			
WD 91 / Digital survey for the construction of Noakhali Sadar DFO residence & Hata Camp office (2 nos) and Hata staff barrack	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		1,192.00	1,160.74	Signed															2020-11-09	2020-12-09	2020-11-19			
WD 92 / Digital survey for the construction of Patakhali camp office, Sadar DFO building and Staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		895.00	0.00	Pending Implementation															2020-11-09		2020-11-19			
WD 93 / Digital survey for the construction of Amtoli camp office and Pathorghata camp office and staff barrack.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		895.00	0.00	Pending Implementation															2020-11-09		2020-11-19			
WD 94 / Digital survey for the construction of Madhabpur beat office, Chunarughat staff barrack (2 nos).	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		895.00	716.59	Signed															2020-11-09	2020-11-17	2020-11-19			
WD 47 (CIVIL) / Construction for the Sanobhabar HQ vertical Expansion (2 floors: Civil, sanitary and Internal Electrification)	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open – National	Single Stage – One Envelope		1,170,238.00	1,034,013.85	Signed				2021-01-25	2021-02-01	2021-02-08								2021-03-10	2021-03-07	2021-03-24	2021-03-31	2021-04-12	2021-05-04	2022-04-19
WD 2 / Construction of Beat office, staff barrack with earth work, boundary wall, approach road, small culvert etc at Rangunia, Chattogram.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open – National	Single Stage – One Envelope		212,517.00	209,558.39	Signed				2021-02-01	2021-06-03	2021-02-08								2021-03-01	2021-06-21	2021-03-22	2021-08-03	2021-04-05	2021-09-28	2022-04-12
WD 3 / Construction of Beat office with earth work, boundary wall, approach road, small culvert etc at Rawjan, Chattogram.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open – National	Single Stage – One Envelope		90,828.00	89,224.19	Signed				2021-02-01	2021-06-03	2021-02-08								2021-03-01	2021-06-21	2021-03-03	2021-07-18	2021-03-17	2021-09-26	2022-03-24
WD 4 / Construction of range office with earth work, boundary wall, approach road, small culvert etc at Basikhali, Chattogram.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open – National	Single Stage – One Envelope		149,323.00	0.00	Pending Implementation				2021-02-01		2021-02-08								2021-03-01		2021-03-22		2021-04-05		2022-04-12
WD 6 / Construction of Staff barrack with earth work, boundary wall, approach road, small culvert etc at Salsama, Chattogram.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open – National	Single Stage – One Envelope		128,811.00	117,032.58	Signed				2021-02-01	2021-06-02	2021-02-08								2021-03-01	2021-06-20	2021-03-22	2021-06-20	2021-04-05	2021-09-30	2022-04-12
WD 26 / Construction of staff barrack (2 nos) with Earth work, boundary wall, approach road, small culvert etc at Shaaher, Naogaon.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open – National	Single Stage – One Envelope		240,476.00	153,860.26	Signed				2021-02-01	2021-03-09	2021-02-08								2021-03-01	2021-03-25	2021-03-22	2021-05-19	2021-04-05	2021-06-10	2022-04-12
WD 32 / Construction of Beat office with Earth work, boundary approach road, small culvert etc at Thakurgaon Sadar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open – National	Single Stage – One Envelope		94,581.00	0.00	Pending Implementation				2021-02-01		2021-02-08								2021-03-01		2021-03-22		2021-04-05		2022-04-12

WD 7 / Construction of Range office. Beat office with earth work, boundary wall, approach road, small culvert etc at Mirsonora, Chattogram.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope			228,788.00	228,217.31	Signed											2021-02-01	2021-05-11	2021-02-08								2021-03-01	2021-05-31	2021-03-22	2021-06-28	2021-04-05	2021-07-19	2022-04-12		
WD 8 / Construction of Sitakunda Staff barrack and Foujdaha Staff barrack with earth work, boundary wall, approach road, small culvert etc at Sitakunda, Chattogram.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope			239,514.00	234,914.83	Signed											2021-02-01	2021-05-11	2021-02-08										2021-03-01	2021-05-31	2021-03-22	2021-06-24	2021-04-05	2021-07-26	2022-04-12
WD 30 / Construction of Range office at Ghatal and Camp office, Staff barrack at Shukhupur with Earth work, boundary wall, approach road, small culvert etc in Tangal.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope			438,523.00	431,593.81	Signed											2021-02-01	2021-05-05	2021-02-08									2021-03-01	2021-06-03	2021-03-22	2021-07-11	2021-04-05	2021-08-23	2022-04-12	
WD 16 / Construction of Staff barrack with Earth work, boundary wall, approach road, small culvert etc at Gazipur sadar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)		129,894.00	0.00	Pending Implementation											2021-08-16		2021-08-23															2022-10-25	
WD 17 / Construction of Camp office at Kapasia and Staff barrack at Sripur with Earth work, boundary wall, approach road, small culvert etc in Gazipur.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)		217,397.00	0.00	Pending Implementation											2021-08-16		2021-08-23																2022-10-25
WD 24 / Construction of Range office with Earth work, boundary wall, approach road, small culvert etc at Jhinaigati, Shekpur.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)		144,335.00	0.00	Under Implementation											2021-08-16	2021-08-31	2021-08-23															2022-10-25	
WD 25 / Construction of Staff barrack with Earth work, boundary wall, approach road, small culvert etc at Sriabordi, Shekpur.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)		123,605.00	0.00	Pending Implementation											2021-08-16		2021-08-23															2022-10-25	
WD 28 / Construction of Camp office and beat office with Earth work, boundary wall, approach road, small culvert etc. at Komolgonj, Moulvibazar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)		179,069.00	0.00	Pending Implementation											2021-08-16		2021-08-23															2022-10-25	
WD 29 / Construction of Staff barrack with Earth work, boundary wall, approach road, small culvert etc. at Juri, Moulvibazar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)		128,363.00	0.00	Pending Implementation											2021-08-16		2021-08-23															2022-10-25	
WD 35 / Construction of Staff barrack with Earth work, boundary wall, approach road, small culvert etc. at Fulbaria, Mymensing.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)		128,086.00	0.00	Pending Implementation											2021-08-16		2021-08-23															2022-10-25	
WD 9 / Construction of Beat cum Check Station & Staff barrack with Earth work, boundary wall, approach road, small culvert etc at Chokoria, Cox's Bazar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)		237,976.00	0.00	Pending Implementation											2021-10-11		2021-10-18															2023-01-10	
WD 11 / Construction of Staff barrack, Beat office with earth work, boundary wall, approach road, small culvert etc at Ramu, Cox's Bazar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)		209,048.00	0.00	Pending Implementation											2021-10-11		2021-10-18															2023-01-10	
WD 12 / Construction of Staff barrack, Beat office with earth work, boundary wall, approach road, small culvert etc at Ukhia, Cox's Bazar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)		220,952.00	0.00	Pending Implementation											2021-10-11		2021-10-18															2023-01-10	
WD 13 / Construction of Beat Office with earth work, boundary wall, approach road, small culvert etc at Teknaf, Cox's Bazar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)		98,500.00	0.00	Pending Implementation											2021-10-11		2021-10-18															2023-01-10	
WD 19 / Construction of Officer's dormitory, staff barrack with Earth work, boundary wall, approach road, small culvert etc at Barishal.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)		288,298.00	0.00	Pending Implementation											2021-10-11		2021-10-18															2023-01-10	
WD 31 / Construction of Staff barrack with Earth work, boundary wall, approach road, small culvert etc at Modhupur, Tangail.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)		134,536.00	0.00	Pending Implementation											2021-10-11		2021-10-18															2023-01-10	
WD 42 / Construction of Beat office with Earth work, boundary wall, approach road, small culvert etc at Maathapur, Hobgongj.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)		103,214.00	0.00	Pending Implementation											2021-10-11		2021-10-18															2023-01-10	
WD 44 / Construction of Beat office with Earth work, boundary wall, approach road, small culvert etc at Chatak, Sunamganj.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open - National	Single Stage - One Envelope	National Procurement Document - 1 Envelope process (Non Bank-SPD)		96,012.00	0.00	Pending Implementation											2021-10-11		2021-10-18															2023-01-10	

WD 45 / Construction of CCF's Banglow including Civil Works, ESMP, Internal Sanitary and Water Supply and Internal Electrification work at Mirpur, Dhaka	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open – National	Single Stage – One Envelope		National Procurement Document – 1 Envelope process (Non Bank-SPD)	229,595.00	0.00	Pending Implementation								2021-10-11	2021-10-18					2021-11-08	2021-11-29	2022-01-03	2023-01-10	
WD 37 / Construction of DFO residence with Earth work, boundary wall, approach road, small culvert etc at Noakhali sadar.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open – National	Single Stage – One Envelope		National Procurement Document – 1 Envelope process (Non Bank-SPD)	185,571.00	0.00	Pending Implementation								2021-10-11	2021-10-18					2021-11-08	2021-11-29	2022-01-03	2023-01-10	
WD 60 / Sub soil investigation for the construction of DFO office building and Staff Barrack (2 nos) at Dinajpur Sadar and beat office at Nawabganj.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope			5,955.00	0.00	Cancelled																2020-11-09	2020-12-09	
WD 84 / Digital survey for the construction of DFO office building and Staff Barrack (2 nos) at Dinajpur Sadar and beat office at Nawabganj.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope			1,192.00	0.00	Cancelled																	2020-11-09	2020-11-19
WD 34 / Construction of Staff barrack, beat office with Earth work, boundary wall, approach road, small culvert etc. at Muktagacha, Mymensingh .	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open – National	Single Stage – One Envelope		National Procurement Document – 1 Envelope process (Non Bank-SPD)	209,790.00	0.00	Cancelled								2021-08-16	2021-08-23					2021-09-13	2021-10-04	2021-10-18	2022-10-25	
WD 108 / Digital Survey for the construction of office bldg, greenhouse, staff dormitory, nursery shed with seed storage at Patiya SNTC	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		Request for Quotations (Non Bank-SPD)	1,191.00	0.00	Pending Implementation																2022-01-02	2022-02-01	
WD 76 / Sub soil investigation for the construction of Chattogram Town-Agrabad Staff Quarter.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		Request for Quotations (Non Bank-SPD)	1,490.00	0.00	Cancelled																2020-11-09	2020-11-29	
WD 1 / Construction of office building of officer-in-charge, staff dormitory, nursery shed with seed storage and greenhouse with earth work, boundary wall, approach road, small culvert etc at Olimagar, Hathazari, Chattogram.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open – National	Single Stage – One Envelope			382,535.00	0.00	Cancelled								2021-02-01	2021-02-08					2021-03-01	2021-03-22	2021-04-05	2022-04-12	
WD-84 / Digital Survey for the construction of DFO office building and one Staff Barrack at Dinajpur Sadar and beat office and one Staff Barrack at Birampur, Dinajpur	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		Request for Quotations (Non Bank-SPD)	1,190.00	0.00	Pending Implementation																2022-01-17	2022-02-16	
WD 110 / Digital Survey for the construction of Staff Barrack at Mymensingh Sadar, Beat Office at Bhalka and Range Office at Muktagacha, Mymensingh	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		Request for Quotations (Non Bank-SPD)	891.00	0.00	Pending Implementation																2022-01-17	2022-02-16	
WD-34 / Construction of Range Office with Earth work, boundary wall, approach road, small culvert etc. at Rasulpur, Muktagacha, Mymensingh	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open – National	Single Stage – One Envelope		National Procurement Document – 1 Envelope process (Non Bank-SPD)	150,393.00	0.00	Pending Implementation									2022-02-20	2022-02-27					2022-03-20	2022-04-10	2022-04-24	2023-05-01
WD 101 / Sub soil investigation for the construction of range office at Rangunia, Chattogram	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		Request for Quotations (Non Bank-SPD)	1,488.00	0.00	Pending Implementation																2022-01-17	2022-02-16	
WD 111 / Subsoil investigation for the construction of Staff Barrack at Hathazari, Chattogram	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		Request for Quotations (Non Bank-SPD)	1,488.00	0.00	Pending Implementation																2022-01-17	2022-02-16	
WD-1 / Construction of office building of officer-in-charge, staff dormitory, nursery shed with seed storage and greenhouse with earthwork, boundary wall, approach road, small culvert etc at Patiya, Chattogram.	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Bids	Open – National	Single Stage – One Envelope		National Procurement Document – 1 Envelope process (Non Bank-SPD)	382,535.00	0.00	Pending Implementation									2022-02-20	2022-02-27					2022-03-20	2022-04-10	2022-04-24	2023-05-01
WD-76 / Sub soil investigation for the construction of Staff Quarter at Chattogram Forest Academy, Solosohor, Chattogram	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		Request for Quotations (Non Bank-SPD)	1,488.00	0.00	Pending Implementation																2022-01-17	2022-02-16	
WD-60 / Subsoil investigation for the construction of DFO office building, one Staff Barrack at Dinajpur Sadar and beat office, one Staff Barrack at Birampur, Dinajpur	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		Request for Quotations (Non Bank-SPD)	5,952.00	0.00	Pending Implementation																2022-01-17	2022-02-16	
WD 102 / Sub soil investigation for the construction of Beat Office at Sapaler, Naogon	IDA / 63250	Strengthening Collaborative Forest and Protected Areas Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		Request for Quotations (Non Bank-SPD)	1,488.00	0.00	Pending Implementation																2022-01-17	2022-02-16	

