

## Procurement Plan

### I. General

1. **Bank's approval Date of the procurement Plan:** *May 2015; Revision July 2016*
2. **Date of General Procurement Notice:** *April 15, 2015*
3. **Period covered by this procurement plan:** *The procurement period of project covered from year Dec 2016-Jun 2017*

### II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<i>US\$ 2 million</i>	<i>All</i>
2.	NCB (Goods)	<i>US\$ 2 million</i>	<i>All</i>
3.	ICB (Works)	<i>US\$ 10 million</i>	<i>All</i>
4.	NCB (Works)	<i>US\$ 10 million</i>	<i>All</i>
5.	(Non-Consultant Services)	<i>US\$ 2 million</i>	<i>All</i>

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Reference to (if any) Project Operational/Procurement Manual:** *Procurement Manual is being updated in Aug 2017.PCMU will finalize by Aug 15, 2017.*
4. **Any Other Special Procurement Arrangements:** *Not Applicable*
5. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness ( including those that are subject to retroactive financing and advanced procurement)**

*The main contract; two works and one consultancy have already been awarded.*

1	2	3	4	5	6	7
	<b>Description</b>		<b>Packages</b>		<b>Review</b>	

Aug 8, 2017

Ref. No.		Estimated Cost US\$ million		Domestic Preference (yes/no)	by Bank (Prior / Post)	Comments
	Gate Replacement and Divide Wall	140	ICB	No	Prior	
	Construction of Training Wall	50	ICB	No	Prior	

### **III. Selection of Consultants**

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 1 m	
2.	Single Source (Firms)	Above US \$ 1 m	Justification alongwith identification of SSS in procurement plan
3.	Individual	Above US\$ 300, 000	In addition the selection of procurement staff

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 500,000 equivalent per contract, may comprise entirely of national consultants in accordance with the OPCS guidance.
- 3. Any Other Special Selection Arrangements:** *[including advance procurement and retroactive financing, if applicable or delete if not applicable]*
- 4. Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of	Estimated	Packages	Review by Bank	Comments

Aug 8, 2017

	<b>Assignment</b>	<b>Cost US\$ million</b>		<b>(Prior / Post)</b>	
	Construction Supervision		<i>1</i>	<i>Prior</i>	<i>Continuation of signed contract</i>
	Monitoring and evaluation Services	<i>2.6 m</i>	<i>1</i>	<i>Prior</i>	

**PROCUREMENT PLAN** Pakistan : PK-Sindh Barrages Improvement Project

**General Information**

**Country:** Pakistan **Bank's Approval Date of the Original Procurement Plan:** 2019-02-15  
**Revised Plan Date(s):** (comma delineated, leave blank 2022-07-27)  
**Project ID:** P131324 **GPN Date:**  
**Project Name:** PK-Sindh Barrages Improvement Project  
**Loan / Credit No.:** IDA / 62420  
**Executing Agency:** AF of SBIP

**WORKS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
PK-AFOF SBIP-99622-CW-DIR / Repair of caisson gate and replacement of the 5 number gates of the Sukkur Barrage on emergency basis	IDA / 62420	Component A: Rehabilitation of the Gudu Barrage	Post	Direct Selection	Direct					5,000,000.00	3,745,189.56	Signed					2019-02-19	2019-02-27	2019-03-01	2019-03-01							2019-04-15	2019-06-25	2020-04-13
PK-AFOF SBIP-99629-CW-RFQ / Up-gradation of Barrage Monitoring Unit at Gudu, Sukkur and Kotri	IDA / 62420	Component B: Improved Barrage Operation	Post	Request for Quotations	Open - National	Single Stage - One Envelope				30,000.00	0.00	Canceled							2019-03-30								2019-05-25		2019-11-25
PK-AFOF SBIP-98651-CW-RFB / Contract No. SBIP/S1 Restoration and Upgradation of Sukkur Barrage	IDA / 62420	Component A: Rehabilitation of the Gudu Barrage	Prior	Request for Bids	Open - International	Single Stage - One Envelope				67,000,000.00	0.00	Canceled	2019-02-07	2019-09-18	2019-04-25		2019-04-25		2019-02-12	2019-10-04			2019-07-04		2019-08-03		2019-09-07		2022-09-03
PK-AFOF SBIP-185187-CW-RFB / Contract No. SBIP/S1 Restoration and Up gradation of Sukkur Barrage.	IDA / 62420	Component A: Rehabilitation of the Gudu Barrage	Prior	Request for Bids	Open - International	Single Stage - One Envelope				105,000,000.00	0.00	Under Implementation	2020-08-06	2020-10-14	2020-10-22	2021-09-23	2020-10-22	2022-02-18	2020-08-11	2020-11-01			2020-12-31	2022-06-07	2021-01-30	2022-07-25	2021-03-06		2025-03-31
PK-AFOF SBIP-98657-CW-RFB / Contract package SBIP/S2 Dredging from pocket and approach and tail channels & Excavation from pocket and a approach and tail channels of Sukkur Barrage	IDA / 62420	Component A: Rehabilitation of the Gudu Barrage	Prior	Request for Bids	Open - International	Single Stage - One Envelope				16,500,000.00	0.00	Pending Implementation						2020-09-22		2020-09-27			2020-11-08		2020-12-08		2021-01-12		2023-01-10
PK-AFOF SBIP-98666-CW-RFB / Contract No. SBIP/S4 Canal Desilting	IDA / 62420	Component A: Rehabilitation of the Gudu Barrage	Prior	Request for Bids	Open - International	Single Stage - One Envelope				13,000,000.00	0.00	Pending Implementation						2020-10-15		2020-10-20			2020-12-01		2020-12-31		2021-02-04		2023-02-00
PK-AFOF SBIP-148691-CW-RFB / Restoration of Fish Hatchery at Sukkur	IDA / 62420	Component D: River basin water resources and riverine management	Post	Request for Bids	Open - National	Single Stage - One Envelope				645,000.00	0.00	Pending Implementation						2021-01-15		2021-01-30			2021-03-13		2021-04-12		2021-05-17		2022-12-30
PK-AFOF SBIP-278232-CW-RFQ / Renovation of PCMU office	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope				15,000.00	0.00	Pending Implementation								2022-03-06							2022-05-01		2022-06-15
PK-AFOF SBIP-298176-CW-RFQ / Construction of Model of Long Crest Weir	IDA / 62420	Component B: Improved Barrage Operation	Post	Request for Quotations	Limited	Single Stage - One Envelope				20,000.00	0.00	Pending Implementation								2022-06-07							2022-07-24		2023-01-20

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
PK-AFOF SBIP-112061-GO-RFQ / 03 numbers trucks including boat trailer (Optional) for Barrage monitoring Unit to transport of Boats	IDA / 62420	Component B: Improved Barrage Operation	Post	Request for Quotations	Limited	Single Stage - One Envelope		70,000.00	57,021.67	Signed							2019-05-18	2020-01-03							2019-07-13	2020-01-27	2019-09-11		
PK-AFOF SBIP-112071-GO-RFQ / IT equipment (Computer Laptop, software, printers with accessories, Photocopier and Cameras etc.	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		40,000.00	33,302.43	Signed							2019-05-15	2019-05-31							2019-07-10	2019-11-04	2019-08-09		
PK-AFOF SBIP-112059-GO-RFQ / 03 Numbers Boats to measure discharge in canals	IDA / 62420	Component B: Improved Barrage Operation	Post	Request for Quotations	Limited	Single Stage - One Envelope		90,000.00	22,159.40	Signed							2019-06-29	2019-09-20							2019-08-24	2019-12-17	2019-11-22		
PK-AFOF SBIP-98663-GO-RFB / Contract No. SBIP/S3 Procurement of Dredger and performance demonstration	IDA / 62420	Component A: Rehabilitation of the Gudu Barrage	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,050,000.00	0.00	Pending Implementation			2020-09-15		2020-09-20				2020-11-01			2020-12-01		2021-01-05		2021-07-04			
PK-AFOF SBIP-112062-GO-RFQ / Flow measurement/Survey equipment for Barrage Monitoring Unit	IDA / 62420	Component B: Improved Barrage Operation	Post	Request for Quotations	Limited	Single Stage - One Envelope		20,000.00	0.00	Pending Implementation					2020-09-27									2020-11-22		2021-01-21			
PK-AFOF SBIP-224427-GO-RFQ / Procurement of IT Equipment for Project Coordination & Monitoring Unit SBIP	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	9,088.99	Signed							2021-04-04	2021-07-20							2021-05-30	2021-09-14	2021-11-26		
PK-AFOF SBIP-278229-GO-RFQ / Procurement of Electronic Goods for PMO & PCMU office.	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Request for Quotations	Limited	Single Stage - One Envelope		30,000.00	0.00	Pending Implementation							2022-03-06								2022-04-05		2022-04-25		
PK-AFOF SBIP-296323-GO-RFQ / Supply of 150 KVA Diesel Generator and 15 Hp Pump with Motor	IDA / 62420	Component B: Improved Barrage Operation	Post	Request for Quotations	Limited	Single Stage - One Envelope		30,000.00	0.00	Pending Implementation							2022-06-02								2022-06-28		2022-08-12		
PK-AFOF SBIP-297917-GO-RFQ / Supply of Acoustic Doppler Current Profiler (ADCP)	IDA / 62420	Component B: Improved Barrage Operation	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Pending Implementation							2022-06-17								2022-08-12		2023-02-08		

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
PK-AFOP SBIP -99625-CS-QC BS / Construction Supervision consultants for Rehabilitation and Modernization of Sukkur Barrage Works	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Prior	Quality And Cost-Based Selection	Open - International		4,000,000.00	5,741,138.12	Signed	2019-03-04	2019-03-21	2019-03-25	2019-10-04	2019-05-08	2020-04-13			2019-06-05	2020-08-11	2019-07-05	2021-04-15	2019-08-09	2021-07-13	2019-09-13	2021-09-02	2022-03-11	
PK-AFOP SBIP -145949-CS-C QS / Consultancy Services for Physical Hydraulic and hydrological model of Sukkur Barrage for Future Studies	IDA / 62420	Component C: Project Management, Monitoring, and Evaluation	Prior	Quality Based Selection	Open - International		1,250,000.00	0.00	Under Implementation	2019-12-20	2020-02-06	2020-01-10	2020-07-21	2020-02-23				2020-03-22		2020-04-21		2020-05-21		2020-06-25		2020-12-22	
PK-AFOP SBIP -145958-CS-C QS / Third Party Consultant Firm to Prepare Site Specific Environmental and Social Management Plan (ESMP) Right Bank Canals of Sukkur Barrage	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Post	Consultant Qualification Selection	Open - National		155,000.00	0.00	Under Implementation	2019-12-20	2020-01-06	2020-01-10	2020-01-21	2020-02-23							2020-03-24			2020-04-28		2022-04-26	
PK-AFOP SBIP -185186-CS-Q CBS / Consultancy Services for Feasibility Study of Kotri Barrage	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Prior	Quality And Cost-Based Selection	Open - International		2,500,000.00	0.00	Pending Implementation	2020-10-07		2020-10-28		2020-12-11				2021-01-08		2021-02-07		2021-03-14		2021-04-18		2023-04-16	
PK-AFOP SBIP -278299-CS-C QS / Procurement of Internal Auditor Firm for Guddu Barrage Project	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Consultant Qualification Selection	Open - National		30,000.00	0.00	Pending Implementation	2022-02-21		2022-03-14		2022-04-27							2022-05-09		2022-05-30		2022-11-26		

INDIVIDUAL CONSULTANTS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion									
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual								
PK-AFOP SBIP -101733-CS-C DS / Consulting Services for Design and Construction Supervision for Emergency replacement of Sukkur Barrage Gates	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Post	Direct Selection	Direct		450,000.00	718,498.15	Signed	2019-02-22	2019-01-28	2019-03-04	2019-01-28			2019-05-08	2019-04-01		2020-09-06								
PK-AFOP SBIP -104268-CS-IN DV / Kotri Barrage Safety Assessment Consultants (Civil) Team Leader	IDA / 62420	Component C: Project Management, Monitoring, and Evaluation	Post	Individual Consultant Selection	Limited		10,000.00	8,519.70	Signed	2019-03-08		2019-03-13	2019-03-14	2019-04-03	2019-03-29	2019-05-08	2019-04-01		2019-07-07								
PK-AFOP SBIP -104270-CS-IN DV / Kotri Barrage Safety Assessment Consultants (Mechanical)	IDA / 62420	Component C: Project Management, Monitoring, and Evaluation	Post	Individual Consultant Selection	Limited		10,000.00	8,519.70	Signed	2019-03-08	2019-03-12	2019-03-13	2019-03-14	2019-04-03	2019-03-29	2019-05-08	2019-04-01		2019-07-07								
PK-AFOP SBIP -129060-CS-IN DV / Procurement of Individual Consultant (LEGAL ADVISOR) (Project Management Office-PMO, Sindh Barrages Improvement Project-SBIP)	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited		41,500.00	34,866.83	Signed	2019-08-26	2019-08-27	2019-08-27	2019-08-28	2019-09-09	2019-12-17	2019-09-16	2019-12-24	2020-08-31		2020-12-31							
PK-AFOP SBIP -145939-CS-IN DV / Contract Management Specialist	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Post	Individual Consultant Selection	Limited		80,000.00	20,410.30	Terminated	2019-11-25	2019-12-13	2019-12-15	2019-12-13	2020-01-05	2019-12-20	2020-02-09	2019-12-24		2022-02-06								
PK-AFOP SBIP -145940-CS-IN DV / Senior Environmental and Ecological Advisor	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Post	Individual Consultant Selection	Limited		10,000.00	0.00	Under Implementation	2019-11-29	2020-01-06	2019-12-19	2020-01-07	2020-01-09		2020-02-13			2021-02-11								
PK-AFOP SBIP -145942-CS-C DS / Independent Consultant for Engineering Panel of Experts as per World Bank (OP 4.3 7 Safety of Dams) for Rehabilitation of Sukkur Barrage Project Mechanical Engineer/Team L	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Post	Direct Selection	Direct		70,000.00	55,500.00	Signed	2020-01-01	2020-02-25	2020-02-10	2020-02-28			2020-04-15	2020-03-15		2022-04-13								
PK-AFOP SBIP -150856-CS-IN DV / Procurement of consulting services (Individual Consultant) Social Safeguard Specialist-PMO-SBIP	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited		18,000.00	14,054.56	Signed	2019-12-22	2020-01-06	2019-12-27	2021-05-27	2020-01-17	2021-06-24	2020-02-21	2021-07-16		2020-08-19								
PK-AFOP SBIP -152688-CS-IN DV / Media Communication Specialist	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited		10,000.00	23,630.68	Signed	2020-01-06	2020-01-09	2020-01-08	2020-01-13	2020-01-29	2020-01-23	2020-01-31	2020-01-28		2021-01-30								
PK-AFOP SBIP -169021-CS-IN DV / Independent Consultant for Engineering Panel of Experts as per World Bank (OP 4.3 7 Safety of Dams) for Rehabilitation of Sukkur Barrage Project, Hydrologist/Sediment Specialist (member PSE)	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Post	Individual Consultant Selection	Direct		50,000.00	0.00	Under Implementation	2020-04-20	2020-07-21	2020-04-30	2020-12-28	2020-05-21	2021-02-08	2020-06-25			2021-06-24								
PK-AFOP SBIP -145943-CS-C DS / Independent Consultant for Engineering Panel of Experts (PSE) as per World Bank (OP 4.3 7 Safety of Dams) for Rehabilitation of Sukkur Barrage Project Hydraulic Design Specialist/Team Member	IDA / 62420	Component A: Rehabilitation of the Guddu Barrage	Post	Direct Selection	Direct		20,000.00	0.00	Pending Implementation	2021-01-01		2021-02-10				2021-04-16			2023-04-14								
PK-AFOP SBIP -188963-CS-C DS / Environmental Safeguard Specialist	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited		30,000.00	0.00	Pending Implementation	2020-09-23		2020-09-24		2020-09-25		2020-09-28			2022-08-30								
PK-AFOP SBIP -191103-CS-IN DV / Manager Finance Specialist	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Open		100,000.00	0.00	Pending Implementation	2020-09-07		2020-10-26		2020-11-16		2020-12-21			2024-12-30								

PK-AFOF SBIP - 224419-CS-IN DV / Procurement of consulting services (Individual Consultant) Environmental Safeguard Specialist for preparation of ES Safeguards Instruments for SWAT pre	IDA / 62420	Component D: River basin water resources and riverine management	Post	Individual Consultant Selection	Limited	40,000.00	36,000.00	Signed	2021-03-12	2021-03-18	2021-03-17	2021-03-22	2021-03-18	2021-04-19	2021-03-25	2021-04-01	2021-12-30
PK-AFOF SBIP - 224422-CS-IN DV / Procurement of consulting services (Individual Consultant) Social Safeguard Specialist I for preparation of RESET Policy Framework & Gender Action Plan for SWAT & review and update of reset framework action plan RAP of A kram Wah Canal.	IDA / 62420	Component D: River basin water resources and riverine management	Post	Individual Consultant Selection	Limited	20,000.00	17,198.06	Signed	2021-03-12	2021-03-18	2021-03-17	2021-03-22	2021-03-19	2021-04-26	2021-03-24	2021-04-01	2021-12-30
PK-AFOF SBIP - 224423-CS-IN DV / Procurement of consulting services (Individual Consultant) Social Specialist II to prepare an Environmental and Social Management Framework (ESMF) and RAP for SWAT.	IDA / 62420	Component D: River basin water resources and riverine management	Post	Individual Consultant Selection	Limited	20,000.00	13,526.56	Signed	2021-03-12	2021-03-18	2021-03-15	2021-03-22	2021-03-17	2021-04-19	2021-03-26	2021-04-20	2021-12-30
PK-AFOF SBIP - 224424-CS-IN DV / Procurement of consulting services (Individual Consultant) M&E Specialist for PMO SBIP	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Open	20,000.00	0.00	Under Implementation	2021-03-25	2021-06-18	2021-05-13		2021-06-03		2021-06-18		2022-05-30
PK-AFOF SBIP - 224672-CS-IN DV / Individual consultant to Work on Fish Migration	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited	10,000.00	0.00	Under Implementation	2021-03-25	2021-07-29	2021-04-04		2021-04-25		2021-05-30		2022-05-29
PK-AFOF SBIP - 224673-CS-IN DV / Individual Consultant Expert on Environmental Flow	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited	10,000.00	0.00	Under Implementation	2021-03-25	2021-07-29	2021-04-04		2021-04-25		2021-05-30		2022-05-29
PK-AFOF SBIP - 224674-CS-IN DV / Individual Consultant Expert on Capacity Building	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited	10,000.00	0.00	Pending Implementation	2021-03-25		2021-04-04		2021-04-25		2021-05-30		2022-05-29
PK-AFOF SBIP - 238446-CS-IN DV / Services of an individual Consultant Irrigation / Hydraulic Specialist PCMU is required, who will work as a two-member team for preparing and finalizing the Planning Commission Proforma - 1 (PC-1) for	IDA / 62420	Component C: Project Management, Monitoring, and Evaluation	Post	Individual Consultant Selection	Limited	12,500.00	12,500.00	Signed	2021-06-07	2021-06-03	2021-06-08	2021-06-23	2021-06-13	2021-06-25	2021-06-15	2021-07-01	2021-10-30
PK-AFOF SBIP - 238448-CS-IN DV / Procurement of individual Consultant Agriculture Economist PCMU for preparation of PC.1 of SWAT.	IDA / 62420	Component C: Project Management, Monitoring, and Evaluation	Post	Individual Consultant Selection	Limited	12,500.00	23,625.28	Signed	2021-06-08	2021-06-03	2021-06-14	2021-06-23	2021-06-15	2021-06-25	2021-06-18	2021-07-01	2021-10-30
PK-AFOF SBIP - 240789-CS-IN DV / Procurement of individual consultant Capacity Development Expert to help PMO in management and development of organizational plan to build capacity of the staff in various fields for one year duration and extendable.	IDA / 62420	Component B: Improved Barage Operation	Post	Individual Consultant Selection	Limited	18,000.00	0.00	Pending Implementation	2021-07-05		2021-08-23		2021-09-13		2021-10-18		2022-08-30
PK-AFOF SBIP - 278222-CS-IN DV / Procurement of individual Consultant Services, Environmental Specialist for PCMU	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited	15,000.00	15,000.00	Under Implementation	2022-02-09	2022-02-10	2022-02-11	2022-02-22	2022-02-19	2022-02-24	2022-02-22		2022-12-13
PK-AFOF SBIP - 278228-CS-IN DV / Procurement of individual Consultant Services, Contract Management Specialist for PMO SBIP	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited	75,000.00	0.00	Pending Implementation	2022-02-14		2022-02-19		2022-03-12		2022-04-16		2024-02-28
PK-AFOF SBIP - 278308-CS-C DS / Hiring of UN-FAO team under SBIP as Project Management Consultants. Justification of Amendment V & VI of PMC UN-FAO Contract is given in comments section.	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Post	Direct Selection	Direct	140,000.00	0.00	Pending Implementation	2022-02-10		2022-02-14				2022-02-17		2022-03-31
PK-AFOF SBIP - 278314-CS-C DS / Contracting UN-FAO team under a new 18 months contract as Project Management Consultants for AF SBIP.	IDA / 62420	Component E: Project management, Monitoring and Evaluation	Prior	Direct Selection	Direct	1,200,000.00	0.00	Pending Implementation	2022-02-10		2022-02-20				2022-03-28		2023-09-30