

Procurement Plan

I. General

1. Project Information

Project Name: Transportation Corridors Pro
 Country: Iraq
 Project ID:
 Loan/Credit Numbers: P131550

2. Bank's approval date of Procurement Plan

Original: 9/24/2013
 Revision 1:

3. Date of General Procurement Notice

7/12/2013

II. Goods, Work and Non-Consulting Services Thresholds

Prior Review Threshold. Procurement Decisions subject to Prior Review by the B:

- Appendix 1 to the Guidelines for Procurement: [Thresholds for applicable procureme limited to the list below) will be determined by the Procurement Specialist /Procu

1a. Procurement Category	Prior Review Threshold (USD)
Goods	>= 0.5 million and any direct contract regardless of value
Works	>= 5 million and any direct contract regardless of value
Non-Consultant Services	>= 0.5 million and any direct contract regardless of value

1b. Procurement Method	Procurement Method Threshold (USD)
ICB and LIB (Goods)	> 500,000
NCB (Goods)	≤ 500,000
Shopping (Goods)	≤ 100,000
ICB (Works)	> 5 million
NCB (Works)	≤ 5 million
Shopping (Works)	≤ 200,000

- Prequalification.** Bidders for R7, R8 , and R9 shall be prequalified in accordance wit paragraphs 2.9 and 2.10 of the Guidelines.

No

- Proposed Procedures for CDD Components** (as per paragraph 3.17 of the Guide *relevant CDD project implementation document approved by the Bank: Not Applicat*

4. **Reference to (if any) Project Operational/Procurement Manual: Master Implmr**
5. **Any Other Special Procurement Arrangements:** advance procurement and retro applicable under this project
6. **Procurement Packages with Methods and Time Schedule:** See attached "Good:

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as st the Guidelines Selection and Employment of Consultants:

1a. Procurement Category	Prior Review Threshold (USD)
Consulting Firms (Competitive)	0.2 million
Consulting Firms (Sole Source)	All
Individual Consultants (Competitive)	0.1 million
Individual Consultants (Sole Source)	All

1b. Procurement Method	Procurement Method Threshold (USD)
QCBS	
QCB	
FCS	
LCS	
CQS	0.3 million
Consulting Firms (Sole Source)	
Individual Consultants (Competitive)	
Individual Consultants (Sole Source)	
ICB (Non-Consultant Services)	
<i>Include all methods authorized by the loan agreement</i>	

2. **Short list comprising entirely of national consultants:** Short list of consultants fc
Note: OPCPR list of ceilings can be found here: <http://go.worldbank.org/MKX>
3. **Any Other Special Selection Arrangements:**advance procurement and retroacti applicable under this project
4. **Consultancy Assignments with Selection Methods and Time Schedule:** See at

object

rank as stated in
measurement methods (not
accreditation Accredited

Comments

Comments

with the provisions of

(lines): *Refer to the
table*

Retention Manual

Active financing is

and Works" sheet

tated in Appendix 1 to

Comments

Comments

or services, estimated
[O98RY40](#)

ve financing is

tached "Consulting

Revised Procurement Plan: May,2 2017

Procurement Ref.#	Description	Governorate	length(km)	Financed by	procurement method	Review By Bank	Plan /Actual	Submission of BID	interval (day)	WB No Objection	interval (day)	Invitation to BID	interval (day)	Deadline for submission Application of BID	interval (day)	PQ Evaluation Report	interval (day)	WB No Objection	interval (day)	Issue BDs	interval (day)
To be implemented by GDRB																					
TCP.W.KRG.A6	Construction of Girshen and Suheila Highway	Duhok Governorate	20	WB	ICB	PRIOR	P	01-Mar-14	7	08-Mar-14	7	15-Mar-14	42	26-Apr-14	42	07-Jun-14	14	21-Jun-14	7	28-Jun-14	45
							R	23-May-16	7	30-May-16	3	04-Aug-16	49	22-Sep-16	21	13-Oct-16	14	27-Oct-16	3	30-Oct-16	42
							A						56	29-Sep-16	Not applicable because no prequalification was required						

7

Bids Opening	interval (day)	Bids Evaluation Report	interval (day)	WB No Objection	interval (day)	Contract Award	interval (day)	Contract Signing	interval (day)	Commencement	Duration Date	Completion	Comments
--------------	----------------	------------------------	----------------	-----------------	----------------	----------------	----------------	------------------	----------------	--------------	---------------	------------	----------

12-Aug-14	28	09-Sep-14	14	23-Sep-14	7	30-Sep-14	28	28-Oct-14	21	18-Nov-14	1095	17-Nov-17	HGG - Turkey
11-Dec-16	28	08-Jan-17	14	22-Jan-17	7	29-Jan-17	28	26-Feb-17	21	19-Mar-17	900	05-Sep-19	
29-Sep-16	28	15-Jan-17	57	13-Mar-17	43	25-Apr-17							

TCP.CON.QCBS.KRG.A7	Engineering Supervision Services - Road section between Girshen & Suheila		Prior Prior	QCBS QCBS QCBS	P R A	15-Feb-14 19-May-16 19-May-16	28 19 19	15-Mar-14 07-Jun-16 7-Jun-16	28 14 47	12-Apr-14 28-Jul-16 24-Jul-16	7 3 5	19-Apr-14 31-Jul-16 29-Jul-16	3 5 25	22-Apr-14 05-Aug-16 23-Aug-16	42 45 52	03-Jun-14 19-Sep-16 26-Sep-16	42 21 83
TCP.CON.QCBS.KRG.B2 (A)-(C)	Technical Assistance - Organization and Capacity Improvement		Prior Post	QCBS	P R A	01-Feb-14 15-Jan-16	28 28	01-Mar-14 12-Feb-16	28 28	29-Mar-14 11-Mar-16	7 7	05-Apr-14 18-Mar-16	3 3	08-Apr-14 21-Mar-16	42 42	20-May-14 02-May-16	42 42
TCP.CON.QCBS.KRG.B2 (D)	Technical Assistance -Information and Communication System		Prior Post	QCBS CQS	P R A	01-Sep-14 1-Mar-16	28 28	29-Sep-14 29-Mar-16	28 28	27-Oct-14 26-Apr-16	7 7	03-Nov-14 03-May-16	3 3	06-Nov-14 06-May-16	42 42	18-Dec-14 17-Jun-16	42 42
TCP.CON.QCBS.KRG.B2 (D2)	Technical Assistance - update and complete the road asset management		Prior	QCBS	P R	01-Jul-14 1-Jun-16	28 28	29-Jul-14 29-Jun-16	28 28	26-Aug-14 27-Jul-16	7 7	02-Sep-14 03-Aug-16	3 3	05-Sep-14 06-Aug-16	42 42	17-Oct-14 17-Sep-16	42 42
TCP.CON.QCBS.KRG.B2 (E&H)	Training and Study Tours for managerial and technical staff of GDRB		Prior Post	QCBS CQS	P R A	01-Sep-14 1-Mar-16	28 28	29-Sep-14 29-Mar-16	28 28	27-Oct-14 26-Apr-16	7 7	03-Nov-14 03-May-16	3 3	06-Nov-14 06-May-16	42 42	18-Dec-14 17-Jun-16	42 42
TCP.CON.QCBS.KRG.B4 (B)	Technical Assistance - Training of Local Contractors and Consultants		Prior Post	CQS	P R A	01-Mar-17	14	15-Mar-17	0	15-Mar-17	14	29-Mar-17	0	Call of proposals			30
TCP.CON.C2 (A)	Technical Audit		Prior	QCBS	P R A	01-Jun-14 1-Feb-16	28 28	29-Jun-14 29-Feb-16	28 28	27-Jul-14 28-Mar-16	7 7	03-Aug-14 04-Apr-16	3 3	06-Aug-14 07-Apr-16	42 42	17-Sep-14 19-May-16	42 42
TCP.CON.C2 (B)	Financial Audit		Prior	CQS	P R A	01-Jun-14 1-Jun-16 16-Jun-15	28 28 72	29-Jun-14 29-Jun-16 27-Aug-15	28 28	27-Jul-14 27-Jul-16	7 7	03-Aug-14 03-Aug-16	3 3	06-Aug-14 06-Aug-16	42 42	17-Sep-14 17-Sep-16	42 42
TCP.CON.IC.C2 (C1)	Individual Technical Expert / Procurement		Prior\Post	IC	P R A	01-Jun-14 21-May-15	6 6	7-Jun-14 27-May-15									
TCP.CON.IC.C2 (C1) -A1			Prior Post		A A			3-Jul-15 3-Jul-16									
TCP.CON.IC.C2 (C2)	Individual Technical Expert /Social expert		Post	IC	P R A	01-Jun-14 15-Jan-16	6 6	7-Jun-14 21-Jan-16									
TCP.CON.IC.C2 (C3)	Individual Technical Expert / Environmental expert		Post	IC	P R A	01-Jun-14 15-Jan-16	6 6	7-Jun-14 21-Jan-16									

Two companies submit proposal

15-Jul-14	7	22-Jul-14	28	19-Aug-14	7	26-Aug-14	3	29-Aug-14	14	12-Sep-14
10-Oct-16	7	17-Oct-16	28	14-Nov-16	7	21-Nov-16	3	24-Nov-16	14	08-Dec-16
18-Dec-16	2	20-Dec-16	24	13-Jan-17	13	26-Jan-17	89	25-Apr-17		
01-Jul-14	7	08-Jul-14	28	05-Aug-14	7	12-Aug-14	3	15-Aug-14	14	29-Aug-14
13-Jun-16	7	20-Jun-16	29	19-Jul-16	7	26-Jul-16	3	29-Jul-16	14	12-Aug-16
29-Jan-15	7	05-Feb-15	28	05-Mar-15	7	12-Mar-15	3	15-Mar-15	14	29-Mar-15
29-Jul-16	7	05-Aug-16	28	02-Sep-16	7	09-Sep-16	3	12-Sep-16	14	26-Sep-16
28-Nov-14	7	05-Dec-14	28	02-Jan-15	7	09-Jan-15	3	12-Jan-15	14	26-Jan-15
29-Oct-16	7	05-Nov-16	28	03-Dec-16	7	10-Dec-16	3	13-Dec-16	14	27-Dec-16
29-Jan-15	7	05-Feb-15	28	05-Mar-15	7	12-Mar-15	3	15-Mar-15	14	29-Mar-15
29-Jul-16	7	05-Aug-16	28	02-Sep-16	7	09-Sep-16	3	12-Sep-16	14	26-Sep-16
28-Apr-17	14	Not Applicable			7	05-May-17	7	12-May-17	7	19-May-17
29-Oct-14	7	05-Nov-14	28	03-Dec-14	7	10-Dec-14	3	13-Dec-14	14	27-Dec-14
30-Jun-16	7	07-Jul-16	28	04-Aug-16	7	11-Aug-16	3	14-Aug-16	14	28-Aug-16
29-Oct-14	7	05-Nov-14	28	03-Dec-14	7	10-Dec-14	3	13-Dec-14	14	27-Dec-14
29-Oct-16	7	05-Nov-16	28	03-Dec-16	7	10-Dec-16	3	13-Dec-16	14	27-Dec-16
							28	29-Jun-14	14	13-Jul-14
								6-Jan-15	14	20-Jan-15
						30/7/2015		8-Aug-15	29	6-Sep-15
						30/7/2015		5-Sep-16	1	6-Sep-16
							28	29-Jun-14	14	13-Jul-14
								2-Jan-16	14	16-Jan-16
							28	29-Jun-14	14	13-Jul-14
								1-Feb-16	14	15-Feb-16