

Procurement Prior Review Thresholds (US\$ millions)

Type of procurement	High risk	Substantial risk	Moderate risk	Low risk
Works (including turnkey, supply & installation of plant and equipment, and PPP)	5	10	15	20
Goods, information technology and non-consulting services	1.5	2	4	6
Consultants: firms	0.5	1	2	4
Consultants: individuals	0.2	0.3	0.4	0.5

Short list comprising entirely of national consultants:

Short list of consultants for services, estimated to cost less than \$ 500,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of Procurement Regulations.

Other Conditions:

1. Irrespective of the contract value, the following procurement activities are subject to the Bank's procurement prior review:
 - a. procurement processes involving contract negotiations as, described in paragraphs 6.34-36 of Section VI of the Procurement Regulation for Borrowers;
 - b. competitive dialogue;
 - c. sustainable procurement; and
 - d. best and final offer.
2. Use of Standard Procurement Documents: For all procurements under the project, the Bank's Standard Procurement Documents (or other documents agreed with the Bank) shall be used.
3. Evaluation of the bids/proposals/applications shall be conducted by the evaluation committee(s) acceptable to the Bank. Bank's prior no-objection shall be required before forming the

committee(s). An international procurement expert shall be a mandatory member of the evaluation committee(s) for internationally advertised procurement activities

PROCUREMENT PLAN Bangladesh : Enhancement and Strengthening of Power Transmission Network In Eastern Region

General Information
Country: Bangladesh **Bank / Approval Date of the Original Procurement Plan:** 2018-07-29
Project ID: P159974 **Revised Plan Date(s): (comma delineated, leave blank if none)** 2018-07-30
Project Name: Enhancement and Strengthening of Power Transmission Network in Eastern Region **GPN Date:**
Loan / Credit No.: IDA / 61770
Executing Agency(ies): Power Grid Company of Bangladesh Limited

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ESPTNER/P-01 / Design, Supply, Installation, Testing & Commissioning of 400 kV and 132 kV Lines	IDA / 61770	Enhancement and Strengthening of Power Network	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		37,230,000.00	0.00	Pending Implementation					2018-11-07		2018-11-22					2019-01-06		2019-04-13		2019-05-27		2021-11-24
ESPTNER/P-02 / Design, Supply, Installation, Testing and Commissioning of 230 kV Lines	IDA / 61770	Enhancement and Strengthening of Power Network	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		142,000,000.00	0.00	Pending Implementation					2018-10-15		2018-10-30					2018-12-14		2019-03-21		2019-05-04		2021-11-01
ESPTNER/P-03 / Design, Supply, Installation, Testing & Commissioning of 132 kV Lines (Reconductoring)	IDA / 61770	Enhancement and Strengthening of Power Network	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		15,230,000.00	0.00	Pending Implementation					2018-10-01		2018-10-16					2018-11-30		2019-03-07		2019-04-20		2021-10-18
ESPTNER/P-04 / Design, Supply, Installation, Testing and Commissioning of new 400/220/132 kV GIS SS at Kowhal and Upgradation of 230/33 kV substation to 400/230/33 kV GIS at Mischara	IDA / 61770	Enhancement and Strengthening of Power Network	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		81,000,000.00	0.00	Pending Implementation					2019-04-25		2019-05-10					2019-06-24		2019-09-29		2019-11-12		2021-11-11
ESPTNER/P-05 / Design, Supply, Installation, Testing and Commissioning of 230/132 kV GIS SS at Kachua, 132/33 kV GIS SS at Muradnagar, Laksham, Chandina, Koshba, Laxmipur	IDA / 61770	Enhancement and Strengthening of Power Network	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		64,510,000.00	0.00	Pending Implementation					2018-10-07		2018-10-22					2018-12-06		2019-03-13		2019-04-26		2021-04-25
ESPTNER/P-06 / Design, Supply, Installation, Testing and Commissioning of 230/132 kV GIS SS at Chowmuhun, 132/33 kV GIS SS at Majdee, Patiya, Anandabazar, Dagarthuyah, and Halahar	IDA / 61770	Enhancement and Strengthening of Power Network	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		75,300,000.00	0.00	Pending Implementation					2018-10-07		2018-10-22					2018-12-06		2019-03-13		2019-04-28		2021-04-25

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
ESPTNER/P-07 / Design, Supply, Installation, Testing and Commissioning of Computerized maintenance management system	IDA / 61770	Enhancement and Strengthening of Power Network	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		20,500,000.00	0.00	Pending Implementation					2019-01-01		2019-01-16					2019-03-02		2019-06-07		2019-07-21		2021-07-20

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued	Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
EPSTNER-S-1 / Consultancy Service for bidding document preparation and construction supervision for 400kV substations and other components of the Project.	IDA / 61770	Institutional Development and Implementation Support	Prior	Quality And Cost-Based Selection	Open - International		3,300,000.00	0.00	Under Implementation	2018-08-01	2018-07-30	2018-08-29		2018-10-13			2018-11-27		2018-12-27		2019-01-18		2019-02-08		2022-04-09	
EPSTNER-S-2 / Consultancy Service for computerized maintenance management system	IDA / 61770	Institutional Development and Implementation Support	Prior	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Pending Implementation	2018-11-01		2018-11-29		2019-01-13			2019-02-27		2019-03-29		2019-04-20		2019-05-11		2021-05-10	
EPSTNER-S-3 / Consultancy Service for fixed assets & inventory and computerized financial management system.	IDA / 61770	Institutional Development and Implementation Support	Prior	Quality And Cost-Based Selection	Open - International		550,000.00	0.00	Pending Implementation	2019-01-01		2019-01-29		2019-03-15			2019-04-29		2019-05-29		2019-06-20		2019-07-11		2021-07-10	

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

EPSTNERS-4 / Individual International Procurement Consultant for Bid Evaluation	IDA / 61770	Institutional Development and Implementation Support	Post	Individual Consultant Selection	Direct		200,000.00	0.00	Under Review	2018-08-01		2018-08-27		2018-09-28		2018-10-17		2020-10-16
---	-------------	--	------	---------------------------------	--------	--	------------	------	--------------	------------	--	------------	--	------------	--	------------	--	------------