

Sample Procurement Plan

(Text in italic font is meant for instruction to staff and should be deleted in the final version of the PP)

(This is only a sample with the minimum content that is required to be included in the PAD. The detailed procurement plan is still mandatory for disclosure on the Bank's website in accordance with the guidelines. The initial procurement plan will cover the first 18 months of the project and then updated annually or earlier as necessary).

I. General

1. **Bank's approval Date of the procurement Plan** [*Original: December 2007; Revision 15 of Updated Procurement Plan, June 2010*]
2. **Date of General Procurement Notice:** Dec 24, 2006
3. **Period covered by this procurement plan:** *The procurement period of project covered from year June 2010 to December 2012*

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement: *[Thresholds for applicable procurement methods (not limited to the list below) will be determined by the Procurement Specialist /Procurement Accredited Staff based on the assessment of the implementing agency's capacity.]*

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)	<i>Above US\$ 500,000</i>	<i>All</i>
2.	NCB (Goods)	<i>Above US\$ 100,000</i>	<i>First contract</i>
3.	ICB (Works)	<i>Above US\$ 15 million</i>	<i>All</i>
4.	NCB (Works)	<i>Above US\$ 5 million</i>	<i>All</i>
5.	(Non-Consultant Services)	<i>Below US\$ 100,000</i>	<i>First contract</i>
	<i>[Add other methods if necessary]</i>		

2. **Prequalification.** Bidders for *Not applicable* shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** *[Refer to the relevant CDD project implementation document approved by the Bank or delete if not applicable]*

July 9, 2010

4. **Reference to (if any) Project Operational/Procurement Manual:** *Project Implementation Manual for World Bank Loan Project XYZ 04/01/2010 issued by <mention name of PIU>*
5. **Any Other Special Procurement Arrangements:** *[including advance procurement and retroactive financing, if applicable] 5 ICB works packages will be financed under retroactive financing*
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

[List the Packages which require Bank's prior review first and then the other packages]

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)	<i>82</i>	<i>5</i>	<i>No</i>	<i>Prior</i>	
	Summary of the ICB (Goods)	<i>43.77</i>	<i>15</i>	<i>No</i>	<i>Prior</i>	
	Summary of the NCB (Works)	<i>64.53</i>	<i>18</i>	<i>No</i>	<i>Post</i>	<i>1st contract for Prior Review</i>
	Summary of the NCB (Goods)	<i>1.86</i>	<i>4</i>	<i>No</i>	<i>Post</i>	<i>1st contract for Prior Review</i>
	Summary of the ICB (Non-Consultant Services)	<i>0.45</i>	<i>1</i>	<i>No</i>	<i>Prior</i>	

III. Selection of Consultants

July 9, 2010

- Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 100,000	
2.	Single Source (Firms)	All	
3.	Individual	Above US\$ 50,000	

- Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- Any Other Special Selection Arrangements:** [including advance procurement and retroactive financing, if applicable or delete if not applicable]
- Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	4.17	7	Prior	
	Summary of number of contracts that will be let under other methods	0.83	1	Prior	CQS

PROCUREMENT PLAN Sao Tome and Principe : STP Power Sector Recovery Project

General Information

Country: Sao Tome and Principe Bank's Approval Date of the Original Procurement Plan: 2016-07-21
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-03-25
 Project ID: P157096 GPN Date: 2016-09-29
 Project Name: STP Power Sector Recovery Project
 Loan / Credit No: IDA / V0030, IDA / D1260, IDA / D5870
 Executing Agency(ies) Project Fiduciary and Administrative Agency

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual	
03/W/PSR/2016 / Rehabilitation and expansion of access roads in Ponta Togo to the water channels and load chamber	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Request for Bids	Open - National	Single Stage - One Envelope				480,000.00	0.00	Canceled					2017-05-16		2017-05-21					2017-07-02		2017-08-01		2017-09-05		2018-03-04		
19/W/PSR/2016 / Rehabilitation of a new AFAP's office	IDA / D1260	Project Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope				41,000.00	61,655.34	Signed							2017-02-28	2017-01-03							2017-04-25	2017-01-09	2017-10-22			
32/W/PSR/2018 / Obstacle clearance in the canal access to Contador	IDA / D1260	Strengthening operational performance and governance of EMAE	Post	Request for Quotations	Open - National	Single Stage - One Envelope				320,000.00	430,602.88	Signed															2018-05-22	2018-09-03	2018-11-18			
01/W/PSR/2016 / Rehabilitation and expansion of the Contador Hydropower Plant and access road	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Prior	Request for Bids	Open - International	Single Stage - One Envelope				14,600,000.00	0.00	Canceled	2018-12-21	2018-12-10	2019-03-08	2019-06-12	2019-03-08			2018-12-26	2018-12-12					2019-05-17		2019-06-16		2019-07-21	2021-01-11	
04/W/PSR/2016 / Rehabilitation of key components of Contador transmission line and equipment	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Request for Bids	Open - International	Single Stage - One Envelope				900,000.00	0.00	Pending Implementation					2021-12-15		2021-12-20								2022-01-31		2022-03-02		2022-04-06	2022-10-03
71/W/PSR/2020 / Rehabilitation and expansion of the Contador Hydropower Plant and access road	IDA / D5870	Investing in enhanced reliability of electricity generation, transmission and distribution	Prior	Request for Proposals	Open - International	Single Stage - One Envelope				18,000,000.00	0.00	Canceled					2021-02-05		2021-02-10							2021-03-24		2021-04-23		2021-05-28	2021-11-24	
76/W/PSR/2021 / Design, Supply and Installation of the Electromechanical Equipment for the Rehabilitation and Extension of the Contador HPP	IDA / D5870	Investing in enhanced reliability of electricity generation, transmission and distribution	Prior	Request for Bids	Open - International	Single Stage - One Envelope				3,000,000.00	0.00	Pending Implementation					2021-04-19		2021-04-24							2021-06-05		2021-07-05		2021-08-09	2022-02-05	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
02/S/PSR/2016 / Purchase and installation of 3000 power meters for large customers	IDA / D1260	Strengthening operational performance and governance of EMAE	Prior	Request for Bids	Open - International	Single Stage - One Envelope		1,200,000.00	0.00	Canceled					2017-10-18		2017-10-23									2017-12-04		2018-01-03		2018-02-07		2018-08-06
04/S/PSR/2016 / Purchase and installation of 2000 3-phase power meters for large customers and 16000 single phase power meters	IDA / D1260	Strengthening operational performance and governance of EMAE	Prior	Request for Bids	Open - International	Single Stage - One Envelope		3,700,000.00	0.00	Canceled					2018-03-18		2018-03-23									2018-05-04		2018-06-03		2018-07-08		2019-01-04
01/G/PSR/2016 / Purchase of three double cabin 4WD pickups	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Request for Quotations	Limited	Single Stage - One Envelope		99,000.00	0.00	Under Implementation							2016-11-10	2017-02-02									2017-01-30		2017-07-29			
23/G/PSR/2016 / Purchase of furniture for the new AFAP's office	IDA / D1260	Project Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		50,000.00	0.00	Pending Implementation																2017-02-28		2017-04-25		2017-10-22		
03/S/PSR/2016 / Purchase and installation of 170 statistical meters	IDA / D1260	Strengthening operational performance and governance of EMAE	Post	Request for Bids	Open - International	Single Stage - One Envelope		300,000.00	0.00	Canceled					2017-10-18		2017-10-23									2017-12-04		2018-01-03		2018-02-07		2018-08-06
65/G/PSR/2020 / Supply, Installation, Commissioning and Testing of Fuel Monitoring System For The EMAE's Diesel Thermal Generation Plants	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,000,000.00	0.00	Under Implementation					2020-03-10	2020-03-16	2020-03-15									2020-04-26		2020-05-26		2020-06-15		2020-10-21
70/G/PSR/2020 / Supply of Two hundred forty six thousand five hundred (246,500) LED lamps	IDA / D5870	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,000,000.00	0.00	Under Implementation					2020-06-01	2020-07-20	2020-06-06	2020-07-20								2020-07-18	2020-09-18	2020-08-17	2020-11-13	2020-09-21		2021-03-20
38/G/2018 / Purchase and installation of turbines at the Contador Plant	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,300,000.00	0.00	Pending Implementation					2021-03-12		2021-03-17									2021-04-28		2021-05-28		2021-07-02		2021-12-29

NON CONSULTING SERVICES																																		
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

05/S/PSR/2016 / Update of the AFAPs existing management software	IDA / D1260	Project Implementation Support	Prior	Direct Selection	Direct				30,000.00	0.00	Under Implementation									2016-11-18							2016-11-23					2016-12-28	2017-06-26			
10/S/PSR/2016 / Technical assistance for designer and supervision of the new AFAPs office	IDA / D1260	Project Implementation Support	Post	Request for Quotations	Open - National	Single Stage - One Envelope			15,000.00	0.00	Pending Implementation																					2017-02-28		2017-04-25	2017-10-22	
34/S/PSR/2018 / Topographic surveying study	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Request for Bids	Limited	Single Stage - One Envelope			90,000.00	0.00	Under Implementation									2018-03-26	2018-02-23	2018-03-31	2018-01-16								2018-05-12	2018-06-11	2018-07-16	2019-01-12		
35/S/PSR/2018 / Apoio à realização do levantamento topográfico	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Direct Selection	Direct				25,000.00	17,092.54	Signed									2018-08-27	2019-03-18	2018-09-01	2019-03-18											2018-10-06	2019-03-29	2019-04-04
01/S/PSR/2016 / Acquisition, installation and configuration of the management Information System in EMAE	IDA / D1260	Strengthening operational performance and governance of EMAE	Post	Request for Bids	Open - International	Single Stage - One Envelope			1,000,000.00	0.00	Pending Implementation									2021-06-18		2021-06-23									2021-08-04	2021-09-03	2021-10-08	2022-04-06		

CONSULTING FIRMS Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference	Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion												
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual					
01/C/EPFF/16 / Feasibility study for the rehabilitation of the Contador Hydro Power Plant	IDA / V0030	Investing in enhanced reliability of electricity generation, transmission and distribution	Prior	Quality And Cost-Based Selection	Open - International		275,000.00	1,250,725.57	Signed	2016-07-21	2016-07-27	2016-07-21	2016-09-09	2016-10-26			2016-10-07	2017-02-01	2016-11-06	2017-03-06	2016-12-11	2017-07-07	2017-01-15	2017-07-11	2018-01-15												
03/C/EPFF/16 / Technical Assistance to elaborate the Environmental impact Study	IDA / V0030	Investing in enhanced reliability of electricity generation, transmission and distribution	Prior	Consultant Qualification Selection	Open - International		90,000.00	212,935.00	Signed	2016-10-07	2017-01-30	2016-10-28	2017-04-12	2016-12-11	2017-06-15					2017-01-10	2017-07-06	2017-02-14	2017-10-17	2017-08-13													
01/C/PSR/2016 / Project audit	IDA / D1260	Project Implementation Support	Post	Least Cost Selection	Open - International		80,000.00	41,160.00	Signed	2016-11-24	2016-09-28	2016-12-15	2017-01-28	2016-11-08					2017-02-25	2016-12-19	2017-03-27	2017-01-19	2017-05-01	2017-02-19	2017-06-05	2017-03-20	2017-12-02										
02/C/PSR/2016 / Development of Integrated Least Cost Power Development Plan for Sao Tome and Principe	IDA / D1260	Support to institutional reform and sector planning	Prior	Quality And Cost-Based Selection	Open - International		400,000.00	190,957.50	Completed	2017-01-27	2017-04-12	2017-02-17	2017-05-02	2017-04-02	2017-07-27			2017-04-30	2017-09-15	2017-05-30	2017-10-13	2017-07-04	2018-01-11	2017-08-08	2017-12-29	2018-08-08	2018-10-24										
03/C/PSR/2016 / Project planning and work supervision for rehabilitation work of access roads to Contador facility	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Consultant Qualification Selection	Open - National		80,000.00	0.00	Canceled	2017-01-08	2017-01-29			2017-03-14						2017-04-13			2017-05-18		2017-11-14												
08/C/PSR/2016 / Tariff Study	IDA / D1260	Strengthening operational performance and governance of EMAE	Prior	Consultant Qualification Selection	Open - International		200,000.00	0.00	Canceled	2017-12-07	2017-12-28			2018-02-10							2018-03-12			2018-04-16		2018-10-13											
09/C/PSR/2016 / Technical Assistance to prepare the network protection	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Prior	Quality And Cost-Based Selection	Open - International		600,000.00	0.00	Canceled	2018-02-01	2017-07-06	2018-02-22							2018-05-05	2018-06-04	2018-07-09			2018-08-13		2019-08-13											
04/C/PSR/2017 / Technical Assistance to modernize and harmonize legal and regulatory framework of the energy sector	IDA / D1260	Support to institutional reform and sector planning	Post	Quality And Cost-Based Selection	Open - International		250,000.00	283,345.90	Signed	2017-10-11	2017-07-06	2017-10-12			2017-10-30	2017-10-04			2017-11-27	2017-12-27	2018-01-26	2018-01-31	2018-02-23	2018-03-07	2018-04-09	2019-03-07											
04/C/PSR/2016 / Technical Assistance to modernize and harmonize legal and regulatory framework of the energy sector	IDA / D1260	Support to institutional reform and sector planning	Prior	Quality And Cost-Based Selection	Open - International		250,000.00	0.00	Canceled	2017-02-06	2017-07-06	2017-02-27	2017-08-07	2017-04-12					2017-05-10	2017-06-09	2017-07-14			2017-08-18		2018-08-18											
06/C/PSR/2016 / Consultation and communication Strategy to end users	IDA / D1260	Strengthening operational performance and governance of EMAE	Prior	Quality And Cost-Based Selection	Open - National		400,000.00	0.00	Canceled	2017-09-28	2017-10-19			2017-12-02					2017-12-30	2018-01-29	2018-03-05			2018-04-09		2019-04-09											
05/C/PSR/2016 / Preparation of management Improvement Plan for EMAE	IDA / D1260	Strengthening operational performance and governance of EMAE	Prior	Quality And Cost-Based Selection	Open - International		400,000.00	0.00	Canceled	2017-06-15	2017-07-06			2017-08-19					2017-09-16	2017-10-16	2017-11-20			2017-12-25		2018-12-25											
33/C/PSR/2018 / Inventory of EMAE's Assets	IDA / D1260	Strengthening operational performance and governance of EMAE	Post	Consultant Qualification Selection	Open - National		100,000.00	231,900.00	Signed	2018-03-01	2018-05-03	2018-03-22	2018-07-18	2018-05-05	2018-08-24							2018-06-04	2018-12-07	2018-07-09	2018-12-07	2019-01-05											
30/C/PSR/2018 / Consultation and Communication Strategy to end users	IDA / D1260	Strengthening operational performance and governance of EMAE	Post	Consultant Qualification Selection	Open - National		150,000.00	239,213.72	Signed	2018-02-23	2017-10-27	2018-03-16		2018-04-29	2018-01-08							2018-05-29	2018-04-03	2018-07-03	2018-04-03	2018-12-30											
41/C/PSR/2019 / Recruitment of a Human resource consultant to support the selection of EMAE Top Level Executive Officers	IDA / D1260	Strengthening operational performance and governance of EMAE	Post	Consultant Qualification Selection	Open - International		170,000.00	162,491.19	Signed	2019-08-18	2019-07-16	2019-09-08	2019-07-31	2019-10-22	2019-10-09							2019-11-21	2019-11-27	2019-12-26	2019-11-27	2020-06-23											
60/C/PSR/2019 / Project Audit for the years 2019/2021	IDA / D1260	Project Implementation Support	Post	Least Cost Selection	Open - International		30,000.00	0.00	Under Implementation	2019-11-25	2019-12-10	2019-12-16		2020-01-29					2020-02-26	2020-03-27	2020-05-01			2020-06-05		2020-12-02											
75/C/PSR/2020 / Facilitating the Selection of an Expert for Pre-shipment Inspection of LED Lamps	IDA / DS870	Support to institutional reform and sector planning	Post	Consultant Qualification Selection	Open - International		100,000.00	0.00	Under Review	2021-03-15	2021-03-24	2021-04-05		2021-05-19							2021-06-18			2021-07-23		2022-01-19											

67/C/PRSE/2020 / T.A. for EMAE on the Preparation of Awareness Campaign for LED Bulb Deployment	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Consultant Qualification Selection	Open - National		250,000.00	0.00	Canceled	2020-04-30	2020-05-21	2020-07-04						2020-08-03	2020-09-07	2021-03-06	
---	-------------	--	------	------------------------------------	-----------------	--	------------	------	----------	------------	------------	------------	--	--	--	--	--	------------	------------	------------	--

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
06/C/EPFF/16 / Technical assistance to elaborate the operating, administrative and financial procedure manuals	IDA / V0030	Project Implementation Support	Prior	Direct Selection	Direct		29,000.00	0.00	Canceled	2016-08-17	2016-09-06	2016-08-27	2016-09-28			2016-09-21		2017-03-20	
05/C/EPFF/16 / Upgrade of the study on the water potential of Sao Tome and Principe	IDA / V0030	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Individual Consultant Selection	Limited		50,500.00	0.00	Canceled	2016-09-26		2016-10-01		2016-10-22		2016-11-26		2017-05-25	
25/C/PSR/2016 / Topographic surveying study	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Individual Consultant Selection	Limited		25,000.00	76,154.87	Signed	2017-02-28	2017-02-13	2017-03-05		2017-03-26	2017-07-10	2017-04-30	2017-07-24	2017-10-27	
26/C/PSR/2016 / Preparation of Geological surface mapping	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Individual Consultant Selection	Limited		30,000.00	32,706.01	Signed	2017-02-26	2017-02-13	2017-03-03		2017-03-24	2017-07-31	2017-04-28	2017-07-31	2017-10-25	
27/C/PSR/2016 / Assessment of the water resources available for energy production at Contador SHP	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Individual Consultant Selection	Limited		40,000.00	19,058.54	Signed	2017-02-27	2017-02-13	2017-03-04		2017-03-25	2017-05-26	2017-04-29	2017-05-26	2017-10-26	
12/C/PSR/2016 / Recruitment of Financial manager	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		66,000.00	2,750.00	Signed	2016-11-30	2017-01-02	2016-12-10				2017-02-13	2017-01-02	2017-08-12	
18/C/PSR/2016 / Recruitment of Administrative Assistant	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		24,000.00	1,000.00	Signed	2016-11-30	2017-01-02	2016-12-10				2017-02-13	2017-01-02	2017-08-12	
24/C/PSR/2016 / Preparation of TOR's for Topographic surveying, geological surface mapping and assessment of the water resources available for energy production at Contador SHP	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Direct Selection	Direct		17,400.00	17,400.00	Signed	2016-12-16	2016-12-01	2016-12-26	2016-11-17			2017-03-01	2016-12-06	2017-08-28	
11/C/PSR/2016 / Recruitment of AFAP Coordinator	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		98,400.00	0.00	Canceled	2016-11-30	2016-12-01	2016-12-10				2017-02-13		2017-08-12	
13/C/PSR/2016 / Recruitment of Procurement	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		66,000.00	3,206.50	Signed	2016-11-30	2016-12-30	2016-12-10				2017-02-13	2017-01-02	2017-08-12	
16/C/PSR/2016 / Recruitment of Accountant	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		36,000.00	2,750.00	Signed	2016-11-30	2016-12-30	2016-12-10				2017-02-13	2017-01-02	2017-08-12	
15/C/PSR/2016 / Recruitment of Monitoring, environmental safeguards and indicators technician	IDA / D1260	Project Implementation Support	Post	Individual Consultant Selection	Open		55,200.00	6,900.00	Signed	2017-02-28	2017-01-31	2017-04-18	2017-04-06	2017-05-09	2017-04-06	2017-06-13	2017-04-10	2017-12-10	
07/C/PSR/2016 / Demand Forecast Study	IDA / D1260	Strengthening operational performance and governance of EMAE	Post	Individual Consultant Selection	Open		95,000.00	0.00	Canceled	2017-01-13	2017-02-01	2017-03-03		2017-03-24		2017-04-28		2017-10-25	
28/C/PSR/2017 / Recruitment of Procurement Assistant	IDA / D1260	Project Implementation Support	Prior	Individual Consultant Selection	Direct		55,200.00	13,800.00	Signed	2017-03-22	2017-04-05	2017-04-01		2017-04-22	2017-07-27	2017-05-27	2018-03-09	2017-11-23	
10/C/PSR/2016 / Technical Assistance to structure the PPP strategy for AGR	IDA / D1260	Support to institutional reform and sector planning	Post	Individual Consultant Selection	Limited		70,000.00	0.00	Canceled	2018-01-24		2018-01-29		2018-02-19		2018-03-26		2018-09-22	
09/C/PSR/2017 / Technical Assistance to prepare the network protection	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Individual Consultant Selection	Open		60,000.00	74,000.00	Signed	2017-08-18	2017-06-15	2017-10-06	2017-12-27	2017-10-27	2018-03-02	2017-12-01	2018-03-01	2018-05-30	
14/C/PSR/2016 / Recruitment of Technical Advisor	IDA / D1260	Project Implementation Support	Post	Individual Consultant Selection	Open		66,000.00	2,320.00	Signed	2017-10-11	2015-05-04	2017-11-29		2017-12-20	2016-12-05	2018-01-24	2016-07-28	2018-07-23	
14/C/PSR/2016 / Recruitment of Technical Advisor	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		66,000.00	0.00	Canceled	2016-11-30	2015-04-05	2016-12-10				2017-02-13		2017-08-12	
29/C/PSR/2018 / Preparation of Management Improvement Plan for EMAE	IDA / D1260	Strengthening operational performance and governance of EMAE	Post	Individual Consultant Selection	Limited		60,000.00	34,100.00	Completed	2018-03-30	2018-03-08	2018-04-04	2018-03-14	2018-04-25	2018-05-15	2018-05-30	2018-06-07	2018-11-26	2018-12-13
31/C/PSR/2018 / Independent legal opinion on the concession of Catchment-basin	IDA / D1260	Support to institutional reform and sector planning	Post	Individual Consultant Selection	Limited		60,000.00	0.00	Canceled	2018-03-14		2018-03-19		2018-04-09		2018-05-14		2018-11-10	
36/C/PSR/2018 / Supervision of Obstacle clearance in the canal access to Contador	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Individual Consultant Selection	Limited		12,500.00	0.00	Canceled	2018-09-13		2018-09-18		2018-10-09		2018-11-13		2019-05-12	

ST-AFAP-87635-CS-CDS / Alternatives for urgent solution of the power deficit in Sao Tome	IDA / D1260	Strengthening operational performance and governance of EMAE	Post	Direct Selection	Direct		50,000.00	76,000.00	Completed	2018-12-14	2018-12-11	2018-12-24	2019-01-16			2019-02-27	2019-02-20	2019-08-26	2019-06-14
39/C/PSR/16 / Technical assistance to elaborate the operating, administrative and financial procedure manuals	IDA / V0030	Project Implementation Support	Post	Direct Selection	Direct		29,000.00	0.00	Canceled	2016-09-06	2016-09-05	2016-09-16				2016-11-20		2017-05-19	
40/C/PSR/2019 / Consultancy Service for Fuel Control and Monitoring Improvement Plan of EMAE's Diesel Thermal Generation Plants	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Individual Consultant Selection	Limited		40,000.00	32,760.00	Signed	2019-06-17	2019-06-03	2019-06-22	2019-08-12	2019-07-13	2019-10-10	2019-08-17	2019-10-10	2020-02-13	
50/C/PRSE/2019 / Temporary Procurement Assistant	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		6,000.00	0.00	Canceled	2019-10-04		2019-10-14				2019-12-18		2020-06-15	
51/C/PRSE/2019 / Accountant Assistant	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		13,992.00	0.00	Canceled	2019-10-08		2019-10-18				2019-12-22		2020-06-19	
53/C/PRSE/2019 / Administrative Assistant of AFAP	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		13,992.00	0.00	Canceled	2019-10-08	2017-05-01	2019-10-18				2019-12-22		2020-06-19	
54/C/PRSE/2019 / Accountant	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		20,988.00	0.00	Canceled	2019-10-08		2019-10-18				2019-12-22		2020-06-19	
58/C/PSR/2018 / Recruitment of a Procurement Officer	IDA / D1260	Project Implementation Support	Prior	Direct Selection	Direct		32,181.60	0.00	Under Implementation	2018-12-03		2018-12-13				2019-01-07		2020-01-07	
56/C/PSR/2018 / Accountant	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		20,988.00	20,988.00	Signed	2018-12-03	2018-12-31	2018-12-13	2019-01-02			2019-01-07	2019-01-03	2019-02-12	
50/C/PRSE/2019 / Temporary Procurement Assistant	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		6,000.00	0.00	Pending Implementation	2018-06-03		2018-06-13				2018-07-14		2018-10-12	
59/C/PSR/2018 / Administrative Assistant of AFAP	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		13,992.00	13,992.00	Signed	2018-12-03	2018-12-28	2018-12-13	2019-01-02			2019-01-07	2019-01-03	2020-01-07	
13/C/EPPF/2016 / Technical assistance to elaborate the operating, administrative and financial procedure manuals	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		29,000.00	0.00	Pending Implementation	2016-07-05		2016-07-15				2016-08-19		2017-02-15	
57/C/PSR/2018 / Accountant Assistant	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		13,992.00	0.00	Pending Implementation	2018-12-03		2018-12-13				2019-01-07		2020-01-07	
42/C/PRSE/2019 / T.A. FOR LED BULB DEPLOYMENT PROGRAMING SAO TOME AND PRINCIPE	IDA / D1260	Strengthening operational performance and governance of EMAE	Post	Individual Consultant Selection	Open		100,000.00	0.00	Canceled	2019-11-07	2019-11-19	2019-12-26		2020-01-16		2020-02-20		2020-08-18	
61/C/PRSE/2019 / T.A. FOR LED BULB DEPLOYMENT PROGRAMING SAO TOME AND PRINCIPE	IDA / D1260	Strengthening operational performance and governance of EMAE	Post	Individual Consultant Selection	Limited		100,000.00	63,040.00	Signed	2019-12-05	2019-12-02	2019-12-10	2019-12-19	2019-12-31	2020-01-14	2020-02-04	2020-01-14	2020-08-02	
63/C/PRSE/2020 / Social safeguards	IDA / D1260	Project Implementation Support	Post	Individual Consultant Selection	Open		30,000.00	0.00	Under Implementation	2020-03-02	2020-07-23	2020-04-20		2020-05-11		2020-06-15		2020-12-12	
66/C/PRSE/2020 / Support to EMAE executives in the implementation of MIP	IDA / D1260	Strengthening operational performance and governance of EMAE	Post	Direct Selection	Direct		10,000.00	9,580.00	Signed	2020-03-02	2020-03-10	2020-03-12	2020-05-21			2020-05-16	2020-05-22	2020-11-12	
68/C/PRSE/2020 / T.A. on the implementation of Network Protection	IDA / D1260	Investing in enhanced reliability of electricity generation, transmission and distribution	Post	Direct Selection	Direct		70,000.00	60,000.00	Signed	2020-03-23	2020-04-24	2020-04-02	2020-05-07			2020-06-06	2020-06-05	2020-12-03	
64/C/PRSE/2020 / Support to Safeguard department	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		10,000.00	0.00	Pending Implementation	2020-03-23		2020-04-02				2020-06-06		2020-12-03	
69/C/PRSE/2020 / Technical assistance to updating the operating, administrative and financial procedure manuals with the Af	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		10,000.00	12,384.00	Signed	2020-03-20	2020-03-24	2020-03-30	2020-04-01			2020-06-03	2020-04-03	2020-11-30	
55/C/PSR/2018 / Recruitment of AFAP General Director	IDA / D1260	Project Implementation Support	Post	Direct Selection	Direct		57,367.20	114,734.40	Signed	2018-12-03	2018-12-20	2018-12-13	2019-01-02			2019-01-12	2019-01-03	2020-01-12	
72/C/PSR/2020 / Technical Assistance on Procurement for the implementation of the Contador Hydropower Plant Rehabilitation Project	IDA / D1260	Project Implementation Support	Prior	Individual Consultant Selection	Limited		40,000.00	0.00	Pending Implementation	2021-01-19		2021-01-24		2021-02-14		2021-03-21		2021-09-17	
74/C/PRSE/2021 / Consultant to develop and implement a Consumer Awareness and Communication program for LED Program	IDA / DS870	Investing in enhanced reliability of electricity generation, transmission and distribution	Prior	Individual Consultant Selection	Open		230,000.00	0.00	Under Review	2021-03-07		2021-04-25		2021-05-16		2021-06-20		2021-12-17	
73/C/PRSE/2021 / Expert in Monitoring and Evaluation (M&E) of impacts of the LED BULBS AND LED TUBELIGHTS DEPLOYMENT PROGRAM IN SAO TOME AND PRINCIPE	IDA / DS870	Strengthening operational performance and governance of EMAE	Prior	Individual Consultant Selection	Open		250,000.00	0.00	Under Review	2021-04-26		2021-06-14		2021-07-05		2021-08-09		2022-02-05	

78/C/PRSE/2021 / T.A. to ERM on the Incorporation of an Information System for Management of Corporate Resources	IDA / D5870	Support to institutional reform and sector planning	Post	Individual Consultant Selection	Limited		65,000.00	0.00	Pending Implementation	2021-04-30		2021-05-05		2021-05-26		2021-06-30		2021-12-27
79/C/PRSE/21 / T.A. TRANSACTION ADVISOR TO ORGANIZE BIDDING PROCESS	IDA / D5870	Support to institutional reform and sector planning	Post	Individual Consultant Selection	Open		100,000.00	0.00	Pending Implementation	2021-04-12		2021-05-31		2021-06-21		2021-07-26		2022-01-22