

**REPUBLIC OF GUINEA BISSAU, REPUBLIC OF MALI, REPUBLIC OF THE GAMBIA AND
ECOWAS COMMISSION**

ECOWAS REGIONAL ELECTRICITY ACCESS PROJECT - P164044

I. General

- Project: ECOWAS Regional Electricity Access Project (IDA CREDIT No. XXX*
- Project Implementation agency: Regional Coordination Unit – Directorate of Energy of ECOWAS COMMISSION*
- Project ID No: P164044*
- Date of General Procurement Notice: MM/DD/YYYY*

1. Period covered by this Procurement Plan: August 2018 to February 2020

2. Preamble: In accordance with paragraph 5.9 of the “ World Bank Procurement Regulations for IPF Borrowers” (July 2016 revised November 2017) (“Procurement Regulations”) the Bank’ s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plan and conduct all procurement transactions for the Project.

II. Goods, Works and Non-Consulting Services

1. List of contract packages to be procured:

Prior review thresholds:

	Method	Levels	Comments
1.	Goods	>=US\$1,500,000	Prior review
3.	Works	>= US\$5,000,000	Prior review

1	2	3	4	5	6	7
Ref. No.	Description of Assignment	Estimated Cost (USD Million)	Selection Method	Review by Bank (Prior / Post)	Expected Proposals Submission Date	Comments
1	Design, supply, install distribution infrastructure	188	Supply install	Prior	01-Sept-19	

2. Consulting Services

Prior review thresholds:

	Selection method	Prior review level	Comments
1.	Selection of firms	>= US\$500,000	Prior review
2.	Selection of individual consultants	>= US\$200,000	Prior review

1	2	3	4	5	6	7
Ref. No.	Description of Assignment	Estimated Cost (USD Million)	Selection Method	Review by Bank (Prior / Post)	Expected Proposals Submission Date	Comments
1	Owner's engineer	6	QCBS	Prior	01-Aug-19	

PROCUREMENT PLAN Western Africa : ECOWAS-Regional Electricity Access Project

General Information

Country: Western Africa Bank's Approval Date of the Original Procurement Plan: 2018-10-15
 Revised Plan Date(s): (comma delineated, leave blank if non 2020-12-23
 Project ID: P164044 GPN Date: 2018-10-08
 Project Name: ECOWAS-Regional Electricity Access Project
 Loan / Credit No: / , IDA / 63520, IDA / D4070
 Executing Agency(ies) ECOWAS - Directorate for Energy and Mines

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
NG-ECOWAS-DEM-19717-CW-RFQ / Recruitment of the Design, Supply and Installation Contractor	IDA / D4070	Design, supply and installation of electricity distribution infrastructure	Prior	Request for Bids	Open - International	Single Stage - One Envelope				186,000,000.00	0.00	Under Implementation						2020-11-09	2020-12-07	2020-11-20	2020-12-10					2021-01-22		2021-02-23		2021-03-26	2022-07-22

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
NG-ECOWAS-DEM-159613-GO-RFQ / Purchase of IT equipments (computers, printer etc...)	IDA / D4070	Program coordination and technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		40,200.00	0.00	Under Implementation								2020-03-04	2020-03-05									2020-04-29		2020-06-28
NG-ECOWAS-DEM-159632-GO-RFQ / Purchase of communication device included airtime subscription	IDA / D4070	Program coordination and technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		8,000.00	0.00	Pending Implementation								2020-03-10										2020-05-05		2020-06-19
NG-ECOWAS-DEM-159659-GO-RFQ / Purchase of office furniture (A4 paper, inks, folder etc.)	IDA / D4070	Program coordination and technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		3,000.00	0.00	Pending Implementation								2020-03-04										2020-04-29		2020-10-26
NG-ECOWAS-DEM-159662-GO-RFQ / Purchase of vehicle for the project	IDA / D4070	Program coordination and technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		45,000.00	0.00	Pending Implementation								2020-02-25										2020-04-21		2020-07-20
NG-ECOWAS-DEM-159669-GO-RFQ / Purchase of office appliances (small fridge, microwave, coffee-machine etc...)	IDA / D4070	Program coordination and technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		2,200.00	0.00	Pending Implementation								2020-03-10										2020-05-05		2020-06-19
NG-ECOWAS-DEM-159667-GO-RFQ / Purchase of office equipment (executive table, executive chair, wooden cabinet etc...)	IDA / D4070	Program coordination and technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		15,000.00	0.00	Under Implementation								2020-03-10										2020-05-05		2020-08-03

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
NG-ECOWAS-DEM-209808-NC-DR / Publication of Project activities by DpMarket.	IDA / D4070	Program coordination and technical assistance	Post	Direct Selection	Direct			15,000.00	0.00	Pending Implementation							2020-12-14		2020-12-15								2020-12-22		2021-12-17

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
REAP-ECOWAS PH1 STUD TENDER / Feasibility design Studies and tender dossier for Phase 1	/	Program coordination and technical assistance	Prior	Quality And Cost-Based Selection	Open - International		1,400,000.00	0.00	Canceled	2018-12-08		2018-12-29		2019-02-11				2019-03-11		2019-04-10		2019-05-15		2019-06-19			2020-06-18
REAP-ECOWAS PH1 ENV STUD / Environmental and Social Studies - Phase 1	/	Program coordination and technical assistance	Prior	Quality And Cost-Based Selection	Open - International		500,000.00	0.00	Canceled	2018-12-08		2018-12-29		2019-02-11				2019-03-11		2019-04-10		2019-05-15		2019-06-19			2020-06-18
REAP-ECOWAS PH1 RAP / Resettlement action Plan (RAP) - Phase 1	/	Program coordination and technical assistance	Prior	Quality And Cost-Based Selection	Open - International		800,000.00	0.00	Canceled	2018-12-08		2018-12-29		2019-02-11				2019-03-11		2019-04-10		2019-05-15		2019-06-19			2020-06-18
REAP-ECOWAS PH2 STUD TENDER / Feasibility/Design Studies Phase 2	/	Program coordination and technical assistance	Prior	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Under Implementation	2019-02-20	2019-07-22	2019-03-13	2019-08-05	2019-04-26	2020-02-13			2019-05-24	2020-06-01	2019-06-23	2020-06-21	2019-07-28	2020-08-20	2019-09-01			2020-08-31
NG-ECOWAS-DEM-123305-CS-QCBS / Recruitment of the Owner's Engineer	IDA / D4070	Design, supply and installation of electricity distribution infrastructure	Prior	Quality And Cost-Based Selection	Open - International		1,200,000.00	3,151,915.39	Signed	2019-07-18	2019-07-18	2019-07-25	2019-07-22	2019-08-21	2020-01-29			2019-09-05	2020-03-30	2019-09-15	2020-05-06	2019-09-29	2020-06-19	2019-10-27	2020-07-10		2020-10-26
NG-ECOWAS-DEM-159663-CS-QCBS / Environmental and social impact assessment for the phase 2 ECOWAS-REAP	IDA / D4070	Program coordination and technical assistance	Post	Quality And Cost-Based Selection	Open - International		500,000.00	0.00	Under Implementation	2020-08-04	2020-10-21	2020-08-25	2020-10-05	2020-10-08				2020-11-05		2020-12-05		2021-01-09		2021-02-13			2021-05-14
NG-ECOWAS-DEM-159666-CS-QCBS / Recruitment of the RAP firm for phase 2	IDA / D4070	Program coordination and technical assistance	Post	Quality And Cost-Based Selection	Open - International		600,000.00	0.00	Under Implementation	2020-08-04	2020-10-21	2020-08-25	2020-10-05	2020-10-08				2020-11-05		2020-12-05		2021-01-09		2021-02-13			2021-05-14

NG-ECOWAS-DEM-164199-CS-ICS / Audit des comptes du projet 2019, 2020 et 2021	IDA / D4070	Program coordination and technical assistance	Post	Least Cost Selection	Open – International		100,000.00	0.00	Canceled	2020-03-26	2020-04-05	2020-04-29		2020-05-27	2020-06-06	2020-06-26	2020-07-31	2020-08-30		
NG-ECOWAS-DEM-165683-CS-CGS / Project External Audit Firm Recruitment	IDA / D4070	Program coordination and technical assistance	Post	Consultant Qualification Selection	Limited		100,000.00	23,538.75	Signed	2020-03-25	2020-03-25	2020-04-14	2020-04-03			2020-05-09	2020-05-14	2020-05-19	2020-06-17	2020-06-23

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NG-ECOWAS-DEM-81753-CS-INDV / Recruitment of the Project Coordinator, RCU	/	Program coordination and technical assistance	Prior	Individual Consultant Selection	Open		288,000.00	0.00	Canceled	2018-11-10	2018-12-11	2018-12-30	2019-04-16	2019-01-06		2019-01-20		2021-01-19	
NG-ECOWAS-DEM-81760-CS-INDV / Procurement Specialist	/	Program coordination and technical assistance	Prior	Individual Consultant Selection	Open		240,000.00	0.00	Canceled	2018-11-10	2019-01-09	2018-12-30	2019-04-17	2019-01-06		2019-01-20		2021-01-19	
NG-ECOWAS-DEM-81763-CS-INDV / Power Engineer	IDA / 63520	Program coordination and technical assistance	Prior	Individual Consultant Selection	Open		240,000.00	125,500.00	Signed	2018-11-10	2019-01-10	2018-12-30	2019-11-13	2019-01-06	2019-12-30	2019-01-20	2020-01-29	2021-01-19	
NG-ECOWAS-DEM-81765-CS-INDV / Monitoring and Evaluation Specialist	/	Program coordination and technical assistance	Prior	Individual Consultant Selection	Open		240,000.00	0.00	Under Implementation	2018-11-10	2019-06-18	2018-12-30		2019-01-06		2019-01-20		2021-01-19	
NG-ECOWAS-DEM-90468-CS-INDV / Recruitment of an Environmental Specialist	/	Program coordination and technical assistance	Prior	Individual Consultant Selection	Open		240,000.00	0.00	Under Implementation	2018-12-12	2019-01-10	2019-01-30	2019-04-17	2019-02-06	2019-06-04	2019-02-20		2021-02-09	
NG-ECOWAS-DEM-90469-CS-INDV / Recruitment of Social Safeguards Specialist	IDA / 63520	Program coordination and technical assistance	Prior	Individual Consultant Selection	Open		240,000.00	0.00	Under Implementation	2018-12-21	2019-01-09	2019-02-09		2019-02-16	2019-06-04	2019-03-02		2021-03-01	
NG-ECOWAS-DEM-90470-CS-INDV / Recruitment of Project Accountant	IDA / 63520	Program coordination and technical assistance	Prior	Individual Consultant Selection	Open		240,000.00	95,500.00	Signed	2018-12-21	2019-06-11	2019-02-09	2019-11-13	2019-02-16	2019-12-30	2019-03-02	2020-01-29	2021-03-01	
REAP-ECOWAS TE / Technical Expert (harmonization, grid codes, workshops)	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Limited		150,000.00	0.00	Canceled	2019-06-12	2019-06-11	2019-06-17	2019-10-21	2019-07-08		2019-08-12		2020-02-08	
NG-ECOWAS-DEM-118192-CS-INDV / Consultant in Strategy and support for the project implementation	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Limited		70,000.00	0.00	Under Implementation	2019-06-07	2019-06-11	2019-06-12	2019-06-12	2019-06-22		2019-07-02		2019-12-29	
NG-ECOWAS-DEM-118194-CS-INDV / Translators (English to French and French to English) to support the project team on a time based contract	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Limited		40,000.00	20,000.00	Signed	2019-06-09	2019-06-11	2019-06-14	2019-06-27	2019-06-29	2019-08-12	2019-07-09	2019-08-16	2020-01-05	
NG-ECOWAS-DEM-123303-CS-INDV / Procurement Specialist for the RCU	IDA / D4070	Program coordination and technical assistance	Prior	Individual Consultant Selection	Open		240,000.00	125,500.00	Signed	2019-07-18	2019-07-22	2019-08-09	2019-11-13	2019-08-16	2019-12-27	2019-08-30	2020-01-29	2021-08-29	
NG-ECOWAS-DEM-123304-CS-INDV / Project Coordinator for the RCU	IDA / D4070	Program coordination and technical assistance	Prior	Individual Consultant Selection	Open		288,000.00	151,500.00	Signed	2019-07-18	2019-07-18	2019-08-08	2019-11-13	2019-08-15	2019-12-30	2019-08-29	2020-01-29	2021-08-28	
NG-ECOWAS-DEM-159643-CS-INDV / Recruitment of Project Assistance	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Open		96,000.00	0.00	Canceled	2020-03-03	2020-05-11	2020-04-21		2020-05-12		2020-06-16		2022-06-16	
NG-ECOWAS-DEM-159648-CS-INDV / Recruitment of the project driver	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Limited		24,000.00	0.00	Under Implementation	2020-06-15	2020-05-11	2020-06-20		2020-07-11		2020-08-15		2022-08-15	
NG-ECOWAS-DEM-165124-CS-INDV / Consultant for Harmonization of technical standards and equipment of Electricity Distribution	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Open		150,000.00	144,484.00	Signed	2020-03-18	2020-03-20	2020-04-11	2020-05-16	2020-04-21	2020-07-03	2020-05-15	2020-09-27	2020-11-11	
NG-ECOWAS-DEM-169391-CS-INDV / Recruitment of a Power Engineer for Sub-Stations	IDA / 63520	Program coordination and technical assistance	Prior	Individual Consultant Selection	Open		240,000.00	0.00	Under Implementation	2020-06-03	2020-05-13	2020-07-02	2020-10-14	2020-07-23	2020-12-05	2020-08-27		2021-08-30	
NG-ECOWAS-DEM-174492-CS-INDV / Recruitment of a Senior Project Assistant	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Open		144,000.00	0.00	Under Implementation	2020-06-05	2020-06-18	2020-07-09		2020-07-14		2020-08-03		2022-08-03	
NG-ECOWAS-DEM-178442-CS-INDV / Recruitment of a Senior Environmental Specialist	IDA / D4070	Supervision of the construction and technical advisory	Prior	Individual Consultant Selection	Open		288,000.00	0.00	Under Review	2020-06-16	2020-06-24	2020-07-25		2020-08-04		2020-08-21		2022-08-11	
NG-ECOWAS-DEM-178455-CS-INDV / Recruitment of a Senior Social Safeguards Specialist	IDA / D4070	Supervision of the construction and technical advisory	Prior	Individual Consultant Selection	Open		288,000.00	0.00	Under Implementation	2020-06-16	2020-06-24	2020-07-25	2020-11-19	2020-08-04	2020-11-24	2020-08-21		2022-08-11	
NG-ECOWAS-DEM-178458-CS-INDV / Recruitment of a Junior Environmental and Social Safeguards Specialist	IDA / D4070	Supervision of the construction and technical advisory	Post	Individual Consultant Selection	Open		72,000.00	0.00	Under Implementation	2020-06-23	2020-06-23	2020-08-11		2020-09-01		2020-10-06		2021-04-04	

NG-ECOWAS-DEM-180323-CS-INDV / Recruitment of an individual consultant responsible for the realization of the environmental and social management framework (ESMF-ESMP) of the Regional Electricity Access Project - Phase 2 for Mauritania	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Limited	30,000.00	0.00	Under Implementation	2020-06-30	2020-07-07	2020-07-05	2020-07-15	2020-08-08	2020-09-22		
NG-ECOWAS-DEM-180328-CS-INDV / Recruitment of an individual consultant responsible for the realization of the environmental and social management framework (ESMF-ESMP) of the Regional Electricity Access Project - phase 2 - Niger	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Limited	30,000.00	0.00	Under Implementation	2020-06-30	2020-07-07	2020-07-05	2020-07-15	2020-08-08	2020-09-22		
NG-ECOWAS-DEM-180329-CS-INDV / Recruitment of an individual consultant responsible for the realization of the environmental and social management framework (ESMF-ESMP) of the Regional Electricity Access Project - phase 2 for Senegal	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Limited	30,000.00	0.00	Under Implementation	2020-06-30	2020-07-07	2020-07-05	2020-07-15	2020-08-08	2020-09-22		
NG-ECOWAS-DEM-180330-CS-INDV / Recruitment of an individual consultant responsible for the realization of the resettlement policy framework (RPF) of the regional electricity access project - phase 2 for Mauritania	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Limited	30,000.00	0.00	Under Implementation	2020-06-30	2020-07-07	2020-07-05	2020-09-10	2020-07-15	2020-09-27	2020-08-08	2020-09-22
NG-ECOWAS-DEM-180331-CS-INDV / Recruitment of an individual consultant responsible for the realization of the resettlement policy framework (RPF) of the regional electricity access project - phase 2 for Niger	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Limited	30,000.00	0.00	Under Implementation	2020-06-30	2020-07-07	2020-07-05	2020-07-15	2020-08-08	2020-09-22		
NG-ECOWAS-DEM-180332-CS-INDV / Recruitment of an individual consultant responsible for the realization of the resettlement policy framework (RPF) of the regional electricity access project - phase 2 for Senegal	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Limited	30,000.00	0.00	Under Implementation	2020-06-30	2020-07-07	2020-07-05	2020-07-15	2020-08-08	2020-09-22		
NG-ECOWAS-DEM-188731-CS-CDS / Regional Off-Grid Solar Market Assessment and Private Sector Support Facility Design	IDA / D4070	Program coordination and technical assistance	Post	Direct Selection	Direct	65,287.00	65,287.00	Under Implementation	2020-08-25	2020-08-12	2020-08-26	2020-08-31	2020-08-26	2020-08-31		
NG-ECOWAS-DEM-190110-CS-CDS / Training Participation Fee	IDA / D4070	Program coordination and technical assistance	Post	Direct Selection	Direct	10,238.77	0.00	Pending Implementation	2020-08-25				2020-08-26	2020-08-31		
NG-ECOWAS-DEM-209803-CS-CDS / Recruitment of a Consultant to Support the development of the Statement of Environmental and Social Impact of the BESS project in Côte d'Ivoire for the ECOWAS-REAP phase 2.	IDA / D4070	Program coordination and technical assistance	Post	Direct Selection	Direct	125,000.00	0.00	Under Implementation	2020-12-14	2020-12-19	2020-12-17		2020-12-24	2020-12-29		
NG-ECOWAS-DEM-210908-CS-INDV / Renewal of the Translator (English-French) assignment to continue supporting the project team on a time based contract.	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Direct	20,000.00	0.00	Pending Implementation	2020-12-22		2020-12-28	2020-12-30	2021-01-21	2022-01-16		
NG-ECOWAS-DEM-210912-CS-INDV / Renewal of the Translator (French-English) assignment to continue supporting the project team on a time based contract.	IDA / D4070	Program coordination and technical assistance	Post	Individual Consultant Selection	Direct	20,000.00	0.00	Pending Implementation	2020-12-22		2020-12-28	2020-12-30	2021-01-21	2022-01-16		