

PROCUREMENT PLAN (Textual Part)

Project information: Niger, Niger, Solar Electricity Access Project (NESAP), P-160170

Project Implementation agency: ANPER and NIGELEC

Date of the Procurement Plan: September 14, 2017

Period covered by this Procurement Plan: From July 2017 to December 2019

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the national procurement legislation, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. “*Not Applicable*”

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables “*Not Applicable*”

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).

Goods: is not applicable

Works: is not applicable

Other Relevant Procurement Information.

NA

PROCUREMENT PLAN Niger : Niger Solar Electricity Access Project (NESAP)

General Information

Country: Niger **Bank / Approval Date of the Original Procurement Plan:** 2017-11-27
Revised Plan Date(s): (comma delineated, leave blank if none) 2017-12-05
Project ID: P160170 **GPN Date:**
Project Name: Niger Solar Electricity Access Project (NESAP)
Loan / Credit No.: IDA / 60820
Executing Agency(ies): AGENCIE NIGERIENNE DE PROMOTION DE LELECTRIFICATION EN MILIEU RURAL ANPER, SOCIETE NIGERIENNE DELECTRICITE (NIGELEC)

WORKS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
AOI-01/CGPNESAP18 / Hybridation centrales phase 1	IDA / 60820	Component 3: Solar PV Hybridation of Isolated Thermal Mini-grids and Expansion of Access	Prior	Request for Bids	Open - International	Single Stage - One Envelope		10,000,000.00	0.00	Pending Implementation					2018-02-05		2018-02-10					2018-03-24		2018-04-23		2018-05-28		2018-11-24
AOI-02/CGPNESAP18 / Hybridation centrales phase 2	IDA / 60820	Component 3: Solar PV Hybridation of Isolated Thermal Mini-grids and Expansion of Access	Prior	Request for Bids	Open - International	Single Stage - One Envelope		14,000,000.00	0.00	Pending Implementation					2018-10-08		2018-10-13					2018-11-24		2018-12-24		2019-01-28		2019-07-27

GOODS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
AON-01/UEPNESAP2017 / Acquisition de 04 vehicules au profit de l'ANPER, CNES et Ministère de l'Energie pour la supervision et le suivi du projet	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Request for Bids	Open - National	Single Stage - One Envelope		240,000.00	0.00	Under Implementation					2017-10-20		2017-10-25					2017-12-06		2018-01-05		2018-02-09		2018-08-08
CF-17/UEPNESAP2017 / Assurances tout risque et entretien des véhicules	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		24,000.00	0.00	Pending Implementation							2017-11-18								2018-01-13		2018-07-12	
AON-02/UEPNESAP2017 / Fourniture d'équipements de control et demonstration CNES	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Request for Bids	Open - National	Single Stage - One Envelope		60,000.00	0.00	Pending Implementation					2017-11-30		2017-12-05					2018-01-16		2018-02-15		2018-03-22		2018-09-18
CF-01/UEPNESAP2017 / Mobilier pour les bureaux, la salle de réunion et Armoires + Etage de classement des dossier ANPER	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		35,000.00	0.00	Pending Implementation							2017-10-25								2017-12-20		2018-06-18	
CF-02/UEPNESAP2017 / Fournitures de bureau et produits d'entretien ANPER	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	0.00	Pending Implementation							2017-10-25								2017-12-20		2018-06-18	
CF-03/UEPNESAP2017 / Matériel informatique et consommables	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		15,000.00	0.00	Pending Implementation							2017-10-17								2017-12-12		2018-06-10	
CF-05/UEPNESAP2017 / Matériel de communication ANPER (Internet, téléphones, fax, etc...)	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		20,000.00	0.00	Pending Implementation							2017-10-25								2017-12-20		2018-06-18	
CF-08/UEPNESAP2017 / Matériel Visibilité ANPER (Agendas, calendriers, panneaux de signalisation etc ...)	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		5,000.00	0.00	Pending Implementation							2017-10-27								2017-12-22		2018-06-20	
CF-08/UEPNESAP2017 / Groupe électrogène 25 KVA ANPER	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		34,000.00	0.00	Pending Implementation							2017-10-27								2017-12-22		2018-06-20	
CF-10/UEPNESAP2017 / Entretien et gardiennage du local de UEP ANPER	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	0.00	Pending Implementation							2017-10-25								2017-12-20		2018-06-18	
CF-12/UEPNESAP2017 / Acquisition logiciel de gestion financière (multi-sites) pour l'UEP ANPER	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		45,000.00	0.00	Under Implementation							2017-10-15								2017-12-10		2018-06-08	
CF-13/UEPNESAP2017 / Equipements de bureau au profit du CNES, Ministère de l'Energie et le Ministère des Finances	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		45,000.00	0.00	Pending Implementation							2017-10-27								2017-12-22		2018-06-20	
CF-14/UEPNESAP2017 / Logiciels au profit du CNES, Ministère des Finances et le Ministère de l'Energie	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		30,000.00	0.00	Pending Implementation							2017-10-28								2017-12-23		2018-06-21	
CF-17-2/UEPNESAP2017 / Réfrigérateur et matériel de café pour l'UEP ANPER	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		5,000.00	0.00	Pending Implementation							2017-10-27								2017-12-22		2018-06-20	
CF-19/UEPNESAP2017 / Achat de carburant pour les véhicules de l'UEP ANPER	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	0.00	Pending Implementation							2017-12-05								2018-01-30		2018-07-28	
CF-01/CGPNESAP18 / Equipements de bureau CGP	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		10,000.00	0.00	Pending Implementation							2017-12-08								2018-01-26		2018-02-25	

C-19UEPNESAP/2017 / Recrutement d'un consultant individuel chargé d'appuyer l'ANPER dans la mise en oeuvre de projets d'électrification rurale	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Prior	Individual Consultant Selection	Limited		200,000.00	0.00	Under Implementation	2017-09-18		2017-10-02	2017-09-15	2017-10-16		2017-10-30		2019-10-30
C-25UEPNESAP/2017 / Audit externe	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Prior	Direct Selection	Direct		124,128.00	0.00	Under Implementation	2017-10-23		2017-11-04				2017-12-25		2021-04-30
NE-NESAP-27962-CS-INDV / Recrutement d'un analyste financier à la DGFDR	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Individual Consultant Selection	Limited		25,000.00	0.00	Under Implementation	2017-09-20		2017-09-25		2017-10-16		2017-11-20		2018-11-20
C-02UEPNESAP/2017 / Assistance technique (Consultant individuel) pour l'appui au développement du marché solaire au CNES	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Post	Individual Consultant Selection	Open		150,000.00	0.00	Pending Implementation	2017-10-30		2017-12-04		2017-12-18		2017-12-30		2018-12-30
C-05UEPNESAP/2017 / Assistance Technique pour l'incubation des compagnies solaires (Composante 1)	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Prior	Direct Selection	Direct		500,000.00	0.00	Pending Implementation	2017-11-17		2017-11-29				2018-02-07		2020-02-07
C-06UEPNESAP/2017 / Assistance Technique pour l'incubation des compagnies de pompage solaire (Composante 1)	IDA / 60820	Component 4: Implementation Support and Technical Assistance	Prior	Direct Selection	Direct		200,000.00	0.00	Pending Implementation	2017-11-20		2017-12-02				2018-01-29		2020-01-29