

PROCUREMENT PLAN (Textual Part)

Project information: [*Haiti*] [P163490 – Haiti Rural Accessibility & Resilience Project]

Project Implementation agency: [UCE]

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

-

PROCUREMENT PLAN Haiti : Haiti Rural Accessibility & Resilience Project

General Information

Country: Haiti Bank's Approval Date of the Original Procurement Plan: 2020-11-03
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-03-30
 Project ID: P163490 GPN Date:
 Project Name: Haiti Rural Accessibility & Resilience Project
 Loan / Credit No: IDA / D6690
 Executing Agency(ies) Unité Technique d'Exécution du Ministère de l'Economie et des Finances

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
AOI-CT-PARR-003 / Travaux pour la construction du Marché régional de Saint Michel de l'Attalaye	IDA / D6690	Improving Resilience of Transport Connecting Infrastructure	A posteriori	Appel d'offres	Open - International	Single Stage - One Envelope				0.00	En attente d'exécution					2021-08-17		2021-09-01					2021-10-13			2021-10-28			2021-12-02			2023-05-26
CP-CT-MEF-299 / Travaux de construction de 5 maisons dans le cadre de la mise en oeuvre du PAM du marché régional et du centre d'entretien de St Michel de l'Attalaye	IDA / D6690	Improving Resilience of Transport Connecting Infrastructure	A posteriori	Demande de prix	Limited	Single Stage - One Envelope				82,760.33	Signé							2019-03-18	2019-03-18									2019-05-04	2019-11-06	2019-11-06		
CP-CT-MEF-309 / Travaux de construction de la clôture du site du marché régional de Saint Michel de l'Attalaye	IDA / D6690	Enhancing Rural Connectivity	A posteriori	Demande de prix	Limited	Single Stage - One Envelope				323,474.53	Signé							2019-07-11	2019-07-01									2019-09-18	2019-09-18	2020-03-16		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
AON-CE-MEF-007 / Maîtrise d'ouvrage déléguée du Projet d'amélioration des infrastructures et de la capacité de gestion des marchés dans la BCA	IDA / D6690	Enhancing Rural Connectivity	A priori	Sélection dans le cadre d'un budget déterminé	Open - National		3,795,000.00	Signé	2019-04-23	2020-11-23	2019-04-23		2019-06-18	2020-12-16			2019-06-28	2019-06-28	2019-07-23	2020-12-18	2019-10-01	2021-01-12	2019-11-06	2019-11-06	2020-11-05	
DP-CE-PARR-003 / Recrutement de Consultant pour l'élaboration de documents d'urbanisme pour les villes de Saint-Michel de l'Attalaye et de Saint-Raphaël	IDA / D6690	Improving Resilience of Transport Connecting Infrastructure	A posteriori	Sélection fondée sur la qualité et le coût	Open - National		0.00	En attente d'exécution	2020-11-16		2020-12-07		2021-01-20				2021-02-17		2021-03-19		2021-04-23		2021-05-28		2021-12-24	
DP-CE-PARR-004 / Supervision des travaux de construction de du Marché régional de Saint Michel de l'Attalaye	IDA / D6690	Improving Resilience of Transport Connecting Infrastructure	A posteriori	Sélection fondée sur les qualifications des consultants	Open - National		0.00	En attente d'exécution	2021-12-01		2021-12-22		2022-02-04						2022-03-06		2022-04-10		2022-04-10		2023-10-02	
AON-CE-MEF-259 / Elaboration d'un plan d'urbanisme pour les villes Mirebalais /Saut d'Eau	IDA / D6690	Improving Resilience of Transport Connecting Infrastructure	A posteriori	Sélection fondée sur la qualité et le coût	Open - National		351,983.15	Résilié	2017-05-01	2017-05-01	2017-05-22		2018-04-18	2018-04-18			2018-07-19	2018-07-19	2018-08-24	2018-08-24	2018-10-26	2018-10-26	2019-09-10	2019-09-10	2020-04-07	
AON-CE-MEF-274 / Etude technique pour la construction du Marché régional de Saint Michel de l'Attalaye	IDA / D6690	Improving Resilience of Transport Connecting Infrastructure	A posteriori	Sélection fondée sur la qualité et le coût	Open - National		299,268.02	Signé	2019-02-01	2019-02-01	2019-02-01		2019-03-28	2019-03-28			2019-05-07	2019-05-07	2019-06-24	2019-06-24	2019-07-08	2019-07-08	2019-11-06	2019-11-06	2020-11-05	
DP-CE-PARR-002 / Recrutement d'un consultant pour le développement d'un outil de tableau de bord capturant les principaux indicateurs de développement et les investissements au niveau régional	IDA / D6690	Enhancing Rural Connectivity	A posteriori	Sélection fondée sur la qualité et le coût	Open - International		0.00	En attente d'exécution	2020-12-12		2021-01-02		2021-02-15				2021-03-15		2021-04-14		2021-05-19		2021-06-23		2022-02-18	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

SCI-CS-MEF-142 / Supervision des travaux de construction de la clôture du site du marché régional et de la construction de 5 maisonnettes de Saint Michel de l'Attalaye	IDA / D6690	Enhancing Rural Connectivity	A posteriori	Individuel	Limited	49,070.00	Signé	2019-06-24	2019-09-09	2019-10-22	2019-10-22	2019-11-29	2019-11-29	2020-01-15	2020-01-15	2020-08-12	
SCI-CC-PARR-001 / Recrutement d'un Comptable	IDA / D6690	Project Management	A posteriori	Individuel	Open	0.00	Annulé	2020-11-16		2021-01-04		2021-01-25		2021-03-01		2022-03-01	
SCI-CE-PARR-001 / Recrutement d'un consultant pour la capitalisation et les leçons apprises sur le projet BCA	IDA / D6690	Project Management	A posteriori	Individuel	Direct	0.00	En attente d'exécution	2020-11-16		2020-12-03		2020-12-10		2021-01-07		2021-04-07	
HT-UTE/MEF-202136-CS- CDS / Protocole d'accord avec AGIRibadec pour accompagnement au CIAT pour les études urbaines	IDA / D6690	Promoting Sustainable Mobility Development	A posteriori	Sélection de consultants par entente directe	Direct	0.00	En attente d'exécution	2015-06-17		2015-08-16				2015-12-07		2020-02-28	
CC-CC-PARR 001 / Recrutement d'un comptable pour le projet PARR	IDA / D6690	Project Management	A posteriori	Individuel	Direct	0.00	En cours d'exécution	2021-01-28	2021-01-28	2021-01-31		2021-02-03		2021-02-11		2021-11-08	
SCI-CC-PARR-002 / Recrutement d'un Directeur des Affaires Administratives et Fiscales et Supérieur Administratif du Parc Industriel de Caracol	IDA / D6690	Project Management	A posteriori	Individuel	Limited	0.00	En cours d'exécution	2021-02-05	2021-02-16	2021-02-10		2021-03-03		2021-04-07		2021-10-04	
CC-CE-PARR-004 / Élaboration de document d'urbanisme pour les villes de Mirebalais et de Saut d'Eau	IDA / D6690	Enhancing Rural Connectivity	A posteriori	Sélection de consultants par entente directe	Direct	0.00	En attente d'exécution	2021-03-22		2021-04-07				2021-05-21		2022-01-16	