

PROCUREMENT PLAN (Textual Part)

Project information: Republic of Marshall Islands
Sustainable Energy Development Project
P160096 & P163699

Project Implementation agency: PREP2 PMU, Division of International Development Assistance-Ministry of Finance (DIDA-MOF), and SPC-Pacific Community

Date of the Procurement Plan: May 10, 2018

Period covered by this Procurement Plan: May 1, 2018 to Nov 30, 2019

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the Procurement Code of 1988, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

1. The procurement is open to all eligible firms from any country;
2. The request for bids/request for proposals document shall require the Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting signed

contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights;

3. Publication of contract award information;

4. Rights for the Bank to review procurement documentation and activities; and

5. An effective complaints mechanism.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: Not Applicable

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Work)

Goods: is not applicable;

Works: is not applicable.

PROCUREMENT PLAN Marshall Islands : Pacific Resilience Project II under the Pacific Resilience Program

General Information

Country: Marshall Islands Bank's Approval Date of the Original Procurement Plan: 2018-10-21
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-06-29
 Project ID: P160096 GPN Date: 2018-06-19
 Project Name: Pacific Resilience Project II under the Pacific Resilience Program
 Loan / Credit No: IDA / D1830
 Executing Agency(ies) Project Implementation Unit, PREP II

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | |
|---|-------------------|--|-------------|------------------------|----------------------|-----------------------------|------------------------|------------------|---------------------------|-------------------------|----------------------|------------------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|-----------------------------|--------|---|--------|--|--------|-----------------|--------|---------------------|------------|------------|
| | | | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | Planned | Actual |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MH-PREP II-PIU-83439-CW-RFB / NDMO Building Refurbishment | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Post | Request for Quotations | Open - International | Single Stage - One Envelope | | | | 750,000.00 | 0.00 | Canceled | | | | | | | | | | | | | | | | | | 2020-07-16 | |
| MH-PREP II-PIU-81920-CW-RFP / Coastal Protection Works | IDA / D1830 | Component 2: Strengthening Coastal Resilience | Prior | Request for Proposals | Open - International | Multi Stage | | | | 35,312,500.00 | 0.00 | Canceled | | | | | | | | | | | | | | | | | | 2022-10-21 | |
| MH-PREP II-PIU-119118-CW-RFQ / Support for NDMO Strengthening as per NDMO Roadmap including NDMO Refurbishment Works. | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | | 1,050,000.00 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | 2021-06-25 | |
| MH-PREP II-PIU-239881-CW-RFB / Coastal Protection Works | IDA / D1830 | Component 2: Strengthening Coastal Resilience | Prior | Request for Bids | Open - International | Single Stage - Two Envelope | | | | 36,987,473.00 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | | 2022-08-03 |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | | |
|---|-------------------|--|-------------|------------------------|----------------------|-----------------------------|------------------------|-------------------------|----------------------|------------------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|-----------------------------|--------|---|--------|--|--------|-----------------|--------|---------------------|--------|--|------------|
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MH-PREP II-PIU-83438-CO-RFQ / Office Equipment including Computers | IDA / D1830 | Component 4: Project and Program Management | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | 61,000.00 | 0.00 | Under Implementation | | | | | | | | | | | | | | | | | | | | 2020-03-28 |
| MH-PREP II-PIU-83436-CO-RFQ / Emergency Communication Equipment Supply & Commission | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Prior | Request for Bids | Open - International | Single Stage - Two Envelope | | 1,100,000.00 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | | | 2021-08-08 |
| MH-PREP II-PIU-163821-CO-RFB / Project Vehicle | IDA / D1830 | Component 4: Project and Program Management | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | 40,000.00 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | | | 2020-12-27 |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents as Issued | | Proposal Submission / Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | | |
|---|-------------------|---|-------------|------------------------|----------------------|-----------------------------|------------------------|-------------------------|----------------------|------------------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|-----------------------------|--------|---|--------|--|--------|-----------------|--------|---------------------|--------|--|------------|
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MH-PREP II-PIU-81919-NC-RFQ / UXO Removal Services | IDA / D1830 | Component 2: Strengthening Coastal Resilience | Post | Request for Quotations | Open - International | Single Stage - One Envelope | | 250,000.00 | 0.00 | Pending Implementation | | | | | | | | | | | | | | | | | | | | 2020-11-27 |
| MH-PREP II-PIU-81923-NC-RFQ / M and E Satisfaction Survey | IDA / D1830 | Component 4: Project and Program Management | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | 40,000.00 | 0.00 | Canceled | | | | | | | | | | | | | | | | | | | | 2020-01-31 |
| MH-PREP II-PIU-81925-NC-RFQ / PIU IT Support | IDA / D1830 | Component 4: Project and Program Management | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | 150,000.00 | 0.00 | Under Implementation | | | | | | | | | | | | | | | | | | | | 2019-10-29 |
| MH-PREP II-PIU-81924-NC-RFQ / Translation Services | IDA / D1830 | Component 4: Project and Program Management | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | 20,000.00 | 0.00 | Canceled | | | | | | | | | | | | | | | | | | | | 2019-12-30 |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference | Expression of Interest Notice | | Short List and Draft Request for Proposals | | Request for Proposals as Issued | | Opening of Technical Proposals / Minutes | | Evaluation of Technical Proposal | | Combined Evaluation Report and Draft Negotiated Contract | | Signed Contract | | Contract Completion | | | | |
|---|-------------------|--|-------------|------------------------------------|----------------------|---------------|-------------------------|----------------------|----------------------|--------------------|-------------------------------|------------|--|------------|---------------------------------|--------|--|--------|----------------------------------|--------|--|--------|-----------------|--------|---------------------|--------|---------|--------|------------|
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| MH-PREP II-PIU-83435-CS-QCBS / Coastal Engineering Design & Supervision Firm | IDA / D1830 | Component 2: Strengthening Coastal Resilience | Prior | Quality And Cost-Based Selection | Open - International | | 3,210,000.00 | 2,897,518.50 | Signed | 2018-10-30 | 2019-01-14 | 2018-11-20 | 2019-01-30 | 2019-01-03 | 2019-11-05 | | | | | | | | | | | | | | 2021-04-30 |
| MH-PREP II-PIU-81918-CS-UN / Community DRM and Emergency Communications Training (COM-UN) | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Prior | UN Agencies (Direct) | Direct | | 500,000.00 | 500,000.00 | Signed | | | | | | | | | | | | | | | | | | | | 2021-12-29 |
| MH-PREP II-PIU-81916-CS-CQS / NDMO Building Design | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Post | Consultant Qualification Selection | Open - International | | 190,000.00 | 0.00 | Canceled | 2018-11-30 | | 2018-12-21 | | 2019-02-03 | 2018-11-06 | | | | | | | | | | | | | | 2019-08-07 |
| MH-PREP II-PIU-119121-CS-CQS / NDMO Structural Analysis and Refurbishment Design | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Post | Consultant Qualification Selection | Open - International | | 190,000.00 | 0.00 | Canceled | 2019-06-30 | | 2019-07-21 | | 2019-09-03 | | | | | | | | | | | | | | | 2020-05-05 |
| MH-PREP II-PIU-163827-CS-CQS / NAP Community Consultation | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Prior | Consultant Qualification Selection | Limited | | 500,000.00 | 0.00 | Under Implementation | 2020-05-05 | 2021-04-11 | | | 2020-05-19 | | | | | | | | | | | | | | | 2021-01-19 |

| | | | | | | | | | | | | | | | | | | | | |
|---|-------------|--|-------|------------------------------------|----------------------|--|------------|------|------------------------|------------|------------|------------|--|--|------------|------------|------------|------------|------------|------------|
| MH-PREP II-PRU-163844-CS-QCBS / Vulnerability and Planning Consultancy Firm | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Prior | Quality And Cost-Based Selection | Open – International | | 600,000.00 | 0.00 | Pending Implementation | 2020-03-17 | 2020-04-07 | 2020-05-21 | | | 2020-06-18 | 2020-07-18 | 2020-08-22 | 2020-09-26 | 2021-09-26 | |
| MH-PREP II-PRU-110299-CS-CDS / Communications and Media Firm | IDA / D1830 | Component 4: Project and Program Management | Post | Consultant Qualification Selection | Limited | | 300,000.00 | 0.00 | Under Implementation | 2020-04-16 | 2021-05-31 | 2020-04-30 | | | | | 2020-05-30 | 2020-07-04 | 2020-12-31 | |
| MH-PREP II-PRU-163847-CS-CDS / Climate Financing Technical Assistance | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Post | Consultant Qualification Selection | Open – International | | 200,000.00 | 0.00 | Pending Implementation | 2020-06-16 | 2020-07-07 | 2020-08-20 | | | | | 2020-09-19 | 2020-10-24 | 2021-04-22 | |
| MH-PREP II-PRU-163825-CS-CDS / Community Vulnerability Mapping and Training | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Post | Consultant Qualification Selection | Open – International | | 250,000.00 | 0.00 | Pending Implementation | 2020-05-03 | 2020-05-24 | 2020-07-07 | | | | | 2020-08-06 | 2020-09-10 | 2021-03-09 | |
| MH-PREP II-PRU-217361-CS-QCBS / Design of New NDMO Warehouse and Office Accommodation and Structural Analysis of the Existing NDMO Building | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Prior | Quality And Cost-Based Selection | Open – International | | 550,000.00 | 0.00 | Under Implementation | 2021-02-05 | 2021-02-26 | 2021-04-11 | | | | | 2021-05-09 | 2021-06-08 | 2021-08-17 | 2022-08-17 |

| INDIVIDUAL CONSULTANTS | | | | | | | | | | | | | | | | | | | |
|--|-------------------|--|-------------|---------------------------------|-----------------|---------------|-------------------------|----------------------|------------------------|--------------------|------------|--|------------|---------------------------|------------|-----------------|------------|---------------------|--------|
| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference | | Invitation to Identified/Selected Consultant | | Draft Negotiated Contract | | Signed Contract | | Contract Completion | |
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| MH-PREP II-PRU-81839-CS-INDV / End Term Reviewer | IDA / D1830 | Component 4: Project and Program Management | Post | Individual Consultant Selection | Open | | 30,000.00 | 0.00 | Pending Implementation | 2022-03-01 | | 2022-04-19 | | 2022-05-10 | | 2022-06-14 | | 2022-08-13 | |
| MH-PREP II-PRU-81917-CS-CDS / Coastal Vulnerability Assessment Firm | IDA / D1830 | Component 2: Strengthening Coastal Resilience | Prior | Direct Selection | Direct | | 500,000.00 | 592,782.00 | Signed | 2019-04-04 | 2019-10-02 | 2019-04-14 | 2019-12-10 | | | 2019-06-18 | 2020-03-17 | 2020-01-10 | |
| MH-PREP II-PRU-81834-CS-INDV / Emergency Communication Specialist | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Post | Individual Consultant Selection | Open | | 120,000.00 | 64,425.00 | Terminated | 2019-04-30 | 2019-06-14 | 2019-06-18 | 2019-09-19 | 2019-07-09 | 2019-11-01 | 2019-08-13 | 2019-11-20 | 2020-06-08 | |
| MH-PREP II-PRU-81915-CS-CDS / Coastal Design Adviser | IDA / D1830 | Component 2: Strengthening Coastal Resilience | Prior | Direct Selection | Direct | | 50,000.00 | 0.00 | Canceled | 2018-11-16 | | 2018-11-26 | | | | 2019-01-30 | | 2022-11-10 | |
| MH-PREP II-PRU-81927-CS-INDV / DRM and CCA Adviser | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Post | Individual Consultant Selection | Open | | 480,000.00 | 0.00 | Canceled | 2018-10-15 | | 2018-12-03 | | 2018-12-24 | | 2019-01-28 | | 2021-01-17 | |
| MH-PREP II-PRU-81928-CS-INDV / Disaster and Climate Risk Governance Adviser | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Post | Individual Consultant Selection | Open | | 202,500.00 | 0.00 | Canceled | 2018-10-15 | | 2018-12-03 | | 2018-12-24 | | 2019-01-28 | | 2021-01-17 | |
| MH-PREP II-PRU-81926-CS-INDV / Ebeye Project Representative | IDA / D1830 | Component 2: Strengthening Coastal Resilience | Post | Individual Consultant Selection | Limited | | 180,000.00 | 0.00 | Canceled | 2018-12-28 | | 2019-01-02 | | 2019-01-23 | | 2019-02-27 | | 2019-08-26 | |
| MH-PREP II-PRU-109655-CS-INDV / DRM&CCA Adviser | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Post | Individual Consultant Selection | Open | | 324,000.00 | 324,000.00 | Signed | 2018-05-01 | 2018-01-03 | 2018-06-19 | 2018-08-24 | 2018-07-10 | 2018-09-27 | 2018-08-24 | 2018-09-27 | 2020-12-31 | |
| MH-PREP II-PRU-109653-CS-INDV / Project Manager | IDA / D1830 | Component 4: Project and Program Management | Prior | Individual Consultant Selection | Open | | 720,000.00 | 790,313.00 | Signed | 2017-02-14 | 2016-11-30 | 2017-03-28 | 2017-03-24 | 2017-04-20 | 2017-05-01 | 2017-05-01 | 2017-05-01 | 2020-05-14 | |
| MH-PREP II-PRU-81831-CS-INDV / Change Management Advisor | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Prior | Individual Consultant Selection | Open | | 480,000.00 | 0.00 | Pending Implementation | 2020-04-01 | | 2020-05-20 | | 2020-06-10 | | 2020-07-15 | | 2022-07-05 | |
| MH-PREP II-PRU-109656-CS-INDV / Ebeye Project Representative | IDA / D1830 | Component 2: Strengthening Coastal Resilience | Post | Individual Consultant Selection | Open | | 80,280.00 | 80,280.00 | Signed | 2018-04-18 | 2018-05-31 | 2018-06-06 | 2018-05-24 | 2018-06-27 | 2018-05-24 | 2018-07-31 | 2018-07-31 | 2020-07-01 | |
| MH-PREP II-PRU-109654-CS-INDV / Disaster and Climate Risk Governance Adviser | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Prior | Individual Consultant Selection | Open | | 206,750.00 | 602,200.00 | Signed | 2018-04-01 | 2018-02-01 | 2018-05-20 | 2019-08-06 | 2018-06-10 | 2018-09-14 | 2018-07-13 | 2018-09-14 | 2020-08-31 | |
| MH-PREP II-PRU-81840-CS-INDV / Contracts Disputes Board Member | IDA / D1830 | Component 2: Strengthening Coastal Resilience | Post | Individual Consultant Selection | Open | | 120,000.00 | 0.00 | Pending Implementation | 2020-04-01 | | 2020-05-20 | | 2020-06-10 | | 2020-07-15 | | 2021-01-11 | |
| MH-PREP II-PRU-81836-CS-INDV / DRM Legislative Drafter | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Post | Individual Consultant Selection | Open | | 60,000.00 | 0.00 | Pending Implementation | 2020-04-01 | | 2020-05-20 | | 2020-06-10 | | 2020-07-15 | | 2020-10-13 | |
| MH-PREP II-PRU-81838-CS-INDV / Communications & Media Specialist | IDA / D1830 | Component 4: Project and Program Management | Prior | Individual Consultant Selection | Open | | 240,000.00 | 0.00 | Canceled | 2018-11-30 | | 2019-01-18 | | 2019-02-08 | | 2019-03-15 | | 2021-03-04 | |
| MH-PREP II-PRU-110300-CS-INDV / Strategic Emergency Communications Adviser | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Post | Individual Consultant Selection | Open | | 80,000.00 | 135,100.00 | Signed | 2019-07-30 | 2019-06-14 | 2019-09-17 | 2019-09-19 | 2019-10-08 | 2019-11-01 | 2019-11-12 | 2019-11-20 | 2020-05-10 | |
| MH-PREP II-PRU-81832-CS-INDV / Mid-term Reviewer | IDA / D1830 | Component 4: Project and Program Management | Post | Individual Consultant Selection | Open | | 30,000.00 | 0.00 | Canceled | 2020-03-01 | | 2020-04-19 | | 2020-05-10 | | 2020-06-14 | | 2020-08-13 | |
| MH-PREP II-PRU-81841-CS-INDV / Value Engineering | IDA / D1830 | Component 2: Strengthening Coastal Resilience | Post | Individual Consultant Selection | Open | | 150,000.00 | 0.00 | Canceled | 2019-09-30 | 2020-02-18 | 2019-11-18 | | 2019-12-09 | | 2020-01-13 | | 2020-07-11 | |
| MH-PREP II-PRU-137152-CS-INDV / Project Manager Post 2020 | IDA / D1830 | Component 4: Project and Program Management | Prior | Individual Consultant Selection | Open | | 480,000.00 | 13,022.00 | Terminated | 2020-05-16 | 2020-02-17 | 2020-07-04 | 2020-05-14 | 2020-07-25 | 2020-08-02 | 2020-08-29 | 2020-08-10 | 2021-02-25 | |

| | | | | | | | | | | | | | | | | | |
|---|-------------|--|-------|---------------------------------|---------|------------|------------|------------------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| MH-PREP II-PIU-137153-CS-INDV / DRMM/CCA Adviser post 2020 | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Prior | Individual Consultant Selection | Open | 324,000.00 | 0.00 | Pending Implementation | 2021-01-01 | | 2021-02-19 | 2021-03-12 | 2021-04-16 | 2021-10-13 | | | |
| MH-PREP II-PIU-109652-CS-INDV / Original Civil Engineering Adviser | IDA / D1830 | Component 2: Strengthening Coastal Resilience | Post | Individual Consultant Selection | Open | 470,000.00 | 470,000.00 | Signed | 2017-10-25 | 2017-10-31 | 2017-11-01 | 2017-11-07 | 2017-11-19 | 2017-11-15 | 2017-12-20 | 2018-01-09 | 2020-01-31 |
| MH-PREP II-PIU-160075-CS-CDS / Value Engineering Firm | IDA / D1830 | Component 2: Strengthening Coastal Resilience | Post | Direct Selection | Direct | 150,000.00 | 167,705.00 | Signed | 2020-02-19 | 2020-03-05 | 2020-02-24 | 2020-04-17 | | 2020-04-29 | 2020-06-17 | 2021-10-31 | |
| MH-PREP II-PIU-110298-CS-INDV / Local Communications and M & E Officer | IDA / D1830 | Component 4: Project and Program Management | Post | Individual Consultant Selection | Open | 230,000.00 | 70,000.00 | Signed | 2020-03-19 | 2020-05-19 | 2020-05-07 | 2020-09-14 | 2020-05-28 | 2020-10-15 | 2020-07-02 | 2020-11-03 | 2020-12-29 |
| MH-PREP II-PIU-81835-CS-INDV / Work Prohiby Assurance Provider | IDA / D1830 | Component 2: Strengthening Coastal Resilience | Post | Individual Consultant Selection | Open | 80,000.00 | 0.00 | Canceled | 2020-04-01 | | 2020-05-20 | | 2020-06-10 | | 2020-07-15 | | 2021-07-10 |
| MH-PREP II-PIU-163845-CS-INDV / NAP Coordinator | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Post | Individual Consultant Selection | Open | 100,000.00 | 0.00 | Canceled | 2020-05-02 | 2021-03-23 | 2020-06-20 | | 2020-07-11 | | 2020-08-15 | | 2021-02-11 |
| MH-PREP II-PIU-163848-CS-INDV / Donor Coordination Technical Assistance | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Prior | Individual Consultant Selection | Open | 400,000.00 | 0.00 | Canceled | 2020-12-21 | | | 2021-02-08 | | 2021-03-01 | | 2021-04-05 | 2021-10-02 |
| MH-PREP II-PIU-137154-CS-INDV / Elbeve Project Representative Post 2020 | IDA / D1830 | Component 2: Strengthening Coastal Resilience | Post | Individual Consultant Selection | Limited | 100,000.00 | 0.00 | Canceled | 2020-07-01 | | 2020-07-06 | | 2020-07-27 | | 2020-08-31 | | 2021-02-27 |
| MH-PREP II-PIU-81837-CS-INDV / Project Officer | IDA / D1830 | Component 4: Project and Program Management | Post | Individual Consultant Selection | Open | 180,000.00 | 0.00 | Canceled | 2019-07-30 | 2019-09-23 | 2019-09-17 | | 2019-10-08 | | 2019-11-12 | | 2023-07-22 |
| MH-PREP II-PIU-135263-CS-INDV / Implementation Support Specialist | IDA / D1830 | Component 4: Project and Program Management | Post | Individual Consultant Selection | Open | 190,000.00 | 0.00 | Canceled | 2019-09-27 | 2019-12-02 | 2019-11-15 | | 2019-12-06 | | 2020-01-10 | | 2020-07-08 |
| MH-PREP II-PIU-119120-CS-INDV / Civil Engineering Adviser | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Prior | Individual Consultant Selection | Open | 470,000.00 | 0.00 | Canceled | 2019-08-19 | 2020-02-10 | 2019-10-07 | | 2019-10-28 | | 2019-12-02 | | 2020-05-30 |
| MH-PREP II-PIU-165685-CS-INDV / Project Officer | IDA / D1830 | Component 4: Project and Program Management | Post | Individual Consultant Selection | Open | 255,000.00 | 70,000.00 | Signed | 2020-04-17 | 2019-12-16 | 2020-06-05 | 2020-06-09 | 2020-06-26 | 2020-06-09 | 2020-07-31 | 2020-06-09 | 2021-01-27 |
| MH-PREP II-PIU-165691-CS-INDV / Implementation Support Specialist | IDA / D1830 | Component 4: Project and Program Management | Post | Individual Consultant Selection | Open | 305,000.00 | 180,000.00 | Signed | 2019-12-15 | 2019-12-01 | 2020-02-02 | 2020-01-09 | 2020-02-23 | 2020-02-01 | 2020-03-29 | 2020-02-10 | 2020-09-25 |
| MH-PREP II-PIU-165694-CS-INDV / Civil Engineering Adviser | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Prior | Individual Consultant Selection | Open | 770,000.00 | 480,000.00 | Signed | 2020-03-23 | 2020-05-06 | 2020-05-11 | 2020-04-24 | 2020-06-01 | 2020-07-27 | 2020-07-06 | 2020-08-04 | 2021-01-02 |
| MH-PREP II-PIU-163846-CS-INDV / Climate Change Adaptation Specialist | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Prior | Individual Consultant Selection | Open | 300,000.00 | 303,000.00 | Signed | 2020-05-02 | 2020-05-06 | 2020-06-20 | 2020-07-09 | 2020-07-11 | 2020-08-11 | 2020-08-15 | 2020-08-15 | 2021-02-11 |
| MH-PREP II-PIU-202148-CS-CDS / PREP II Project Manager 2021 | IDA / D1830 | Component 4: Project and Program Management | Prior | Direct Selection | Direct | 480,000.00 | 442,000.00 | Signed | 2020-10-30 | 2020-11-20 | 2020-11-03 | 2020-12-01 | | | 2020-11-06 | 2021-01-07 | 2022-11-05 |
| MH-PREP II-PIU-205222-CS-CDS / Project Management Support Specialist | IDA / D1830 | Component 4: Project and Program Management | Prior | Direct Selection | Direct | 86,820.00 | 82,200.00 | Signed | 2020-11-20 | 2020-12-22 | 2020-11-30 | 2021-02-09 | | | 2020-12-15 | 2021-03-09 | 2021-06-13 |
| MH-PREP II-PIU-228529-CS-INDV / Donor Coordination Technical Assistance | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Prior | Individual Consultant Selection | Direct | 400,000.00 | 0.00 | Under Implementation | 2021-04-30 | | 2021-05-10 | | 2021-05-31 | | 2021-07-05 | | 2022-01-01 |
| MH-PREP II-PIU-234808-CS-CDS / NAP Coordinator | IDA / D1830 | Component 1: Institutional Strengthening, Early Warning and Preparedness | Post | Direct Selection | Direct | 100,000.00 | 0.00 | Under Implementation | 2021-05-22 | 2021-05-24 | 2021-06-01 | | | | 2021-08-05 | | 2022-02-01 |