

Procurement Plan for LIRENAP

I. General

1. Project information:

Name of project; Liberia Renewable Energy Access Project (LIRENAP)
Name of Borrower; Government of the Republic of Liberia
Grant #: TFA1646
Credit # 5759-LR
Project ID: P149683
Closing date; 30-June-2021
Project Implementing Agency Rural and Renewable Energy Agency (RREA)

2. **Bank's approval Date of the procurement Plan:** [Original: **February 2, 2016**; Revision 1 March 9, 2017, Revision 2- April, 12, 2017 Revision 3-October 25, 2017.
3. **Date of General Procurement Notice:** 10 February, 2016
4. **Period covered by this procurement plan:** June 2017 to July 2018

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement: [Thresholds for applicable procurement methods (not limited to the list below) will be determined by the Procurement Specialist /Procurement Accredited Staff based on the assessment of the implementing agency's capacity.]

	Procurement Method	Prior Review Threshold	Comments
1.	ICB and LIB (Goods)	2,000,000	
2.	NCB (Goods)	2,000,000	
3.	ICB (Works)	10,000,000	
4.	NCB (Works)	10,000,000	
5.	ICB (Non-Consultant Services)	2, 000,000	
6.	Direct Contracting	All values	Except for small values which have been pre-approved in the procurement plan to follow post review procedures

2. **Prequalification.** NA
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** NA
4. **Reference to (if any) Project Operational/Procurement Manual:** YES
5. **Any Other Special Procurement Arrangements:** NA
6. **Procurement Packages with Methods and Time Schedule**
[List the Packages which require Bank's prior review first and then the other packages]

1	2	3	4	5	6	7	8	9
Re f. No .	Contract (Description)	Estimat ed Cost	Procure ment Method	Prequa lificati on (yes/no)	Domes tic Prefer ence (yes/no)	Revie w by Bank (Prior / Post)	Expecte d Bid- Openin g Date	Comm ents
1	Supply and installation of Distribution Network and Customer Service Connection	5000000	RFB	No	No	Prior	January 22, 2017	Pending
2	Lighting Africa Approved Off-grid Solar Lamps Batch 1	350000	DIR	No	No	Prior	January 7, 2018	Pending
3	Lighting Africa Approved Off-grid Solar Lamps Batch 2	350000	DIR	No	No	Prior	January 6, 2019	Pending
4	Lighting Africa Approved Off-grid Solar Lamps Batch 3	350000	DIR	No	No	Prior	January 18, 2020	Pending
5	Construction of Small Hydro Power Plant on the Kaila River	13000000	RFB	No	No	Prior	April 3, 2018	Pending
6	LIDAR Survey for Kaiha 2 Mini Hydro power	134700	DIR	No	No	Prior	September 17, 2017	Signed

	project							
7	Supply of Diesel Generator & C/W Storage Tanks	2,000,000	RFB	No	No	Prior	April 16, 2018	Pending

III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	1000,000	
2.	Individual Consultants	300,000	All TORs to be cleared by Bank regardless of amount
3.	Single Source (Firms)	All values	Except for small values which have been pre-approved in the procurement plan to follow post review procedures

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$_100,000.00 equivalent per contract and \$200,000 for Engineering and Construction Supervision , may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

- 3. Any Other Special Selection Arrangements:** NA

4. Consultancy Assignments with Selection Methods and Time Schedule

1	2	3	4	5	6	7
Re f. N o.	Description of Assignment	Estimat ed Cost	Selectio n Method	Review by Bank (Prior / Post)	Expected Proposals Submissio n Date	Comments
1.	Consultancy for Owner's Engineer for the	1000000	QCBS	Prior	June 5, 2017	Contract signed.

	Construction of the Kaiha River Mini Hydro Power Plant					
2.	Procurement Officer(2)	18000	ICS	Prior	September 25, 2017	Procurement process on hold
3.	Project Coordinator(2)	54000	ICS	Prior	September 29, 2017	Ongoing
4.	Production and Dissemination of Public Awareness Messages	25000	CQS	Post	December 6, 2017	Pending

PROCUREMENT PLAN Liberia : Liberia Renewable Energy Access Project

General Information
 Country: Liberia Bank's Approval Date of the Original Procurement Plan: 2017-10-25
 Revised Plan Date(s): (comma delineated, leave blank if non 2021-06-29)
 Project ID: P149683
 Project Name: Liberia Renewable Energy Access Project
 Loan / Credit No: TF / A1646, IDA / 57590
 Executing Agency(ies) Rural and Renewable Energy Agency

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
RREA/LR/W/08 / Construction and Rehabilitation of access road - Mbaloma to Kaiha Waterfalls & Mbaloma to Kolahun-foya junction, Kolahun district	TF / A1646	Component 1: Decentralized electrification in Lofa County	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,000,000.00	1,108,640.84	Completed					2018-03-01	2018-03-30	2018-03-06	2018-05-01			2018-04-05	2018-06-05	2018-05-05	2018-06-22	2018-06-09	2018-07-11	2019-06-09
LR-RREA-172052-CW-Dir / Additional Works 35KM Access Roads rehabilitation to Kaiha 2 project site	TF / A1646	Component 1: Decentralized electrification in Lofa County	Post	Direct Selection	Direct					96,500.00	0.00	Pending Implementation					2020-06-21		2020-06-21										2020-08-23
LR-RREA-231811-CW-Dir / Extra Rehabilitation Works on the existing 35km Access Road to Kaiha 2 Hydropower Site	TF / A1646	Component 1: Decentralized electrification in Lofa County	Post	Direct Selection	Direct					11,178.47	0.00	Pending Implementation					2021-06-18		2021-06-23										2022-01-24

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
RREA/LR/G/01 / Supply of Diesel Generator & C/W Storage Tanks	IDA / 57590	Component 1: Decentralized electrification in Lofa County	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,000,000.00	0.00	Canceled					2018-02-28		2018-03-05					2018-04-16		2018-05-16		2018-06-20		2019-02-27
RREA/LR/G/02 / Supply and installation of Distribution Network and Customer Service Connections	TF / A1646	Component 1: Decentralized electrification in Lofa County	Prior	Request for Bids	Open - International	Single Stage - One Envelope		5,000,000.00	0.00	Canceled					2017-12-06		2017-12-11					2018-01-22		2018-02-21		2018-03-28		2019-03-28
RREA/LR/G/03 / Supply and Installation of Transmission & Distribution Network and Diesel Gensets with storage tanks	IDA / 57590	Component 1: Decentralized electrification in Lofa County	Prior	Request for Bids	Open - International	Single Stage - One Envelope		7,000,000.00	0.00	Canceled					2018-02-20		2018-02-23					2018-04-20		2018-05-20		2018-06-24		2019-12-16
RREA/LR/G/04 / Lighting Africa Approved Off-grid Solar Lamps Batch 1	TF / A1646	Component 3: Market development of stand-alone solar systems	Prior	Direct Selection	Direct			350,000.00	0.00	Canceled					2018-01-02		2018-01-07											2018-06-11
RREA/LR/G/06 / Lighting Africa Approved Off-grid Solar Lamps Batch 3	TF / A1646	Component 3: Market development of stand-alone solar systems	Prior	Direct Selection	Direct			350,000.00	0.00	Canceled					2020-01-01		2020-01-18											2020-06-21
RREA/LR/G/05 / Lighting Africa Approved Off-grid Solar Lamps Batch 2	TF / A1646	Component 3: Market development of stand-alone solar systems	Prior	Direct Selection	Direct			350,000.00	0.00	Canceled					2019-01-01		2019-01-06											2019-06-10
RREA/LR/G/10 / Lighting Global Approved spare parts and accessories. Batch 1 **	TF / A1646	Component 3: Market development of stand-alone solar systems	Post	Direct Selection	Direct			39,946.32	0.00	Pending Implementation					2019-03-18		2019-04-04											2019-11-13
RREA/LR/G/07 / Supply and installation of Kaiha 2 small Hydro power plant in Lofa County	TF / A1646	Component 1: Decentralized electrification in Lofa County	Prior	Request for Bids	Open - International	Single Stage - One Envelope		11,800,000.00	12,471,644.29	Signed					2018-02-01	2019-07-24	2018-02-06	2019-08-03				2018-04-03	2019-11-27	2018-05-03	2020-03-10	2018-06-07	2020-06-25	2020-06-04
RREA/LR/G/11 / Lighting Global Approved spare parts and accessories. Batch 2 **	TF / A1646	Component 3: Market development of stand-alone solar systems	Post	Direct Selection	Direct			39,946.31	0.00	Pending Implementation					2020-03-19		2020-04-06											2020-11-16
RREA/LR/G/12 / Supply and installation of 33/0.4kV distribution network	IDA / 57590	Component 1: Decentralized electrification in Lofa County	Prior	Request for Bids	Open - International	Single Stage - One Envelope		5,000,000.00	0.00	Canceled					2019-10-15	2019-11-18	2019-11-04	2019-12-02				2020-01-27	2020-03-09	2020-02-02		2020-03-04		2021-09-17
RREA/LR/G/13 / Supply and installation of 1.8MW diesel gensets and storage tanks	TF / A1646	Component 1: Decentralized electrification in Lofa County	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,600,000.00	0.00	Pending Implementation					2019-10-28		2019-11-11					2020-03-30		2020-04-09		2020-05-01		2021-09-17
LR-RREA-180969-CO-RFB / Design, Supply and Installation of 33/0.4kV Distribution Network for the Lofa County Mini Grid Design, Supply and Installation of 33/0.4kV Distribution Network for the Lofa County Mini Grid	TF / A1646	Component 1: Decentralized electrification in Lofa County	Prior	Request for Bids	Open - International	Single Stage - One Envelope		5,000,000.00	5,618,998.74	Signed					2020-06-19	2020-06-22	2020-09-09	2020-06-22				2020-10-14	2020-06-22	2020-11-13	2020-07-10	2020-12-18	2020-08-12	2021-06-16

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

