



Pacific Resilience Project II under the Pacific Resilience Program (P163699)

EAST ASIA AND PACIFIC | Pacific Islands | Environment, Natural Resources & the Blue Economy Global Practice | IBRD/IDA | Investment Project Financing | FY 2017 | Seq No: 8 | ARCHIVED on 11-Jun-2021 | ISR45682 |

Implementing Agencies: Pacific Community, Pacific Community

Key Dates

Key Project Dates

Bank Approval Date: 09-May-2017

Effectiveness Date: 15-Sep-2017

Planned Mid Term Review Date: 30-Jul-2021

Actual Mid-Term Review Date:

Original Closing Date: 30-Nov-2022

Revised Closing Date: 30-Nov-2022

Project Development Objectives

Project Development Objective (from Project Appraisal Document)

The Objective of the Project is to strengthen early warning systems and climate resilient investments in shoreline protection in RMI.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

No

Components Table

Name

Component 1: Institutional Strengthening, Early Warning and Preparedness:(Cost \$1.06 M)

Component 2: Strengthening Coastal Resilience:(Cost \$2.33 M)

Component 3: Contingency Emergency Response

Component 4: Project and Program Management:(Cost \$0.61 M)

Overall Ratings

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	<input type="checkbox"/> Moderately Satisfactory	<input type="checkbox"/> Moderately Satisfactory
Overall Implementation Progress (IP)	<input type="checkbox"/> Moderately Satisfactory	<input type="checkbox"/> Moderately Satisfactory
Overall Risk Rating	<input type="checkbox"/> Moderate	<input type="checkbox"/> Moderate

Implementation Status and Key Decisions

While implementation is behind schedule, the project is still expected to achieve its objectives. The scholarship program is ongoing under Component 1. Light detection and ranging (LiDAR) data that is essential to planning coastal resilience investments under the associated PREP 2 Marshall Islands project has been shared with the RMI Government for use in their Climate Vulnerability Assessment and other assessments as required. A Mid Term Review for the Project will be conducted in July 2021.



Risks

Systematic Operations Risk-rating Tool

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance	☐ Moderate	☐ Moderate	☐ Low
Macroeconomic	☐ Moderate	☐ Moderate	☐ Moderate
Sector Strategies and Policies	☐ Moderate	☐ Moderate	☐ Low
Technical Design of Project or Program	☐ Moderate	☐ Moderate	☐ Moderate
Institutional Capacity for Implementation and Sustainability	☐ Moderate	☐ Moderate	☐ Moderate
Fiduciary	☐ Moderate	☐ Moderate	☐ Moderate
Environment and Social	☐ Moderate	☐ High	☐ Substantial
Stakeholders	☐ Moderate	☐ Moderate	☐ Moderate
Other	☐ Substantial	☐ Moderate	☐ Moderate
Overall	☐ Moderate	☐ Moderate	☐ Moderate

Results

PDO Indicators by Objectives / Outcomes

To strengthen early warning systems				
▶ Staff trained in early warning and preparedness apply knowledge they have acquired during disaster response or simulated drills (Percentage, Custom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	50.00
Date	28-Mar-2017	27-Nov-2020	02-Mar-2021	20-Oct-2022
Comments:	This indicator is linked to subcomponent 1.2 NDMO capacity building and post disaster needs assessment. Despite delays linked to the need to engage a new Emergency Management Specialist, the end target remains achievable – in light of the Project’s adaptability to virtual meetings and continued knowledge sharing using virtual platforms.			

To strengthen climate investments in shoreline protection				
▶ Sector agencies are using new coastal risk assessment tool to assist with planning decision making (Number, Custom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	2.00



Date	28-Mar-2017	27-Nov-2020	02-Mar-2021	30-Jun-2022
Comments:	This indicator is linked to Subcomponent 2.2 Strengthening coastal risk planning. Work is ongoing in relation to this subtarget. The end target remains achievable – in light of the Project’s adaptability to virtual meetings and continued knowledge sharing using virtual platforms			

Intermediate Results Indicators by Components

Component 2: Strengthening Coastal Resilience				
▶ Alternative construction aggregate resources identified and shared with government and stakeholders (Yes/No, Custom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No	No	No	Yes
Date	01-Feb-2017	27-Nov-2020	02-Mar-2021	20-Oct-2022
Comments:	This indicator is linked to Subcomponent 2.2: Strengthening coastal risk planning. Lidar data obtained under this component has been delivered to RMI government, and is being used in their ongoing Coastal Vulnerability Assessment, among other things.			
▶ Relevant, understandable and usable disaster risk information available to national and local agencies (Yes/No, Custom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	No	Yes	Yes	Yes
Date	01-Mar-2017	27-Nov-2020	02-Mar-2020	20-Oct-2022
Comments:	This indicator is linked to Subcomponent 1.2 NDMO capacity building and post disaster needs assessment. Despite delays linked to the need to engage a new Emergency Management Specialist, the end target remains achievable – in light of the Project’s adaptability to virtual meetings and continued knowledge sharing using virtual platforms.			

Component 1: Institutional Strengthening, Early Warning and Preparedness				
▶ Staff involved in Early warning and preparedness are trained on new procedures (Percentage, Custom)				
	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	0.00	0.00	60.00
Date	20-Feb-2017	27-Nov-2020	02-Mar-2021	20-Oct-2022
Comments:	This indicator is linked to Subcomponent 2.2.2 sustainable sources of aggregates. Work is ongoing. The end target remains achievable – in light of the Project’s adaptability to virtual meetings and continued knowledge sharing using virtual platforms.			

Performance-Based Conditions



Data on Financial Performance


Disbursements (by loan)

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	% Disbursed
P163699	IDA-D1820	Effective	USD	4.00	4.00	0.00	1.94	2.32	46%

Key Dates (by loan)

Project	Loan/Credit/TF	Status	Approval Date	Signing Date	Effectiveness Date	Orig. Closing Date	Rev. Closing Date
P163699	IDA-D1820	Effective	09-May-2017	23-Jun-2017	15-Sep-2017	30-Nov-2022	30-Nov-2022

Cumulative Disbursements



PBC Disbursement

PBC ID	PBC Type	Description	Coc	PBC Amount	Achievement Status	Disbursed amount in Coc	Disbursement % for PBC
--------	----------	-------------	-----	------------	--------------------	-------------------------	------------------------



Restructuring History

There has been no restructuring to date.

Related Project(s)

There are no related projects.
