

PROCUREMENT PLAN (Textual Part)

Project information: Housing Recovery Project (P166537)

Project Implementation agency: Ministry of Housing and Lands

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

PROCUREMENT PLAN **Dominica : Housing Recovery Project**

General Information

Country:	Dominica	Banks:	Approval Date of the Original Procurement Plan:	2018-05-21
Project ID:	P166537	Revised Plan Date(s): (comma delimited, leave blank if none)	Revised Plan Date(s): (comma delimited, leave blank if none)	2018-05-23
Project Name:	Housing Recovery Project			
Loan / Credit No.:	IDA / D3070			
Executing Agency(ies):	Ministry of Housing and Lands			

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
DOM-HOU-GO-RFB-1 / G1-2 Development of a Management support system for Physical Development Planning including United Housing Beneficiary Registry	IDA / D0070	Support for Housing Recovery Systems and Capacity Building	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		0.00	Pending Implementation					2018-05-15		2018-05-20					2018-07-01		2018-09-13		2018-10-18		2019-04-16

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference	Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
DOM-HOU-CSW-QCBS-1 / C1.1 Support for Resilience Building Practices through Technical Assistance Centers at local level	IDA / D0070	Support for Housing Recovery Systems and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2018-06-01		2018-06-22		2018-06-05		2018-09-02		2018-10-02			2018-11-06		2018-12-11		2019-12-11	

INDIVIDUAL CONSULTANTS