

PPA PROCUREMENT PLAN (Textual Part)

Project information: *Nigeria Electrification Project P161885*

Project Implementation agency: Rural Electrification Agency

Date of the Procurement Plan: [Jan 2018]

Period covered by this Procurement Plan: [PPA]

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in ***The Public Procurement Act 2007***, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. “*Not Applicable*”

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables “*Not Applicable*”

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).

Goods: is not applicable;

Works: is not applicable

Other Relevant Procurement Information.

None

PROCUREMENT PLAN Nigeria : Nigeria Electrification Project

General Information			
Country:	Nigeria	Bank's Approval Date of the Original Procurement Plan:	2018-01-24
		Revised Plan Date(s): (comma delineated, leave blank if not)	2020-08-20
Project ID:	P161885	GFN Date:	2019-02-19
Project Name:	Nigeria Electrification Project		
Loan / Credit No:	/ , IDA / V1390, IDA / 62910		
Executing Agency(ies)	Nigeria Electrification Project		

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
REANEP-SHM1 A-D / Development of Solar Hybrid Mini Grids for Rural Economic Development (minimum subsidy tender - Phase 1 (4 lots))	IDA / 62910	Solar Hybrid Mini Grids for Rural Economic Development	Prior	Public Private Partnership	Open - International	Single Stage - Two Envelope				25,000,000.00	0.00	Under Implementation	2019-04-11	2019-04-12	2019-07-03	2020-03-12	2019-07-11		2019-04-15	2019-04-12			2019-10-17		2019-12-30		2020-02-20		2022-02-09		

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
REANEPGD/RFQ/01/2017 / Procurement of Data Loggers, Laptop & Software and Survey Equipment & Tools	/	Implementation Support and Technical Assistance	Post	Request for Quotations	Open - National	Single Stage - One Envelope		50,000.00	45,732.26	Completed							2017-12-20	2018-01-30							2018-03-02	2018-05-08	2018-08-29	2018-06-20
REANEPGD/RFQ/01/2018 / Procurement of Office Equipment & Furniture and Stationery	IDA / V1390	Implementation Support and Technical Assistance	Post	Request for Quotations	Open - National	Single Stage - One Envelope		50,000.00	41,418.33	Under Implementation							2018-02-09								2018-04-16		2018-10-13	
REANEPGD/RFQ/02/2018 / Purchase of tables, Chairs and Work Stations	IDA / V1390	Technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	24,373.87	Completed							2018-09-02	2018-08-28							2018-10-28	2018-09-24	2019-04-26	2018-10-04
REANEPGD/RFQ/03/2018 / Purchase of Printers (REA & PMU)	IDA / V1390	Technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		20,000.00	15,336.22	Completed							2018-09-02	2018-08-27							2018-10-28	2018-09-25	2019-04-26	2018-10-04
REANEPGD/RFQ/04/2018 / Project Vehicles PMU (1no.)	IDA / V1390	Technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	57,379.99	Completed							2018-09-02	2018-09-24							2018-10-28	2018-12-06	2019-04-26	2018-12-11
REANEPGD/RFQ/05/2018 / Motorcycles for REA Zonal offices & HQ(14 nos) , Drones & portable printers	IDA / V1390	Technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		35,000.00	25,303.66	Completed							2018-09-02	2018-08-29							2018-10-28	2018-12-06	2019-04-26	2019-01-09
REANEPGD/RFQ/06/2018 / Computers, Microsoft Project , AutoCad & Internet for PMU	IDA / V1390	Technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	41,982.46	Completed							2018-09-02	2018-08-20							2018-10-28	2018-09-19	2019-04-26	2018-10-08

REA-NEP- SHM1 / Development of Solar Hybrid Mini Grids for Rural Economic Development (minimum subsidy tender - Phase 1 (4 lots)	IDA / 62910	Solar Hybrid Mini Grids for Rural Economic Development	Prior	Request for Proposals	Open - International		25,000,000.00	0.00	Canceled	2019-03-28	2019-06-11	2019-06-11	2019-03-31		2019-08-20	2020-01-22	2020-02-26	2021-08-19		
REA-NEP/GD/RPQ/13/2019 / Procurement of Protective Wears for Motorcycle Riders	IDA / V1390	Technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope	30,000.00	25,120.76	Completed				2019-07-30	2019-06-18			2019-09-24	2019-07-25	2020-03-22	2019-08-07
REA-NEP/GD/RPQ/14/2019 / Printing of NEP Project Implementation Manual (PIM)	IDA / V1390	Technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope	40,000.00	33,408.43	Completed				2019-07-31	2019-05-24			2019-09-25	2019-07-01	2020-03-23	2019-07-08
REA-NEP/GD/16/RPQ/2019 / 4 Second Hand (4x4 Pick Up)	IDA / 62910	Technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope	150,000.00	122,476.16	Terminated				2019-10-18	2019-10-11			2019-12-13	2019-11-11	2020-06-10	
REA-NEP/GD/17/RPQ/2019 / Procurement of Office Equipment	IDA / V1390	Technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope	50,000.00	25,874.18	Completed				2019-12-17	2019-11-06			2020-02-11	2019-12-12	2020-08-09	2020-03-10
REA-NEP/GD/18/RPQ/2019 / Procurement of Office Furniture and Fittings	IDA / V1390	Technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope	50,000.00	24,516.06	Completed				2020-01-18	2019-11-06			2020-03-14	2019-12-16	2020-09-10	2020-03-10
REA-NEP/GD/19/RPQ/2019 / Procurement of Software : antivirus, AutoCAD and Microsoft projects	IDA / V1390	Technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope	50,000.00	0.00	Pending Implementation				2020-01-22				2020-03-18		2020-09-14	
REA-NEP/GD/20/RPQ/2019 / Procurement of ICT Infrastructure: (radio/fiber) , modems, data server	IDA / V1390	Technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope	25,000.00	21,130.30	Completed				2020-02-22	2019-11-06			2020-04-18	2019-12-16	2020-10-15	2020-03-11
REA-NEP/GD/RPQ/06/2019 / Purchase of office equipment for Federal Ministry of Environment	IDA / V1390	Technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope	20,000.00	0.00	Canceled				2019-02-04				2019-04-01		2019-09-28	
REA-NEP/GD/21/RPQ/20 / Procurement of Additional Office Furniture and Fittings	IDA / 62910	Technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope	35,000.00	32,365.78	Completed				2020-03-14	2020-03-12			2020-05-09	2020-04-20	2020-11-05	2020-05-29
REA-NEP/GD/22/RPQ/20 / Procurement of Additional ICT Infrastructure: (radio/fiber) , modems, data server	IDA / 62910	Technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope	15,000.00	7,583.58	Completed				2020-03-14	2020-03-12			2020-05-09	2020-04-22	2020-11-05	2020-06-30
REA-NEP/GD/15/RPQ/2019 / Procurement of Vehicles 1. 1 Utility Vehicle(4X4 Pick Up) 2. 2 4x4 SUV's	IDA / V1390	Technical assistance	Post	Request for Quotations	Limited	Single Stage - One Envelope	100,000.00	0.00	Canceled				2020-03-17				2020-05-12		2020-11-08	
REA-NEP/RFB/GD/103/20 / Development of Solar Power Supply to 100 Isolation and Treatment Centers under the COVID-19 Intervention Program	IDA / 62910	Solar Hybrid Mini Grids for Rural Economic Development	Prior	Request for Bids	Limited	Single Stage - One Envelope	20,500,000.00	0.00	Pending Implementation			2020-08-25	2020-09-01		2020-09-22	2020-09-29	2020-11-03		2021-07-31	

REA-NEP/CCQS/15/18 / Demand Assessment for remaining 28 Universities	/	Implementation Support and Technical Assistance	Post	Consultant Qualification Selection	Open - National	100,000.00	0.00	Canceled	2018-02-19	2018-08-07	2018-03-12	2018-04-25							2018-05-25	2018-06-29	2018-12-26			
REA-NEP/CCQS/16/18 / Preparation of Project Preparation Strategy for Development (PPSD) for Rural Electrification Project & Power Sector Reform Program (PSRP).	/	Implementation Support and Technical Assistance	Post	Consultant Qualification Selection	Open - National	150,000.00	0.00	Canceled	2018-02-26	2018-03-19	2018-03-19	2018-05-02							2018-06-01	2018-07-06	2019-01-02			
REA-NEP/CCQS/19/18 / Program Management for Energizing Economies Team : Financial Adviser, Technical Adviser, Legal Adviser, Commercial Manager, Environmental Specialist and Communication/Data Analyst	/	Implementation Support and Technical Assistance	Post	Consultant Qualification Selection	Open - National	275,000.00	243,597.50	Completed	2018-02-12	2018-05-31	2018-03-05	2018-04-18	2018-06-29						2018-05-18	2018-07-16	2018-06-22	2018-07-17	2018-12-19	2019-01-16
REA-NEP/CCQS/20/18 / Program Management for Standalone Home Solar(SHS) and Mini Grids: SHS Commercial / Industrial specialist, Mini Grid Engineer, Mini Grid Business Development specialist, Investor Relations Manager and Preparation of Community Engagement process.	/	Implementation Support and Technical Assistance	Post	Consultant Qualification Selection	Open - National	210,000.00	0.00	Canceled	2018-02-27	2018-03-16	2018-03-20	2018-05-03							2018-06-02	2018-07-07	2019-01-03			
REA-NEP/CCQS/21/18 / Consultancy Services for Desk Officers at NERC Office to FAST TRACK Mini Grid Application - Desk Officers (base)	/	Implementation Support and Technical Assistance	Post	Consultant Qualification Selection	Open - National	80,000.00	0.00	Canceled	2018-02-16	2018-03-09	2018-03-09	2018-04-09							2018-04-23	2018-05-28	2018-11-24			
REA-NEP/CCQS/23/18 / Mini Grid Transaction Adviser	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited	100,000.00	0.00	Canceled	2018-05-15			2018-05-29							2018-06-28	2018-08-02	2019-01-29			
REA-NEP/CCQS/24/18 / Grant Administrator for Solar System	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited	100,000.00	0.00	Canceled	2018-05-15			2018-05-29							2018-06-28	2018-08-02	2019-01-29			
REA-NEP/CCQS/25/18 / Independent Verification agent for Solar Individual System and Mini Grid	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited	100,000.00	0.00	Canceled	2018-06-14			2018-06-28							2018-07-28	2018-09-01	2019-02-28			
REA-NEP/ CQCBS/1/18/18 / Implementation of communication strategy and conduct of PRSP communications campaign	IDA / V1390	Technical assistance	Prior	Quality And Cost Based Selection	Open - International	500,000.00	0.00	Canceled	2018-04-30	2018-05-21	2018-07-04			2018-08-01	2018-08-31				2018-10-05	2018-11-09	2019-11-09			
REA-NEP/CCQS/24/18 / Extension of Consultancy Services to the Management firm for Special Projects (Jeman Consulting)	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited	194,000.00	0.00	Canceled	2018-02-01			2018-02-15							2018-03-17	2018-04-21	2018-10-18			
REA-NEP/CCQS/9/18 / Review of Disco Business Plans for incorporation into Performance Agreements	/	Implementation Support and Technical Assistance	Post	Consultant Qualification Selection	Open - National	100,000.00	0.00	Canceled	2018-02-22	2018-03-15	2018-03-15	2018-04-28							2018-05-28	2018-07-02	2018-12-29			

RE-NEP/CINDV/21/18 / Consultancy Services for Senior Legal Advisor and desk manager at NERC Office To Fast Track Mini Grid Application	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited	40,000.00	0.00	Canceled	2018-09-20	2018-10-23										2018-10-04	2018-12-05					2018-11-03	2019-03-08	2018-12-08	2019-06-06									
RE-NEP/CCQS/33A/18 / Mini Grid Transaction Adviser	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited	200,000.00	0.00	Canceled	2018-10-09											2018-10-23								2018-11-22	2018-12-27	2019-06-25								
RE-NEP/CCQS/34A/18 / Grant Administrator for Solar System	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited	75,000.00	0.00	Canceled	2018-10-09	2018-10-10										2018-10-23								2018-11-22	2018-12-27	2019-06-25								
RE-NEP/CCQS/35A/18 / Independent Verification Agents (IVAs) for SHS & Mini Grid	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited	60,000.00	0.00	Canceled	2018-09-20												2018-10-04								2018-11-03	2018-12-08	2019-06-06							
RE-NEP/CCDS/36/18 / Consultancy Services for the Design & Establishment of a Grievance Redress Mechanism (GRM)	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited	40,000.00	0.00	Under Implementation	2018-08-28	2018-09-06																			2018-09-11	2018-11-15	2019-05-14							
RE-NEP/CLCS/42/18 / Procurement of External Auditor for NEP	IDA / V1390	Technical assistance	Post	Least Cost Selection	Open - National	40,000.00	0.00	Canceled	2018-09-20	2019-03-09	2018-10-11																		2018-11-24	2018-12-22	2019-01-21	2019-02-25	2019-04-01	2019-09-28				
RE-NEP/CCQS/15A/18 / FEEDS (Front - End - Engineering - Design) and preparation for Bidding documents for the 7 universities and 2 university teaching hospital Phase II projects and Supervision	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited	200,000.00	212,165.30	Signed	2018-09-20	2018-09-07											2018-10-04	2019-02-22									2018-11-03	2019-05-27	2018-12-08	2019-05-27	2019-06-06			
RE-NEP/CCQS/13A/18 / Consultancy services for the preparation of Environmental & Social Management Plan (ESMP) for Emerging Education Program (EEP)	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited	150,000.00	0.00	Canceled	2018-09-20	2018-09-21											2018-10-04									2018-11-03	2018-12-08	2019-06-06						
RE-NEP/CCQS/13/19 / Consultancy services for the preparation of Environmental & Social Impact Assessment (ESIA) for Emerging Education Project	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited	150,000.00	183,669.91	Signed	2019-01-28	2019-01-23																					2019-02-11	2019-02-28	2019-03-13	2019-05-09	2019-04-17	2019-05-27	2019-10-14	
RE-NEP/CCQS/35/19 / Consultancy Services for Strategic Communications Support for Nigeria Electrification Project (NEP)	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited	120,000.00	172,485.48	Completed	2019-01-30	2019-02-18																					2019-02-13	2019-01-15	2019-03-15	2019-01-22	2019-04-19	2019-02-06	2019-10-16	2020-02-05
RE-NEP/CCQS/44/19 / Consultancy Services for Project Management and delivery support	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited	250,000.00	0.00	Under Implementation	2019-02-08	2018-12-22																					2019-02-22	2019-01-15	2019-03-24	2019-02-06	2019-04-28	2019-10-25		
RE-NEP/CQCS/33/18 / Mini Grid Transaction Adviser	IDA / 62910	Technical assistance	Prior	Quality And Cost Based Selection	Open - International	700,000.00	0.00	Under Implementation	2019-01-28	2019-05-23	2019-02-18	2019-06-25	2019-04-03																		2019-05-01	2019-05-31	2019-07-05	2019-08-09	2020-08-08			

RE-NEP/CQCS/34/18 / Grant Administrator for Solar System	IDA / 62910	Technical assistance	Prior	Quality And Cost Based Selection	Open - International		1,025,000.00	833,850.72	Signed	2019-01-30	2019-02-22	2019-02-20	2019-04-02	2019-04-05	2019-12-09			2019-05-03	2020-01-24	2019-06-02	2020-03-13	2019-07-07	2020-06-19	2019-08-11	2020-07-22	2020-06-10	
RE-NEP/CQCS/35/18 / Independent Verification Agents (IVAs) for Solar Homes System (SHS) & Mini Grid	IDA / 62910	Technical assistance	Prior	Quality And Cost Based Selection	Open - International		660,000.00	350,652.21	Signed	2019-02-05	2019-02-22	2019-02-26	2019-03-20	2019-04-11	2019-11-18			2019-05-09	2020-01-07	2019-06-08	2020-04-08	2019-07-13	2020-06-23	2019-08-17	2020-07-17	2020-08-16	
RE-NEP/CCQS/50/19 / Consultancy Services for Project Management Plan and Work Plan for Energizing Education Programme (EEP)	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited		32,000.00	38,350.52	Completed	2019-03-15	2019-05-08			2019-03-29	2019-05-28							2019-04-28	2019-07-25	2019-08-02	2019-07-31	2019-11-29	2019-12-23
RE-NEP/CCQS/52/19 / Consultancy Services for the Engagement of Legal Firm to provide support service for the Nigeria Electrification Project	IDA / 62910	Technical assistance	Post	Consultant Qualification Selection	Limited		200,000.00	268,401.40	Signed	2019-06-02	2019-05-22			2019-06-16	2019-06-10							2019-07-16	2019-07-30	2019-08-20	2019-08-01	2020-02-16	
RE-NEP/CCQS/61/19 / Consumer Engagement and Digital Marketing campaigns on Solar, Mini Grids, EEP and NEP	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited		50,000.00	0.00	Pending Implementation	2020-02-17												2020-04-01		2020-05-06		2020-11-02	
RE-NEP/CCQS/63/19 / Design and implementation of a Citizen Engagement, Gender, GRM and GBV	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited		50,000.00	0.00	Pending Implementation	2020-03-30				2020-04-13								2020-05-13		2020-06-17		2020-12-14	
RE-NEP/CCQS/64/19 / Consultancy services for Resettlement Action Plan (RAP) & Livelihood Restoration Plan (LRP) for EEP	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited		100,000.00	139,392.39	Signed	2019-12-18	2019-11-21				2020-01-01	2020-01-10						2020-01-31	2020-03-20	2020-03-06	2020-03-24	2020-09-02	
RE-NEP/CCQS/75/19 / Consultancy Services for Development of a new Mini Grid Multi Tier Tariff Order (MYTO) Model for NEP	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited		100,000.00	0.00	Pending Implementation	2019-12-08					2019-12-22							2020-01-21		2020-02-25		2020-08-23	
RE-NEP/CCQS/72/19 / Consultancy Services for Baseline Studies and Energy Audits for Small and Medium Enterprise Clusters and Communities	IDA / 62910	Technical assistance	Post	Consultant Qualification Selection	Limited		299,000.00	230,773.27	Signed	2019-11-08	2019-10-11				2019-11-22	2019-11-21						2019-12-22	2019-12-20	2020-01-26	2019-12-23	2020-07-24	
RE-NEP/CCQS/22/18 / Consultancy Services for Designing a Mechanism to Restructure the Statement of Financial Position of Distribution Licensees	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited		100,000.00	0.00	Canceled	2018-11-21												2019-01-04		2019-02-08		2019-08-07	
RE-NEP/CCQS/20/18 / Consultancy Services for Mini Grid Markets	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited		50,000.00	0.00	Canceled	2018-09-20					2018-10-04							2018-11-03		2018-12-08		2019-06-06	

RE-NEP/CCQS82/19 / Technical Verification for Systems above Lighting Global Standards (>350W)	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited	50,000.00	0.00	Canceled	2020-03-23												2020-05-06	2020-06-10	2020-12-07				
RE-NEP/CCQS71/19 / Consultancy services for review and evaluation of business plans and proposals under the Solar Hybrid Mini Grids (Minimum Subsidy Tender) and SHS Components of NEP	IDA / 62910	Technical assistance	Post	Consultant Qualification Selection	Limited	100,000.00	0.00	Under Implementation	2019-11-29	2019-11-19											2020-01-12	2020-02-16	2020-06-14				
RE-NEP/CCQS73/19 / Consultancy Services for Accelerating Productive use of Renewable Energy for Nigeria Electrification Project (NEP)	IDA / 62910	Technical assistance	Post	Consultant Qualification Selection	Limited	250,000.00	0.00	Under Implementation	2019-11-03	2019-11-19											2020-01-16	2020-02-20	2020-06-18				
RE-NEP/CCQS85/19 / Preparation of Bid for Energizing Education Program for Phase II	IDA / 62910	Technical assistance	Post	Consultant Qualification Selection	Limited	100,000.00	0.00	Under Implementation	2019-12-19	2020-01-10											2020-02-01	2020-03-07	2020-09-03				
RE-NEP/CCQS92/19 / Consultancy services for Technical Assistance for Installation of 3,000 meters in 97 Markets Across Nigeria	IDA / 62910	Technical assistance	Post	Consultant Qualification Selection	Limited	250,000.00	0.00	Pending Implementation	2019-12-09												2020-01-22	2020-02-26	2020-06-24				
RE-NEP/CCQS93/19 / Energy Demand Audit and Energy Audit of Electrical Appliances for 7 Universities and 2 Teaching Hospitals	IDA / 62910	Technical assistance	Post	Consultant Qualification Selection	Limited	200,000.00	0.00	Under Implementation	2019-12-05	2020-01-10											2020-01-18	2020-04-13	2020-02-22	2020-06-20			
RE-NEP/CCQS89/19 / CONSULTANCY SERVICES FOR COST REDUCTION IN VALUE CHAIN OF SOLAR MINI GRIDS FOR NIGERIA	IDA / 62910	Technical assistance	Post	Consultant Qualification Selection	Limited	150,000.00	0.00	Under Implementation	2020-02-28	2020-02-23											2020-04-12	2020-05-17	2020-11-13				
RE-NEP/CCQS100/20 / Consultancy Services for Project Management and Technical Implementation for all Components	IDA / 62910	Technical assistance	Post	Consultant Qualification Selection	Limited	295,000.00	289,576.65	Signed	2020-03-09	2020-03-13											2020-03-23	2020-04-08	2020-04-22	2020-04-30	2020-05-27	2020-05-04	2020-11-23
RE-NEP/CCQS95/19 / Consultancy Services for Public Communication Campaign and Outreach	IDA / 62910	Technical assistance	Post	Consultant Qualification Selection	Limited	100,000.00	0.00	Canceled	2019-12-17												2020-12-31	2020-01-30	2020-03-05	2020-09-01			
RE-NEP/CCQS42/20 / Consultancy Services for the Engagement of External Auditor for the Nigeria Electrification Project	IDA / V1390	Technical assistance	Post	Consultant Qualification Selection	Limited	40,000.00	7,732.92	Signed	2020-04-09	2020-04-04											2020-05-07	2020-05-07	2020-05-14	2020-06-09	2020-05-26	2020-06-30	2020-11-22

REANEP/CQCS05/19 / Consultancy Services for Project Owner's Engineer (POE) for Supervision of the Contract for Development of Solar Hybrid Power Plants & Facilities under Energizing Education Programme (EEP) Phase II	IDA / 62910	Energizing Education	Prior	Quality And Cost- Based Selection	Open - International		3,400,000.00	0.00	Under Implementation	2020-05-28	2020-05-23	2020-06-18	2020-06-18	2020-07-27		2020-09-07	2020-09-25	2020-11-13	2020-12-11	2022-12-11
REANEP/CCQS95/20 / Consultancy Services for Public Communication Campaign under Power Sector Recovery Programme (FSRP)	IDA / 62910	Technical assistance	Post	Consultant Qualification Selection	Limited		200,000.00	0.00	Under Implementation	2020-06-22	2020-06-24			2020-07-13	2020-07-29			2020-08-19	2020-09-23	2021-09-23
REANEP/CCQS/104/20 / Consultancy Services for Supervision of the Development of Solar Power Supply to 100 Isolation and Treatment Centers under the COVID-19 Intervention Program	IDA / 62910	Solar Hybrid Mini Grids for Rural Economic Development	Post	Consultant Qualification Selection	Limited		1,150,000.00	0.00	Pending Implementation	2020-08-27				2020-09-18				2020-10-16	2020-11-20	2021-08-17

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
REANEP/CCDS/10/18 / Identification of Mini Grid sites Nationwide & Preparation of Portfolio and Prioritization	IDA / V1390	Implementation Support and Technical Assistance	Prior	Direct Selection	Direct		75,000.00	74,500.00	Signed	2018-01-30	2018-06-27	2018-02-19	2018-07-09			2018-04-20	2018-09-14	2018-10-17	
REANEP/CCDS/12/18 / Preparation and maintenance of software platform for bidding	IDA / V1390	Implementation Support and Technical Assistance	Prior	Direct Selection	Direct		75,000.00	125,000.00	Signed	2018-01-30	2018-06-06	2018-02-18	2018-06-06			2018-04-19	2018-06-15	2018-10-16	
REANEP/CINDV/17/18 / Senior Procurement Specialist	IDA / V1390	Technical assistance	Prior	Individual Consultant Selection	Open		50,000.00	57,864.13	Completed	2018-02-05	2018-01-30	2018-03-26	2018-02-08	2018-04-16	2018-08-10	2018-05-21	2018-03-15	2018-11-17	2019-03-14
REANEP/CINDV/5/18 / Head Project Management Unit (PMU)	IDA / V1390	Technical assistance	Prior	Direct Selection	Direct		88,180.00	267,239.80	Completed	2018-02-01	2018-06-07	2018-02-11				2018-04-17	2018-02-01	2018-10-14	2020-03-31
REANEP/CCDS/6/18 / Consultancy service for Design & Installation of Flexible Accounting Software for NEP	IDA / V1390	Technical assistance	Prior	Direct Selection	Direct		22,000.00	18,112.50	Completed	2018-05-07		2018-05-17	2018-07-02			2018-07-21	2018-07-26	2019-01-17	2019-08-05
REANEP/CINDV/25/18 / Extension of Consultancy Services for Senior Environmental Specialist(PMU)	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Direct		29,120.00	188,680.30	Signed	2018-02-01	2018-06-12	2018-02-11	2018-02-02	2018-03-04	2018-01-12	2018-04-08	2018-02-01	2018-10-05	
REANEP/CINDV/26/18 / Extension Consultancy Services for the Senior Financial Specialist (PMU)	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Direct		27,440.00	23,184.90	Signed	2018-02-01	2018-05-22	2018-02-11		2018-03-04	2018-01-12	2018-04-08	2018-02-01	2018-10-05	

REA-NEP/CINDV/27/18 / Extension of Consultancy Services for the Social Specialist (PMU).	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Direct		28,920.00	184,317.62	Signed	2018-02-01	2018-06-11	2018-02-11		2018-03-04	2018-01-12	2018-04-08	2018-02-01	2018-10-05	
REA-NEP/CINDV/36/18 / Individual Liaison Officer for Solar	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Direct		60,000.00	0.00	Canceled	2018-09-26		2018-10-06		2018-10-27		2018-12-01		2019-05-30	
REA-NEP/CCDS/37/18 / Engagement of Senior Commercial Specialist for NEP	IDA / V1390	Technical assistance	Prior	Direct Selection	Direct		27,440.00	103,463.25	Signed	2018-05-29	2018-07-23	2018-06-08	2018-08-08			2018-08-12	2018-08-01	2019-02-08	
REA-NEP/CINDV/22/18 / Extension of Consultancy Services for Senior Individual Solar Specialist (PMU)	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Direct		27,640.00	178,452.00	Signed	2018-02-01		2018-02-11		2018-03-04	2018-01-26	2018-04-08	2018-02-01	2018-10-05	
REA-NEP/CINDV/23/18 / Extension of Consultancy Services for the Project Manager (PSRP -IMT)	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Direct		98,400.00	0.00	Canceled	2018-07-02		2018-07-12		2018-08-02		2018-09-06		2019-03-05	
REA-NEP/CINDV/28/18 / Extension of Consultancy Services for the Communications Specialist (PSRP -IMT)	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Direct		98,400.00	0.00	Canceled	2018-07-02		2018-07-12		2018-08-02		2018-09-06		2019-03-05	
REA-NEP/CINDV/28/18 / Extension of Consultancy Services for the Technical Specialist (PSRP -IMT)	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Direct		98,400.00	0.00	Canceled	2018-07-02		2018-07-12		2018-08-02		2018-09-06		2019-03-05	
REA-NEP/CINDV/30/18 / Extension of Consultancy Services for the Financial Specialist (PSRP -IMT)	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Direct		48,100.00	0.00	Canceled	2018-07-02		2018-07-12		2018-08-02		2018-09-06		2019-03-05	
REA-NEP/CINDV/31/18 / Extension of Consultancy Services for the Legal Assistant (PSRP -IMT)	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Direct		20,900.00	0.00	Canceled	2018-07-02		2018-07-12		2018-08-02		2018-09-06		2019-03-05	
REA-NEP/CINDV/32/18 / Extension of Consultancy Services for the Document Manager (PSRP -IMT)	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Direct		18,300.00	0.00	Canceled	2018-07-02		2018-07-12		2018-08-02		2018-09-06		2019-03-05	
REA-NEP/CCDS/23/18 / Consultancy Services for the Project Manager (PSRP - IMT)	IDA / V1390	Technical assistance	Prior	Direct Selection	Direct		96,600.00	81,975.37	Signed	2018-07-02	2018-07-12	2018-07-12	2018-07-23			2018-09-15	2018-08-10	2019-03-14	
REA-NEP/CCDS/28/18 / Consultancy Services for the Communications Specialist (PSRP -IMT)	IDA / V1390	Technical assistance	Prior	Direct Selection	Direct		98,400.00	78,246.00	Completed	2018-07-02	2018-07-12	2018-07-12	2018-07-24			2018-09-15	2018-08-13	2019-03-14	2019-01-15
REA-NEP/CCDS/30/18 / Consultancy Services for the Financial Specialist (PSRP - IMT)	IDA / V1390	Technical assistance	Prior	Direct Selection	Direct		48,100.00	42,551.91	Signed	2018-07-02	2018-07-12	2018-07-12	2018-07-24			2018-09-15	2018-07-06	2019-03-14	

REANEP/CCDS/31/18 / Consultancy Services for the Legal Assistant (PSRP -IMT)	IDA / V1390	Technical assistance	Prior	Direct Selection	Direct		20,900.00	14,964.00	Signed	2018-07-02	2018-07-12	2018-07-12	2018-07-24			2018-09-15	2018-08-08	2019-03-14	
REANEP/CCDS/32/18 / Consultancy Services for the Document Manager (PSRP - IMT)	IDA / V1390	Technical assistance	Prior	Direct Selection	Direct		18,300.00	15,021.44	Completed	2018-07-02	2018-07-12	2018-07-12	2018-07-26			2018-09-15	2018-07-10	2019-03-14	2019-01-10
REANEP/CCDS/34/18 / Consultancy Services to the Management firm for Special Projects (Jeman Consulting)	IDA / V1390	Technical assistance	Prior	Direct Selection	Direct		194,000.00	323,645.63	Signed	2018-02-01		2018-02-11				2018-04-17	2018-02-01	2018-10-14	
REANEP/CCDS/11/18 / Mini Grid Standard System Sizing/Technical Specifications & Preparation of Bidding Document.	IDA / V1390	Technical assistance	Prior	Direct Selection	Direct		150,000.00	148,688.50	Signed	2018-08-06		2018-09-03	2018-09-21			2018-11-07	2018-09-28	2019-05-06	
REANEP/CCDS/9/18 / Preparation of software platform and compilation of Market intelligence for Performance & Output Based	IDA / V1390	Technical assistance	Prior	Direct Selection	Direct		200,000.00	210,000.00	Signed	2018-08-28	2018-09-13	2018-09-07	2018-09-14			2018-11-11	2018-12-20	2019-05-10	
REANEP/CCDS/14/18 / Sustainability plan for EEP	IDA / V1390	Technical assistance	Prior	Direct Selection	Direct		100,000.00	249,246.71	Signed	2018-08-28	2019-02-04	2018-09-07	2019-09-10			2018-11-11	2020-02-28	2019-05-10	
REANEP/CINDV/26/18 / Component Coordinator for SHS	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Limited		60,000.00	151,213.10	Signed	2018-08-28	2018-09-26	2018-09-02	2018-11-02	2018-09-23	2018-12-06	2018-10-28	2018-12-17	2019-04-26	
REANEP/CINDV/28/18 / Consultancy Services for Legal Advisor at NERC Office To Fast Track Mini Grid Application	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Limited		20,000.00	57,297.59	Signed	2018-09-28	2018-10-23	2018-10-03	2018-12-05	2018-10-24	2019-02-08	2018-11-28	2019-02-11	2019-05-27	
REANEP/CINDV/40/18 / NEP private sector liaison officer for Lagos (Mini Grid)	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Limited		30,000.00	39,794.14	Signed	2018-09-03	2018-09-21	2018-09-08	2019-12-05	2018-09-29	2020-01-16	2018-11-03	2020-01-31	2019-05-02	
REANEP/CINDV/41/18 / NEP private sector liaison officer for Abuja (SHS)	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Limited		30,000.00	57,677.15	Signed	2018-09-03	2018-09-21	2018-09-08	2019-02-04	2018-09-29	2019-02-14	2018-11-03	2019-02-21	2019-05-02	
REANEP/CINDV/18/18 / Monitoring & Evaluation Officer	/	Implementation Support and Technical Assistance	Post	Individual Consultant Selection	Open		30,000.00	0.00	Canceled	2018-02-27	2018-03-26	2018-04-17		2018-05-08		2018-06-12		2018-12-09	
REANEP/CINDV/38/18 / Consultancy Services for Regulatory Expert at NERC Office To Fast Track Mini Grid Application	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Limited		30,000.00	0.00	Canceled	2018-09-20		2018-09-25		2018-10-16		2018-11-20		2019-05-19	
REANEP/CCDS/29/18 / Consultancy Services for the Technical Specialist (PSRP -IMT)	IDA / V1390	Technical assistance	Prior	Direct Selection	Direct		98,400.00	0.00	Canceled	2018-07-02	2018-07-12	2018-07-12	2018-07-30			2018-09-15		2019-03-14	

REANEP/CINDV/38/18 / Consultancy Services for Due Diligence officer at NERC Office To Fast Track Mini Grid Applications	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Limited	30,000.00	106,923.01	Signed	2018-11-26	2018-11-19	2018-12-01	2018-12-05	2018-12-22	2019-02-08	2019-01-26	2019-02-11	2019-07-25	
REANEP/CCDS/16/18 / Consultancy Service for Manual Mapping of Building in Selected Villages in Nigeria (Geo Tagging) for Mini grid tender	IDA / V1390	Technical assistance	Post	Direct Selection	Direct	70,000.00	20,212.50	Signed	2018-11-29	2018-11-28	2018-12-09	2019-01-21			2019-02-12	2019-03-22	2019-08-11	
REANEP/CINDV/18A/18 / Monitoring and Evaluation Specialist	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Limited	30,000.00	96,488.46	Signed	2018-12-03	2018-03-21	2018-12-08	2018-11-26	2018-12-29	2019-03-15	2019-02-02	2019-03-18	2019-08-01	
REANEP/CCDS/29A/18 / Consultancy Services for the Technical Specialist (PSRP -IMT)	IDA / V1390	Technical assistance	Prior	Direct Selection	Direct	102,430.00	73,203.48	Signed	2018-07-02		2018-07-12	2018-07-16			2018-09-15	2018-08-01	2019-03-14	
REANEP/CINDV/43/19 / Consultancy Services for the Engagement of Component Coordinator For Mini-grid Project	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Limited	60,000.00	51,049.41	Signed	2019-02-04	2018-12-22	2019-02-09	2018-12-24	2019-03-02	2019-01-31	2019-04-06	2019-02-01	2019-10-03	
REANEP/CINDV/45/19 / Engagement of Project Manager for implementation delivery and Support team	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Limited	98,000.00	79,227.54	Completed	2019-01-28	2018-12-22	2019-02-02	2018-12-24	2019-02-23	2019-01-30	2019-03-30	2019-01-31	2019-09-26	2019-11-04
REANEP/CINDV/46/19 / Consultancy Services for the Engagement of Project Development Financing Specialist	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Limited	50,510.00	564,245.90	Signed	2019-01-21	2018-12-22	2019-01-26	2018-12-24	2019-02-16	2019-01-30	2019-03-23	2019-01-31	2019-09-19	
REANEP/CINDV/47/19 / Consultancy services for Office manager for Liaison office (Lagos)	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Limited	20,000.00	20,483.87	Signed	2019-01-23	2019-05-23	2019-01-28	2019-06-11	2019-02-18	2019-06-27	2019-03-25	2019-07-01	2019-09-21	
REANEP/CINDV/48/19 / Engagement of Procurement Specialist for Nigeria Electrification	IDA / V1390	Technical assistance	Prior	Individual Consultant Selection	Limited	40,000.00	126,682.91	Signed	2019-02-12	2019-02-04	2019-02-17	2019-02-18	2019-03-10	2019-03-09	2019-04-14	2019-03-11	2019-10-11	
REANEP/CINDV/49/19 / Engagement of Project Implementation Support Officer for Nigeria Electrification Project(NEP)	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Limited	20,000.00	50,422.74	Signed	2019-01-21	2018-12-22	2019-01-26	2018-12-24	2019-02-16	2019-01-30	2019-03-23	2019-01-31	2019-09-19	
REANEP/CINDV/21A/2018 / Consultancy Services for Senior Legal Advisor at NERC Office To Fast Track Mini Grid Application	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Limited	40,000.00	99,496.29	Completed	2018-09-20	2018-10-24	2018-09-25	2018-12-17	2018-10-16	2019-02-04	2018-11-20	2019-02-11	2019-05-19	2019-12-10
REANEP/CINDV/53/19 / ENGAGEMENT OF CONSULTANT TO DEVELOP THE PROJECT IDEA NOTE (PIN) FOR THE NIGERIA ELECTRIFICATION PROJECT (NEP)	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Limited	30,000.00	41,110.32	Signed	2019-06-27	2019-09-10	2019-07-02	2019-11-13	2019-07-23	2019-12-02	2019-06-27	2019-12-03	2020-02-23	

REA-NEP/CINDV/55/19 / Consultancy Services for Expedited Process for Federal Ministry of Environment	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Limited		30,000.00	9,519.96	Signed	2019-11-28	2019-11-20	2019-12-03	2019-11-29	2019-12-24	2020-02-14	2020-01-28	2020-03-17	2020-07-26
REA-NEP/CCDS/19/18 / Review of mini grid market operation in Sabon Gari	IDA / V1390	Technical assistance	Prior	Direct Selection	Direct		30,000.00	0.00	Canceled	2018-09-20		2018-09-30				2018-12-04		2019-06-02
REA-NEP/CINDV/82/19 / Consultancy Services for the Technical Verification for Systems above Lighting Global Standards (>350W)	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Limited		50,000.00	26,015.66	Signed	2019-11-21	2019-11-21	2019-11-28	2019-12-03	2019-12-17	2020-04-08	2020-01-21	2020-04-09	2020-07-19
REA-NEP/CINDV/86/19 / Consultancy Services for Independent Verification Agent for the Accountability Framework of the Payment Assurance Facility Expansion financed by the Central Bank of Nigeria	IDA / 62910	Technical assistance	Post	Individual Consultant Selection	Limited		50,000.00	43,305.45	Signed	2019-11-15	2019-11-07	2019-11-20	2019-11-13	2019-12-11	2019-12-29	2020-01-15	2019-12-23	2020-07-13
REA-NEP/CINDV/87/19 / Consultancy services for the Engagement of a Project InterGovernmental Relations Lead	IDA / 62910	Technical assistance	Post	Individual Consultant Selection	Limited		157,000.00	125,615.26	Signed	2019-11-25	2019-11-14	2019-11-30	2020-02-05	2019-12-21	2020-03-03	2020-01-25	2020-04-01	2020-07-23
REA-NEP/CINDV/88/19 / Consultancy services for the Engagement of Senior Technical Project Manager for Nigeria Electrification Project	IDA / 62910	Technical assistance	Post	Individual Consultant Selection	Limited		110,501.00	62,107.51	Signed	2019-11-28	2019-11-14	2019-12-03	2019-11-21	2019-12-24	2020-02-05	2020-01-28	2020-02-06	2020-07-26
REA-NEP/CINDV/89/19 / Consultancy services for the Engagement of Senior Technical Design Expert for Nigeria Electrification Project	IDA / 62910	Technical assistance	Post	Individual Consultant Selection	Limited		110,501.00	62,107.51	Signed	2019-11-28	2019-11-14	2019-12-03	2019-11-21	2019-12-24	2020-02-05	2020-01-28	2020-02-06	2020-07-26
REA-NEP/CINDV/54/19 / Engagement of PSRP Implementation Liaison Officer	IDA / V1390	Technical assistance	Post	Individual Consultant Selection	Limited		80,000.00	0.00	Canceled	2019-07-23		2019-07-28		2019-08-18		2019-09-22		2020-03-20
REA-NEP/CCDS/87/19 / Consultancy Services for the Preparation of Software Platform for Managing Minimum Subsidy Tenders and Perform Based Grant for Mini Grids and Out-put based Fund for Solar Home Systems for NEP	IDA / 62910	Technical assistance	Prior	Direct Selection	Direct		560,000.00	445,678.88	Signed	2019-11-25	2019-11-28	2019-12-05	2019-12-01			2020-02-08	2020-03-16	2020-08-06
REA-NEP/CCDS/91/19 / Consultancy services for Supporting NERC in Reviewing and Approving Performance Improvement Plans (PIP) for the Distribution Companies (DISCO) as follows:	IDA / 62910	Technical assistance	Post	Direct Selection	Direct		400,000.00	376,697.55	Signed	2019-11-27	2019-11-20	2019-12-07	2019-11-22			2020-02-10	2019-12-30	2020-08-08

REA-NEP/CINDV/96/19 / Consultancy Services for the Engagement of Head Project Management Unit 2 (PMU) for Nigeria Electrification Project	IDA / 62910	Technical assistance	Post	Individual Consultant Selection	Open		157,000.00	0.00	Cancelled	2019-12-24	2020-02-05	2020-02-11		2020-03-03		2020-04-07		2020-10-04
REA-NEP/CINDV/98/20 / Consultancy Services for Commercial Specialist for Power Sector Recovery Programme - Payment Assurance Facility (PSRP PAF)	IDA / 62910	Technical assistance	Post	Individual Consultant Selection	Limited		25,000.00	19,349.98	Signed	2020-02-27	2020-02-20	2020-03-03	2020-02-26	2020-03-24	2020-03-12	2020-04-28	2020-03-13	2020-10-25
REA-NEP/CINDV/97/20 / Consultancy Services for Technical Specialist for Power Sector Recovery Programme - Payment Assurance Facility (PSRP PAF)	IDA / 62910	Technical assistance	Post	Individual Consultant Selection	Limited		25,000.00	19,349.98	Signed	2020-02-26	2020-02-20	2020-03-02	2020-02-26	2020-03-23	2020-03-12	2020-04-27	2020-03-13	2020-10-24
REA-NEP/CCDS/95/20 / Consultancy Services for the Public Communications Campaign under the Power Sector Recovery Programme	IDA / 62910	Technical assistance	Post	Direct Selection	Direct		200,000.00	0.00	Cancelled	2020-03-09	2020-03-13	2020-03-19	2020-03-16			2020-05-23		2020-11-19
REA-NEP/CINDV/68/19 / Consultancy Services for the Engagement of Component Coordinator For Energizing Education Programme (EEP)	IDA / 62910	Technical assistance	Post	Individual Consultant Selection	Limited		120,159.00	110,972.97	Signed	2020-03-27	2020-03-26	2020-04-10	2020-03-27	2020-04-17	2020-04-28	2020-04-27	2020-04-30	2021-04-26
REA-NEP/CINDV/101/20 / Consultancy Services for the Engagement of a Communications Specialist for Nigeria Electrification Project (NEP)	IDA / 62910	Technical assistance	Post	Individual Consultant Selection	Limited		20,000.00	17,746.91	Signed	2020-03-27	2020-03-26	2020-04-10	2020-04-02	2020-04-17	2020-04-30	2020-04-27	2020-05-04	2020-10-24
REA-NEP/CINDV/96/20 / Consultancy Services for the Engagement of Head Project Management Unit 2 (PMU)	IDA / 62910	Technical assistance	Post	Individual Consultant Selection	Limited		157,000.00	144,117.37	Signed	2020-04-01	2020-04-03	2020-04-15	2020-04-03	2020-04-17	2020-04-23	2020-04-22	2020-04-24	2021-04-22
REA-NEP/CINDV/99/20 / Consultancy Services for Nigeria Electrification Project (NEP) Public-Private Sector Stakeholder Liaison Officer for the Energizing Education Programme	IDA / 62910	Technical assistance	Post	Individual Consultant Selection	Limited		50,000.00	37,676.89	Signed	2020-04-10	2020-04-07	2020-04-24	2020-04-09	2020-04-30	2020-04-28	2020-05-08	2020-04-30	2021-05-07
REA-NEP/CINDV/102/20 / Consultancy Services for Geospatial Analysis of Market Clusters	IDA / 62910	Technical assistance	Post	Individual Consultant Selection	Limited		25,000.00	0.00	Under Implementation	2020-04-28	2020-04-23	2020-05-12	2020-06-01	2020-05-26		2020-06-23		2020-12-20