## **PROCUREMENT PLAN (Textual Part)**

Project information	Country:	Kyrgyz Republic
	Full Project Name:	CASA 1000 Community Support Project
	Total Finance (\$):	\$10.0 million (IDA)
		\$1.0 million (CASA1000-MDTF)
	Project Number:	P163592
Project Implement	ation agency	ARIS
Date of the Procur	ement Plan	February 1, 2018
Period covered by Plan:	y this Procurement	February 1, 2018 - 2023

## **Preamble**

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016, revised November 2017) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank's Standard Procurement Documents**: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

## **National Procurement Arrangements:**

In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), procurement under World Bank financed operations may be carried out in accordance with "Single-Stage Bidding" method set forth in the Public Procurement Law of the Kyrgyz Republic dated April 3, 2015 № 72 (the "PPL") with amendments dated November 18, 2016 N 182, December 10, 2016 N 195, February 14, 2017 N 25, May 30, 2017 N 93, provided that such arrangements continue to meet requirements of the paragraph 5.4 of the Procurement Regulations and the following conditions:

- The request for bids/request for proposals document shall require that bidders/proposers submitting bids/proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, Bank Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights;
- Bidding documents, including contract forms, acceptable to the Bank shall be used.
- The Bidding process shall not be cancelled sole on the reason that minimum bid price is larger than the amount allocated by procuring entity for this procurement.
- There shall be no preference applied during procurement of goods and works.
- Implementing agency shall have an option to publish procurement notice without disclosing cost estimate.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations. Other national procurement arrangements such as "Simplified Method" (Request for Quotation) may be applied on the same conditions stated above for procuring limited quantities of ready available off-the-shelf goods or simple civil works of small value. In addition, not less than three quotations shall be requested to ensure competition.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: "Not Applicable"

**Procurement of Second Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations "Not Applicable"

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).

Goods: is not applicable; Works: is not applicable

## Other Relevant Procurement Information.

The CDD approach and procurement by the communities will follow Procurement Regulations paragraph 6.52 and Annex XII - Selection Methods, paragraphs 6.9 and 6.10. The procurement arrangements at the community level (including procurement responsibilities, procedures, disclosure requirements and sample documentation) and the oversight mechanisms described in Subcomponent 2B will be detailed in the POM. Community procurement will follow the Community Procurement Handbook and the Guidance Note for Design and Management of Procurement Responsibilities in Community Driven Development Projects (March 15, 2012).

PROCUREMENT PLAN
Central Asia : CASA1000 Community Support Project - Kyrgyz Republic General Information
Country: Central Asia
Bank's Approval Date of the Original Procurement Country: Central Asia Bank's Approval Date of the Original Procurement Pla 2020-04-09
Revised Plan Date(s): (comma delineated, leave blank 2024-01-24
GPN Date: 6PN Date: 2020-09-10
Project Name: CASA1000 Community Support Project - Kyrgyz Republic
Loan / Credit No: IDA / D2940, IDA / 62190, IDA / 67560
Executing Agency(i Community Development and Investment Agency

VORKS activity Reference No. /									Procurence	Actual Am														Did Evalue	tion Report			
Description	Loan / Credit N	Component	Review Type	Method	Market Approac	Procurement Pro cess	Prequalification (Y/N)	High SEA/SH Ri	Procureme nt Docume	ount (US\$	Process St atus	Draft Pre-q	ualification ments	Prequalifica ation F	ation Evalu	Draft Bido	ding Docum stification	Specific P	ocurement Invitation	Bidding Doc s Issu	uments a	Proposal Si	ubmission /	and Recon		Signed 0	Contract	Contract Con ion
	0.				n	cess	(T/N)	SK	nt Type	)	atus	Docui	ments	Planned	report	ent / jus	Actual	Notice /	IIIVILALIOII	Planned	ieu	Opening	/ Millutes		ward Actual	Planned	Actual	
RIS-CSP-AF-WORKS-RFB-20 2-2 / Renewal works of Villa ambulatories of Noken ray of Jalal-Abad oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Under Imple mentation	Fidinica	Account	ridinica	Account	2022-02-15		2022-02-22		ridillicu	Account			2022-05-05			Actual	2022-12-0
RIS-CSP-AF-WORKS-RFB-20 -1 / Renewal works of Villa ambulatories of Kadamjai Leilek rayons of Batken obl t	ID4 / D2040	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Signed					2022-02-01	2022-02-04	2022-02-08	2022-02-15			2022-03-22	2022-03-22	2022-04-21	2022-05-10	2022-05-26	2023-04-20	2022-11-2
RIS-CSP-AF-WORKS-RFB-20 4 / Renewal works of Villa ambulatories of Bazar-Kor n rayon of Jalal-Abad oblas	IDA / D2040	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Canceled					2022-03-15		2022-03-22				2022-05-03		2022-06-02		2022-07-07		2023-01-0
RIS-CSP-AF-WORKS-RFB-20 -3 / Renewal works of Villa ambulatories of Suzak ray s of Jalai-Abad oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Canceled					2022-03-01		2022-03-08				2022-04-19		2022-05-19		2022-06-23		2022-12-2
RIS-CSP-AF-WORKS-RFB-20 2-5 / Renewal works of Villa ambulatories of Suzak & izar-Korgon rayons of Jalahad oblast		Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Signed					2022-03-18	2022-03-18	2022-03-25	2022-03-18			2022-04-26	2022-04-19	2022-05-26	2022-05-14	2022-06-30	2022-06-23	2022-12-2
RIS-CSP-AF-WORKS-RFB-20 -6 / Renewal works of Villa ambulatories of Nookat, U en & Kara Suu rayons of O oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Signed					2022-04-15	2022-04-14	2022-04-22				2022-05-24	2022-05-17	2022-06-23	2022-07-11	2022-07-28	2022-08-17	2023-01-2
RIS-CSP-AF-WORKS-RFQ-20 -02 / Renewal works of Vill e ambulatories of Nookat, gen & Kara Suu rayons of h oblast		Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope			Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Signed							2022-06-01	2022-06-14							2022-08-22	2022-08-15	2023-02-1
RIS-CSP-AF-WORKS-RFQ-20 -03 / Renewal works of Vill e ambulatories of Kadamja Leilek rayons of Batken o ist	l	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope			Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Signed							2022-06-01	2022-06-14							2022-08-22	2022-08-26	2023-02-1
RIS-CSP-WORKS-RFQ-2022- / Installation of street light g in Jany-Jer and Koltso villa s in Batken oblast		Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope			Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Signed							2022-05-25	2022-06-05							2022-08-28	2022-08-22	2023-02-2
RIS-CSP-AF-WORKS-RFQ-20 2-06 / Renewal works of Vill ge ambulatories of Nookat, tgen & Kara Suu rayons of sh oblast		Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope			Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Signed							2022-06-05	2022-07-19							2022-08-26	2022-09-16	2023-02-2
RIS-CASA-CSP-WORKS-RFB- 122-09 / Renewal works of v age ambulatories	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for B ids - Small W orks SPD (1 e nvelope proc ess) Request for B	0.00	Signed					2022-06-28	2022-06-15	2022-07-05	2022-07-20			2022-08-04	2022-08-18	2022-09-03	2022-09-10	2022-09-23	2022-10-18	2023-03-2
RIS-CASA-CSP-WORKS-RFB- 022-10 / Renewal works of s 100Is and irrigation system	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Signed					2022-06-29	2022-06-01	2022-07-06	2022-07-20			2022-08-05	2022-08-18	2022-09-04	2022-09-12	2022-09-24	2022-10-27	2023-03-2
RIS-CSP-AF-WORKS-RFB-20 -07 / Renewal works of Vill the ambulatories in villages shkar-Kyshtak & Kyzyl-Sha of Kara-Suu rayon; in villa Jany-Nookat of Nookat ray and in the villages Progre & Ak-Terek of Uzgen rayon		Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Signed					2022-06-30	2022-07-14	2022-07-07	2022-07-20			2022-08-06	2022-08-17	2022-09-07	2022-08-30	2022-10-12	2022-10-01	2023-04-1
RIS-CASA-CSP-WORKS-RFB- 22-08 / Procurement of sm works on renewal paveme in Tash-Korgon village; of i gation tray in Alysh village; schools in Pulgon and Jiyd k villages	. [	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Signed					2022-06-27	2022-06-15	2022-07-04	2022-07-20			2022-08-03	2022-08-17	2022-09-02	2022-08-30	2022-09-22	2022-09-28	2023-03-2
RIS-CSP-WORKS-RFQ-2022- 0 / Procurement of works fo onstallation of street lightin in Jany-Jer village in Batken blast	IDA / 67560	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope			Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Signed							2022-07-17	2022-06-29							2022-09-17	2022-08-12	2023-03-1
RIS-CSP-AF-WORKS-RFQ-20 -11 / Renewal works of Vill e ambulatory in Margun of ilek rayon of Batken oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope			Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Signed							2022-07-16	2022-07-20							2022-10-06	2022-09-08	2023-04-0
RIS-CSP-AF-WORKS-RFB-20 -11 / Renewal works of Vill e ambulatories in Arbyn, Is ova, Kok-Bel, Kumaidan, T iir-Koruk villages of Nookat von of Osh oblast		Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Signed					2022-08-08	2022-08-08	2022-08-15	2022-08-10			2022-09-14	2022-09-06	2022-10-16	2022-10-06	2022-11-20	2022-10-27	2023-05-1
RIS-CASA-CSP-WORKS-RFQ 022-12 / Renewal works of hool #21 Kan in Soviet vill ge of Batken oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope			Request for Quotations - Small Works (Emergency) SPD -Compet	0.00	Signed							2022-08-08	2022-08-10							2022-11-21	2022-10-03	2023-05-2

ARIS-CASA-CSP-WORKS-RFQ -2022-13 / Construction of pl ayground in the village of Ka shka-Terek, Uzgen rayon of Osh oblast.	IDA / D2940	Support for community-led investments in social and economic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	10	Request for Quotations - Small Works (Emergency) SPD -Compet tive	0.00	Signed					2022-08-08	2022-08-10					2022-11-21	2022-10-12	2023-05-2
ARIS-CASA-CSP-WORKS-RFB- 2002-12 / Renovation of irrig ation ditches in Choyunchu, L ellek, Ak-Terek & Korgon villa ges of Leilek rayon of Batken oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	i	Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Under Imple mentation		:	2022-08-29	2022-09-01	2022-09-05	2022-09-05	2022-1	-05	2022-10-	:5	2022-12-15		2023-06-1
ARIS-CASA-CSP-WORKS-RFB- 2022-13 / Renovation works of school in the village of Kar a-Suu of Leilek rayon, constr uction of playround in the illage of Ak-Say, Borehole drill ing in the village of Ravat, Co nstruction of sidewalk in the city of Sulukta	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	i	Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Signed		ā	2022-09-15	2022-09-01	2022-09-22	2022-09-05	2022-10	-22 2022-10	06 2022-11-	.1 2022-10-28	2023-01-01	2022-11-09	2023-06-3 0
ARIS-CASA-CSP-WORKS-RFB- 2022-14 / Construction of ca nteen in the school of Kedei- Aryk village of Suzak rayon / Redevelopment of premises f or additional classrooms for 150 student places in the sch ool of Kok-Bulak village, Bore hole drilling in Bagysh village	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	i i	Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Signed		ā	2022-09-15	2022-09-01	2022-09-22	2022-09-06	2022-10	-22 2022-10	06 2022-11-	.1 2022-10-28	2023-01-01	2022-11-20	2023-06-3
ARIS-CASA-CSP-CSPAF-WOR KS-RRB-2022-15 / Constructio n of VA in the villages of Kos h-Korgon and Kyzyl-Kyrman of Uzgen rayon of Osh oblast (under CSP project). Renewal works of Village am bulatories of Nookat, Uzgen 6. Kara Suu rayons of Osh ob last (Kara-Tash, Kors-Ettl, Kos h-Eter, Kyzyl-Tuu villag	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	i	Request for B ds - Small W orks SPD (1 e nvelope proc ess)	0.00	Signed		ā	2022-09-15	2022-09-01	2022-09-22	2022-09-05	2022-10	-22 2022-10	05 2022-11-	.1 2022-10-24	2023-01-01	2022-11-30	2023-06-3
ARIS-CASA-CSP-WORKS-RFB- 2022-16 / Street lighting. Con struction of power lines, Cons truction of pump station and laying of conduit, Constructio n of Village Ambulatories, Re pair of kindergarden, Repair of channel and irrigation ditc	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope		Request for B ds - Small W orks SPD (1 e nvelope proc ess)	0.00	Signed		2	2022-09-23	2022-09-19	2022-09-30	2022-09-19	2022-10	-30 2022-10	2022-11-	9 2022-11-11	2023-01-09	2022-12-07	2023-07-0 8
ARIS-CASA-CSP-WORKS-RFB-	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	i	Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Signed		:	2022-10-10	2022-10-10	2022-10-17	2022-10-17	2022-1	-16 2022-11	9 2022-12-	16 2022-11-10	2023-01-26	2023-02-03	2023-07-2
ARIS-CASA-CSP-WORKS-RFB- 2022-18 / Repair and constru- ction works in Kainar, Karatai , Ana-Kyzyl, Ak-Say, Kara-Suu , Vostochnyi villages and in S uluktu town	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	i	Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Under Imple mentation			2022-10-31	2022-10-18	2022-11-07	2022-10-25	2022-1	-07 2022-11	22 2022-12-	7 2023-01-12	2023-02-16		2023-08-1
ARIS-CASA-CSP-WORKS-RFB- 2022-19 / Repair of the irriga tion well in Doskana willage, pipeline laying for irrigation i n Choko-Dobo village, constr uction of VA in Uch-Korgon vi llage, irrigation for Kara-Dob o village	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	i	Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Under Imple mentation		ž	2022-11-15	2022-11-07	2022-11-22	2022-11-12	2022-1	-22	2023-01-	1	2023-03-03		2023-08-3
ARIS-CASA-CSP-WORKS-RFB- 2022-20 / Asphalt construction in the village of Myrza-Aryk , Sheraly, Karool and constru- ction of Village ambulatory in the village of Ak-Terek	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	i	Request for B ds - Small W orks SPD (1 e nvelope proc ess)	0.00	Under Imple mentation		:	2022-11-30	2022-11-20	2022-12-07	2022-11-24	2023-0	-06 2022-12	80 2023-01-	6 2023-01-24	2023-03-18		2023-09-1
ARIS-CASA-CSP-WORKS-RFB- 2022-21 / Repair and extensi on of kindegarten in Kara-Bul ak village; Repair of existing i rrigation ditch in Ak-Terek an d Leilek villages	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	i	Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Under Imple mentation		:	2022-11-30	2022-11-20	2022-12-07	2022-11-25	2023-0	-06 2022-12	26 2023-01-	6	2023-03-18		2023-09-1 4
ARIS-CASA-CSP-AF-WORKS-R FB-2022-15_RETEN / Repair o f VA in Kara-Tash village; Rep air of VA in Kyzyl-Tuu village; Repair of VA in Kors-Etti villa ge; Repair of VA in Kosh-Eter village	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	i	Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Under Imple mentation		:	2022-11-30	2022-11-20	2022-12-07	2022-11-25	2023-0	-06 2022-12	26 2023-01-	26	2023-03-18		2023-09-1 4
ARIS-CASA-CSP-WORKS-RFB- 2022-22 / Construction of a k indergarten for 50 places on the territory of the kindergart en "Aydanek" on Toktogul str eet in the city of Kyzyl-Kiya	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	i	Request for B ds - Small W orks SPD (1 e nvelope proc ess)	0.00	Under Imple mentation			2023-01-09	2023-01-09	2023-01-16	2023-01-15	2023-0.	-15 2023-02	14 2023-03-	17	2023-04-27		2023-10-2
ARIS-CASA-CSP-WORKS-RFB- 2023-23 / Construction of Villi age ambulatory (VA) in Valak ysh village of Kadamjai. Repa ir of potable water supply sys tem in Koltso village. Street li ghting in Jinjigen village, Kyz yk-Kyia city	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	i	Request for B ds - Small W orks SPD (1 e nvelope proc ess)	0.00	Under Imple mentation		:	2023-01-31	2023-01-27	2023-02-07	2023-01-27	2023-0	-09 2023-02	24 2023-03-	19	2023-05-19		2023-11-1
ARIS-CASA-CSP-WORKS-RFB- 2023-24 / Street asphalting i n Ana-Kyzyl & Shagym villag es. Reprofiling of building to VA and fencing in Ozgur villa ge. Construction of a playgro und in Chelekchi village.	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	i i c	Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Under Imple mentation		:	2023-02-07	2023-01-27	2023-02-14	2023-01-27	2023-0	-16 2023-02	28 2023-04-	15 2023-04-03	2023-05-26		2023-11-2
ARIS-CASA-CSP-AFCSP-WOR KS-RFB-2023-25 / Constructio n of park for children in Uch- Korgon village, Kadamjai ray	IDA / D2940	Support for community-led investments in social and economic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	i	Request for B ds - Small W orks SPD (1 e nvelope proc ess)	0.00	Under Imple mentation		:	2023-02-20	2023-02-19	2023-02-27	2023-03-01	2023-0	-29 2023-03	27 2023-04-	10	2023-06-04		2023-12-0

ARIS-CASA-CSP-WORKS-RFQ -2023-28 / Renovation of pol es and transformers in the vil		Support for community-led i					Request for Quotations -				- 1	- 1					1	- 1					
lage of Ak-Jar of Kara-Suu ray on of Osh oblast Construction of playground in the village of Chelekchi of Yn tymak AO of Nookat rayon	IDA / D2940	nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Small Works (Emergency) SPD -Compet itive	0.00	Under Imple mentation	e					2023-05-06	2023-04-18					2023-07-01	2023-12-2 8	
ARIS-CASA-CSP-WORKS-RFQ -2023-34 / Repair of existing buildings in the village of Ak Sai Ak, Sai AA, Batken region , in the village of Kara Dobo, Masailevsky AA, Kadamjai re gion, and in the city of Sulukt a, Batken region	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Under Imple mentation	ie					2023-05-20	2023-05-09					2023-07-25	2024-01-2	
ARIS-CASA-CSP-WORKS-RFQ -2023-35 / Construction of ad ditional premises to the scho ol of Naray village	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Under Imple mentation	ie					2023-06-12	2023-06-12					2023-08-17	2024-02-1	
ARIS-CASA-CSP-WORKS-RFQ -2023-37 / Repair of primary school No. 54 in the village of Kyzyl-Korgon, Osh region Replacement of windows and doors in the kindergarden 2h any-Zhol in the village of Kas hka-Terek, Osh region and purchase of furniture, office e quipment, Osh.	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations ( Non Bank-SP D)	0.00	Under Imple mentation	ie					2023-07-24	2023-07-19					2023-09-28	2024-03-2	
ARIS-CASA-CSP-WORKS-RFQ -2023-38 / Procurement of s mall works on Installation of monolithic concrete ditches, Repair of a building for a cult ural center in the village of K ara Suu & Repair of the facad of the VA building and instal llation of a fence in the villag of K arbox for to Living and content of the content o	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations ( Non Bank-SP D)	0.00	Under Imple mentation	ie					2023-07-31	2023-07-26					2023-10-05	2024-04-0 2	
ARIS-CASA-CSP-WORKS-RFQ -2023-34 RETENDER / Procur ement of small works on the Repair of existing buildings in the city of Sulukta, Batken re gion.	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations ( Non Bank-SP D)	0.00	Under Imple mentation	ie					2023-07-31	2023-07-26					2023-10-05	2024-04-0	
ARIS-CASA-CSP-WORKS-RFQ -2023-39 / Construction of a sewing workshop in the a / o Joosh, the village of Joosh, Ka ra-Suu district, Osh region	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations ( Non Bank-SP D)	0.00	Under Imple mentation	ie					2023-08-17	2023-08-09					2023-10-22	2024-04-1	
ARIS-CASA-CSP-WORKS-RFQ -2023-40 / Construction of a canteen for the school in the village of Kedei-Aryk, Suzak r ayon, Jalal-Abad oblast.	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations ( Non Bank-SP D)	0.00	Under Imple mentation	ie					2023-08-17	2023-08-09					2023-10-22	2024-04-1	
ARIS-CASA-CSP-WORKS-RFQ -2023-41 / Construction of a canteen for a secondary scho ol in Abshyr-Ata of Kulatov A A in the village of Kozho-Aryk Nookat district, Osh region	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations ( Non Bank-SP D)	0.00	Under Imple mentation	ie					2023-08-17	2023-08-09					2023-10-22	2024-04-1	
ARIS-CASA-CSP-WORKS-RFQ -2023-44 / Construction of pa vement in Sulukta town	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet	0.00	Under Imple mentation	ie					2023-09-07	2023-09-29					2023-11-12	2024-05-1	
ARIS-CASA-CSP-WORKS-RFQ -2023-49 / Repair of school in Kurshab village of Uzgen ray on of Osh oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations ( Non Bank-SP D)	0.00	Pending Implementation	ip n					2023-09-25						2023-11-28	2024-05-2 6	
ARIS-CSP-AF-WORKS-RFQ-20 23-53 / Construction of Villag e ambulatory (VA) in Jakshyly k & Pakhtachy villages of Ara van rayon of Osh oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Under Imple mentation	e					2023-10-09						2023-12-14	2024-06-1	
ARIS-CSP-AF-WORKS-RFQ-20 23-54 / Construction of boreh oles in Min-Jygach, Aikol, Tog uz-Bulak villages of Leilek ra yon of Batken oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Under Imple mentation	ie					2023-10-09	2023-09-29					2023-12-14	2024-06-1	
ARIS-CSP-AF-WORKS-RFQ-20 23-55 / Construction of powe r supply line in Kyshtuut, Sog ment, Say, Gaz, Tayan, Char bak villages of Batken rayon of Batken oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Under Imple mentation	ie					2023-10-09	2023-09-29					2023-12-14	2024-06-1	
ARIS-CSP-AF-WORKS-RFQ-20 23-56 / Repiar of school build ings in Jashtyk and Dostuk vil lages of Leilek rayon of Batke n oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Under Imple mentation	ie					2023-10-09	2023-09-29					2023-12-14	2024-06-1	
ARIS-CSP-AF-WORKS-RFQ-20 23-57 / Repair of VA building	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	 Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Under Imple mentation	ie					2023-10-09						2023-12-14	2024-06-1	
ARIS-CSP-AF-WORKS-RFQ-20	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Under Imple mentation	ie					2023-10-09						2023-12-14	2024-06-1	
ARIS-CSP-AF-WORKS-RFB-20 23-35 / Construction of aspha It in Medrese, Konurat & Kara -Kulja villages of Kara-Kulja & Kara Suu rayons of Osh oblas t	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Under Imple mentation	ie			2023-10-02	2023-09-27	2023-10-09				2023-11-08	2023-11-28	2024-01-18	2024-07-1 6	

	,																					
ARIS-CSP-AF-WORKS-RFQ-20 23-59 / Repair works in schoo I in Bakmal village of Uzgen r ayon & Repair of roof of kind ergarden in 1-May village of Kara-Kulja rayon of Osh oblas t	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Under Imple mentation	le					2023-10-09					2023-12-14	2024-06-1	
ARIS-CSP-AF-WORKS-RFQ-20 23-60 / Repair of VA, school a nd water supply system in Os h oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet Request for	0.00	Pending Im lementation	np n					2023-10-09					2023-12-14	2024-06-1	
ARIS-CSP-AF-WORKS-RFQ-20 23-64 / Installation of garbag e collection site in Kanysh-Ky ia village, Jalai-abad oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Quotations - Small Works (Emergency) SPD -Compet	0.00	Pending Im lementation	np n					2023-10-16					2023-12-21	2024-06-1	
ARIS-CSP-WORKS-RFQ-OSH- 2023-01 / Repair of VA in Tol oikon and asphalt laying in M yrza-Aryk of Uzgen rayon of Osh oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet titve Request for	0.00	Under Impli mentation	le					2023-11-20					2024-01-25	2024-07-2	
ARIS-CASA-CSP-WORKS-RFQ -JA-2023-01 / Water intake sit e fencing and lighting in Kyr-J ol and Tash-Akur village of Jal al-Abad oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Pending Im lementation	np n					2023-11-20					2024-01-25	2024-07-2	
ARIS-CSP-AF-WORKS-RFQ-BA TKEN-2023-01 / Repair works in the school of Burgondu vill age of Kadamjay rayon of Ba	IDA / D2940	Support for community-led investments in social and economic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Pending Im Iementation	np n					2023-11-20					2024-01-25	2024-07-2	
ARIS-CSP-AF-WORKS-RFB-OS H-2023-01 / Renovation work s of VA in Osh oblast: villages Terek, Kum-Shoro, Jyly-Suu,A i-Tamga, Jazy	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Under Imple mentation	le		2	2023-11-13	2023-11-01	2023-11-20	2023-12-06		2023-12-20	2024-01-09	2024-02-29	2024-08-2	
ARIS-CSP-AF-WORKS-RFQ-JA-	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet	0.00	Pending Im lementation	np n					2023-11-20					2024-01-25	2024-07-2 3	
ARIS-CSP-AF-WORKS-RFQ-20 23-60_RETENDER / Repair of water borehole in Too-Moyun village of Aravan rayon of Os h oblast.	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Pending Im lementation	np n					2023-11-20					2024-01-25	2024-07-2	
ARIS-CSP-AF-WORKS-RFQ-OS H-2023-02 / Construction of I ogistic center in Nookat rayo n of Osh oblast (Kenesh and Kyrgyz-Ata AA)	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Pending Im lementation	np n					2023-11-20					2024-01-25	2024-07-2	
ARIS-CASA-CSP-WORKS-RFQ -JA-2023-03 / Repair works in kindergardens of Kachkynchy , Kok-Bulak, Talaa-Bulak, Kyz yi-Senir, S. Jeenbekov, Lenin, Besh-Bala & Boz-Chyhkan vill ages of JA oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Pending Im lementation	np n					2023-12-13					2024-02-17	2024-08-1 5	
ARIS-CSP-AF-WORKS-RFB-JA- OSH-2023-01 / Renovation w orks of kindergarden, schools & lighting in JA oblast: village s Padek, Tengi, Kulpok-Say, K azarman & in Osh oblast: Ku n-Elek.	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Pending Im lementation	np n		2	023-12-06		2023-12-13			2024-01-12	2024-02-01	2024-03-23	2024-09-1 9	
ARIS-CSP-WORKS-RFQ-BATK EN-2023-02 / Lighting in Ak-S ay village of Batken oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet	0.00	Pending Im lementation	np n					2023-12-19					2024-02-23	2024-08-2	
ARIS-CSP-AF-1C-WORKS-RFQ -BATKEN-2023-03 / Construct ion of logistic center in Jany- Korgon village; and construct ion of irrigation system in Kat ran village of Batken oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Pending Im lementation	np n					2023-12-19					2024-02-23	2024-08-2	
ARIS-CSP-AF-1C-WORKS-RFB -OSH-2023-02 / Repair & con struction works of premises f or business partners of Osh o blast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Pending Im lementation	np n		2	023-12-12		2023-12-19			2024-01-18	2024-02-07	2024-03-29	2024-09-2	
ARIS-CSP-AF-1C-WORKS-RFB -JA-2023-01 / Repair & constr uction works of premises for business partners of Jalal-Ab ad oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Pending Im lementation	np n		ž	2023-12-12		2023-12-19			2024-01-18	2024-02-07	2024-03-29	2024-09-2	
ARIS-CSP-WORKS-RFQ-OSH- BATKEN-2023-01 / Constructi on of premise to proceed the rice in Ak-Turpak AA of Kada mjai rayon of Batken oblast & Construction of power line i n Nookatrayon of kok-jar AA, village of lyide of Osh oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Pending Im lementation	np n					2023-12-29					2024-03-04	2024-08-3	
ARIS-CSP-AF-1C-WORKS-RFQ -OSH-BAT-2023-02 / Construc- tion of drying workshop in Ka damijay rayon, Orozbekov AA, Kuldu village-& Construction of logistic senter in Kara-Suu rayon, Papan AA, Kzyyl-Tuu v illage-, Construction of premis e for the sewing workshop in Ozgon rayon, Myrza-Ake AA,	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	Request for Quotations - Small Works (Emergency) SPD -Compet Itive	0.00	Pending Im lementation	np n					2023-12-29					2024-03-04	2024-08-3	
ARIS-CSP-AF-1B-WORKS-RFB -OSH-2023-02 / Renovation w orks of VA in Osh oblast: villa ges Jany-Aryk, Tepe-Korgon, Chalma & Jekendi	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Pending Im lementation	np n		2	023-12-22		2023-12-29			2024-01-28	2024-02-17	2024-04-08	2024-10-0	

ARIS-CSP-AF-WORKS-RFQ-JA- 2023-02_RT / Repiar works in school of Birdik village, Togu 2-Toro rayon jalal-Abad oblas t & construction of premise f or sewing in Kara-Suu village, Toguz-Toro rayon, Jalal-Abad oblast	/ D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		Request for Quotations - Small Works (Emergency) SPD -Compet Itive	0.00	Pending Im lementation	p			2023-12-29	•				2024-03-04	2024-08-3 1	
ARIS-CSP-AF-1B-WORKS-RFQ -OSH-BAT-2023-03 / Construc- tion of power supply line in K ulan village of Batken rayon of Batken oblast Repair of Village ambulatory in Sary-Bee village of Kara-K ulja rayon of Osh oblast	/ D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		Request for Quotations - Small Works (Emergency) SPD -Compet itive	0.00	Pending Im lementation				2024-01-0	L				2024-03-07	2024-09-0 3	
ARIS-CSP-AF-1B-WORKS-RFB -OSH-2024-03 / Procurement of small works for AAs of Osh oblast.	/ D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope		Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Pending Im lementation	p n		2024-01-22	2024-01-27	,		2024-03-09	2024-04-08	2024-05-13	2024-11-0 9	
ARIS-CSP-AF-1B-WORKS-RFB -JA-2024-04 / Procurement of small works for AAs of Jalal-A bad oblast	/ D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope		Request for B ids - Small W orks SPD (1 e nvelope proc ess)	0.00	Pending Im lementation	p n		2024-01-22	2024-01-27	,		2024-03-09	2024-04-08	2024-05-13	2024-11-0 9	

-JA-2024-04 / Procurement o small works for AAs of Jalal-A bad oblast		nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			orks SPD (1 e nvelope proc ess)	0.00	Pending Imp lementation					2024-01-22		2024-01-27				2024-03-09		2024-04-08		2024-05-13		20
																												_
Activity Reference No.	/ Loop (Crodit N	I		I	Market Approac	Procurement Pro	Description	Astron Amount	Drangen Ch	Droft Bro o		Droguelifie	otion Evalu	Droft Bid	lina Daaum	Cassific D		Bidding Do	oumante a	Dranges   C	ubminsion (	Bid Evalua	tion Report	Т		1		4
Description	o.	Component	Review Type	Method	h	cess	(Y/N)	(US\$)	atus		ments		Report	ent / Jus	stification		Invitation	s Iss		Opening	/ Minutes	and Recon	nmendation lward	Signed	Contract	Contract C	Completion	1
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	4
ARIS-CASA-CSP-GOODS-20- / procurement of personal protective equipment for the south regions	r IDA / 62190	Project management, and m onitoring and evaluation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		0.00	Canceled							2020-04-22								2020-05-22		2020-06-05		
ARIS-CASA-CSP-GOODS-20- /1 / Procurement of personal protective equipment for the south regions	I IDA / 62190	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Direct Selection	Direct			4,000.80	Completed					2020-06-05	2020-06-01	2020-06-05	2020-06-01							2020-06-10	2020-06-15	2020-06-30	2020-06-16	
ARIS-CASA-CSP-GOODS-20- /2 / Supply of Personal Prote tive Equipment	2 c IDA / 62190	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Direct Selection	Direct			17,627.20	Completed					2020-06-05	2020-06-01	2020-06-05	2020-06-01							2020-06-08	2020-06-08	2020-06-28	2020-06-27	
ARIS-CASA-CSP-GOODS-20- /3 / Supply of Personal Prote tive Equipment for the South Regions	C IDA / 62190	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Direct Selection	Direct			11,449.44	Completed					2020-06-05	2020-06-01	2020-06-05	2020-06-01							2020-06-08	2020-06-08	2020-06-28	2020-07-08	
ARIS-CASA-CSP-GOODS-20- /4 / Procurement of personal protective equipment for the south regions	IDA / 62190	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Direct Selection	Direct			15,612.88	Completed					2020-06-05	2020-06-01	2020-06-05	2020-06-01							2020-06-08	2020-06-08	2020-06-28	2020-07-27	
ARIS-CASA-CSP-GOODS-20- /5 / Procurement of personal protective equipment for the south regions	I IDA / 62190	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Direct Selection	Direct			39,910.41	Completed					2020-06-05	2020-06-01	2020-06-05	2020-06-01							2020-06-08	2020-06-08	2020-06-28	2020-06-26	
ARIS-CASA-CSP-GOODS-20- /6 / Procurement of personal protective equipment for the south regions	I IDA / 62190	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Direct Selection	Direct			8,782.24	Signed					2020-06-05	2020-06-01	2020-06-05	2020-06-01							2020-06-07	2020-06-08	2020-06-27		
ARIS-CASA-CSP-GOODS-RFB 2020-01 / Procurement of sp ecial machinery for electric o ompanies	B- D IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - Internationa	Single Stage - One E nvelope		0.00	Canceled					2020-11-22	2020-11-24	2020-11-27	2020-12-17			2021-01-08	2021-01-12	2021-03-09	2021-02-05	2021-04-13		2021-07-12		
ARIS-CASA-CSP-GOODS-RFE 2020-01-RETENDER / Procur ment of special machinery for r energy companies	e .p. , p.	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - Internationa	Single Stage - One E nvelope		0.00	Canceled					2021-02-22	2021-02-19	2021-02-27	2021-02-18			2021-04-12	2021-04-02	2021-06-11		2021-07-16		2021-10-14		
ARIS-CASA-CSP-GOODS-RFE 20-01-RETENDER-2 / Procure ment of special machinery for r energy companies		Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - Internationa	Single Stage - One E nvelope		353,700.00	Completed					2021-05-15	2021-05-02	2021-05-22	2021-05-06			2021-07-03	2021-06-18	2021-08-02	2021-07-24	2021-08-16	2021-09-10	2021-11-14	2022-01-02	
ARIS-CSP-GOODS-RFB-2021 02 / Electric equipment for e nergy companies to conduct the repair of electric distribu ion networks	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - Internationa	Single Stage - One E nvelope		1,661,547.60	Signed					2021-05-23	2021-05-14	2021-05-30	2021-05-17			2021-07-11	2021-06-25	2021-08-10	2021-07-15	2021-09-16	2021-09-06	2021-12-15	2021-11-26	
ARIS-CSP-GOODS-RFB-2021 03 / Electric equipment for e nergy companies to conduct the repair of electric distribu ion networks	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - Internationa	Single Stage - One E nvelope		0.00	Canceled					2021-06-10	2021-06-11	2021-06-15	2021-06-11			2021-07-27	2021-07-23	2021-08-26	2021-11-26	2021-10-02		2021-12-31		
ARIS/CSP/GOODS/RFB/2021 03_RETENDER / Electric equi pment for energy companies to conduct the repair of elec- ric distribution networks	i S IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - Internationa	Single Stage - One E nvelope		167,433.40	Signed					2021-12-31	2022-01-14	2022-01-07	2022-01-16			2022-02-21	2022-02-28	2022-03-23	2022-03-15	2022-04-27	2022-05-08	2022-10-24		
ARIS-CSP-GOODS-RFB-2022 08 / Electric equipment for Ja lalabatelectro to conduct the repair of electric distribution networks under 2 cycle	B IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - Internationa	Single Stage - One E nvelope		333,061.01	Signed					2022-05-05	2022-04-22	2022-05-10	2022-04-24			2022-06-24	2022-06-03	2022-07-24	2022-06-22	2022-08-28	2022-08-12	2023-02-24		
ARIS-CSP-AF-GOODS-RFB-20 22-07 / Medical equipment, mbulance and laboratory fur nuture for Osh, Jalal-Abad ar d Batken oblasts	a .p. , p.	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - Internationa	Single Stage - One E nvelope		0.00	Signed					2022-05-02	2022-04-29	2022-05-07	2022-05-03			2022-06-21	2022-06-13	2022-07-05	2022-08-02	2022-08-30	2022-09-12	2023-02-26		
ARIS-CASA-CSP-GOODS-RFC -2022-04 / Garbage truck for communities		Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		0.00	Signed							2022-05-27	2022-06-05							2022-07-24	2022-08-14	2023-01-20		
ARIS-CASA-CSP-GOODS-RFC -2022-05 / Procurement of m nibus		Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		0.00	Under Imple mentation							2022-05-27	2022-06-05							2022-07-24		2023-01-20		
ARIS-CSP-AF-GOODS-RFQ-2/ 22-07 / Medical equipment & furniture for Salam-Alik & Ze ger AA of Uzgen rayon of Os oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		0.00	Signed							2022-06-05	2022-07-20							2022-07-31	2022-09-16	2023-01-27		

ARIS-CASA-CSP-GOODS-RFQ -2022-08 / Procurement of sp ecial machinery	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Canceled					2022-07-04	2022-06-30						2022-09-07		2023-03-06
ARIS-CASA-CSP-GOODS-RFQ -2022-09 / Procurement of of fice equipment	IDA / D2940	Project management, and m onitoring and evaluation	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Signed					2022-07-02	2022-06-30						2022-08-26	2022-09-01	2023-02-22
ARIS-CASA-CSP-GOODS-RFQ -2022-05_RETENDER / Procur ement of minibus	IDA / 67560	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation					2022-07-16	2022-06-28						2022-09-12		2023-03-11
ARIS-CSP-GOODS-RFB-2022- 09 / Procurement of Electric equipment for Oshtelectro & procurement of transformers for Jalalabatelectro to repair electric distribution networks under 2 cycle	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - Internationa I	Single Stage - One E nvelope	0.00	Signed		2	2022-07-11	2022-07-11	2022-07-18	2022-07-16	20	22-09-01	2022-08-26	2022-10-01	2022-10-05	2022-11-05	2022-11-03	2023-05-04
ARIS-CASA-CSP-GOODS-RFQ -2022-14 / Rice harvesters fo r Chogorok & Tokoi villages	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Signed					2022-08-15	2022-08-22						2022-11-09	2022-10-20	2023-05-08
ARIS-CASA-CSP-GOODS-RFQ -2022-08_RETENDER / Procus ement of special machinery i or Ak-Otok & Shybran village s (wheel tractor, baler, plow & wheeled excavator-buildoz er).	f IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Signed					2022-08-15	2022-08-22						2022-11-09	2022-10-14	2023-05-08
ARIS-CSP-AF-GOODS-RFQ-2C 22-15 / Computer equipment for village ambulatories of Ja al-Abad & Osh oblasts	: I	Project management, and m onitoring and evaluation	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Canceled					2022-08-20	2022-08-16						2022-11-12		2023-05-11
ARIS-CASA-CSP-GOODS-RFQ -2022-22 / Procurement of computer equipment for 3 schools of Kulatov AA of Nookat rayon of Osh oblast	D IDA / D2940	Project management, and m onitoring and evaluation	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Signed					2022-09-14	2022-09-06						2022-12-09	2022-10-27	2023-06-07
ARIS-CSP-AF-GOODS-RFQ-20 22-21 / Ambulance vehicles for VA	D IDA / D2940	Project management, and m onitoring and evaluation	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Signed					2022-09-08	2022-09-13						2022-12-03	2022-12-07	2023-06-01
ARIS-CSP-AF-GOODS-RFQ-20 22-23 / Medical instruments, equipment and medical furni ture for VA	IDA / D2940	Project management, and m onitoring and evaluation	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Canceled					2022-09-14							2022-12-09		2023-06-07
ARIS-CASA-CSP-GOODS-RFQ -2022-16 / Procurement of m nibus for Kyr-Dzhol and Kok- Bulak villages	ii IDA / 67560	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Signed					2022-09-22	2022-09-06						2022-11-30	2022-10-19	2023-05-29
ARIS-CSP-AF-GOODS-RFB-20 22-10 / Procurement of Medi- al equipment and laboratory equipment/furnuture	D IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - Internationa	Single Stage - One E nvelope	0.00	Signed		2	2022-09-23	2022-09-01	2022-09-28	2022-09-15	20	22-11-12	2022-10-31	2022-11-26	2022-11-30	2023-01-21	2022-12-30	2023-07-20
ARIS-CASA-CSP-GOODS-RFQ -2022-24 / Procurement of computer equipment for CVIAs	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Canceled					2022-10-15							2023-01-07		2023-07-06
ARIS-CSP-GOODS-RFB-2022- 09_RETENDER / Electric equi pment for Osh & Batken obla sts to conduct the repair of e ectric distribution networks under 2 cycle	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - Internationa I	Single Stage - One E nvelope	0.00	Under Imple mentation		2	2022-10-30	2022-11-01	2022-11-06	2022-11-13	20	22-12-21	2022-12-19	2023-01-20		2023-02-24		2023-08-23
ARIS-CASA-CSP-GOODS-RFQ -2022-25 / Procurement of ex- cavator and tractor for Orto- Aryk and Tash-Bulak villages	K ID4 / D3040	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation					2022-11-05	2022-10-27						2023-01-28		2023-07-27
ARIS-CASA-CSP-GOODS-RFQ -2022-25_RETENDER / Procur ement of tractor for Tash-Bul ak village.	r IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Signed					2023-02-05	2023-01-27						2023-04-30	2023-03-18	2023-10-27
ARIS-CSP-GOODS-RFQ-2023 26 / Computer equipment for NESK	IDA / 67560	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation					2023-02-13	2023-01-27						2023-04-23		2023-10-20
ARIS-CSP-AF-GOODS-RFB-20 22-10_RETENDER / Medical in struments, equipment and m edical furniture for VA	D IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - Internationa I	Single Stage - One E nvelope	0.00	Under Imple mentation		2	2023-02-06	2023-01-27	2023-02-11	2023-01-27	20	23-03-28		2023-04-27		2023-06-02		2023-11-29
ARIS-CASA-CSP-GOODS-RFQ -2023-27 / Procurement of a bulldozer excavator for Kapc hygai village of Ak-Say AO of Batken rayon.	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation					2023-04-10	2023-04-05						2023-07-03		2023-12-30
ARIS-CSP-AF-GOODS-RFQ-2C 22-15-2 / Procurement of co mputer equipment for village ambulatories of Jalal-Abad & Osh oblasts. Retender of Lot#10 of ARIS-C SP-AF-GOODS-RFB-2022-07.		Project management, and m onitoring and evaluation	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Canceled					2022-09-28	2022-09-14						2022-12-21		2023-06-19
ARIS-CSP-AF-GOODS-RFQ-20 22-15-2-2 / Procurement of computer equipment for village ambulatories of Jalai-Abad & Osh oblasts.	IDA / D2940	Project management, and m onitoring and evaluation	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation					2023-04-08	2023-04-05						2023-07-01		2023-12-28
ARIS-CASA-CSP-GOODS-RFB 2023-26 / Equipment for the production of wool pile compets for Ak-Say AO and for Sulu kta Wool processing equipment to or Barpy AO Equipment for the processing of felt products and carpet w eaving for Dzhoosh AO	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation		2	2023-04-05	2023-04-03	2023-04-12	2023-04-18	26	23-05-12		2023-06-01		2023-07-22		2024-01-18

ARIS-CASA-CSP-GOODS-RFB- 2023-27 / Apricot processing equipment for Tort-Gul AO Equipment for processing ap ples, apricos, raspberries for jam, jam, syrup, fruit drinks f or Kadamjaji Equipment for drying apples and other berries for A.Masail	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation		2023-04-05	2023-04-03	2023-04-12 2023-0	i-19	20	23-05-12	2023-06-01	2023-07-22	2024-01-18
ARIS-CASA-CSP-GOODS-RFO	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation				2023-04-08 2023-04	-13				2023-06-03	2023-11-30
ARIS-CASA-CSP-GOODS-RFQ -2023-30 / Honey packaging equipment for the Logistics C enter for Jalal-Abad city	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation				2023-04-10 2023-04	1-14				2023-06-05	2023-12-02
ARIS-CASA-CSP-GOODS-RFB- 2023-28 / Apricot storage an d processing equipment for MTU Turan Apparatus (portable) for juice processing for On-Eki-Bei AO Juice processing equipment f or Kulatov M	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation		2023-04-16	2023-04-10	2023-04-23 2023-04	1-19	20	23-05-23	2023-06-12	2023-08-02	2024-01-29
ARIS-CASA-CSP-GOODS-RFQ -2023-31 / Procurement of co mputer equipment, furniture, kitchen equipment for school	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation				2023-04-29 2023-0	i-18				2023-07-22	2024-01-18
ARIS-CASA-CSP-GOODS-RFQ -2023-32 / Procurement of co mputer equipment, furniture, kitchen equipment for school	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation				2023-04-29 2023-0	23				2023-07-22	2024-01-18
ARIS-CASA-CSP-GOODS-RFQ -2023-33 / Procurement of sp erial markingsy, equipment	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Pending Impl ementation				2023-05-06					2023-07-29	2024-01-25
ARIS-CSP-GOODS-DC-2023-0 1 / Procurement of wires & c ables for Batken PES	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Direct Selection	Direct - National		0.00	Under Imple mentation		2023-05-10	2023-04-28	2023-05-15 2023-0	-31				2023-06-19	2023-12-16
ARIS-CSP-GOODS-DC-2023-0 2 / Procurement of traverse T M-3	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Direct Selection	Direct - National		0.00	Under Imple mentation		2023-05-10	2023-03-31	2023-05-15 2023-0	-31				2023-06-19	2023-12-16
ARIS-CASA-CSP-GOODS-RFQ -2023-36 / Procurement of sp ecial machinery, equipment for furniture for Tash-Bulak, M TU Turan Jinjigen, Leilek, Kolt so, Ak-Terek, Valakysh villag es.	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation				2023-07-03 2023-0	-19				2023-09-16	2024-03-14
ARIS-CASA-CSP-GOODS-RFB- 2023-28_RETENDER / Appara tus (portable) for juice proces sing for On-Eki-Bel AO Juice processing equipment f or Kulatov AO	DA / D2940	Support for community-led investments in social and economic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation		2023-07-17	2023-07-10	2023-07-24 2023-0	-16	20	23-08-23	2023-09-12	2023-11-02	2024-04-30
ARIS-CSP-AF-GOODS-RFB-20 23-29 / Procurement of Electr ic equipment for Batken PES (Altyn-Adyr site)	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation		2023-07-17	2023-07-16	2023-07-24 2023-0	-19	20	23-09-07	2023-10-07	2023-11-11	2024-05-09
ARIS-CASA-CSP-GOODS-RFQ -2023-42 / Special machinery for Kyzyl-Ordo village, Kara-S uu rayon, Osh oblast	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation				2023-09-07					2023-11-21	2024-05-19
ARIS-CASA-CSP-GOODS-RFQ -2023-43 / Computer equipm ent & furniture for Karatai, A k-Jar, Ozgur, Baglan, Ana-Kyz yl, Chelekchi & Joosh	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation				2023-09-07					2023-11-21	2024-05-19
ARIS-CSP-AF-GOODS-REO-20	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Pending Impl ementation				2023-09-23					2023-11-16	2024-05-14
ARIS-CSP-AF-GOODS-RFQ-20 23-47 / Procurement of comp uter equipment and furniture	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation				2023-09-23					2023-11-16	2024-05-14
ARIS-CSP-AF-GOODS-RFQ-20 23-50 / Procurement of proce ssing equipment	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation				2023-10-07					2023-11-30	2024-05-28
ARIS-CSP-AF-GOODS-RFQ-20 23-48 / Procurement of equip ment for sewing and processi ng fruits	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope	0.00	Pending Impl ementation				2023-10-07					2023-11-30	2024-05-28
ARIS-CASA-CSP-AF-GOODS-R	DA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope	0.00	Under Imple mentation		2023-10-02	2023-09-24	2023-10-07		20	23-11-18	2023-12-18	2024-01-22	2024-07-20

ARIS-CASA-CSP-AF-GOODS-R FB-2023-33 / Procurement of machinery for Osh, Jalal-Aba d & Batken oblasts (Iskhan-P olotkhan,Terek-Say, Korul, O ytal, Uch-Dobo, Otuz-Adyr, K yzyl-Kyshtak subprojects)	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope		0.00	Under Imple mentation				2023-10-02	2023-09-22	2023-10-07		2023-11-18		2023-12-18		2024-01-22		2024-07-20
ARIS-CSP-AF-GOODS-RFQ-20 23-52 / Equipment for mill	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		0.00	Pending Impl ementation						2023-10-07						2023-11-30		2024-05-28
ARIS-CASA-CSP-AF-GOODS-R FB-2023-32 / Rice processing equipment and glamping equ ipment for Jalal-Abad oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - Internationa	Single Stage - One E nvelope		0.00	Pending Impl ementation				2023-10-02		2023-10-07		2023-11-18		2023-12-18		2024-01-22		2024-07-20
ARIS-CASA-CSP-AF-GOODS-R FQ-2023-45 / Sewing factory equipment for Batken oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		0.00	Pending Impl ementation						2023-10-07						2023-12-04		2024-06-01
ARIS-CSP-AF-GOODS-RFQ-20 23-51 / Procurement of sewin g equipment	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		0.00	Pending Impl ementation						2023-10-14						2023-12-07		2024-06-04
ARIS-CASA-CSP-AF-GOODS-R FB-2023-34 / Medical equipm ent for Osh, Jalai-Abad & Bat ken oblasts (Kulundu, Fif-Bu ka, Uch-Terek, Sopu-Korgon, Gulcho, Ylai-Talaa, Daroot-Ko rgon and cycle 1 subprojects)	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope		0.00	Under Imple mentation				2023-10-09	2023-10-02	2023-10-14 2023-11-12		2023-11-25		2023-12-25		2024-01-29		2024-07-27
ARIS-CSP-AF-GOODS-RFQ-20 22-61 / Furniture for Village A mbulatories of Osh, Batken & Jalal-Abad oblasts	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		0.00	Pending Impl ementation						2023-10-14						2023-12-07		2024-06-04
ARIS-CSP-AF-GOODS-RFQ-20 22-62 / Procurement of office equipment for Village Ambul atories of Osh, Batken & Jalal -Abad oblasts	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		0.00	Pending Impl ementation						2023-10-14						2023-12-07		2024-06-04
ARIS-CSP-AF-GOODS-RFQ-20 22-63 / Electric equipment fo r Batken PES	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		0.00	Pending Impl ementation						2023-10-14						2023-12-07		2024-06-04
ARIS-CASA-CSP-AF-GOODS-R FB-2023-32_RETEN / Rice pro cessing equipment and glam ping equipment for Jalal-Aba d oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope		0.00	Pending Impl ementation				2023-11-13		2023-11-18		2023-12-30		2024-01-29		2024-03-04		2024-08-31
ARIS-CSP-AF-GOODS-RFQ-20 23-48_RETENDER / Procurem ent of equipment for sewing and processing fruits for busi ness partners of Suzak & Noo ken rayons of Jalal-Abad obla s	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		0.00	Pending Impl ementation						2023-11-18						2024-01-11		2024-07-09
ARIS-CSP-AF-GOODS-RFQ-20 23-50_RETENDER / Procurem ent of processing equipment for business partners for Uzg en rayon of Osh oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		0.00	Under Imple mentation						2023-11-18						2024-01-11		2024-07-09
ARIS-CSP-AF-GOODS-RFO-JA- 2023-01 / Procurement of eq uipment & furniture for scho ols and kindergardens of Chk alov, Bel-Aldy, Terek-Suu & J any-Bazar villages of JA oblas t.	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		0.00	Pending Impl ementation						2023-12-17						2024-02-11		2024-08-09
ARIS-CASA-CSP-GOODS-RFQ -BATKEN-2023-01 / Computer equipment for school named after T. Imetov, Kyzyl-Kyia to wn	f IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		0.00	Pending Impl ementation						2023-12-17						2024-02-09		2024-08-07
ARIS-CSP-AF-1C-GOODS-RFB -OSH-JA-2023-01 / Procureme nt of processing equipment f or business partners of Sala m-Alik, Ostur, Ak-jar, Jany-No okat, Naiman of Osh oblast & Kara-Darya, Masy, Beshik-jon & Kysyl-Unkur villages of Jala l-Abad oblast.	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope		0.00	Pending Impl ementation				2023-12-12		2023-12-19		2024-01-18		2024-02-17		2024-03-23		2024-09-19
ARIS-CSP-AF-1B-GOODS-RFB -JA-2023-01 / Procurement of equipment for tourism for bu siness partners of Jalal-Abad oblast	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope		0.00	Pending Impl ementation				2023-12-12		2023-12-19		2024-01-18		2024-02-17		2024-03-23		2024-09-19
ARIS-CSP-AF-1C-GOODS-RFQ -BATKEN-OSH-2023 / Equipm ent for sewing and mill	IDA / D2940	Support for community-led i nvestments in social and ec onomic infrastructure	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		0.00	Pending Impl ementation						2023-12-17						2024-02-09		2024-08-07
ARIS-CASA-CSP-GOODS-DC- RFQ-OSH-2023-01 / Procure ment of school furniture for s chool of Yntymak village of O sh oblast	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Direct Selection	Direct - National			0.00	Pending Impl ementation				2023-12-22		2023-12-27						2024-01-31		2024-07-29
NON CONSULTING	SERVICES																						
Activity Reference No. / Description	Loan / Credit N	Component	Review Type	Method	Market Approac	Procurement Pro	Prequalification (Y/N)	Actual Amount (US\$)	Process St atus	Draft Pre-qualificat Documents	ion Prequalific	ation Evalu Report	Draft Bidd	ing Docum tification	Specific Procurement Notice / Invitation	Bidding Documents s Issued	Proposal S	Submission / g / Minutes	and Recoil	nmendation	Signed Co	ontract	Contract Completion
	0.				n	cess	(1/N)	(05\$)	acus	Planned Actua					Planned Actual				for A	ward			Planned Actual
	1				1												-				L .		
CONSULTING FIRM	S																	T Combined	Evaluation				
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Contract Type	Actual Amount (US\$)	Process Status	Terms of	Kererence	Notice	equest for	Proposals	as Is		/ Minutes al F	roposal	Report an	d Draft Neg Contract			Contract Co	
									Planned	Actual Planne	ed Actual	Planned	Actual	Planned	Actual Planned	Actual Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

ARIS-CSP-CQ-20-2 / Develop ment and implementation of information campaign of the Communities Support Project CASA1000	Support for community mob lization, youth engagement and communications	Post	Consultant Qualifi cation Selection	Open - National	47,473.65	Signed	2020-05-21	2020-05-29	2020-05-22	2020-06-22	2020-06-19	2020-08-05				2020-06-26	2020-08-25	2020-07-10	2020-09-22	2021-04-06	
IDA-ARIS-CSP-AFCSP-CQ-21- 4 / Baseline survey IDA / 62190	Project management, and monitoring and evaluation	Post	Consultant Qualifi cation Selection	Open - National	71,654.94	Signed	2021-03-12	2021-03-10	2021-03-27	2021-03-10	2021-04-26	2021-04-06				2021-05-11	2021-04-23	2021-05-25	2021-05-25	2022-02-19	
ARIS-AUDIT-LCS-2021-1 / Co mmunity Support Project aud it.	Project management, and monitoring and evaluation	Post	Least Cost Selecti on	Open - Internationa	0.00	Under Implement ation	2021-08-17	2021-09-07	2021-08-20	2021-09-24	2021-10-01			2021-11-03	2021-11-05	2021-11-12		2021-11-26		2023-12-31	
IDA-ARIS-CSP-CQ-2021-05 / Consulting services to develo p detailed design and estima tes for the installation of tran sformer substation (TS) and c onstruction of new overhead lines (OL) in target villages of Batken, OSh and Jalai-Abad O	Support for community mob lization, youth engagement and communications	i Post	Consultant Qualification Selection	Open - National	0.00	Canceled	2021-12-10	2021-12-22	2022-01-07		2022-03-23					2022-04-07		2022-04-21		2022-08-22	
IDA-CASA-AF-CSP-CQ-2021-0 6 / Development and product ion of animated videos	Support for community mob lization, youth engagement and communications		Consultant Qualifi cation Selection	Open - National	0.00	Under Implement ation	2021-12-10	2022-01-17	2022-01-07	2022-02-16	2022-03-03					2022-03-06		2022-03-20		2022-07-21	
IDA-CASA-AF-CSP-CQS-2022- 07 / Consulting services to id- entify priority value chain of t arget 100 ayil aimaks, develo p feasibility study, train CSP and CSP AF staff, develop an d implement business partner c capacity building program	Support for community mob lization, youth engagement and communications	Post	Consultant Qualification Selection	Open - National	0.00	Under Implement ation	2022-05-23	2022-06-06	2022-06-13	2022-06-28	2022-08-18					2022-08-25		2022-08-29		2023-03-27	
IDA-ARIS-CSP-CQ-2022-08 / Selection of Consulting comp any to develop of a feasibility study of economic objects	Support for community mob lization, youth engagement and communications	Post	Consultant Qualification Selection	Open - National	0.00	Canceled	2022-06-25	2022-07-16	2022-07-21	2022-07-22	2022-08-27					2022-08-30		2022-09-13		2023-01-14	

Activity Reference No. /				1	Market Approac		Actual Amount				Invitation	to Identifie	Draft Nego	tiated Cont				
Description	0.	Component	Review Type	Method	h	Contract Type	(US\$)	Process Status	Teams of		d/Selected	Consultant	ra	ct	_	Contract		Completion
IDA-CASA-IC-CDSO-2020-1 / Community Development an d Support Officer for Suuzak rayon Djalal-Abad oblast (1).	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		6,950.32	Signed	Planned 2020-03-18	Actual 2020-02-28	Planned 2020-03-23	Actual 2020-08-06	Planned 2020-04-13	Actual 2020-08-10	Planned 2020-05-18	Actual 2020-08-14	Planned 2023-08-31	Actual
IDA-CASA-IC-CDSO-2020-2 / Community Development an d Support Officer for Suuzak rayon Djalal-Abad oblast (2).	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		7,089.01	Signed	2020-03-18	2020-02-28	2020-03-23	2020-08-06	2020-04-13	2020-08-10	2020-05-18	2020-08-14	2023-08-31	
IDA-CASA-IC-CDSO-2020-3 / Community Development an d Support Officer for Suuzak rayon Djalal-Abad oblast (3).	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		8,823.99	Signed	2020-03-18	2020-02-28	2020-03-23	2020-08-06	2020-04-13	2020-08-10	2020-05-18	2020-08-14	2023-08-31	
IDA-CASA-IC-CDSO-2020-4 / Community Development an d Support Officer for Ozgon r ayon Osh oblast (1).	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		8,490.69	Completed	2020-03-18	2020-02-28	2020-03-23	2020-08-05	2020-04-13	2020-08-10	2020-05-18	2020-08-14	2023-08-31	2021-06-27
IDA-CASA-IC-CDSO-2020-5 / Community Development an d Support Officer for Ozgon r ayon Osh oblast (2).	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		8,539.34	Signed	2020-03-18	2020-02-28	2020-03-23	2020-08-05	2020-04-13	2020-08-10	2020-05-18	2020-08-23	2023-08-31	
IDA-CASA-IC-CDSO-2020-6 / Community Development an d Support Officer for Kara-Su u rayon Osh oblast.	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		7,638.05	Signed	2020-03-18	2020-02-28	2020-03-23	2020-07-31	2020-04-13	2020-08-10	2020-05-18	2020-08-23	2023-08-31	
IDA-CASA-IC-CDSO-2020-7 / Community Development an d Support Officer for Nookat r ayon Osh oblast (1).	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		8,679.75	Signed	2020-03-18	2020-02-28	2020-03-23	2020-08-04	2020-04-13	2020-08-10	2020-05-18	2020-08-23	2023-08-31	
IDA-CASA-IC-CDSO-2020-8 / Community Development an d Support Officer for Nookat r ayon Osh oblast (2).	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		7,901.54	Signed	2020-03-18	2020-02-28	2020-03-23	2020-08-04	2020-04-13	2020-08-10	2020-05-18	2020-08-23	2023-08-31	
IDA-CASA-IC-CDSO-2020-9 / Community Development an d Support Officer for Kadamj ay rayon Batken oblast (1).	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		7,628.07	Signed	2020-03-18	2020-02-28	2020-03-23	2020-07-30	2020-04-13	2020-08-10	2020-05-18	2020-08-23	2023-08-31	
IDA-CASA-IC-CDSO-2020-10 / Community Development a nd Support Officer for Kadam jay rayon Batken oblast (2).	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		7,979.45	Signed	2020-03-18	2020-02-28	2020-03-23	2020-07-30	2020-04-13	2020-08-10	2020-05-18	2020-08-23	2023-08-31	
IDA-CASA-IC-CDSO-2020-11 / Community Development a nd Support Officer for Batken rayon Batken oblast.	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		7,933.73	Completed	2020-03-18	2020-02-28	2020-03-23	2020-07-29	2020-04-13	2020-08-10	2020-05-18	2020-08-23	2023-08-31	2021-06-06
IDA-CASA-IC-CDSO-2020-12 / Community Development a nd Support Officer for Leylek rayon Batken oblast (1).	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		8,010.45	Signed	2020-03-18	2020-02-28	2020-03-23	2020-08-03	2020-04-13	2020-08-10	2020-05-18	2020-08-23	2023-08-31	
IDA-CASA-IC-CDSO-2020-13 / Community Development a nd Support Officer for Leylek rayon Batken oblast (2).	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		7,462.43	Signed	2020-03-18	2020-02-28	2020-03-23	2020-08-03	2020-04-13	2020-08-10	2020-05-18	2020-08-23	2023-08-31	
IDA-CASA-IC-CDSO-2020-14 / Community Development a nd Support Officer for Suzak rayon Dzhalal-Abad oblast.	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		7,301.51	Completed	2020-06-24	2020-02-28	2020-06-29	2020-08-06	2020-07-20	2020-08-10	2020-08-24	2020-08-14	2021-02-20	2021-07-04

IDA-CASA-IC-2020-15 / Consultant to design the Updated Project Operational Manual, training modules, information al materials on scopes, tasks and CSP implementation mechanisms to account for the CSP additional financing in the context of COVID-19	IDA / 62190	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Limited	9,855.86	Completed	2020-08-26	2020-08-27	2020-08-31	2020-09-02	2020-09-21	2020-09-03	2020-10-26	2020-09-17	2021-04-24	2021-04-19
IDA/CASA-1000/CSP/AF/IC-20 21-2 / Community and Techn ology Expert for Kara-Suu ray on. Kyzyl-Suu, Kashkar-Kyshtak & Savay AAs	IDA / 67560	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Open	3,140.85	Signed	2021-02-28	2021-03-04	2021-05-01	2021-04-26	2021-05-05	2021-04-26	2021-05-23	2021-06-03	2021-12-31	
IDA/CASA-1000/CSP/AF/IC-20 21-3 / Community and Techn ology Expert for Kara-Suu ray on. Papan & Mady AAs	IDA / 67560	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open	3,404.41	Signed	2021-02-28	2021-03-04	2021-05-01	2021-04-26	2021-05-05	2021-04-26	2021-05-23	2021-06-03	2021-12-31	
IDA/CASA-1000/CSP/AF/IC-20 21-4 / Community and Techn ology Expert for Ozgon rayon Kyzyl-Too, Zerger & Kara-Tas h AAs.	IDA / 67560	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Open	3,490.41	Signed	2021-02-28	2021-03-04	2021-05-01	2021-04-26	2021-05-05	2021-04-26	2021-05-23	2021-06-03	2021-12-31	
IDA/CASA-1000/CSP/AF/IC-20 21-5 / Community and Techn ology Expert for Ozgon rayon Altyn-Bulak, Salam-Alik & Kol	IDA / 67560	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Open	3,429.75	Signed	2021-02-28	2021-03-04	2021-05-01	2021-04-26	2021-05-05	2021-04-26	2021-05-23	2021-06-03	2021-12-31	
duk AAs.  IDA/CASA-1000/CSP/AF/IC-20 21-6 / Community and Techn ology Expert for Ozgon rayon . Iyri-Suu, Changet & Jylaldy A	IDA / 67560	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Open	3,513.33	Signed	2021-02-28	2021-03-04	2021-05-01	2021-04-26	2021-05-05	2021-04-26	2021-05-23	2021-06-03	2021-12-31	
IDA/CASA-1000/CSP/AF/IC-20 21-7 / Community and Techn ology Expert for Nookat rayo n. Isanov, Kok-Bel and Kenesh	IDA / 67560	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open	3,618.25	Signed	2021-02-28	2021-03-04	2021-05-01	2021-04-26	2021-05-05	2021-04-26	2021-05-23	2021-06-03	2021-12-31	
IDA/CASA-1000/CSP/AF/IC-20 21-8 / Community and Techn ology Expert for Nookat rayo n. Kara-Tash, T. Zulpuev & Kyrg yz-Ata AAs.	IDA / 67560	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Open	3,371.30	Signed	2021-02-28	2021-03-04	2021-05-01	2021-04-26	2021-05-05	2021-04-26	2021-05-23	2021-06-03	2021-12-31	
IDA/CASA-1000/CSP/AF/IC-20 21-9 / Community and Techn ology Expert for Nookat rayo n. Bel, Jany-Nookat & Nayman A	IDA / 67560	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Open	3,542.75	Signed	2021-02-28	2021-03-04	2021-05-01	2021-04-26	2021-05-05	2021-04-26	2021-05-23	2021-06-03	2021-12-31	
IDA/CASA-1000/CSP/AF/IC-20 21-10 / Community and Tech nology Expert for Bazar-Korg on rayon. Kyzyl-Unkur, Arstanbap and Talduu-Bulak AAs.	IDA / 67560	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Open	3,762.39	Signed	2021-02-28	2021-03-04	2021-05-01	2021-04-26	2021-05-05	2021-04-26	2021-05-23	2021-06-03	2021-12-31	
IDA/CASA-1000/CSP/AF/IC-20 21-11 / Community and Tech nology Expert for Bazar-Korg on rayon. Kenesh, Seidykum & Beshik-J on AAs.	IDA / 67560	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Open	3,765.62	Signed	2021-02-28	2021-03-04	2021-05-01	2021-04-26	2021-05-05	2021-04-26	2021-05-23	2021-06-03	2021-12-31	
IDA/CASA-1000/CSP/AF/IC-20 21-12 / Community and Tech nology Expert for Bazar-Korg on/Suzak rayon. Akman, Kara-Darya & Saipidi n-Atabek AAs.	IDA / 67560	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Open	3,832.73	Signed	2021-02-28	2021-03-04	2021-05-01	2021-04-26	2021-05-05	2021-04-26	2021-05-23	2021-06-03	2021-12-31	
IDA/CASA-1000/CSP/AF/IC-20 21-13 / Community and Tech nology Expert for Suzak rayo n. Kegart, Kara-Alma & Kurman bek AAs.	IDA / 67560	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Open	3,856.98	Signed	2021-02-28	2021-03-04	2021-05-01	2021-04-26	2021-05-05	2021-04-26	2021-05-23	2021-06-03	2021-12-31	
IDA/CASA-1000/CSP/AF/IC-20 21-14 / Community and Tech nology Expert for Nooken ray on. Burgondu, Sakaldy, Dostuk & Mombekov AAs.	IDA / 67560	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Open	3,727.63	Signed	2021-02-28	2021-03-04	2021-05-01	2021-04-26	2021-05-05	2021-04-26	2021-05-23	2021-06-03	2021-12-31	
IDA/CASA-1000/CSP/AF/IC-20 21-15 / Community and Tech nology Expert for Nooken ray on. Nooken, Shaydan, Masy & Ar al AAs.	IDA / 67560	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Open	4,141.06	Signed	2021-02-28	2021-03-04	2021-05-01	2021-04-26	2021-05-05	2021-04-26	2021-05-23	2021-06-03	2021-12-31	
IDA/CASA-1000/CSP/AF/IC-20 21-16 / Community and Tech nology Expert for Kadamjay r ayon. Birlik, Chauvay & Orozbekov	IDA / 67560	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Open	3,641.51	Signed	2021-02-28	2021-03-04	2021-05-01	2021-04-26	2021-05-05	2021-04-26	2021-05-23	2021-06-03	2021-12-31	
IDA/CASA-1000/CSP/AF/IC-20 21-17 / Community and Tech nology Expert for Leilek rayo n. Margun & Beshkent AAs.	IDA / 67560	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open	3,787.57	Signed	2021-02-28	2021-03-04	2021-05-01	2021-04-26	2021-05-05	2021-04-26	2021-05-23	2021-06-03	2021-12-31	
IDA/CASA-1000/CSP/AF/IC-20 21-18 / Community and Tech nology Expert for Leilek rayo n. Ak-Suu & Katran AAs.	IDA / 67560	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open	3,397.76	Signed	2021-02-28	2021-03-04	2021-05-01	2021-04-26	2021-05-05	2021-04-26	2021-05-23	2021-06-03	2021-12-31	
ARIS-CSP-IC-19-2 / Consulta nt for Design of technical sp ecifications for Subcomponen t 1A	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited	4,952.96	Signed	2021-05-03	2021-05-04	2021-05-31	2021-06-23	2021-07-07	2021-07-05	2021-08-11	2021-07-26	2022-02-07	
ARIS-CSP-IC-21-33 / Consult ant for Design of technical s pecifications for Subcompone nt 1A for Osh, Batken abd Jal al-Abad oblasts	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited	0.00	Canceled	2021-05-20	2021-05-15	2021-06-17	2021-07-08	2021-07-24		2021-08-28		2022-02-24	

IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		1,334.75	Signed	2021-07-30	2021-07-26	2021-08-13	2021-09-13	2021-09-12	2021-09-13	2021-09-29	2021-10-05	2021-12-31	
IDA / D2940	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		1,413.46	Signed	2021-07-30	2021-07-26	2021-08-13	2021-09-13	2021-09-12	2021-09-13	2021-09-29	2021-10-05	2021-12-31	
IDA / D2940	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		1,537.14	Signed	2021-07-30	2021-07-26	2021-08-13	2021-09-13	2021-09-12	2021-09-13	2021-09-29	2021-10-05	2021-12-31	
IDA / 67560	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		1,671.20	Signed	2021-07-30	2021-07-26	2021-08-27	2021-09-10	2021-09-26	2021-09-10	2021-10-31	2021-10-05	2021-12-31	
IDA / 67560	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		1,454.75	Signed	2021-07-30	2021-07-26	2021-08-27	2021-09-13	2021-09-26	2021-09-13	2021-10-31	2021-10-05	2021-12-31	
IDA / 67560	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		1,393.49	Signed	2021-07-30	2021-07-26	2021-08-27	2021-09-13	2021-09-26	2021-09-13	2021-10-31	2021-10-05	2021-12-31	
IDA / 62190	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		7,405.65	Signed	2021-07-30	2021-07-29	2021-09-03	2021-11-29	2021-09-17	2021-11-30	2021-09-24	2021-12-20	2022-03-23	
IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		0.00	Canceled	2021-11-30	2021-11-28	2021-12-30		2022-01-06		2022-02-10		2022-08-09	
IDA / 62190	Support for community mobilization, youth engagement and communications	Post	Direct Selection	Direct		0.00	Under Implement ation	2022-03-18	2022-03-23	2022-04-08	2022-04-04			2022-06-12		2022-08-31	
IDA / D2940	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Direct		16,834.85	Signed	2022-04-11	2022-04-07	2022-04-21	2022-04-18	2022-04-23	2022-04-18	2022-04-29	2022-04-22	2022-07-26	
IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Direct		0.00	Under Implement ation	2022-04-29	2022-04-29	2022-05-13		2022-05-15		2022-05-21		2023-01-04	
IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Direct		0.00	Under Implement ation	2022-04-29	2022-04-29	2022-05-13		2022-05-15		2022-05-21		2023-01-04	
IDA / D2940	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Direct		0.00	Under Implement ation	2022-04-29	2022-04-29	2022-05-13		2022-05-15		2022-05-21		2023-01-04	
IDA / 67560	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		0.00	Signed	2022-04-29	2022-04-29	2022-05-13	2022-06-15	2022-06-08	2022-07-01	2022-07-10	2022-07-02	2022-12-31	
IDA / 67560	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		0.00	Signed	2022-04-29	2022-04-29	2022-05-13	2023-06-15	2022-06-08	2022-07-01	2022-07-10	2022-07-02	2022-12-31	
IDA / 67560	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		0.00	Signed	2022-04-29	2022-04-29	2022-05-13	2022-06-15	2022-06-08	2022-07-01	2022-07-10	2022-07-02	2022-12-31	
IDA / 67560	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		0.00	Signed	2022-04-29	2022-04-29	2022-05-13	2022-06-15	2022-06-08	2022-07-01	2022-07-10	2022-07-03	2022-12-31	
IDA / 67560	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		0.00	Signed	2022-04-29	2022-04-29	2022-05-13	2022-06-15	2022-06-08	2022-07-01	2022-07-10	2022-07-03	2022-12-31	
IDA / 67560	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		0.00	Signed	2022-04-29	2022-04-29	2022-05-13	2022-06-15	2022-06-08	2022-07-01	2022-07-10	2022-07-03	2022-12-31	
IDA / 67560	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		0.00	Signed	2022-04-29	2022-04-29	2022-05-13	2022-06-15	2022-06-08	2022-07-01	2022-07-10	2022-07-02	2022-12-31	
IDA / 67560	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Limited		0.00	Under Implement ation	2022-04-29	2022-04-29	2022-05-13	2022-06-15	2022-06-08	2022-06-25	2022-07-10		2022-12-31	
	IDA / D2940  IDA / D2940  IDA / D2940  IDA / 67560  IDA / 67560  IDA / 67560  IDA / 62190  IDA / D2940  IDA / G7560  IDA / G7560  IDA / G7560  IDA / G7560	IDA / D2940  IDA /	IDA / D2940 Izadion, youth engagement and communications and communica	IDA / D2940   Izization, youth engagement   Post   Individual Consult and Communications   Post   Individual Consult an	IDA / D2940 Support for community mobi tazaton, youth engagement and communications and c	ILBA / D2940   Support for community mob lands or communications and c	IDA / 07340 Signort for community mobile and communications of the communications of	March   1.334.77   Signed   1.334.77   Signed   1.334.77   Signed   1.334.77   Signed   1.334.77   Signed   1.334.77   Signed   1.433.46   Signed   1.433.47   Signed   1.433.48   Signe	DAY 17500   Support for community mobile   Part   Selection   United   1,334.75   Support   2021-07.30     DAY 17500   Support for community mobile   Part   Selection   United   1,241.46   Support   2021-07.30     DAY 17500   Support for community mobile   Part   Selection   United   1,241.46   Support   2021-07.30     DAY 17500   Support for community mobile   Part   Selection   United   1,241.26   Support   2021-07.30     DAY 17500   Support for community mobile   Part   Selection   United   1,241.27   Support   2021-07.30     DAY 17500   Support for community mobile   Part   Selection   United   1,241.27   Support   2021-07.30     DAY 17500   Support for community mobile   Part   Selection   United   1,241.27   Support   2021-07.30     DAY 17500   Support for community mobile   Part   Selection   United   1,245.77   Support   2021-07.30     DAY 17500   Support for community mobile   Part   Selection   United   1,245.77   Support   2021-07.30     DAY 17500   Support for community mobile   Part   Selection   United   1,245.77   Support   2021-07.30     DAY 17500   Support for community mobile   Part   Selection   United   1,245.77   Support   2021-07.30     DAY 17500   Support for community mobile   Part   Selection   United   1,245.77   Support   2021-07.30     DAY 17500   Support for community mobile   Part   Selection   United   1,245.77   Support   2021-07.30     DAY 17500   Support for community mobile   Part   Selection   United   United   0,00   United Implement   2021-07.30     DAY 17500   Support for community mobile   Part   Selection   United   United   United   United   2001-07.30     DAY 17500   Support for community mobile   Part   Selection   United   United   United   United   United   2001-07.30     DAY 17500   Support for community mobile   Part   Selection   United   United   United   United   2001-07.30     DAY 17500   Support for community mobile   Part   Selection   United   United   United   United   2001-07.30     DAY 17500   Support for community mobile   Part   Selection   United	Delication continues and processes   Support for community miles   1.31.77   Support for community miles   2011-07-30	Delication particles   Incident Commonly produced   Part   Incident Common   Incid	Mail	20.   10.	March   Marc	March   March properties   M	March   Marc	March   Marc

Comment and Minister																		
Controlled State   Controlled	IDA-CASA-AF-CSP-IC-2022-5 2 / Community and Technolo gy Expert for Ala-Buka rayon, Pervymai, Oruktu, Kok-Tash, Kok-Serek AAs	IDA / 67560	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Limited	0.00	Under Implement ation	2022-04-29	2022-04-29	2022-05-13		2022-06-08		2022-07-10		2022-12-31	
Comment with the comm	IDA-CASA-AF-CSP-IC-2022-5 3 / Community and Technolo gy Expert for Chatkal rayon, Kanysh-Kyia, Chatkal, Sumsa r, Terek-Sai AAs	IDA / 67560	lization, youth engagement	Post		Limited	0.00	Under Implement ation	2022-04-29	2022-04-29	2022-05-13		2022-06-08		2022-07-10		2022-12-31	
Comment of the comm	IDA-CASA-AF-CSP-IC-2022-5 4 / Community and Technolo gy Expert for Toguz-Toro ray on, Ataiu, Kok-Irim, Kargalyk, Sary-Bulun, Toguz-Toro AAs	IDA / 67560	lization, youth engagement	Post	Individual Consult ant Selection	Limited	0.00	Under Implement ation	2022-04-29	2022-04-29	2022-05-13		2022-06-08		2022-07-10		2022-12-31	
Comment of American Services	IDA-CASA-AF-CSP-IC-2022-5 5 / Community and Technolo gy Expert for Kadamjay rayo n, Kotormo, Kyrgyz-Kyshtak, Halmion, Orozbekov AAs	IDA / 67560	Support for community mobilization, youth engagement and communications	Post	Individual Consult ant Selection	Limited	0.00	Signed	2022-04-29	2022-04-29	2022-05-13	2022-06-10	2022-06-08	2022-06-21	2022-07-10	2022-07-02	2022-12-31	
Column   C	IDA-CASA-AF-CSP-IC-2022-5 6 / Community and Technolo gy Expert for Batken rayon, S amarkandek, Kyshtut, Suu-B ashy, Kara-Bak AAs	IDA / 67560	lization, youth engagement	Post	Individual Consult ant Selection	Limited	0.00		2022-04-29	2022-04-29	2022-05-13	2022-06-10	2022-06-08	2022-06-07	2022-07-10		2022-12-31	
Second Content of Co	IDA-CASA-AF-CSP-IC-2022-5 7 / Community and Technolo gy Expert for Ala-Buka rayon, Ala-Buka, Ak-Tam, Ak-Korgon , T.Baltagulov AAs	IDA / 67560	lization, youth engagement	Post	Individual Consult ant Selection	Limited	0.00	Under Implement ation	2022-04-29	2022-04-29	2022-05-13		2022-06-08		2022-07-10		2022-12-31	
Commands of Section	IDA-CASA-CSP-IC-CTE-2022- 59 / Community & Technolog y Expert for Suzak rayon Jalal -Abad oblast (CTE)	IDA / 67560	lization, youth engagement	Post	Individual Consult ant Selection	Open	0.00	Under Implement ation	2022-06-30	2022-06-30	2022-08-18		2022-09-08		2022-10-13		2023-04-11	
Second Company of Technology	IDA-CASA-CSP-IC-CTE-2022- 60 / Community & Technolog y Expert for Kadamjai rayon Batken oblast (CTE)	IDA / 67560	lization, youth engagement	Post	Individual Consult ant Selection	Open	0.00	Under Implement ation	2022-06-30	2022-06-30	2022-08-18	2022-07-01	2022-09-08	2022-07-03	2022-10-13		2023-04-11	
The Confession of the Confessi	IDA-CASA-AF-CSP-DC-IC-202 2-05 / Community and Techn ology Support Officer for Ak- Sy rayon of Jalal-Abad oblast	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Direct Selection	Direct - National	0.00	Under Implement ation	2022-08-22	2022-08-01	2022-09-05				2022-09-19		2022-12-31	
	IDA-CASA-CSP-IC-2022-61 / Consultant on LSG and munic ipal property	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post		Open - National	0.00	Under Implement ation	2022-09-15	2022-09-01	2022-11-03		2022-11-24		2022-12-29		2023-06-27	
	IDA-CASA-AF-CSP-IC-2022-6 2 / Local value chain speciali st/Coach for Nookat & Arava n rayons of Osh oblast	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post		Open - National	0.00	Under Implement ation	2022-12-01	2022-12-02	2023-01-17	2023-01-16	2023-01-26	2023-02-01	2023-02-15		2023-12-31	
Tricard value from progressian   DAI/ D2940   Earlier, now progressian   DAI/ D2940   Earlier, now progressian   Post   Microscopies   Control of the Section   Control o	IDA-CASA-AF-CSP-IC-2022-6 3 / Local value chain speciali st/Coach for Aravan, Kara-Su u & Alay rayons of Osh oblast	IDA / D2940	lization, youth engagement	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2022-12-01	2022-12-02	2023-01-17	2023-01-17	2023-01-26	2023-02-01	2023-02-15		2023-12-31	
Floor Alles Appendix Proposed Community mode   Communit	IDA-CASA-AF-CSP-IC-2022-6 4 / Local value chain speciali st/Coach for Uzgen rayon of Osh oblast	IDA / D2940	lization, youth engagement	Post		Open - National	0.00		2022-12-01	2022-12-02	2023-01-17		2023-01-26		2023-02-15		2023-12-31	
	IDA-CASA-AF-CSP-IC-2022-6 5 / Local value chain speciali st/Coach for Alay & Chon-Ala y rayons of Osh oblast	IDA / D2940	lization, youth engagement	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2022-12-01	2022-12-02	2023-01-17		2023-01-26		2023-02-15		2023-12-31	
A   D240   Date Chain special (Cacher for Baser Name of Pall-Indicated Consult of of Pall-Indicated Con	IDA-CASA-AF-CSP-IC-2022-6 6 / Local value chain speciali st/Coach for Kara-Kuldzha ra yon of Osh oblast	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2022-12-01	2022-12-02	2023-01-17		2023-01-26		2023-02-15		2023-12-31	
	IDA-CASA-AF-CSP-IC-2022-6 7 / Local value chain speciali st/Coach for Bazar-Korgon & Nooken rayons of Jalal-Anad oblast	IDA / D2940	lization, youth engagement	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2022-12-01	2022-12-02	2023-01-17		2023-01-26		2023-02-15		2023-12-31	
1/Local value chain specials   IDA / 1/2040   Individual Consult   Ind	IDA-CASA-AF-CSP-IC-2022-6 8 / Local value chain speciali st/Coach for Nooken & Suzak rayons of Jalal-Abad oblast	IDA / D2940	lization, youth engagement	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2022-12-01	2022-12-02	2023-01-17		2023-01-26		2023-02-15		2023-12-31	
1/ Coal value chain special   IDA/ 1/ 2040   Individual Consult   Indi	IDA-CASA-AF-CSP-IC-2022-6 9 / Local value chain speciali st/Coach for Toktogul rayon o f Jalal-Abad oblast	IDA / D2940	lization, youth engagement	Post	Individual Consult ant Selection	Open - National	0.00		2022-12-01	2022-12-02	2023-01-17		2023-01-26		2023-02-15		2023-12-31	
	IDA-CASA-AF-CSP-IC-2022-7 0 / Local value chain speciali st/Coach for Aksy rayon of Jal al-Abad oblast	IDA / D2940	lization, youth engagement	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2022-12-01	2022-12-02	2023-01-17	2023-02-01	2023-01-26	2023-01-16	2023-02-15		2023-12-31	
/ Local value chain special	IDA-CASA-AF-CSP-IC-2022-7 1 / Local value chain speciali st/Coach for Ala-Buka & Chat kal rayons of Jalal-Abad oblas t	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open - National	0.00		2022-12-01	2022-12-02	2023-01-17		2023-01-26		2023-02-15		2023-12-31	
1/Local value chain special    Local value	IDA-CASA-AF-CSP-IC-2022-7 2 / Local value chain speciali st/Coach for Kadamjay & Bat ken rayons of Batken oblast	IDA / D2940	lization, youth engagement	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2022-12-01	2022-12-02	2023-01-17	2022-12-28	2023-01-26	2023-02-01	2023-02-15		2023-12-31	
DA.CASA-CSPIC-2023-74 / Dayber vision furgineer for Bat and communications are communicat	IDA-CASA-AF-CSP-IC-2022-7 3 / Local value chain speciali st/Coach forBatken & Leylek rayons of Batken oblast	IDA / D2940	lization, youth engagement	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2022-12-01	2022-12-02	2023-01-17	2023-02-01	2023-01-26	2023-02-01	2023-02-15		2023-12-31	
	IDA-CASA-CSP-IC-2023-74 / Supervision Engineer for Bat ken rayon	IDA / D2940	lization, youth engagement	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2023-01-31	2023-01-23	2023-03-19		2023-03-28		2023-04-17		2024-03-01	

IDA-CASA-CSP-IC-2023-75 / Supervision Engineer Jalal-Ab ad, Suzak rayon	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2023-01-31	2023-01-23	2023-03-19		2023-03-28		2023-04-17	2	2024-03-01	
IDA-CASA-CSP-IC-2023-76 / Supervision Engineer Kadamj ai rayon	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2023-01-31	2023-01-23	2023-03-19	2023-02-28	2023-03-28	2023-03-05	2023-04-17	2	2024-03-01	
IDA-CASA-CSP-IC-2023-77 / Supervision Engineer for Noo kat rayon	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2023-01-31	2023-01-23	2023-03-19		2023-03-28		2023-04-17	2	2024-03-01	
IDA-CASA-CSP-IC-2023-78 / Supervision Engineer for Sulu kta	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2023-01-31	2023-01-23	2023-03-19		2023-03-28		2023-04-17	2	2024-03-01	
IDA-CASA-CSP-IC-2023-79 / Supervision Engineer Suzak r ayon	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2023-01-31	2023-01-23	2023-03-19		2023-03-28		2023-04-17	2	2024-03-01	
IDA-CASA-CSP-IC-2023-80 / Supervision Engineer for Uzg en rayon	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2023-01-31	2023-01-23	2023-03-19		2023-03-28		2023-04-17	2	2024-03-01	
IDA-CASA-CSP-IC-CDSO-202 3-81 / Community Developm ent and Support Officer for U zgen rayon of Osh oblast	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2023-02-06	2023-01-25	2023-03-25	2023-03-25	2023-04-03	2023-03-25	2023-04-23	2	2024-03-07	
IDA-CASA-CSP-IC-CDSO-202 3-82 / Community Developm ent and Support Officer for N ookat rayon of Osh oblast	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2023-02-06	2023-01-25	2023-03-25	2023-02-28	2023-04-03	2023-03-06	2023-04-23	2	2024-03-07	
IDA-CASA-CSP-IC-CDSO-202 3-83 / Community Developm ent and Support Officer for K adamjai rayon of Batken obla st	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2023-02-06	2023-01-25	2023-03-25	2023-02-27	2023-04-03	2023-03-01	2023-04-23	2	2024-03-07	
IDA-CASA-CSP-IC-2023-84 / Supervision Engineer Kara-Su u rayon	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2023-02-20	2023-02-07	2023-04-08		2023-04-17		2023-05-07	2	2024-03-21	
IDA-CASA-CSP-IC-2023-85 / Supervision EngineerKyzyl-Ky ia city	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2023-02-20	2023-02-07	2023-04-08		2023-04-17		2023-05-07	2	2024-03-21	
IDA-CASA-CSP-IC-DC-2022-0 5 / Consulting services for pr eparation of the videoclip on women's empowerment and economic empowerment in t he implementation of the CS P CASA-1000	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Direct - National	0.00	Under Implement ation	2023-02-27	2023-02-28	2023-03-13	2023-04-03	2023-03-15	2023-04-24	2023-03-21	2	2023-11-04	
IDA-CASA-CSP-IC-2023-88 / Supervision Engineer for Uzg en rayon	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open - National	0.00	Under Implement ation	2023-06-26	2023-06-16	2023-08-14		2023-09-04		2023-10-09	2	2024-04-06	
IDA-CASA-AF-CSP-IC-2023-8 9 / Local value chain speciali st/Coach for Aravan rayon of Osh oblast	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open - National	0.00	Pending Impleme ntation	2023-12-01		2024-01-17		2024-01-26		2024-02-15	2	2024-12-30	
IDA-CASA-AF-CSP-IC-2023-9 0 / Infrastructure engineer fo r Jalai-Abad oblast	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Open - National	0.00	Pending Impleme ntation	2023-12-01		2024-01-17		2024-01-26		2024-02-15		2024-12-30	
IDA-CASA-CSP-AF-IC-DC-202 3-01 / Individual consultant s hort-term procurement speci alist	IDA / D2940	Support for community mobi lization, youth engagement and communications	Post	Individual Consult ant Selection	Direct - National	0.00	Under Review	2023-12-20	2023-12-01	2024-01-03		2024-01-05		2024-01-11	2	2024-04-10	