

FEDERAL REPUBLIC OF NIGERIA
Nigeria Erosion and Watershed Management Project (NEWMAP)

PROCUREMENT PLAN

I. GENERAL

1. **Project information:**
Country: Nigeria
Borrower: Federal Government of Nigeria
Project Name: Nigeria Erosion and Watershed Management
Project-(NEWMAP)
Loan / Credit No.:
PIA: National NEWMAP Coordinating Unit.
2. **Bank's approval Date of the procurement Plan:** March, 2012
3. **Date of General Procurement Notice:**
4. **Period covered by this procurement plan:** 18 months

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold (US\$ equivalent)	Comments
1.	ICB and LIB (Goods and services other than consultancy services)	> 750,000.00	ALL
2.	NCB	50,000.00 ≤ 750,000.00	NONE
3.	ICB (Works)	> 5,000,000.00	ALL
4.	NCB (Works)	200,000 ≤ 5,000,000.00	NONE
5.	Shopping-Goods	< 50,000.00	NONE
6.	Shopping-Works	< 100,000.00	NONE
7.	Training, Workshops, Study Tours	All Values	Based on Annual Work Plans & Budgets

2. **Prequalification.** Bidders for major works shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph 3.17 of the Guidelines):** Shall apply
4. **Reference to (if any) Project Operational/Procurement Manual:** shall apply
5. **Any Other Special Procurement Arrangements:** Not Applicable
6. Procurement Packages with Methods and Time Schedule

Procurement of Goods :

1	2	3	4	5	6	7	8	9
Ref. No.	Contract (Description)	Estimated Cost US\$'000	Procurement Method	Prequalification (yes/no)	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Expected Bid-Opening Date	Comments
1	Computer Systems, Office, software and Accessories							
	Computers and Accessories, software packages, Photocopiers, UPS, Printers and Scanners, Fax Machines, Laptops, Stationeries, Consumables, LAN, Telephony, Lasers Software Licenses and Application,.	684 (see remark Colum)	NCB	NO	NO	POST	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (USD 85.5)
2	Office Furniture's and Equipment							
	Computer workstations and Office Furniture Water Dispenser, Refrigerators,	680 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimate

	Airconditioners, Tables, Chairs, etc							d at (USD 85)
3	Operational Vehicles							
	4-WD Vehicles (32 units)	1440 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (180USD)
4	Generator							
	40KVA Sound-Proof Electricity Generating Set-Purchase and Installation (8 units)	240 (see remark Colum)	NS	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (30 USD)
5	Training Communication, Presentation, Media Equipment and materials, etc							
	Multimedia Projectors, Flip Chart Stands, Boards, GSM TV/Video/Radio/Recorders and Digital Cameras, Internet Facilities, GPS, Raincoats and Enumerators bags, Program information kit, Program posters Community oriented Implementation manual	364 (see remark Colum)	NS	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (45.5 USD)
6	Field Equipment							
	Purchase of Weather Monitoring Stations, GPSs, Laser Measures, Measuring Wheels, 1-2km Range Radios and other survey equipment and tools to gauge	2,400 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (300 USD)

	and trace watershed, terrestrial carbon and water flow							
7	Geographic Information System							
	Purchase of GIS data/Satellite Imagery,, Overhead photography, etc	3520 (see remark Colum)	NCB	NO	NO	PRIOR	June 7, 2012	Procurement by each of the 7 SPMU & FPMU is estimated at (440 USD
	Sub Total	9,328.00						

Procurement of Civil Works

1	2	3	4	5	6	7	8	9
Ref . No.	Contract (Description)	Estimat ed Cost US\$'00 0	Procur ement Metho d	Prequalific ation (yes/no)	Domesti c Preferen ce (yes/no)	Review by Bank (Prior / Post)	Expecte d Bid-Opening Date	Comment s
1	Civil works, and maintenance of flood and gully erosion sites	252,000.00	ICB	NO	YES	PRIOR	October 12, 2012	Procurement by ICB for all 7 SPMU
2	Office accommodation for 7 SPMU & FPCU	240,000	NS	NO	NO	PRIOR	July, 2012	
	SUB TOTAL	252,240 .00						

III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1	Consultant Services-QCBS-International	All Values	ALL
2	Consultant Services-QCBS-National	> 200,000.00	ALL
3	Consultant Services-CQS	< 200,000.00	NONE
4	Consultant Services-IC	> 50,000.00	ALL
5	Consultant Services-IC	< 50,000.00	ToR only but ALL
6	Consultant Services- Single Source Selection	All Values	ALL
Note: All ToRs to be prior review			

QCBS = Quality and Cost Based Selection
 SSS = Single Source Selection
 CQ = Consultant Qualification
 LCS = Least Cost Selection
 IC = Individual Consultant

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$200,000.00 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 3. Any Other Special Selection Arrangements: NA**
- 4. Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6	7
Ref . No.	Description of Assignment	Estimat ed Cost. US\$'0 00	Selecti on Metho d	Review by Bank (Prior / Post)	Expected Proposal s Submissi on Date	Comment s
1	Consultancy for the detailed Engineering designs and data collation for 35 sites	3,395.24 (see remark Colum	QCBS	Prior	On-going	Consultancy for Priority sites by each of the 7 SPMU (see each State Proc. Plan).
2	Consultancy for the supervision of Civil Works for 35sites	6,824.47 (see remark Colum	QCBS	Prior	September 2012	Consultancy for Priority sites by each of the 7

						SPMU (see each State Proc. Plan).
3	Consultancy for the RAP study for 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for Priority sites by each of the 7 SPMU is estimated at (25 USD).
4	Consultancy for the ESIA study for 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for Priority sites by each of the 7 SPMU is estimated at (25 USD).
5	Consultancy for the Socio-Economic study 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for Priority sites by each of the 7 SPMU is estimated at 25 USD per site
6	Consultancy for GIS data collection and Mapping for 35 sites	875.00 (see remark Colum	IC	Prior	On-going	Consultancy for Priority sites by each of the 7 SPMU is estimated at 75 USD per site
7	Consultancy for the detailed Engineering designs and data collation for additional 35sites	3500.00 (see remark Colum	QCBS	Prior	August, 2012	Consultancy for 5 additional sites by each of the 7 SPMU is estimated at 100 USD per site
8	Consultancy for the detailed ESIA, RAP and Socio Economic Studies for additional 35 sites	2625.00 (see remark Colum	QCBS	Prior	June, 2013	Consultancy for 5 additional sites by each of the 7 SPMU is estimated at 75 USD per site
9	Environmental engineering and design consultancy,	800	QCBS	9		
10	Procurement consultancy for support of FPMU and SPMUs	800	QCBS	10	June 1012	
11	M&E consultancy	400	QCBS	11		

12	Consultancy for the support of SPMUs and FPMU	800.00 (see remark Colum	QCBS	12	Sept., 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (100 USD
13	Consultancy for Legal Services	800.00 (see remark Colum	IC	13	Sept., 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (100 USD
14	Consultancy for valuation and resettlement implementation	3500.00 (see remark Colum		14	Sept., 2012	Consultancy by each of the 7 SPMU, to cover all sites is estimated at (500 USD per SPMU
15	Consultancy for Training and Capacity Building	1600.00 (see remark Colum	QCBS	Prior	August, 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (200 USD
16	Consultancy-External Auditor	400.00 (see remark Colum	QCBS	Prior	March, 2013	Consultancy by FPMU to cover each SPMU
17	Consultancy on Community consultation, Public Education and Erosion Management and awareness Techniques,	800.00 (see remark Colum	IC	Prior	Sept., 2012	Consultancy by each of the 7 SPMU & FPMU is estimated at (100 USD
	Sub Total	27,744.71				

IV. Implementing Agency Capacity Building Activities with Time Schedule

1. In this section the agreed Capacity Building Activities are listed with time schedule below;

No.	Expected outcome / Activity Description	Estimated Cost US\$ '000	Estimated Duration	Start Date	Comments
	A. TRAINING				

1	3. Nos. Training courses for PMU staff; Project Coordinator, Procurement Specialist, and financial mgt, M&E, Environmental specialists, Communication, Livelihood, Engineering specialists	720.00(see remark Colum	2WKS, each	August 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (90 USD
2	Training of project finance staff(FMS, APA, FO, IA) on flexible accounting software	160.00(see remark Colum	1wk	August 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
	B. WORKSHOP				
3	Capacity Building for key stakeholders	240.00(see remark Colum	3 days	September 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
4	ICT Training	160(see remark Colum	1 wk	September, 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
5	Professional Seminars/Workshops/ subscriptions	120.00(see remark Colum	Various	Various	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (15 USD
6	2 Days Sensitization/ Workshop for State and Local Govt. Officials on erosion and watershed management	200.00(see remark Colum	2 days	September 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (25 USD
7	3 Day workshop for Line Ministries and MDAs on addressing and prevention of Land Degradation	240.00(see remark Colum	3- days	October 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
8	3 Day workshop for local Govt. Focal Persons and Community Erosion watch Dogs on prevention of erosion and land degradation	240.00(see remark Colum	3-days	October 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD

9	Capacity Building on use of Metrological and GPS Equipment	200.00(see remark Colum	5-days	2013	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (25 USD
	C. STUDY/TOURS				
10	Baseline survey/ Community needs assessment and capacity building	240.00(see remark Colum	Various times	October 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
11	Sensitization/ Awareness creation of NEWMAP in the 18 LGA	240.00(see remark Colum	Various times	August, 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
12	Participation in watershed studies organized by the world bank and FAO	160.00(see remark Colum	WB and FAO to determine		Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
13	Launching of ESIA and RAP for priority sites	240.00(see remark Colum	Various	December , 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (30 USD
14	livelihood studies	160.00(see remark Colum	Various	Oct., 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
15	Participation in Biodiversity/forest carbon study organized by the World Bank	160.00(see remark Colum	Various	World Bank determined	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (20 USD
16	Recognizance survey of Project sites (Erosion and Watershed)	120.00(see remark Colum	4-days each	July 2012	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (15 USD
17	International Training and study tours	2480.00(see remark Colum	4-wks	February., 2013	Capacity Building activities for each of the 7

					SPMU & FPMU is estimated at (310 USD)
18	Attendance of World Bank Organized training, meetings, seminar and workshops	800.00(see remark Colum	Various	World Bank determined	Capacity Building activities for each of the 7 SPMU & FPMU is estimated at (100 USD)
	Sub Total	6,880.00			

PROCUREMENT PLAN Nigeria : Nigeria Erosion and Watershed Management Project

General Information
 Country: Nigeria Bank's Approval Date of the Original Procurement Plan: 2017-07-14
 Revised Plan Date(s): (comma delineated, leave blank if non 2022-02-28)
 Project ID: P124905 GPN Date:
 Project Name: Nigeria Erosion and Watershed Management Project
 Loan / Credit No: IDA / 51050, IDA / 62770
 Executing Agency(ies) NEWMAP - Federal Projects Management Unit

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
NG-NEWMAP-FPMU-78533-CW-RFB / Rehabilitation and development of underground water monitoring systems (including instrumentation)	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Request for Bids	Open - National	Single Stage - One Envelope				450,000.00	54,209.06	Completed					2019-03-12	2019-04-22	2019-03-17					2019-04-28	2019-05-20	2019-05-28	2019-05-20	2019-07-02	2019-07-24	2019-12-29	
NG-NEWMAP-FPMU-102206-CW-RFQ / Renovation of New and Old Offices	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope				100,000.00	80,589.08	Signed							2019-04-02	2019-04-05							2019-05-28	2019-04-24	2019-11-24		
NG-NEWMAP-FPMU-115677-CW-RFB / Rehabilitation and Renovation of EIA Building FMEVW	IDA / 51050	Component 4: Project Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				3,000,000.00	0.00	Pending Implementation					2019-07-15		2019-07-20					2019-08-31		2019-09-30		2019-11-04		2020-05-02	
NG-NEWMAP-FPMU-154708-CW-RFQ / Procurement and installation of solar-powered borehole and installation of drip irrigation system	IDA / 51050	Component 3: Climate Change Response	Post	Request for Quotations	Limited	Single Stage - One Envelope				180,000.00	156,548.92	Completed							2020-01-29	2020-03-27							2020-02-24	2020-04-20	2020-03-30		
NG-NEWMAP-FPMU-154901-CW-RFQ / Procurement of Bamboo Charcoal making machines(including Housing and Installation) and Provision of solar-powered borehole in an identified community in Abia State.	IDA / 51050	Component 3: Climate Change Response	Post	Request for Quotations	Limited	Single Stage - One Envelope				180,000.00	141,023.56	Signed							2020-01-27	2020-03-27							2020-02-25	2020-04-20	2020-03-25		
NG-NEWMAP-FPMU-154971-CW-RFQ / Procurement of solar meat driers and construction of fuel-efficient kilns with Motorised Borehole and overhead tank.	IDA / 51050	Component 3: Climate Change Response	Post	Request for Quotations	Limited	Single Stage - One Envelope				180,000.00	156,426.60	Completed							2020-02-05	2020-03-27							2020-02-24	2020-04-20	2020-03-30		
NG-NEWMAP-FPMU-154644-CW-RFQ / Provision & Installation of a solarized cassava-processing machines with Housing for smallholder farmers in identified community in Kogi State	IDA / 51050	Component 3: Climate Change Response	Post	Request for Quotations	Limited	Single Stage - One Envelope				120,000.00	117,330.01	Signed							2020-03-31	2020-03-27							2020-05-12	2020-04-20	2020-06-09		
NG-NEWMAP-FPMU-154642-CW-RFQ / Procurement and Installation of 3X10kw Solar off-grid stand-alone system for the identified Community in Kogi State	IDA / 51050	Component 3: Climate Change Response	Post	Request for Bids	Open - National	Single Stage - One Envelope				300,000.00	210,735.37	Signed							2020-03-31	2020-04-29	2020-04-07				2020-04-21	2020-05-15	2020-05-05	2020-06-18	2020-05-19	2020-07-20	2020-06-19
NG-NEWMAP-FPMU-165878-CW-RFB / Establishment of 8nos additional underground Water Monitoring Wells across 5 Hydrological Areas and application soft wares for underground water resources monitoring and development	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Request for Bids	Open - National	Single Stage - One Envelope				300,000.00	41,269.63	Signed							2020-08-12	2020-11-20	2020-08-19				2020-09-02	2020-12-09	2020-09-16	2020-12-09	2020-09-30	2021-04-08	2020-12-30
NG-NEWMAP-FPMU-154974-CW-RFQ / Building of demonstration fish .No. farm and Procurement and installation of Solar fish driers with borehole in Sokoto State	IDA / 51050	Component 3: Climate Change Response	Post	Request for Bids	Open - National	Single Stage - One Envelope				240,000.00	188,799.42	Signed							2020-04-10	2020-04-29	2020-04-17				2020-05-04	2020-05-15	2020-05-18	2020-06-18	2020-06-01	2020-07-20	2020-07-14
NG-NEWMAP-FPMU-154649-CW-RFQ / Procurement and Installation of 2x10kw Solar power with infrastructure for identified Primary Health Care Centre in Nasarawa State	IDA / 51050	Component 3: Climate Change Response	Post	Request for Bids	Open - National	Single Stage - One Envelope				200,000.00	158,343.25	Completed							2020-04-06	2020-04-29	2020-04-13				2020-04-27	2020-05-15	2020-05-11	2020-06-18	2020-05-25	2020-07-20	2020-06-25
NG-NEWMAP-FPMU-154818-CW-RFQ / Construction of solar-powered Borehole and overhead tank, irrigation equipment & installation of Green House in Plateau State	IDA / 51050	Component 3: Climate Change Response	Post	Request for Bids	Open - National	Single Stage - One Envelope				240,000.00	205,114.25	Signed							2020-04-12	2020-04-29	2020-04-19				2020-05-04	2020-05-15	2020-05-18	2020-06-18	2020-06-01	2020-07-20	2020-08-03
NG-NEWMAP-FPMU-264265-CW-RFB / Office Space Renovation/ Rehabilitation UNILG & Installation of Solar Power	IDA / 51050	Component 4: Project Management	Post	Request for Bids	Limited	Single Stage - One Envelope				500,000.00	0.00	Pending Implementation							2021-12-01		2021-12-06				2022-01-17		2022-02-01		2022-02-15		2022-04-16

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NG-NEWMAP-FPMU-165854-GO-RFB / Procurement and installation of Computer & ICT Equipments (for FPMU & UNILAG)	IDA / 51050	Component 4: Project Management	Post	Request for Bids	Open – National	Single Stage – One Envelope		390,000.00	299,452.51	Signed					2020-04-22	2020-11-23	2020-04-29						2020-05-13	2020-12-09	2020-05-27	2020-12-09	2020-06-10	2021-02-24	2020-07-24
NG-NEWMAP-FPMU-165855-GO-RFB / Procurement and installation of GIS Equipment & Software for FPMU, DFECZM & UNILAG, including Tilia Licenses for UNILAG	IDA / 51050	Component 4: Project Management	Post	Request for Bids	Open – National	Single Stage – One Envelope		325,000.00	159,948.10	Signed					2020-05-10	2021-01-15	2020-05-17						2020-05-31	2021-02-08	2020-06-22	2021-02-08	2020-07-06	2021-05-24	2020-09-07
NG-NEWMAP-FPMU-165862-GO-RFB / Procurement and installation of Geotechnical, Hydrological, Chemical Lab, Air Pollution, and Heavy Metal Equipment for Unilag Centre of Excellence.	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Request for Bids	Open – National	Single Stage – One Envelope		420,884.75	0.00	Pending Implementation					2020-05-14	2020-05-21							2020-06-11	2020-06-25			2020-07-09		2020-10-02
NG-NEWMAP-FPMU-165852-GO-RFQ / Procurement and installation of 1 No. 100KVA Generator (UNILAG) .	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		30,000.00	0.00	Canceled							2020-04-13									2020-05-19		2020-06-02	
NG-NEWMAP-FPMU-262352-GO-RFB / Acquisition of E-Procurement System	IDA / 51050	Component 4: Project Management	Post	Request for Bids	Limited	Single Stage – One Envelope		500,000.00	0.00	Pending Implementation						2021-11-29	2021-12-06						2022-01-06	2022-01-25		2022-01-30		2022-04-30	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
NG-NEWMAP-FPMU-19582-NC-RFQ / Consultancy Services for EA Archival Digital cataloguing	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Request for Bids	Open – National	Single Stage – One Envelope		250,000.00	304,222.46	Signed					2017-07-03	2016-09-14	2017-07-08					2017-08-19	2016-12-09	2017-09-18	2017-08-22	2017-10-23	2018-01-17	2018-04-21	
NG-NEWMAP-FPMU-19575-NC-RFB / Bathymetry & Geomorphological Study of the River Benue System & Kirián	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Request for Bids	Open – International	Single Stage – One Envelope		1,400,000.00	811,120.04	Completed					2017-07-03	2015-05-08	2017-07-08					2017-08-19	2019-06-11	2017-09-18	2019-06-11	2017-10-23	2016-01-13	2018-04-21	2017-08-17
NG-NEWMAP-FPMU-102204-NC-RFQ / Engagement of a service provider for the maintenance of Project Vehicles	IDA / 51050	Component 4: Project Management	Post	Request for Quotations	Limited	Single Stage – One Envelope		20,000.00	0.00	Pending Implementation							2019-04-03									2019-05-29		2019-11-25	

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
NG-NEWMAP-FPMU-19512-CS-QCBS / Extension of Procurement Consultancy Firm	IDA / 51050	Component 4: Project Management	Post	Quality And Cost-Based Selection	Open – International		1,500,000.00	0.00	Pending Implementation	2017-09-29			2017-10-20		2017-12-03				2017-12-31		2018-01-30			2018-03-06		2018-04-10		2019-04-10
NG-NEWMAP-FPMU-19567-CS-QCBS / Consulting services for the development of framework for the adoption of LPC as Low Carbon Alternative to Firewood and Kerosene and Supervision of the Implementation.	IDA / 51050	Component 3: Climate Change Response	Prior	Quality And Cost-Based Selection	Open – International		3,500,000.00	3,011,027.28	Signed	2017-02-06			2017-02-27		2017-04-12				2017-05-10		2017-06-09			2017-07-14	2018-01-09	2017-08-18	2018-01-29	2018-08-18
NG-NEWMAP-FPMU-19578-CS-QCBS / Federal quality control and engineering design firm of erosion control sites Old and New States.	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Prior	Quality And Cost-Based Selection	Open – International		3,000,000.00	0.00	Under Implementation	2017-07-17	2019-01-22	2017-08-07	2019-02-05	2017-09-20	2019-04-10				2017-10-18	2019-07-16	2017-11-17	2019-10-18	2017-12-22	2020-08-24	2018-01-26		2019-01-26	
NG-NEWMAP-FPMU-19589-CS-QCBS / Procurement of Procurement firm in Old and New States.	IDA / 51050	Component 4: Project Management	Prior	Quality And Cost-Based Selection	Open – International		2,000,000.00	1,305,683.21	Signed	2017-09-29	2018-08-12	2017-10-20	2019-02-05	2017-12-03	2019-04-10				2017-12-31	2019-07-18	2018-01-30	2019-10-01	2018-03-06	2020-01-16	2018-04-10	2020-01-27	2019-04-10	
NG-NEWMAP-FPMU-19580-CS-QCBS / Spatial Baseline Modelling of Electricity Infrastructure for Remote and Off-Grid Power Supply and Demonstration Projects on Low Carbon Off-Grid/mini-grid options	IDA / 51050	Component 3: Climate Change Response	Prior	Quality And Cost-Based Selection	Open – International		3,000,000.00	0.00	Canceled	2017-07-26			2017-08-16		2017-09-29				2017-10-27		2017-11-26			2017-12-31		2018-02-04		2019-02-04
NG-NEWMAP-FPMU-19586-CS-QCS / Technology Needs Assessment for Climate Change in Nigeria Towards low Carbon Development	IDA / 51050	Component 3: Climate Change Response	Post	Consultant Qualification Selection	Open – National		100,000.00	0.00	Canceled	2017-07-22			2017-08-12		2017-09-25								2017-10-25		2017-11-29		2018-05-28	
NG-NEWMAP-FPMU-19533-CS-QCS / Development of Climate Smart Agriculture.	IDA / 51050	Component 3: Climate Change Response	Post	Consultant Qualification Selection	Open – National		100,000.00	0.00	Canceled	2017-07-22			2017-08-12		2017-09-25								2017-10-25		2017-11-29		2018-05-28	
NG-NEWMAP-FPMU-19585-CS-QCS / Procurement of Consultant for the Spatial Knowledge Information Systems on Erosion and Watershed	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Consultant Qualification Selection	Open – National		290,000.00	0.00	Canceled	2017-08-21			2017-09-11		2017-10-25								2017-11-24		2017-12-29		2018-06-27	

NG-NEWMAP-FPMU-19561-CS-QCBS / Engagement of IUCN	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Prior	Quality And Cost-Based Selection	Open – International		500,000.00	0.00	Canceled	2017-03-20	2017-04-10	2017-05-24			2017-06-21	2017-07-21	2017-08-25	2017-09-29	2018-09-29						
NG-NEWMAP-FPMU-19530-CS-QCBS / Vulnerability Mapping and Action Plan for Nigeria.	IDA / 51050	Component 3: Climate Change Response	Prior	Quality And Cost-Based Selection	Open – International		500,000.00	0.00	Canceled	2017-09-04	2017-09-25	2017-11-08			2017-12-06	2018-01-05	2018-02-09	2018-03-16	2019-03-16						
NG-NEWMAP-FPMU-83088-CS-QCBS / Strategy Development for the Commercialization of 50 Nos. Flared Associated Gas Sites in Crude Oil Exploration in Nigeria	IDA / 51050	Component 3: Climate Change Response	Prior	Quality And Cost-Based Selection	Open – International		3,901,095.00	0.00	Pending Implementation	2019-03-20	2019-04-10	2019-05-24			2019-06-21	2019-07-21	2019-08-25	2019-09-29	2020-09-28						
NG-NEWMAP-FPMU-100131-CS-QCBS / Procurement of an Umbrella NGO for the Old and New States of NEWMAP	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Prior	Quality And Cost-Based Selection	Open – International		900,000.00	0.00	Under Implementation	2019-02-14	2019-03-19	2019-03-07	2019-05-18	2019-04-20	2019-12-31		2019-05-18	2020-06-06	2019-06-17	2020-08-14	2019-07-22	2020-08-27	2019-08-26	2020-08-25	
NG-NEWMAP-FPMU-8274-CS-CDS / Legal Adviser Green Bond Second Issuance.	IDA / 51050	Component 3: Climate Change Response	Post	Consultant Qualification Selection	Open – National		82,000.00	0.00	Pending Implementation	2019-02-15	2019-03-08	2019-04-21					2019-05-21	2019-06-25		2019-12-22					
NG-NEWMAP-FPMU-102209-CS-QCBS / Consultancy services for the Study of the adoption of gas based (CNG and LPG) fuels in road transportation and carbon capture sequestration.	IDA / 51050	Component 3: Climate Change Response	Prior	Quality And Cost-Based Selection	Open – International		3,300,000.00	2,764,249.57	Signed	2019-05-29	2019-07-30	2019-06-19	2019-10-21	2019-08-02	2020-08-13		2019-08-30	2020-10-07	2019-09-29	2021-06-09	2019-11-03	2021-11-05	2019-12-08	2021-11-26	2020-12-07
NG-NEWMAP-FPMU-19531-CS-QCBS / Engagement of an Umbrella NGO in Old and New States.	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Prior	Quality And Cost-Based Selection	Open – International		600,000.00	0.00	Canceled	2017-09-29	2018-01-15	2017-10-20			2017-12-03		2017-12-31	2018-01-30	2018-03-06	2018-04-10	2019-04-10				
NG-NEWMAP-FPMU-95582-CS-CDS / Engagement of Financial Adviser Green Bond Second Issuance.	IDA / 51050	Component 3: Climate Change Response	Post	Consultant Qualification Selection	Open – National		196,722.00	0.00	Pending Implementation	2019-02-15	2019-03-08	2019-04-21					2019-05-21	2019-06-25		2019-12-22					
NG-NEWMAP-FPMU-115686-CS-QCBS / Inventorisation of GHG emissions of NEWMAP intervention sites.	IDA / 51050	Component 3: Climate Change Response	Prior	Quality And Cost-Based Selection	Open – International		1,000,000.00	1,285,043.48	Signed	2019-06-17	2019-09-11	2019-07-08	2019-12-17	2019-08-21	2020-12-12		2019-09-18	2021-01-18	2019-10-18	2021-04-30	2019-11-23	2021-06-03	2019-12-27	2021-08-10	2020-12-26
NG-NEWMAP-FPMU-102198-CS-QCBS / Consultancy services to carry out the re-evaluation of the capacity of the FPMU and States	IDA / 51050	Component 4: Project Management	Post	Quality And Cost-Based Selection	Open – National		400,000.00	0.00	Under Implementation	2019-05-07	2020-03-17	2019-05-28			2019-07-11		2019-08-08	2019-09-07	2019-10-12	2019-11-16	2020-11-15				
NG-NEWMAP-FPMU-115678-CS-QCBS / Climate Smart Agriculture Atlas	IDA / 51050	Component 3: Climate Change Response	Prior	Quality And Cost-Based Selection	Open – International		900,000.00	0.00	Under Implementation	2019-09-04	2020-02-10	2019-09-25			2019-11-08		2019-12-06	2020-01-05	2020-02-09	2020-03-15	2021-03-15				
NG-NEWMAP-FPMU-165797-CS-CDS / Engagement of an External Audit Firm for FPMU	IDA / 51050	Component 4: Project Management	Post	Consultant Qualification Selection	Limited		295,000.00	207,373.72	Signed	2020-03-31	2020-04-24			2020-04-07	2020-04-27			2020-04-21	2020-05-01	2020-05-05	2020-05-04	2020-06-30			
NG-NEWMAP-FPMU-165836-CS-CDS / Consultancy services for the review of existing road designs standards and construction and maintenance practices in order to identify causes of soil erosion linked to road in the Federal Republic of Nigeria	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Consultant Qualification Selection	Limited		295,000.00	0.00	Under Implementation	2020-04-14	2020-04-14			2020-04-28				2020-05-12	2020-06-02	2020-09-02					
NG-NEWMAP-FPMU-165882-CS-CDS / 2 No. thematic Guidelines for Strengthening Technical effectiveness of environmental and Social safeguards	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Consultant Qualification Selection	Limited		138,000.00	0.00	Under Implementation	2020-05-25	2020-04-10			2020-06-08	2020-09-02			2020-06-22	2020-09-15	2020-07-06	2020-08-17				
NG-NEWMAP-FPMU-165896-CS-CDS / Consultancy Services to carry out RAP Audit for the implemented RAP sites in NEWMAP states	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Consultant Qualification Selection	Limited		298,000.00	239,209.85	Signed	2020-06-29	2020-09-08			2020-07-20	2020-11-25			2020-08-10	2020-12-18	2020-08-24	2020-12-21	2020-11-24			
NG-NEWMAP-FPMU-165898-CS-CDS / NEWMAP Project Compendium	IDA / 51050	Component 4: Project Management	Post	Consultant Qualification Selection	Limited		115,000.00	114,046.49	Signed	2020-11-05	2020-08-21			2020-11-26	2020-11-23			2020-12-17	2020-12-18	2021-01-07	2020-12-22	2021-04-07			
NG-NEWMAP-FPMU-165866-CS-CDS / Module Development for the Centre of Excellence, UNILAG	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Consultant Qualification Selection	Limited		295,000.00	0.00	Under Implementation	2020-04-22	2020-11-30			2020-05-06				2020-05-13	2020-05-27	2020-08-25					
NG-NEWMAP-FPMU-165893-CS-QCBS / Consultancy services for the Supervision of the Implementation of the Developed Framework for the adoption of LPG as Low Carbon Alternative to Firewood and Kerosene	IDA / 51050	Component 3: Climate Change Response	Prior	Quality And Cost-Based Selection	Open – International		1,600,000.00	0.00	Under Implementation	2020-05-19	2020-06-02	2020-07-07			2020-08-04	2020-08-18	2020-09-29	2020-10-27	2021-04-30						
NG-NEWMAP-FPMU-165895-CS-QCBS / NEWMAP Impact Assessment	IDA / 51050	Component 4: Project Management	Prior	Quality And Cost-Based Selection	Open – International		800,000.00	0.00	Under Implementation	2020-06-08	2020-06-29	2020-08-03			2020-08-24	2020-09-14	2020-10-19	2020-11-16	2021-05-24						
NG-NEWMAP-FPMU-102200-CS-CDS / Inventorisation of GHG emissions of NEWMAP intervention sites .	IDA / 51050	Component 3: Climate Change Response	Post	Consultant Qualification Selection	Open – National		250,000.00	0.00	Canceled	2019-03-21	2019-04-11	2019-05-25					2019-06-24	2019-07-29	2020-01-25						

NG-NEWMAP-FPMU-83067-CS-NDV / Recruitment of Transport Specialist for Green Bond Second Issuance.	IDA / 51050	Component 3: Climate Change Response	Post	Individual Consultant Selection	Limited		16,980.00	0.00	Pending Implementation	2019-01-24	2019-01-29	2019-02-19	2019-03-26	2019-09-22					
NG-NEWMAP-FPMU-83062-CS-NDV / Recruitment of Forest and Carbon Emission Expert for Green Bond Second Issuance.	IDA / 51050	Component 3: Climate Change Response	Post	Individual Consultant Selection	Limited		38,950.00	0.00	Pending Implementation	2019-01-22	2019-01-27	2019-02-17	2019-03-24	2019-09-20					
NG-NEWMAP-FPMU-83017-CS-NDV / Monitoring and Evaluation Clinic Facilitator	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		2,600.00	0.00	Pending Implementation	2019-04-02	2019-04-07	2019-04-28	2019-06-02	2019-11-29					
NG-NEWMAP-FPMU-78677-CS-NDV / Engagement of a Watershed/Catchment Planning Expert Advisor	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Individual Consultant Selection	Limited		95,000.00	0.00	Under Implementation	2019-03-25	2019-02-26	2019-03-30	2019-04-25	2019-04-20	2019-11-22	2019-05-25	2019-11-21		
NG-NEWMAP-FPMU-78684-CS-NDV / Engagement of a Geotechnical Expert Advisor	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Individual Consultant Selection	Limited		95,000.00	0.00	Under Implementation	2019-03-25	2018-11-21	2019-03-30	2019-04-20	2019-05-25	2019-11-21				
NG-NEWMAP-FPMU-78685-CS-NDV / Engagement of a Natural Resources Expert Advisor	IDA / 51050	Component 3: Climate Change Response	Post	Individual Consultant Selection	Limited		95,000.00	70,000.00	Signed	2019-03-25	2019-03-08	2019-03-30	2019-04-30	2019-04-20	2019-09-27	2019-05-25	2019-11-04	2019-11-21	
NG-NEWMAP-FPMU-78532-CS-NDV / Engagement of a Climate Change Expert Advisor	IDA / 51050	Component 3: Climate Change Response	Post	Individual Consultant Selection	Limited		95,000.00	68,554.58	Completed	2019-03-25	2019-02-26	2019-03-30	2019-11-13	2019-04-20	2019-11-22	2019-05-25	2019-11-25	2019-11-21	2020-12-31
NG-NEWMAP-FPMU-95584-CS-NDV / Engagement of a Social Livelihood Expert Advisor	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Individual Consultant Selection	Limited		95,000.00	0.00	Under Implementation	2019-03-25	2019-02-26	2019-03-30	2019-04-20	2019-05-25	2019-11-21				
NG-NEWMAP-FPMU-78686-CS-NDV / Engagement of M&E Expert Advisor	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		95,000.00	67,319.45	Signed	2019-03-25	2019-02-26	2019-03-30	2019-04-25	2019-04-20	2020-08-24	2019-05-25	2020-10-26	2019-11-21	
NG-NEWMAP-FPMU-83095-CS-NDV / NEWMAP Documentary	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		45,000.00	0.00	Under Implementation	2019-02-22	2019-03-08	2019-02-27	2019-03-20	2019-04-24	2019-10-21				
NG-NEWMAP-FPMU-98234-CS-NDV / Engagement of a Monitoring and Evaluation Specialist for Green Bond Second Issuance.	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		40,000.00	0.00	Pending Implementation	2019-02-01	2019-02-06	2019-02-27	2019-04-03	2019-09-30					
NG-NEWMAP-FPMU-102194-CS-NDV / Engagement of a National Consultant to prepare a harmonized Policy for Erosion Control and Watershed Management	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		90,000.00	0.00	Pending Implementation	2019-04-08	2019-04-13	2019-05-04	2019-06-08	2019-12-05					
NG-NEWMAP-FPMU-32655-CS-NDV / ENGAGEMENT OF CONSULTANT FOR THE REVIEW OF THE PROJECT IMPLEMENTATION MANUAL FOR NEWMAP	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		30,000.00	0.00	Canceled	2017-10-31	2017-11-08	2017-11-05	2017-11-26	2017-12-31	2018-06-29				
NG-NEWMAP-FPMU-19524-CS-NDV / Activities towards establishing and issuance of Nigeria Green Bond.	IDA / 51050	Component 3: Climate Change Response	Post	Individual Consultant Selection	Open		500,000.00	0.00	Canceled	2017-01-30	2017-03-20	2017-04-10	2017-05-15	2017-11-11					
NG-NEWMAP-FPMU-115682-CS-NDV / Consultancy Services for the Production of Guidance Manual for Climate Response.	IDA / 51050	Component 3: Climate Change Response	Post	Individual Consultant Selection	Limited		60,000.00	0.00	Under Implementation	2019-06-26	2019-09-07	2019-07-01	2019-07-22	2019-08-26	2019-11-12				
NG-NEWMAP-FPMU-127255-CS-NDV / Consultancy services for the valuation of proposed NEWMAP House to be procured	IDA / 51050	Component 4: Project Management	Post	Individual Consultant Selection	Limited		20,000.00	0.00	Pending Implementation	2019-09-02	2019-09-06	2019-09-13	2019-09-17	2019-09-30					
NG-NEWMAP-FPMU-129812-CS-NDV / Documentary on NEWMAP Institutional Support to Data Collection and Decision Making (AFEMs & Hyromet Equipment)	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Individual Consultant Selection	Limited		45,000.00	0.00	Under Implementation	2019-09-08	2020-12-22	2019-09-13	2019-10-04	2019-10-10	2019-11-10				
NG-NEWMAP-FPMU-154960-CS-NDV / Consultancy services for the review of Pre and Post Issuance of Green Bonds.	IDA / 51050	Component 3: Climate Change Response	Post	Individual Consultant Selection	Limited		90,000.00	87,804.72	Signed	2020-01-30	2020-05-10	2020-02-04	2020-07-17	2020-02-11	2020-08-28	2020-02-17	2020-08-31	2020-03-30	
NG-NEWMAP-FPMU-165247-CS-CDS / Upgrade and Hosting of M&E-MIS Web-Portal	IDA / 51050	Component 4: Project Management	Prior	Direct Selection	Direct		500,000.00	441,065.85	Signed	2020-03-30	2020-07-09	2020-04-09	2020-12-01	2020-04-30	2021-05-17	2021-06-30			
NG-NEWMAP-FPMU-165798-CS-NDV / Review and update of Bio-Engineering Manual	IDA / 51050	Component 3: Climate Change Response	Post	Individual Consultant Selection	Limited		70,000.00	0.00	Under Implementation	2020-04-03	2020-04-16	2020-04-08	2020-04-22	2020-05-06	2020-06-30				

NG-NEWMAP-FPMU-165804-CS-INDV / Engagement of a Consultant to prepare a Harmonized Policy for Erosion Control and Watershed Management	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Limited	100,000.00	0.00	Under Implementation	2020-04-16	2020-11-04	2020-04-21	2020-05-05	2020-05-26	2020-07-07			
NG-NEWMAP-FPMU-165844-CS-INDV / Consultancy for ESMP Audit	IDA / 51050	Component 1: Erosion and Watershed Management Infrastructure Investments	Post	Individual Consultant Selection	Limited	100,000.00	97,744.74	Signed	2020-05-11	2020-09-15	2020-05-18	2020-10-30	2020-06-08	2020-11-20	2020-06-23	2020-11-25	2020-08-23
NG-NEWMAP-FPMU-165864-CS-INDV / Center Website Development and Management for UNILAG Centre of Excellence	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Individual Consultant Selection	Limited	15,000.00	14,098.37	Signed	2020-05-19	2020-11-30	2020-05-26	2021-05-13	2020-06-09	2021-06-07	2020-06-23	2021-06-08	2020-09-23
NG-NEWMAP-FPMU-165884-CS-CDS / Consultancy Service for EAD Archiving Digital Cataloging	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Direct Selection	Direct	250,000.00	0.00	Under Implementation	2020-05-27	2020-04-17	2020-06-17		2020-07-22	2020-09-02			
NG-NEWMAP-FPMU-202983-CS-INDV / Environmental and Social Management Framework	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Individual Consultant Selection	Limited	100,000.00	0.00	Under Implementation	2020-11-18	2020-11-17	2020-11-25	2020-12-02	2020-12-16	2021-02-16			
NG-NEWMAP-FPMU-202989-CS-INDV / Resettlement Policy Framework	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Individual Consultant Selection	Limited	100,000.00	0.00	Under Implementation	2020-11-18	2020-11-18	2020-11-25	2020-12-02	2020-12-16	2021-02-02			
NG-NEWMAP-FPMU-202990-CS-INDV / Stakeholders Engagement Plan	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Individual Consultant Selection	Limited	100,000.00	88,321.17	Signed	2020-11-18	2020-11-18	2020-11-25	2020-12-04	2020-12-02	2020-12-28	2020-12-16	2020-12-30	2021-02-02
NG-NEWMAP-FPMU-202993-CS-INDV / Integrated Pest Management Plan	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Individual Consultant Selection	Limited	100,000.00	87,120.16	Signed	2020-11-18	2020-11-17	2020-11-25	2020-12-14	2020-12-02	2020-01-10	2020-12-16	2021-01-13	2021-02-02
NG-NEWMAP-FPMU-202995-CS-INDV / Security Assessment	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Individual Consultant Selection	Limited	100,000.00	0.00	Under Implementation	2020-11-18	2021-02-17	2020-11-25	2020-12-02	2020-12-16	2021-02-02			
NG-NEWMAP-FPMU-202997-CS-INDV / Labor Management Procedure	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Individual Consultant Selection	Limited	100,000.00	196,335.20	Signed	2020-11-18	2020-11-18	2020-11-25	2020-12-02	2020-12-02	2020-12-14	2020-12-16	2020-12-30	2021-02-02
NG-NEWMAP-FPMU-19563-CS-INDV / Engagement of EA Expert Advisor (International)	IDA / 51050	Component 2: Erosion and Watershed Management Institutions and Information Services	Post	Individual Consultant Selection	Open	75,000.00	0.00	Canceled	2017-01-09	2018-10-23	2017-02-27		2017-03-20	2017-04-24	2017-10-21		