

PROCUREMENT PLAN (Textual Part)

Project information: West Bengal Electricity Distribution Grid Modernization Project (P170590)

Project Implementation agency: West Bengal State Electricity Distribution Company Limited (WBSEDCL)

Date of the Procurement Plan: 22 June 2020

Period covered by this Procurement Plan: June 2020 - until publication of next revision

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016, revised August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP. Most of the procurements will follow NPP procedure using Bank’s National Procurement Document.

National Procurement Arrangements: National competition for the procurement of goods, works and non-consulting services according to the established thresholds will be conducted in accordance with paragraphs 5.3 – 5.6 of Section V of the Regulations and the following provisions:

- a. Only the model bidding documents for National Competitive Procurement agreed with the GOI Task Force (and as amended for time to time), shall be used for bidding.
- b. Invitations to bid shall be advertised on a widely used website or electronic portal with free open access at least 30 days prior to the deadline for the submission of bids, unless otherwise agreed in the approved procurement

plan.

- c. No special preference will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises or enterprises from any given State.
- d. Except with the prior concurrence of the Bank, there shall be no negotiation of price with the bidders, even with the lowest evaluated bidder.
- e. GeM set-up by Ministry of Commerce, Government of India will be acceptable for procurement under Request for Quotations¹ method.
- f. At the Borrower's request, the Bank may agree to the Borrower's use, in whole or in part, of its electronic procurement system, provided that the Bank is satisfied with the adequacy of such system.
- g. Procurement will be open to eligible firms from any country. This eligibility shall be as defined under Section III of the Procurement Regulations. Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations.
- h. The Request for Bids/Request for Proposals document shall require that Bidders/Proposers submitting Bids/Proposals include a signed acceptance in the bid, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.
- i. The Borrower shall use an effective complaints mechanism for handling procurement related complaints in a timely manner.
- j. Procurement Documents will include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety risks and impacts.

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: will be applicable for those contracts identified in the Procurement Plan table;

Works: Not applicable

Other Relevant Procurement Information.

Procurement Plan: The Implementing Agencies shall prepare a procurement plan and will submit to the Bank through STEP portal for all activities barring which special exemption given by the Bank for not using

¹ To the extent possible, competitive bidding/e-RA options will be used while using GeM

STEP. The approved procurement plan shall be automatically disclosed to the public through STEP portal.

Project Procurement Strategy for Development (PPSD): PPSD has been prepared by the Borrower with Bank’s support and outcome of PPSD is updated in the procurement plan.

Procurement Methods/Threshold

Procurement Approaches and Methods	Thresholds (US\$ equivalent)
Open international (Works)	Any value
Open national (Works)	Up to 40 million
Open international (goods, IT system, and non-consulting services)	Any value
Open national (goods, IT system, and non-consulting services)	Up to 10 million
National request for quotation (works, goods , IT & NCS)	Up to 100,000
Direct selection	No threshold; For goods/non-consulting services: According to paragraphs 6.8–6.10 of the Regulations; For consultants: According to paragraphs 7.13–7.15 of the Regulations
Shortlist of national consultants	Up to 800,000

Procurement prior-review thresholds. The World Bank will prior review the following contracts:

- (a) Works: All contracts more than US\$10 million equivalent
- (b) Goods and IT system: All contracts more than US\$2 million equivalent
- (c) Non-consulting services: All contracts more than US\$2 million equivalent
- (d) Consultants (Firms): All contracts >US\$1 million equivalent and
- (e) Consultants (Individual): All contracts >US\$300,000 equivalent
- (f) Irrespective of the contract value, the following procurement activities are subject to the Bank’s procurement prior review:

- procurement processes involving contract negotiations, as described in Section VI, paragraphs 6.34-36, of the Procurement Regulation for Borrowers
- competitive dialogue;
- sustainable procurement;
- selection of probity assurance providers, as described in Section III, paragraph 3.3 of the Procurement Regulations for Borrowers; and
- best and final offer.

Post Review: All contracts not subject to prior review by the World Bank will be subject to post review during the project's Implementation Support Missions (ISM) and/or special post review missions including missions by consultants hired by the Bank. The World Bank may conduct, at any time, independent procurement reviews of all the contracts financed under the loan. Also, if there are internal audits carried out for sample procurements, the Borrower may consult with the World Bank to include the Bank's requirements under the TOR for such audits, in which case the Bank will only review the internal audit reports.

Tentative Procurement plan (First 03 months)

S.N .	Activity No	Name of Activity	Est. Cost (US\$ Million)	Meth od/A ppro ach	Bank Oversight	Expected date of publication of IFB/ RFP	Expected date of signing of contract
1	HVDS-1	HVDS in Alipurduar District	11.87	NCB (S & I)	Prior review	Aug-20	Nov-20
	HVDS-2	HVDS in Coochbehar District	11.87	NCB (S & I)	Prior review	Aug-20	Nov-20
2	HVDS-3	HVDS in Jalpaiguri District	11.87	NCB (S & I)	Prior review	Aug-20	Nov-20
	HVDS-4	HVDS in Darjeeling District	11.87	NCB (S & I)	Prior review	Aug-20	Nov-20
3	HVDS-5	HVDS in Uttar Dinajpur District	11.87	NCB	Prior review	Aug-20	Nov-20

S.N .	Activity No	Name of Activity	Est. Cost (US\$ Million)	Meth od/A ppro ach	Bank Oversight	Expected date of publication of IFB/ RFP	Expected date of signing of contract
				(S & I)			
	HVDS-6	HVDS in Dakshin Dinajpur District	11.87	NCB (S & I)	Prior review	Aug-20	Nov-20
4	HVDS-7	HVDS in Malda District	11.87	NCB (S & I)	Prior review	Aug-20	Nov-20
	HVDS-8	HVDS in Nadia District	11.87	NCB (S & I)	Prior review	Aug-20	Nov-20
5	HVDS-9	HVDS in Howrah District	11.87	NCB (S & I)	Prior review	Aug-20	Nov-20
	HVDS-10	HVDS in Purba Midnapur District	11.87	NCB (S & I)	Prior review	Aug-20	Nov-20
6	HVDS-11	HVDS in Bankura District	11.87	NCB (S & I)	Prior review	Aug-20	Dec-20
	HVDS-12	HVDS in Purulia District	11.87	NCB (S & I)	Prior review	Aug-20	Dec-20
7	HVDS-13	HVDS in Murshidabad District	11.87	NCB (S & I)	Prior review	Aug-20	Dec-20

PROCUREMENT PLAN India : West Bengal Electricity Distribution Grid Modernization Project

General Information
Country: India **Bank's Approval Date of the Original Procurement Plan:** 2020-06-22
Project ID: P170590 **Revised Plan Date(s): (comma delineated, leave blank)** 2024-02-07
Project Name: West Bengal Electricity Distribution Grid Modernization Project **GPN Date:** 2020-03-03
Loan / Credit No.: / IBRD / 93010, COFN / C2030
Executing Agency: West Bengal State Electricity Distribution Company Limited

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
IN-WBSEDCL-183966-CW-RFB / Implementation of High Voltage Distribution System (H VDS) in Howrah district of West Bengal	IBRD / 93010	Distribution System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				5,866,942.59	Signed						2020-07-20	2020-07-27	2020-08-05	2020-08-07			2020-09-04	2020-09-22	2020-11-10	2020-12-14	2020-12-23	2021-03-09	2022-12-22	
IN-WBSEDCL-183980-CW-RFB / Implementation of High Voltage Distribution System (H VDS) in Kurba Midnapur district of West Bengal	IBRD / 93010	Distribution System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				6,202,501.96	Signed						2020-07-20	2020-07-27	2020-08-05	2020-08-07			2020-09-04	2020-09-22	2020-11-10	2020-12-13	2020-12-23	2021-03-13	2022-12-22	
IN-WBSEDCL-187644-CW-RFB / Conversion of overhead network to underground cabling system for Banaraj Town	IBRD / 93010	Distribution System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				13,511,207.86	Under Review						2020-08-14	2020-08-24	2020-08-25	2020-08-26			2020-09-29	2020-09-29	2020-11-10	2020-12-29	2021-01-31	2021-04-09	2023-01-30	
IN-WBSEDCL-189633-CW-RFB / Implementation of High Voltage Distribution System (H VDS) in Alipurduar and Cooch Behar districts of West Bengal	IBRD / 93010	Distribution System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				11,336,800.36	Signed						2020-08-25	2020-08-31	2020-09-04	2020-09-04			2020-10-09	2020-11-03	2020-12-04	2021-02-12	2021-01-31	2021-04-25	2023-01-30	
IN-WBSEDCL-189638-CW-RFB / Implementation of High Voltage Distribution System (H VDS) in Uttar Dinajpur, Dakshin Dinajpur and Malda districts of West Bengal	IBRD / 93010	Distribution System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				18,576,682.41	Signed						2020-08-25	2020-09-01	2020-09-04	2020-09-04			2020-10-09	2020-11-03	2020-12-04	2021-02-10	2021-01-31	2021-04-22	2023-01-30	
IN-WBSEDCL-189639-CW-RFB / Implementation of High Voltage Distribution System (H VDS) in Bankura and Purulia districts of West Bengal	IBRD / 93010	Distribution System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				10,546,589.92	Signed						2020-08-25	2020-08-31	2020-09-04	2020-09-04			2020-10-09	2020-11-03	2020-12-04	2021-02-02	2021-01-31	2021-04-22	2023-01-30	
IN-WBSEDCL-189972-CW-RFB / Supply and Installation of 02 nos. New 33/11 KV Sub-Stations and associated 33 K V & 11 KV lines in Alipurduar Region of WBSEDCL in West Bengal.	IBRD / 93010	Distribution System Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope				2,141,980.25	Completed						2020-08-25	2020-08-26	2020-08-26	2020-08-26			2020-09-29	2020-09-29	2020-11-10	2020-12-03	2021-01-31	2021-04-10	2022-07-30	
IN-WBSEDCL-211042-CW-RFB / Conversion of Overhead N cable system at Rajarhat Town under North 24 Parganas district within the state of West Bengal	IBRD / 93010	Distribution System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				10,673,568.12	Signed						2020-12-24	2021-01-11	2021-01-05	2021-01-13			2021-02-08	2021-03-25	2021-03-03	2021-06-06	2021-04-30	2021-08-22	2023-04-29	
IN-WBSEDCL-211050-CW-RFB / Conversion of Overhead N cable system into Underground cable system at Baguajati and Keshopur Towns under North 24 Parganas district within the state of West Bengal	IBRD / 93010	Distribution System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				16,262,484.98	Signed						2020-12-24	2021-01-11	2021-01-05	2021-01-13			2021-02-08	2021-02-08	2021-03-03	2021-06-08	2021-04-30	2021-10-01	2023-04-29	
IN-WBSEDCL-211428-CW-RFB / Implementation of High Voltage Distribution System (H VDS) in Nadia and Murshidabad districts of West Bengal (2 packages)	IBRD / 93010	Distribution System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				12,845,049.77	Signed						2020-12-30	2021-01-04	2021-01-05	2021-01-05			2021-02-05	2021-02-10	2021-03-09	2021-05-24	2021-05-06	2021-12-14	2023-05-05	
IN-WBSEDCL-234470-CW-RFB / Supply and Installation of High Voltage Distribution System (HVDS) in semi-urban and rural areas in Jalpaiguri & Dooars (Plain area) Districts in West Bengal	IBRD / 93010	Distribution System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				8,955,073.48	Signed						2021-05-18	2021-05-20	2021-06-10				2021-07-14	2021-07-19	2021-08-31	2021-12-14	2021-10-28	2022-03-26	2023-09-29	
IN-WBSEDCL-233597-CW-RFB / Conversion of Overhead N cable system into Underground cable system at Khargapur Town under North 24 Parganas Paschim Medinipur district within the state of West Bengal under West Bengal Electricity Distribution Grid Modernisation	IBRD / 93010	Distribution System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				21,397,107.28	Signed						2021-05-13	2021-05-26	2021-05-21	2021-06-04			2021-06-24	2021-07-15	2021-09-06	2022-01-20	2021-10-26	2022-02-01	2023-09-20	
IN-WBSEDCL-233611-CW-RFB / Conversion of Overhead N cable system into Underground cable system at Asansol Town Part 11 under Paschim Bardhaman district within the state of West Bengal under West Bengal Electricity Distribution Grid Modernisation Project (P-170590)	IBRD / 93010	Distribution System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				15,186,043.81	Signed						2021-05-13	2021-05-23	2021-05-21	2021-06-01			2021-06-24	2021-07-09	2021-09-06	2022-01-12	2021-10-26	2022-02-09	2023-09-20	
IN-WBSEDCL-233612-CW-RFB / Conversion of Overhead N cable system into Underground cable system at Asansol Town Part 21 under Paschim Bardhaman district within the state of West Bengal under West Bengal Electricity Distribution Grid Modernisation Project (P-170590)	IBRD / 93010	Distribution System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				16,026,854.86	Signed						2021-05-13	2021-05-23	2021-05-21	2021-06-01			2021-06-24	2021-07-09	2021-09-06	2022-01-07	2021-10-26	2022-02-09	2023-09-20	

IN-WBSEDC-253964-CW-RF B / Supply and Installation of 02 NOS. NEW 33/11 KV GIS 5 SUB-STATION AND ASSOCIATED 11 KV LINES THROUGH FULL TURKEY MODE FOR EXECUTION OF WORK IN BANKURA REGION OF WBSEDC IN THE STATE OF WEST BENGAL UNDER WBSEDCMP		Distribution System Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope	Other (with field for explanation)	0.00	Canceled				2021-09-17	2021-09-20	2021-09-24				2021-10-26	2022-01-07	2022-02-11		2023-07-20		
IN-WBSEDC-253966-CW-RF B / Supply and Installation of 02 NOS. NEW 33/11 KV GIS 5 SUB-STATION AND ASSOCIATED 11 KV LINES THROUGH FULL TURKEY MODE FOR EXECUTION OF WORK IN PURBA MEDINIPUR REGION OF WBSEDC IN THE STATE OF WEST BENGAL UNDER WBSEDCMP		Distribution System Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope	Other (with field for explanation)	0.00	Canceled				2021-09-17	2021-09-20	2021-09-24				2021-10-26	2022-01-07	2022-02-11		2023-07-20		
IN-WBSEDC-256565-CW-RF B / Conversion of Overhead Network into Underground cable system at Chandanagar Town under Hooghly district within the state of West Bengal under West Bengal Electricity Distribution Grid Modernisation Project (P-17050)	IBRD / 93010	Distribution System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	Other (with field for explanation)	11,103,858.46	Signed				2021-10-25	2021-11-02	2021-11-01	2021-11-03			2021-12-03	2021-12-03	2022-02-07	2022-04-01	2022-03-11	2022-08-11	2024-02-18
IN-WBSEDC-262028-CW-RF B / Supply and Installation of 02 NOS. NEW 33/11 KV GIS 5 SUB-STATION AND ASSOCIATED 11 KV LINES THROUGH FULL TURKEY MODE FOR EXECUTION OF WORK IN PURBA MEDINIPUR REGION OF WBSEDC IN THE STATE OF WEST BENGAL UNDER WBSEDCMP	COFIN / C2030	Distribution System Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope	Other (with field for explanation)	3,203,974.72	Signed				2021-11-09	2021-11-03	2021-11-10	2021-11-16			2021-12-03	2021-12-10	2022-02-04	2022-03-08	2022-03-11	2022-08-01	2024-02-18
IN-WBSEDC-262221-CW-RF B / Supply and Installation of 02 NOS. NEW 33/11 KV GIS 5 SUB-STATION AND ASSOCIATED 11 KV LINES THROUGH FULL TURKEY MODE FOR EXECUTION OF WORK IN BANKURA REGION OF WBSEDC IN THE STATE OF WEST BENGAL UNDER WBSEDCMP	COFIN / C2030	Distribution System Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope	Other (with field for explanation)	2,250,965.68	Signed				2021-11-09	2021-11-03	2021-11-10	2021-11-16			2021-12-03	2021-12-10	2022-02-04	2022-03-08	2022-03-11	2022-08-29	2024-02-18
IN-WBSEDC-262228-CW-RF B / Supply and Installation of 02 NOS. NEW 33/11 KV GIS 5 SUB-STATION AND ASSOCIATED 11 KV LINES THROUGH FULL TURKEY MODE FOR EXECUTION OF WORK IN PURBA MEDINIPUR REGION OF WBSEDC IN THE STATE OF WEST BENGAL UNDER WBSEDCMP	COFIN / C2030	Distribution System Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope	Other (with field for explanation)	3,870,040.71	Signed				2021-11-09	2021-11-03	2021-11-10	2021-11-16			2021-12-03	2021-12-10	2022-02-04	2022-03-08	2022-03-11	2022-08-01	2024-02-18
IN-WBSEDC-297529-CW-RF B / Supply and Installation of 2 nos New 33/11 KV GIS Sub-stations associated 33KV and 11KV lines through Turnkey mode for execution of work in Howrah Region of WBSEDC in the state of West Bengal under WBSEDCMP	IBRD / 93010	Distribution System Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope	Other (with field for explanation)	0.00	Signed				2022-05-31	2022-06-01	2022-06-01	2022-06-09			2022-06-30	2022-07-08	2022-09-02	2022-09-06	2022-10-17	2023-02-21	2024-04-17
IN-WBSEDC-297533-CW-RF B / Supply and Installation of 2 nos New 33/11 KV GIS Sub-stations and associated 33KV and 11KV lines through Turnkey mode for execution of work in Jalpaiguri Region of WBSEDC in the state of West Bengal under WBSEDCMP	IBRD / 93010	Distribution System Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope	Other (with field for explanation)	0.00	Signed				2022-05-31	2022-06-01	2022-06-01	2022-06-09			2022-06-30	2022-07-08	2022-09-02	2022-09-06	2022-10-07	2023-02-22	2024-04-07
IN-WBSEDC-299527-CW-RF B / Supply, Installation and Maintenance of Smart Meter with Communication System and Cloud Based Head End System for AMI Solution in TOTEX (Total Expenditure = Capital Expenditure + Operational Expenditure) Model	IBRD / 93010	Smart Grid Development in Urban Areas	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	National Procurement Document - 2 Envelope process (Non Bank SPD)	0.00	Under Implementation				2022-08-24	2022-08-26	2022-08-31	2022-09-02			2022-10-14	2023-03-10	2022-11-23	2023-05-22	2023-01-06		2033-01-05
IN-WBSEDC-313696-CW-RF B / Supply and Installation of High Voltage Distribution System (HVDS) in semi-urban and rural areas in Darjeeling & Kalimpong Districts (Hilly Area) in West Bengal	IBRD / 93010	Distribution System Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope	Other (with field for explanation)	0.00	Canceled				2022-09-08	2022-09-15	2022-09-14	2022-09-20			2022-11-02	2022-11-02	2022-12-12		2023-02-17		2025-02-16
IN-WBSEDC-315573-CW-RF B / Supply and Installation of 03 NOS. NEW 33/11 KV GIS 5 SUB-STATION AND ASSOCIATED 11 KV LINES THROUGH FULL TURKEY MODE FOR EXECUTION OF WORK IN MADHIA, MALDA AND MURSHIDABAD REGIONS OF WBSEDC IN THE STATE OF WEST BENGAL	IBRD / 93010	Distribution System Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope	Other (with field for explanation)	0.00	Signed				2022-09-16	2022-09-16	2022-09-16	2022-09-29			2022-11-02	2022-10-18	2023-01-05	2022-11-29	2023-02-09	2023-03-03	2025-01-18
IN-WBSEDC-327644-CW-RF B / Design, Supply, Installation, Testing, Commissioning, Integration and Five (5) Year O & M Service of SCADA/ADMS Projects under WBSEDC in West Bengal	IBRD / 93010	Distribution System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	National Procurement Document - 2 Envelope process (Non Bank SPD)	0.00	Canceled				2022-11-22	2022-12-07	2022-12-20	2022-12-21			2023-02-10	2023-06-30	2023-03-28		2023-04-07		2025-04-06
IN-WBSEDC-332777-CW-RF B / Supply and Installation of High Voltage Distribution System in semi-urban and rural areas in Darjeeling & Kalimpong Districts (Hilly Area) in West Bengal	IBRD / 93010	Distribution System Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope	Other (with field for explanation)	0.00	Under Implementation				2022-12-23	2022-12-28	2022-12-28	2023-01-30			2023-01-25	2023-02-01	2023-03-01	2023-03-29	2023-04-14		2025-04-13

IN-WBSEDCL-369515-CW-RFB / Conversion of Overhead Network into Underground cable system at Silguritown and surrounding district within the state of West Bengal and West Bengal Electricity Distribution Grid Modernisation Project (P-170596)	COFN / C2030	Distribution System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope			Other (with field for explanation)	0.00	Under Implementation									2023-06-30	2023-07-07	2023-07-05	2023-07-14													2024-05-24
IN-WBSEDCL-380440-CW-RFB / Implementation of Remote Monitoring of Distribution Transformer having capacity 3.15 kVA & 6.30 kVA in different areas of West Bengal	IBRD / 93010	Distribution System Strengthening	Post	Request for Bids	Open - National	Single Stage - Two Envelope			Other (with field for explanation)	0.00	Under Implementation									2023-09-11	2023-09-18	2023-09-18	2023-09-27												2023-02-01	
IN-WBSEDCL-397469-GO-DIR / Cloud Based Meter Data Management System (MDMS) IT Infrastructure for 4.8 Lakh Smart Meter AMI Solution in WBSEDCL	IBRD / 93010	Smart Grid Development in Urban Areas	Post	Direct Selection	Direct - National				National Procurement Document - 2 Envelope process (Non Bank-SPD)	0.00	Under Implementation									2023-12-11	2023-12-11	2023-12-16	2023-12-20											2024-07-18		
IN-WBSEDCL-408429-CW-RFB / Design, Supply, Installation, Testing, Commissioning, Integration and Five (5) Year O & M Service of SCADA/ADMS Projects under WBSEDCL in West Bengal.	IBRD / 93010	Distribution System Strengthening	Prior	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	0.00	Pending Implementation									2024-02-08	2024-02-09													2026-07-12		

GOODS																																								
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion														
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual							

NON CONSULTING SERVICES																																					
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion											
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
IN-WBSEDCL-305086-NC-DIR / Engagement of M/s J.Gupta & Co LLP as External Auditor for WBEDCMP & M/s. Bhowas Dasgupta Datta & Roy, Chartered Accountants as Internal Auditor for WBEDCMP	IBRD / 93010	Distribution System Strengthening	Post	Direct Selection	Direct - National			0.00	Pending Implementation					2022-07-21		2022-07-26																				2022-08-30	2023-08-30
IN-WBSEDCL-373873-NC-DIR / Pre dispatch inspection of materials/ equipment and factory inspections for new tenders/assessments under West Bengal Electricity Distributions Grid Modernization Project under World Bank scheme for works related to UG cabling a	IBRD / 93010	Distribution System Strengthening	Post	Direct Selection	Direct - National			0.00	Under Implementation					2023-07-25	2022-12-05	2023-07-30	2022-11-07																			2023-09-03	2024-01-02

CONSULTING FIRMS																																						
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion													
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual								
IN-WBSEDCL-213824-CS-CO S / Invitation of EDI & RFP under International Procurement for Engagement of PMA Ltd / HVDS projects for West Bengal Electricity Distribution Grid Modernization Project under World Bank loan financing		Distribution System Strengthening	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled		2021-01-25	2021-02-04	2021-02-02	2021-02-09	2021-03-18					2021-04-17		2021-05-17		2021-06-21		2021-07-26												2023-07-25	
IN-WBSEDCL-217209-CS-QCBS / Invitation of EDI & RFP under International Procurement for Engagement of PMA Ltd / HVDS projects for West Bengal Electricity Distribution Grid Modernization Project under World Bank loan financing		Distribution System Strengthening	Prior	Quality And Cost-Based Selection	Open - International		1,055,201.32	Signed		2021-02-03	2021-02-03	2021-02-09	2021-02-05	2021-04-16					2021-05-07		2021-08-12	2021-05-27	2021-09-23	2021-07-05	2021-11-23	2021-08-12	2021-12-22	2023-08-11										
IN-WBSEDCL-219919-CS-QCBS / Invitation of EDI & RFP under International Procurement for Engagement of PMA Ltd / HVDS projects for West Bengal Electricity Distribution Grid Modernization Project under World Bank loan financing	IBRD / 93010	Distribution System Strengthening	Prior	Quality And Cost-Based Selection	Open - International		1,056,113.21	Signed		2021-04-19	2021-05-06	2021-04-21	2021-05-06	2021-05-07					2021-06-02		2021-08-11	2021-06-16	2021-09-06	2021-07-05	2021-11-23	2021-08-12	2021-12-22	2023-08-11										
IN-WBSEDCL-239229-CS-QCBS / Direct RFP - Consultancy Services for Project Management of deployment of SCADA/ADMS/OMS in WBSEDCL	/	Smart Grid Development in Urban Areas	Post	Quality And Cost-Based Selection	Open - National		0.00	Canceled		2021-06-30	2021-06-30	2021-06-30		2021-07-07						2021-08-04		2021-09-03		2021-10-08														2023-11-17
IN-WBSEDCL-249011-CS-QCBS / Direct RFP- Procurement of Consultancy Services for Project management services to support WBSEDCL in deployment of smart meters in West Bengal.	IBRD / 93010	Smart Grid Development in Urban Areas	Post	Quality And Cost-Based Selection	Open - National		275,136.84	Signed		2021-08-18	2021-08-19	2021-08-18		2021-08-23					2021-09-28		2021-10-07	2021-10-29	2021-11-08	2021-12-07	2022-01-06	2022-01-19	2022-03-04	2025-01-01										
IN-WBSEDCL-256570-CS-QCBS / Direct RFP - Consultancy Services for Project Management of deployment of SCADA/ADMS/OMS in WBSEDCL	IBRD / 93010	Smart Grid Development in Urban Areas	Post	Quality And Cost-Based Selection	Open - National		475,205.37	Signed		2021-10-08	2021-10-26	2021-10-08		2021-11-02					2021-12-15		2021-12-14	2022-01-14	2021-12-27	2022-02-10	2022-01-24	2022-03-17	2022-04-16	2024-03-17										

INDIVIDUAL CONSULTANTS																																								
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identify / Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion																							
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual																						

IN-WBSEDCL-171642-CS-CD S / Hiring a consultant for pre paration of ESMF and ESIA do cuments for implementation of HVDS & construction of GI S in 13 districts and UG cabli ng in 6 Towns of West Bengal	/	Distribution System Strength ening	Post	Direct Selection	Direct		43,574.77	Signed	2020-07-01	2019-06-12	2020-07-15	2019-07-13			2020-08-19	2020-01-13	2021-02-15	
IN-WBSEDCL-171990-CS-CD S / Hiring a consultant for pre paration of DPR and PSD for implementation of HVDS & c onstruction of GIS in 13(+1) districts and UG cabling in 6 Towns in WBSEDCL area of W est Bengal	/	Distribution System Strength ening	Post	Direct Selection	Direct		38,448.33	Signed	2020-07-01	2019-06-12	2020-07-15	2019-07-29			2020-08-19	2019-11-09	2021-02-15	
IN-WBSEDCL-181570-CS-CD S / Preparation of DPR for im plementation of AM project a t different towns of West Ben gal under World Bank assista nce.	/	Smart Grid Development in Urban Areas	Post	Direct Selection	Direct		0.00	Under Implement ation	2020-07-01	2020-07-08	2020-07-11	2020-07-16			2020-09-14		2021-03-13	
IN-WBSEDCL-181585-CS-CD S / Preparation of DPR for im plementation of SCADA/ DMS project at different towns of West Bengal under World Ba nk assistance.	/	Smart Grid Development in Urban Areas	Post	Direct Selection	Direct		46,173.10	Completed	2020-07-01	2020-07-10	2020-07-11	2020-07-17			2020-09-14	2019-10-07	2021-03-13	2020-08-12