

PROCUREMENT PLAN (Textual Part)

Project information: Angola, Electricity Sector Improvement Project (P166805)

Project Implementation agency: Ministry of Energy and Water - GEPE

Date of the Procurement Plan: 24 July 2019

Period covered by this Procurement Plan: July 2019 to 30 June 2020

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016, revised August 2018) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used, once and if approved by the World Bank.

When the Borrower uses its own national open competitive procurement arrangements as set forth in Law No. 9/16 dated 16 June (*Lei dos Contratos Públicos*), such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and additional conditions acceptable to and agreed with the World Bank.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower,

such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - is Not Applicable

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: is not applicable for those contracts identified in the Procurement Plan tables;

Works: is not applicable for those contracts identified in the Procurement Plan tables.

PROCUREMENT PLAN Angola : Angola - Electricity Sector Improvement and Access Project

General Information
Country: Angola **Bank's Approval Date of the Original Procurement Plan:** 2019-07-25
Project ID: P166805 **Revised Plan Date(s):** (comma delineated, leave blank) 2024-02-07
Project Name: Angola - Electricity Sector Improvement and Access Project **GPN Date:** 2021-06-22
Loan / Credit No.: IBRD / P4990, IBRD / 92040
Executing Agency: Ministry of Energy and Water - GEPE

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
AO-MINEA - GEPE-210427-C W-RFB / Rehabilitation and upgrade of Quiéve and Cutto substations	IBRD / P4990	Electricity service improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				33,250,000.00	0.00	Pending Implementation					2022-04-03		2022-04-08			2022-05-20		2022-07-04		2022-08-08		2024-01-30	
AO-MINEA - GEPE-210432-C W-RFB / Construction of National Control Centre (primary and backup), Market Operator and supporting offices, installation of SCADA System and upgrade of local substation automation systems and supply and installation of meters	IBRD / P4990	Electricity service improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				40,500,000.00	0.00	Pending Implementation					2022-04-08		2022-04-13			2022-05-25		2022-07-09		2022-08-13		2024-08-12	
AO-MINEA - GEPE-210439-C W-RFB / Construction of Primary and Backup Datacentres (Disaster Recovery Backup Data Centre and upgrade of existing Data Centre infrastructure and Systems)	IBRD / P4990	Electricity service improvement	Post	Request for Bids	Open - International	Single Stage - One Envelope				2,750,000.00	0.00	Pending Implementation					2022-04-17		2022-04-22			2022-06-03		2022-07-18		2022-08-22		2024-08-21	
AO-MINEA - GEPE-210434-C W-RFB / Expansion and upgrade of the telecommunication network	IBRD / P4990	Electricity service improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				24,700,000.00	0.00	Pending Implementation					2022-06-01		2022-06-06			2022-07-18		2022-09-01		2022-10-06		2024-10-05	
AO-MINEA - GEPE-396624-C W-RFB / EPC for Civil works - Rehabilitation and expansion of Distribution Networks - Packages A (Luanda-Benguela), B (Luanda-Huambo) and C (Luanda-Lubango)	IBRD / 92040	Electricity access expansion and improvement of revenue collection	Prior	Request for Bids	Open - International	Single Stage - Two Envelope			Request for Bids Works SPD (after prequalification)	235,710,000.00	0.00	Under Implementation	2024-02-05		2024-05-09			2024-05-24		2024-02-09			2024-08-02		2024-10-17		2024-11-07		2027-01-06

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
AO-MINEA - GEPE-210044-G O-RFB / Supply and Installation of meters and meter control center for the BRP (Revenue Protection Program)	IBRD / P4990	Electricity access expansion and improvement of revenue collection	Prior	Request for Bids	Open - International	Single Stage - One Envelope		7,000,000.00	0.00	Under Implementation					2021-09-20	2022-09-19	2021-10-05	2022-11-03			2021-11-24	2023-04-20	2021-12-24	2023-10-25	2022-01-28		2023-04-28	
AO-MINEA - GEPE-210374-G O-RFB / Supply and installation of dam safety monitoring equipment, software and training	IBRD / P4990	Improvement of PRODEL's capacity and strengthening sustainable management of generation plants	Post	Request for Bids	Open - International	Single Stage - One Envelope		2,000,000.00	0.00	Pending Implementation					2022-06-23		2022-06-28					2022-08-09		2022-09-08		2022-10-13		2023-04-11
AO-MINEA - GEPE-210380-G O-RFB / Supply and installation of hydro-meteorological monitoring equipment and training	IBRD / P4990	Improvement of PRODEL's capacity and strengthening sustainable management of generation plants	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,000,000.00	0.00	Pending Implementation					2022-06-30		2022-07-05					2022-08-16		2022-09-15		2022-10-20		2023-04-18
AO-MINEA - GEPE-210382-G O-RFB / Supply of special tools for maintenance (OSM)	IBRD / P4990	Improvement of PRODEL's capacity and strengthening sustainable management of generation plants	Post	Request for Bids	Open - International	Single Stage - One Envelope		500,000.00	0.00	Pending Implementation					2022-06-15		2022-06-20					2022-08-01		2022-08-31		2022-10-05		2023-04-03
AO-MINEA - GEPE-210385-G O-RFB / Supply and installation of equipment to upgrade training facilities in Lauca	IBRD / P4990	Improvement of PRODEL's capacity and strengthening sustainable management of generation plants	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,000,000.00	0.00	Pending Implementation					2022-06-13		2022-06-18					2022-07-30		2022-08-29		2022-10-03		2023-04-01
AO-MINEA - GEPE-210440-G O-RFB / Supply and training of Engineering and project management software, software for power system planning, software for operational studies, software for managing and controlling hydrothermal	IBRD / P4990	Electricity service improvement	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,250,000.00	0.00	Cancelled					2021-06-01	2023-05-21	2021-06-06	2023-05-26			2021-07-18	2023-07-06	2021-09-01	2023-10-10	2021-10-06		2022-07-03	
AO-MINEA - GEPE-210377-G O-RFB / Supply and installation of generation monitoring centre and data platform (data centre and equipment)	IBRD / P4990	Improvement of PRODEL's capacity and strengthening sustainable management of generation plants	Prior	Request for Bids	Open - International	Single Stage - One Envelope		7,000,000.00	0.00	Pending Implementation					2021-06-15		2021-06-20					2021-08-01		2021-08-31		2021-10-05		2022-04-03
AO-MINEA - GEPE-210443-G O-RFB / Supply and installation of Primary and Backup Datacentres software	IBRD / P4990	Electricity service improvement	Post	Request for Bids	Open - International	Single Stage - One Envelope		2,000,000.00	0.00	Pending Implementation					2021-09-01		2021-09-06					2021-10-18		2021-12-02		2022-01-06		2023-04-01
AO-MINEA - GEPE-210443-G O-RFB / Upgrade of the actual Management Support Systems to RNT-EP's Business Processes and training	IBRD / P4990	Electricity service improvement	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,490,000.00	0.00	Pending Implementation					2021-09-06		2021-09-11					2021-10-23		2021-12-07		2022-01-11		2023-04-06
AO-MINEA - GEPE-210386-G O-RFB / Supply of OSM software for Lauca and Luachimo dams	IBRD / P4990	Improvement of PRODEL's capacity and strengthening sustainable management of generation plants	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,500,000.00	0.00	Pending Implementation					2022-06-06		2022-06-11					2022-07-23		2022-08-22		2022-09-26		2023-03-25

AO-MINEA - GEPE-210411-C S-QCBS / Owner's Engineer firm to design, prepare bidding documents to contract the EPC and supervise Expansion and upgrade of the telecom munication network.	IBRD / P4990	Electricity service improvement	Post	Quality And Cost-Based Selection	Open - International		1,300,000.00	0.00	Pending Implementation	2021-06-27	2021-07-27	2021-09-30			2021-10-30	2021-11-14	2022-02-17	2022-03-24	2024-06-21						
AO-MINEA - GEPE-210063-C S-QCBS / Owner's Engineer firm or revision of preliminary design and supervision of works for distribution networks rehabilitation and expansion - Package B	IBRD / P4990	Electricity access expansion and improvement of revenue collection	Prior	Quality And Cost-Based Selection	Open - International		2,430,000.00	0.00	Under Implementation	2021-04-15	2021-05-15	2021-07-19			2021-08-18	2021-10-02	2021-11-21	2021-12-26	2024-03-25						
AO-MINEA - GEPE-210079-C S-QCBS / Owner's Engineer firm or revision of preliminary design and supervision of works for distribution networks rehabilitation and expansion - Package C	IBRD / P4990	Electricity access expansion and improvement of revenue collection	Prior	Quality And Cost-Based Selection	Open - International		2,430,000.00	0.00	Under Implementation	2021-04-15	2021-05-15	2021-07-19			2021-08-18	2021-10-02	2021-11-21	2021-12-26	2024-03-25						
AO-MINEA - GEPE-210060-C S-QCBS / Owner's Engineer firm or revision of preliminary design and supervision of works for distribution networks rehabilitation and expansion - Package A	IBRD / P4990	Electricity access expansion and improvement of revenue collection	Prior	Quality And Cost-Based Selection	Open - International		2,430,000.00	0.00	Under Implementation	2021-04-15	2021-05-15	2021-07-19			2021-08-18	2021-10-02	2021-11-21	2021-12-26	2024-03-25						
AO-MINEA - GEPE-28055-C S-LCS / External Auditor of the Project	IBRD / 92040	Project management support	Post	Least Cost Selection	Open - International		140,000.00	0.00	Under Implementation	2022-03-31	2022-03-23	2022-04-21	2022-07-11	2022-06-04	2023-03-13		2022-07-02	2023-04-17	2022-08-01	2023-05-31	2022-09-05	2023-06-14	2022-10-10	2024-12-31	
AO-MINEA - GEPE-297806-C S-QCBS / Master Plan for the Angolan Electrical System	IBRD / 92040	Project management support	Prior	Quality And Cost-Based Selection	Open - International		1,050,000.00	0.00	Under Implementation	2022-09-05	2022-08-22	2022-09-26	2022-08-29	2022-11-09	2023-10-31		2022-12-07		2023-01-06		2023-02-10		2023-03-17		2024-03-16
AO-MINEA - GEPE-297814-C S-QBS / Consulting firm to prepare the preliminary design and Bidding Documents for rehabilitation and upgrade of Cutito and Quileva substations.	IBRD / 92040	Electricity service improvement	Prior	Quality Based Selection	Open - International		1,330,000.00	0.00	Under Implementation	2022-09-15	2022-08-22	2022-10-06	2022-08-29	2022-11-19	2023-11-30		2022-12-17		2023-01-16		2023-02-15		2023-03-22		2024-03-21
AO-MINEA - GEPE-210393-C S-QCBS / Owner's Engineer firm to supervise the works for rehabilitation and upgrade of Cutito and Quileva substations.	IBRD / 92040	Electricity service improvement	Prior	Quality And Cost-Based Selection	Open - International		1,750,000.00	0.00	Under Implementation	2023-01-09	2022-08-15	2023-02-08	2022-08-29	2023-04-14	2023-11-21		2023-05-14		2023-06-28		2023-08-17		2023-09-21		2024-07-17
AO-MINEA - GEPE-309125-C S-QCBS / Management and supervision Consultant firm - Construction of the National Control Centre, upgrade of the telecommunication network and implementation of advanced metering infrastructure	IBRD / 92040	Electricity service improvement	Prior	Quality And Cost-Based Selection	Open - International		1,956,000.00	0.00	Under Implementation	2022-10-03	2023-06-19	2022-10-24			2022-12-07		2023-01-04		2023-02-03		2023-03-10		2023-04-14		2024-08-06
AO-MINEA - GEPE-366311-C S-QCBS / Development and implementation of a "Generalization and Education Strategy and Energy literacy targeting women and vulnerable groups".	IBRD / P4990	Project management support	Post	Quality And Cost-Based Selection	Open - International		400,000.00	0.00	Pending Implementation	2023-06-16		2023-07-07			2023-08-20		2023-09-17		2023-10-08		2023-10-20		2023-11-17		2025-05-20
AO-MINEA - GEPE-366609-C S-QCBS / Consulting Firm to prepare the Simplified Environmental and Social Study aiming at the rehabilitation and expansion of energy distribution networks in 4 provincial capitals (Luanda, Benguela, Huambo and Lubango).	IBRD / 92040	Project management support	Post	Consultant Qualification Selection	Limited		286,000.00	0.00	Under Implementation	2023-12-11	2023-12-07			2024-01-25					2024-02-01		2024-02-22				2024-05-22
AO-MINEA - GEPE-366618-C S-QCBS / Owner's Engineer firm or review and approval of EPC's design and supervision of works for distribution networks rehabilitation and expansion on - Packages A (Luanda-Benguela), B (Luanda-Huambo) and C (Luanda-Lubango).	IBRD / 92040	Electricity access expansion and improvement of revenue collection	Prior	Quality And Cost-Based Selection	Open - International		7,290,000.00	0.00	Under Review	2023-12-13	2023-12-20	2024-01-03		2024-02-21			2024-04-22		2024-05-22		2024-07-05		2024-07-26		2026-09-24
AO-MINEA - GEPE-403827-C S-QCBS / Feasibility Study of Curueira Transmission System Project (CTS).	IBRD / 92040	Electricity service improvement	Prior	Quality And Cost-Based Selection	Open - International		1,500,000.00	0.00	Under Implementation	2024-02-02	2024-01-19	2024-03-04	2024-02-03	2024-04-17			2024-06-04		2024-07-05		2024-08-04		2024-08-26		2025-10-20
AO-MINEA - GEPE-407776-C S-LCS / Consulting Firm to provide Translation and Interpretation services (Portuguese/English/Portuguese to the ESI AP Project Coordination Unit).	IBRD / 92040	Project management support	Post	Least Cost Selection	Open - National		655,700.00	0.00	Pending Implementation	2024-02-08		2024-02-26		2024-03-20			2024-04-30		2024-05-21		2024-06-25		2024-07-16		2026-07-06

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
AO-MINEA - GEPE-123486-C S-INDV / Short-term Environmental Consultant for preparation of Environmental and Social Management Framework - ESMP	IBRD / P4990	Project management support	Post	Individual Consultant Selection	Limited		70,000.00	110,837.99	Signed	2019-07-28	2019-07-25	2019-08-02	2019-08-01	2019-08-22	2019-08-25	2019-08-30	2019-11-15	2019-10-29	
AO-MINEA - GEPE-144993-C S-INDV / Project Coordinator (Lead Staff, Project Coordination Unit - PCU)	IBRD / P4990	Improvement of PRODEL's capacity and strengthening sustainable management of generation plants	Prior	Individual Consultant Selection	Open		240,000.00	535,646.42	Signed	2019-11-18	2019-11-14	2020-01-18	2020-02-21	2020-02-08	2020-07-21	2020-03-14	2020-08-14	2021-06-07	
AO-MINEA - GEPE-145487-C S-INDV / Procurement Specialist	IBRD / P4990	Improvement of PRODEL's capacity and strengthening sustainable management of generation plants	Prior	Individual Consultant Selection	Open		230,000.00	298,636.90	Signed	2019-11-18	2019-11-14	2020-01-18	2020-02-21	2020-02-08	2020-07-07	2020-03-14	2020-08-09	2021-06-07	

AO-MINEA - GEPE-145488-C S-INDV / Financial Management Specialist	IBRD / P4990	Improvement of PRODEL's capacity and strengthening sustainable management of generation plants	Prior	Individual Consultant Selection	Open	155,000.00	281,500.00	Signed	2019-11-18	2019-11-13	2020-01-18	2020-02-21	2020-02-08	2020-07-21	2020-03-14	2020-08-20	2021-06-07
AO-MINEA - GEPE-191630-C S-INDV / Social Safeguard Specialist	IBRD / P4990	Improvement of PRODEL's capacity and strengthening sustainable management of generation plants	Post	Individual Consultant Selection	Open	175,000.00	0.00	Canceled	2020-09-21	2020-09-24	2020-12-05		2020-12-26		2021-01-29		2022-01-29
AO-MINEA - GEPE-191639-C S-INDV / Environmental Specialist	IBRD / P4990	Improvement of PRODEL's capacity and strengthening sustainable management of generation plants	Post	Individual Consultant Selection	Open	175,000.00	0.00	Canceled	2020-09-21	2020-09-16	2020-12-05		2020-12-26		2021-01-30		2022-04-25
AO-MINEA - GEPE-191619-C S-INDV / Junior Procurement Specialist	IBRD / P4990	Improvement of PRODEL's capacity and strengthening sustainable management of generation plants	Prior	Individual Consultant Selection	Limited	120,000.00	0.00	Canceled	2020-09-10		2020-11-03		2020-11-17		2021-01-07		2022-01-07
AO-MINEA - GEPE-210042-C S-INDV / Individual consultant to assist in preparation of bidding documents and bid evaluation reports for the RPP (Revenue Protection Program)	IBRD / P4990	Project management support	Post	Individual Consultant Selection	Open	50,000.00	0.00	Pending Implementation	2021-02-08		2021-04-24		2021-05-15		2021-06-19		2021-09-17
AO-MINEA - GEPE-210045-C S-INDV / Individual consultant to assist in preparation of bidding documents and bid evaluation reports for the distribution networks rehabilitation and expansion projects	IBRD / P4990	Project management support	Post	Individual Consultant Selection	Open	50,000.00	0.00	Pending Implementation	2021-01-11		2021-03-27		2021-04-17		2021-05-22		2021-11-18
AO-MINEA - GEPE-210361-C S-INDV / Individual consultant to prepare terms of reference for the corporate advisory services	IBRD / P4990	Project management support	Post	Individual Consultant Selection	Open	50,000.00	0.00	Pending Implementation	2021-01-25		2021-04-10		2021-05-01		2021-06-05		2021-09-03
AO-MINEA - GEPE-216418-C S-INDV / Project Accountant	IBRD / P4990	Project management support	Post	Individual Consultant Selection	Open	120,000.00	0.00	Canceled	2021-01-29	2021-03-31	2021-03-24		2021-04-14		2021-05-19		2022-05-19
AO-MINEA - GEPE-198004-C S-CDS / Technical training to IRSEA by MRC Consultants so that it will be able to fulfill its enhanced role in the implementation of the Presidential Decree No 178/20 of 25 June 2020, for establishing, and periodically adjusting, revenue r	IBRD / P4990	Improvement of PRODEL's capacity and strengthening sustainable management of generation plants	Prior	Direct Selection	Direct	60,000.00	0.00	Canceled	2020-10-09		2020-10-19				2020-12-23		2021-06-21
AO-MINEA - GEPE-204623-C S-INDV / Procurement Specialist	IBRD / P4990	Improvement of PRODEL's capacity and strengthening sustainable management of generation plants	Prior	Individual Consultant Selection	Limited	120,000.00	0.00	Canceled	2020-11-12	2021-01-21	2021-01-05		2021-01-19		2021-02-07		2021-08-06
AO-MINEA - GEPE-226466-C S-INDV / Technical Specialist/ Transmission Engineer (PCU Staff)	IBRD / P4990	Project management support	Post	Individual Consultant Selection	Open	200,000.00	0.00	Canceled	2021-03-31	2021-06-23	2021-07-07		2021-07-28		2021-09-01		2022-09-01
AO-MINEA - GEPE-224718-C S-INDV / Procurement Specialist	IBRD / P4990	Project management support	Prior	Individual Consultant Selection	Open	120,000.00	0.00	Canceled	2021-05-17		2021-08-21		2021-09-11		2021-10-16		2022-10-16
AO-MINEA - GEPE-226474-C S-CDS / Technical Training to IRSEA for the implementation of the Presidential Decree No 178/20.	IBRD / P4990	Project management support	Post	Direct Selection	Direct	60,000.00	0.00	Signed	2021-06-20	2021-06-24	2021-07-11	2022-06-21			2021-09-14	2023-02-23	2022-01-12
AO-MINEA - GEPE-241638-C S-INDV / Selection of the Senior Management Financial Specialist for the PCU.	IBRD / P4990	Project management support	Post	Individual Consultant Selection	Open	155,000.00	163,035.76	Signed	2021-07-12	2021-06-30	2021-09-18	2022-01-06	2021-10-09	2022-02-07	2021-11-13	2022-03-19	2022-11-13
AO-MINEA - GEPE-191630-C S-INDV-2 / Senior Social and Gender Risk Management Specialist	IBRD / 92040	Project management support	Post	Individual Consultant Selection	Open	175,000.00	162,210.76	Signed	2021-10-15	2021-10-06	2021-12-29	2022-02-17	2022-01-19	2022-02-17	2022-02-22	2022-03-12	2023-02-22
AO-MINEA - GEPE-257489-C S-INDV / Senior Environmental Specialist	IBRD / P4990	Project management support	Post	Individual Consultant Selection	Open	175,000.00	134,842.28	Signed	2021-10-15	2021-10-20	2021-12-29	2022-02-14	2022-01-19	2022-02-16	2022-02-23	2022-03-25	2023-05-19
AO-MINEA - GEPE-287279-C S-INDV / Senior Procurement Specialist	IBRD / 92040	Project management support	Prior	Individual Consultant Selection	Open	230,000.00	0.00	Canceled	2022-06-15	2022-06-17	2022-09-19	2022-09-27	2022-10-10		2022-11-14		2023-11-14
AO-MINEA - GEPE-224718-C S-INDV-2 / SENIOR PROCUREMENT SPECIALIST	IBRD / P4990	Project management support	Post	Individual Consultant Selection	Open	230,000.00	0.00	Canceled	2021-06-13	2021-06-10	2021-09-17		2021-10-08		2021-11-12		2022-11-12
AO-MINEA - GEPE-297766-C S-INDV / Administrative Assistant for the PCU	IBRD / 92040	Project management support	Post	Individual Consultant Selection	Limited	30,000.00	0.00	Signed	2022-06-30	2022-06-22	2022-07-05	2022-10-19	2022-07-26	2022-10-20	2022-08-30	2023-02-23	2023-02-26
AO-MINEA - GEPE-297768-C S-INDV / Information Technology Specialist	IBRD / 92040	Project management support	Post	Individual Consultant Selection	Open	45,000.00	0.00	Pending Implementation	2022-07-31		2022-09-18		2022-10-09		2022-11-13		2023-05-12
AO-MINEA - GEPE-226461-C S-INDV / Technical Specialist/ Distribution Engineer (PCU staff)	IBRD / P4990	Project management support	Post	Individual Consultant Selection	Open	200,000.00	0.00	Canceled	2021-03-30	2021-11-22	2021-06-30		2021-07-21		2021-08-25		2022-08-25
AO-MINEA - GEPE-210085-C S-INDV / Individual consultant to prepare terms of reference for the Owner's Engineer	IBRD / P4990	Improvement of PRODEL's capacity and strengthening sustainable management of generation plants	Post	Individual Consultant Selection	Open	50,000.00	0.00	Canceled	2021-04-05	2021-11-22	2021-06-19		2021-07-10		2021-08-14		2021-11-12
AO-MINEA - GEPE-288252-C S-INDV / Technical Specialist/ Distribution Engineer (PCU staff)	IBRD / 92040	Project management support	Post	Individual Consultant Selection	Open	200,000.00	0.00	Under Implementation	2022-07-30	2022-06-08	2022-09-17		2022-10-08		2022-11-12		2023-11-12
AO-MINEA - GEPE-288244-C S-INDV / Individual Consultant to prepare the Terms of Reference for the selection of the Owner's Engineer.	IBRD / 92040	Improvement of PRODEL's capacity and strengthening sustainable management of generation plants	Post	Individual Consultant Selection	Open	50,000.00	0.00	Pending Implementation	2022-08-08		2022-09-26		2022-10-17		2022-11-21		2023-07-19

AD-MINEA - GEPE-300359-C S-INDV / Procurement Officer	IBRD / 92040	Project management support	Prior	Individual Consultant Selection	Open		120,000.00	0.00	Signed	2022-07-17	2022-06-24	2022-09-04	2023-03-20	2022-09-25	2023-05-02	2022-10-30	2023-05-23	2023-10-30	
AD-MINEA - GEPE-303244-C S-INDV / Coordinator for the Project Coordination Unit	IBRD / P4990	Improvement of PRODEL's capacity and strengthening sustainable management of generation plants	Post	Individual Consultant Selection	Open		200,000.00	0.00	Signed	2022-08-31	2022-07-08	2022-10-31	2023-02-10	2022-11-21	2023-02-22	2022-12-26	2023-03-11	2023-12-21	
AD-MINEA - GEPE-321848-C S-INDV / Senior Procurement Specialist	IBRD / 92040	Project management support	Prior	Individual Consultant Selection	Direct - International		200,000.00	0.00	Signed	2022-11-01	2022-10-20	2022-11-11	2022-11-25	2022-12-02	2023-01-13	2023-01-06	2023-02-17	2024-01-01	
AD-MINEA - GEPE-321854-C S-INDV / Procurement Consultant Expert	IBRD / 92040	Project management support	Post	Individual Consultant Selection	Direct - International		100,000.00	0.00	Canceled	2022-11-10	2022-10-20	2022-11-20	2022-11-04	2022-12-11		2023-01-15		2023-07-14	
AD-MINEA - GEPE-36869-C S-INDV / Employment of a Procurement Officer	IBRD / 92040	Project management support	Prior	Individual Consultant Selection	Open - National		100,000.00	0.00	Under Implementation	2023-07-17	2023-08-23	2023-08-27		2023-09-17		2023-10-11		2024-10-10	
AD-MINEA - GEPE-36869-C S-INDV / Employment of Senior Social and Gender Risk Management Specialist	IBRD / 92040	Project management support	Post	Individual Consultant Selection	Open - International		175,000.00	0.00	Under Implementation	2023-07-14	2023-07-20	2023-09-01		2023-09-15		2023-10-06		2024-10-12	
AD-MINEA - GEPE-369774-C S-INDV / Selection of Technical Specialist - Distribution Engineer to support the Project Coordinating Unit and three Utilities in implementing the Electricity Sector Improvement Access Project	IBRD / 92040	Project management support	Post	Individual Consultant Selection	Open - International		200,000.00	0.00	Under Implementation	2023-06-30	2023-08-07	2023-08-18		2023-09-08		2023-10-13		2024-04-10	
AD-MINEA - GEPE-368694-C S-INDV / Employment of a Procurement Consultant to ESI AP Project	IBRD / 92040	Project management support	Post	Individual Consultant Selection	Open - International		180,000.00	0.00	Canceled	2023-07-12		2023-08-22		2023-09-01		2023-09-23		2024-03-21	
AD-MINEA - GEPE-378740-C S-INDV / Procurement Expert for PCU (Short Term)	IBRD / 92040	Project management support	Prior	Individual Consultant Selection	Direct - International		180,000.00	0.00	Under Implementation	2023-09-21	2023-10-02	2023-10-03	2023-10-12	2023-10-10	2023-10-25	2023-11-10		2024-05-08	
AD-MINEA - GEPE-396632-C S-INDV / Assistant Accountant for PCU	IBRD / 92040	Project management support	Post	Individual Consultant Selection	Limited		50,000.00	0.00	Under Implementation	2023-12-15	2023-12-07	2024-01-12		2024-01-19		2024-02-09		2025-02-08	