

PROCUREMENT PLAN

Project information: India; SECOND DAM REHABILITATION AND IMPROVEMENT PROJECT (P170873)

Project Implementation agency: Central Water Commission, Govt. of India and various States/Agencies

Date of the Procurement Plan: March 9, 2020

Period covered by this Procurement Plan: 18 months [as updated regularly on STEP]

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: National competition for the procurement of goods, works and non-consulting services according to the established thresholds will be conducted in accordance with paragraphs 5.3 – 5.6 of Section V of the Regulations and the following provisions:

- i. Only the model bidding documents for National Competitive Procurement (NCP) agreed with the GOI Task Force (and as amended for time to time), shall be used for bidding.
- ii. Invitations to bid shall be advertised on a widely used website or electronic portal with free open access at least 30 days prior to the deadline for the submission of bids, unless otherwise agreed in the approved procurement plan.
- iii. No special preference will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders,

- state-owned enterprises, small-scale enterprises or enterprises from any given State.
- iv. Except with the prior concurrence of the Bank, there shall be no negotiation of price with the bidders, even with the lowest evaluated bidder.
 - v. Government e-Marketplace (GeM)* set-up by Ministry of Commerce, Government of India will be acceptable for procurement under Request for Quotations (RFQ) method.
 - vi. At the Borrower's request, the Bank may agree to the Borrower's use, in whole or in part, of its electronic procurement system, provided that the Bank is satisfied with the adequacy of such system.
 - vii. Procurement will be open to eligible firms from any country. This eligibility shall be as defined under Section III of the Procurement Regulations. Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations.
 - viii. The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals include a signed acceptance in the bid, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.
 - ix. The Borrower shall use an effective complaints mechanism for handling procurement related complaints in a timely manner.
 - x. Procurement Documents will include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety risks and impacts.

***Use of GeM** will be allowed in lieu of RFQ/Shopping as per following details:

- i. up to INR 50,000 in catalog mode (viz. any available item could be selected by IA without further competition), provided selected Item/Supplier meeting the requisite quality, specification and delivery period.
- ii. up to INR 3 Million from the Supplier having lowest price amongst at least three Suppliers meeting the requisite quality, specification and delivery period. The tools for online bidding and online reverse auction available on GeM may be used by the Purchaser.
- iii. up to INR equivalent of US\$ 100,000 from the Supplier having lowest price and meeting the requisite quality, specification and delivery period after mandatorily obtaining bids from at least three Suppliers, using online bidding or reverse auction tool provided on GeM.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets Not Applicable

Procurement of Second Hand Goods: Not Applicable

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations.

Goods: is applicable for those contracts identified in the Procurement Plan tables;

Works: is not applicable

Other Relevant Procurement Information.

All contracts not covered under prior review by the Bank will be subject to post review during implementation support missions and/or special post review missions, including missions by consultants hired by the Bank. To avoid doubts, the Bank may conduct, at any time, Independent Procurement Reviews of all the contracts financed under the loan.

Even for Post Review cases, the inputs of Bank on Technical Specifications / TORs will be obtained by project.

PROCUREMENT PLAN India : Second Dam Rehabilitation and Improvement Project

General Information
Country: India **Bank's Approval Date of the Original Procurement Plan:** 2021-04-07
Revised Plan Date(s): (comma delineated, leave blank) 2024-02-12
Project ID: P170873 **GPN Date:** 2020-04-30
Project Name: Second Dam Rehabilitation and Improvement Project
Loan / Credit No: IBRD / 91810
Executing Agency: Maharashtra SPMU

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
IN-MAHARASHTRA SPMU-18 5674-CW-RFB / Rehabilitation, Improvement and Basic Facility of Bhatasa Dam in Thane District of Maharashtra under DRIP-II	IBRD / 91810	Component 1: Rehabilitation and Management Planning for Dams and Associated Appurtenances	Prior	Request for Bids	Open - National	Single Stage - Two Envelope				16,455,970.00	0.00	Canceled						2021-04-15	2021-04-09	2021-04-20	2021-05-26			2021-06-01	2021-06-28	2021-08-14	2022-03-27	2021-09-18		2022-03-17
IN-MAHARASHTRA SPMU-29 8059-CW-RFB / Civil and Hydro-Mechanical package of Wani project Tq. Telhara Dist. Akola (Rehabilitation, Improvement, and Basic Facility of WANI Dam in Akola District of Maharashtra under DRIP-II)	IBRD / 91810	Component 1: Rehabilitation and Management Planning for Dams and Associated Appurtenances	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	783,737.00	0.00	Pending Implementation						2022-06-30		2022-07-07				2022-08-06		2022-10-19		2022-11-23		2024-11-22
IN-MAHARASHTRA SPMU-29 8080-CW-RFB / Civil and Hydro-Mechanical package of Dnyanganga Medium project Tq. Buldana (Rehabilitation, Improvement, and Basic Facility of DNYANGANGA Dam in Buldana District of Maharashtra under DRIP-II)	IBRD / 91810	Component 1: Rehabilitation and Management Planning for Dams and Associated Appurtenances	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	802,687.00	0.00	Pending Implementation						2022-06-30		2022-07-07				2022-08-06		2022-10-19		2022-11-23		2024-11-22
IN-MAHARASHTRA SPMU-29 8085-CW-RFB / Rehabilitation, Improvement, and Basic Facility of SAPAN Dam in Amravati District of Maharashtra under DRIP-II	IBRD / 91810	Component 1: Rehabilitation and Management Planning for Dams and Associated Appurtenances	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	554,401.00	0.00	Pending Implementation						2022-06-30		2022-07-07				2022-08-06		2022-10-19		2022-11-23		2023-11-23
IN-MAHARASHTRA SPMU-29 8088-CW-RFB / Dam safety works, Rehabilitation of Lower Wurna Wadgaon Dam and Dam Rehabilitation and Improvement Project, Taluka: Umred District: Nagpur of Maharashtra under DRIP-II	IBRD / 91810	Component 1: Rehabilitation and Management Planning for Dams and Associated Appurtenances	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	3,492,798.00	0.00	Pending Implementation						2022-06-30		2022-07-07				2022-08-06		2022-10-19		2022-11-23		2024-11-22
IN-MAHARASHTRA SPMU-29 8093-CW-RFB / Electrical and Hydro-mechanical work of Rehabilitation of Lower Wurna Wadgaon Dam under Dam Rehabilitation and Improvement Project, Taluka: Umred District: Nagpur of Maharashtra under DRIP-II	IBRD / 91810	Component 1: Rehabilitation and Management Planning for Dams and Associated Appurtenances	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	576,744.00	0.00	Pending Implementation						2022-06-30		2022-07-07				2022-08-06		2022-10-19		2022-11-23		2024-02-16
IN-MAHARASHTRA SPMU-29 8095-CW-RFB / Basic Dam Improvement work of Rehabilitation of Lower Wurna Wadgaon Dam under Dam Rehabilitation and Improvement Project, Taluka: Umred District: Nagpur of Maharashtra under DRIP-II	IBRD / 91810	Component 1: Rehabilitation and Management Planning for Dams and Associated Appurtenances	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	2,132,696.00	0.00	Under Implementation						2022-06-30		2022-07-07				2022-08-06		2022-10-19		2022-11-23		2024-02-16
IN-MAHARASHTRA SPMU-29 8106-CW-RFB / Rehabilitation, Improvement, and Basic Facility of Upper Wadgaon Dam in Amravati District of Maharashtra under DRIP-II (Civil Works, Mechanical works, Electrical works & Instrumentation works)	IBRD / 91810	Component 1: Rehabilitation and Management Planning for Dams and Associated Appurtenances	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	1,310,055.00	0.00	Pending Implementation						2022-06-30		2022-07-07				2022-08-06		2022-10-19		2022-11-23		2024-11-22
IN-MAHARASHTRA SPMU-33 0579-CW-RFB / Civil and Hydro-Mechanical works for rehabilitation of Kanher Dam Dist. Satara, Maharashtra	IBRD / 91810	Component 1: Rehabilitation and Management Planning for Dams and Associated Appurtenances	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	1,356,050.00	0.00	Pending Implementation						2022-12-30		2023-01-19				2023-03-20		2023-06-02		2023-07-07		2025-07-06
IN-MAHARASHTRA SPMU-33 0593-CW-RFB / Supply, installation, testing, commissioning and instrumentation for Kanher Dam Dist. Satara, Maharashtra	IBRD / 91810	Component 1: Rehabilitation and Management Planning for Dams and Associated Appurtenances	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	91,550.00	0.00	Pending Implementation						2022-12-30		2023-01-19				2023-03-20		2023-06-02		2023-07-07		2025-07-06
IN-MAHARASHTRA SPMU-33 0594-CW-RFB / Civil & Electrical works for rehabilitation of Koyana Dam, Dist. Satara, Maharashtra	IBRD / 91810	Component 1: Rehabilitation and Management Planning for Dams and Associated Appurtenances	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	2,932,500.00	0.00	Pending Implementation						2022-12-30		2023-01-19				2023-03-20		2023-06-02		2023-07-07		2025-07-06
IN-MAHARASHTRA SPMU-33 0599-CW-RFB / Supply, installation, testing, commissioning of Tillotson and Uplift Pressure Cell for Koyana Dam, Dist. Satara, Maharashtra	IBRD / 91810	Component 1: Rehabilitation and Management Planning for Dams and Associated Appurtenances	Post	Request for Bids	Open - National	Single Stage - Two Envelope			National Procurement Document - 2 Envelope process (Non Bank-SPD)	124,450.00	0.00	Pending Implementation						2022-12-30		2023-01-19				2023-03-20		2023-06-02		2023-07-07		2025-07-06
IN-MAHARASHTRA SPMU-35 6527-CW-RFB / Civil Package 1 for rehabilitation of Jayakwadi Dam, Palthan Dist. Aurangabad	IBRD / 91810	Component 1: Rehabilitation and Management Planning for Dams and Associated Appurtenances	Post	Request for Bids	Open - National	Single Stage - Two Envelope			Other (with field for explanation)	7,746,388.00	0.00	Pending Implementation						2023-04-18		2023-04-23				2023-05-23		2023-08-21		2023-09-25		2026-09-24
IN-MAHARASHTRA SPMU-35 6540-CW-RFB / Civil Package 2 for rehabilitation of Jayakwadi Dam, Palthan Dist. Aurangabad	IBRD / 91810	Component 1: Rehabilitation and Management Planning for Dams and Associated Appurtenances	Post	Request for Bids	Open - National	Single Stage - Two Envelope			Other (with field for explanation)	2,177,400.00	0.00	Pending Implementation						2023-04-18		2023-04-23				2023-05-23		2023-08-21		2023-09-25		2026-09-24
IN-MAHARASHTRA SPMU-35 6551-CW-RFB / Electrical Components for rehabilitation of Jayakwadi Dam, Palthan Dist. Aurangabad	IBRD / 91810	Component 1: Rehabilitation and Management Planning for Dams and Associated Appurtenances	Post	Request for Bids	Open - National	Single Stage - Two Envelope			Other (with field for explanation)	319,425.00	0.00	Pending Implementation						2023-04-18		2023-04-23				2023-05-23		2023-08-21		2023-09-25		2024-09-24

