PROCUREMENT PLAN (Textual Part)

Project information: Ethiopia Horn of Africa Initiative: Regional Economic Corridor Project (Addis-Djibouti Corridor) P174485

Project Implementation agency: Ethiopian Roads Agency

Date of the Procurement Plan: November 6, 2023

Period covered by this Procurement Plan: November 6 2023 2023, to November 2026

Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (September 2023) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank's Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in *Proclamation Number*, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

 The request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contract, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights;

• The Procurement Documents include sufficient provisions, as agreed with the Bank, to adequately mitigate against environmental and social (including SEA/SH) risks and impacts;

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables: **Not Applicable**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables: **Not Applicable**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works). Not Applicable

PROCUREMENT PLAN Eastern and Southern Africa : Horn of Africa Initiative: Regional Economic Corridor Project (Addis-Djibouti Corridor)

General Informa	ition	
Country:	Eastern and Southern Africa	Bank's Approval Date of the Original Procurement Plai 2024-02-12 Revised Plan Date(s): (comma delineated, leave blank 2024-02-12
Project ID: Project Name:	P174485 Horn of Africa Initiative: Regiona	GPN Date: 2023-09-12 I Economic Corridor Project (Addis-Djibouti Corridor)

Loan / Credit No: IDA / E2160 Executing Agency(i Ministry of Transport and Logistics

WORKS																												
Activity Reference No. / Description	.oan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	High SEA/SH R isk Procurement D ocument Type	Estimated Amount (U S\$)	Actual Am ount (US\$)	atus	Docum	ients	ation	Report	enc / just	incation	Notice / II	Invitation	5 155	sueu	Opening	/ Minutes	for Av	ward	Signed Cor		ontract C.
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual F	lanned

G	OODS																												
Ad	ctivity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	Estimated Am ount (US\$)	Actual Amount (US\$)	Process St atus	Draft Pre-q Docur	nents	ation	Report	ent / Just	tification	Notice / I	Invitation	s Iss	ued	Opening /	Minutes	and Recom for A		Signed (Contract C	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

	NON CONSULTING S	SERVICES																										1	
ľ	Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	Estimated Am ount (US\$)	Actual Amount (US\$)	atus	Docur	nents	ation	Report	ent / Jus	tification	Notice / In	vitation	s Iss	ued	Opening /	/ Minutes	for A	mendation ward	Signed		Contract Co	
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
_ E																												<u> </u>	

CONSULTING FIRM	15																										
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac	Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	FIOCESS Status			1.00	cree -	equest ioi	rioposais	0313.	Jucu	rioposais	/ minuces	0.110	50501	otiated C	Contract				mpletion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method Market Approach		Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	Process Status			e d/Selected Consultan				Signed (Contract	Contract C	ompletion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ET-MOTL-393309-CS-INDV / Recruiting procurement speci alist	IDA / E2160	Component 2: Trade and Lo gistics Enhancement	Prior	Individual Consult ant Selection	Limited		30,000.00	0.00	Pending Impleme ntation	2023-11-15		2023-11-20		2023-12-11		2024-01-15		2024-07-13	
ET-MOTL-393357-CS-INDV / Recruiting financial manage ment specialist	IDA / E2160	Component 2: Trade and Lo gistics Enhancement	Post	Individual Consult ant Selection	Limited		24,000.00	0.00	Pending Impleme ntation	2023-11-15		2023-11-20		2023-12-11		2024-01-15		2024-07-13	
ET-MOTL-393361-CS-INDV / Recruiting project coordinato r	IDA / E2160	Component 2: Trade and Lo gistics Enhancement	Post	Individual Consult ant Selection	Limited		36,000.00	0.00	Pending Impleme ntation	2023-11-15		2023-11-20		2023-12-11		2024-01-15		2024-07-13	