

PROCUREMENT PLAN (Textual Part)

Project information: Nepal Urban Governance and Infrastructure Project (P 163418)

Project Implementation agency: Department of Urban Development and Building Construction (DUDBC)

Date of the Procurement Plan: 30 June 2020

Period covered by this Procurement Plan: August 2020 – February 2022

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used, with applicable caveats as follows.

National Procurement Procedures: *These procedures are applicable for the procurement of goods, works and non-consulting services only. In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market, as agreed in the Procurement Plan tables in STEP, the country’s own procurement procedures may be used. When the Borrower uses its own national open competitive procurement arrangements as set forth in Nepal’s Public Procurement Act, 2007, as amended by Amendment 2073 (2016) – (1st Amendment) and the Public Procurement Regulation, 2007, as amended by 10th Amendment ((27 Apr 2020)), such arrangements shall be subject to paragraph 5.4 of the Bank’s Procurement Regulations and the following conditions:*

- 1) *Model bidding documents, including contract conditions agreed with the Bank (as amended from time to time), shall be used. Bidding documents shall be*

made available, by mail or in person, or through e-GP portal to all who are willing to pay the required fee.

- 2) The eligibility of bidders shall be as defined under Section III of the Procurement Regulations. Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations;*
- 3) The request for bids / request for proposals document shall require that Bidders / Proposers submitting Bids / Proposals present a signed acceptance (in the form attached) at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.*
- 4) Qualification criteria (in case pre-qualifications were not carried out) shall be stated in the bidding documents for all contracts, irrespective of the value, and if a registration process is required, a foreign firm declared as the lowest evaluated bidder shall be given a reasonable opportunity to register, without let or hindrance.*
- 5) Procurement Documents include provisions, as agreed with the Bank, intended to adequately mitigate against environmental, social (including sexual exploitation and abuse and gender-based violence), health and safety ("ESHS") risks and impacts.*
- 6) Performance security should be an amount of five (5) to ten (10) percent of the contract price and shall not be increased merely based on comparison of the bid price of awarded bidders with the pre-bid cost estimate.*
- 7) If a contract is terminated because of fundamental breach of contract by the contractor, the amount to be recovered from the contractor representing the employer's additional costs for completing the contract shall be provisioned as agreed with the Bank in model bidding documents.*

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: *Not Applicable.*

Procurement of Second-Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: *Not Applicable*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).

Goods: is applicable for those contracts identified in the Procurement Plan tables;

Works: is applicable for those contracts identified in the Procurement Plan tables

PROCUREMENT PLAN Nepal : Nepal Urban Governance and Infrastructure Project

General Information

Country: Nepal **Bank's Approval Date of the Original Procurement Plan:** 2020-06-30
Revised Plan Date(s): (comma delineated, leave blank) 2024-02-21
Project ID: P163418 **GNP Date:**
Project Name: Nepal Urban Governance and Infrastructure Project
Loan / Credit No: IDA / V0710, IDA / 67780
Executing Agency(ies): Department of Urban Development and Building Construction

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
NP-DUDBC-167805-CW-RFB / Upgradation of Talchowk - Begun Road, Pokhara	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - Two Envelope				5,922,625.40	Signed							2021-04-07	2021-05-01	2021-04-17	2021-07-09			2021-06-01	2021-08-02	2021-07-30	2022-04-26	2021-09-03	2022-07-24	2023-09-03		
NP-DUDBC-167839-CW-RFB / Upgradation of Mangalapur - Kanchibazar Road, Tilotta	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - Two Envelope				0.00	Canceled								2021-10-30		2021-11-13				2021-12-28		2022-03-08		2022-04-19		2024-04-18	
NP-DUDBC-167836-CW-RFB / Upgradation of Buttabari - Yakurel Chowk Road, Birtamo	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - Two Envelope				0.00	Canceled								2021-10-30		2021-11-13				2021-12-28		2022-03-08		2022-04-19		2024-04-18	
NP-DUDBC-167837-CW-RFB / Upgradation of Madandangi - Tarabari Dipu Road, Damak	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - Two Envelope				0.00	Canceled								2021-10-30		2021-11-13				2021-12-28		2022-03-08		2022-04-19		2024-04-18	
NP-DUDBC-167838-CW-RFB / Upgradation of Krishna Chowk - Community Forest Road, Uriabari	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - Two Envelope				0.00	Canceled								2021-10-30		2021-11-13				2021-12-28		2022-03-08		2022-04-19		2024-04-18	
NP-DUDBC-273140-CW-RFB / Upgradation of Mangalapur - Kanchibazar Road, Tilotta	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - One Envelope				3,650,875.87	Signed								2022-01-20	2022-01-31	2022-01-25	2022-02-03			2022-03-11	2022-04-04	2022-04-25	2022-09-13	2022-05-30	2022-07-22	2024-05-29	
NP-DUDBC-273141-CW-RFB / Upgradation of Buttabari - Yakurel Chowk Road, Birtamo	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Signed								2022-02-11	2022-06-30	2022-02-16	2022-07-15			2022-04-02	2022-08-29	2022-05-17	2022-11-07	2022-06-21	2023-03-23	2024-06-20	
NP-DUDBC-273142-CW-RFB / Upgradation of Madandangi - Tarabari Dipu Road, Damak	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Signed								2022-02-18	2022-06-30	2022-02-23	2022-09-28			2022-04-09	2022-11-18	2022-05-24	2023-02-19	2022-06-28	2023-06-04	2024-06-27	
NP-DUDBC-273143-CW-RFB / Upgradation of Krishna Chowk - Community Forest Road, Uriabari	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Signed								2022-02-04	2022-06-30	2022-02-09	2022-07-15			2022-03-26	2022-08-29	2022-05-10	2023-01-11	2022-06-14	2023-05-19	2024-06-13	
NP-DUDBC-270501-CW-RFB / Upgradation of Pokhariapali-Pandipur Road, Ramrang	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Signed								2023-07-09	2023-07-12	2023-07-16	2023-07-12			2023-08-30	2023-08-29	2023-09-24	2023-09-13	2023-10-29	2023-10-04	2025-06-20	
NP-DUDBC-395275-CW-RFB / Upgradation of Bebra to Kanchibazar Section, Tilotta	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation								2023-11-28	2023-12-08	2023-12-03				2024-01-02		2024-02-01		2024-03-07		2024-09-03	
NP-DUDBC-395280-CW-RFB / UPGRADEMENT OF DOBILLA - BAGMARA - TKLANG - BADARKOT - LAMGADHI - CHARPLANG - UPALLO PUDITAR - TALLU PUDITAR - JHIGATE (JAMAGRITI MA VI) TAGAREGAUDA ROAD, Pokhara	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - Two Envelope				0.00	Under Implementation								2023-11-28	2023-12-24	2023-11-29	2023-12-25				2024-01-10		2024-03-21		2025-07-14		
NP-DUDBC-395571-CW-RFB / Upgradation of Juthkashi Chowk (Mahendra Highway) - Talaiya Road and Bargachi Chowk (Koshi Highway) - Mahendra School - Talaiya Road, Bahari	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - Two Envelope				0.00	Under Implementation								2023-11-29	2023-12-21	2023-12-04	2023-12-21				2024-01-15	2024-02-08		2024-04-03		2025-07-27	
NP-DUDBC-396306-CW-RFB / UPGRADATION OF SISUWA-SISHAKHAT (SISUWA - KHUDDHI KHOLA SECTION) ROAD	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Request for Bids	Open - National	Single Stage - Two Envelope				0.00	Under Implementation								2023-12-11	2023-12-28	2023-12-16				2024-01-15		2024-02-28		2024-03-30		2025-06-23	
NP-DUDBC-396312-CW-RFB / Upgrading of Pragaingar-Bahkot-Namche-Kalku Road, Putalibazar Municipality	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Request for Bids	Open - National	Single Stage - Two Envelope				0.00	Under Implementation								2023-12-12	2023-12-28	2023-12-17				2024-01-16		2024-02-29		2024-03-31		2025-06-24	
NP-DUDBC-396319-CW-RFB / Improvement of Dulegaunda - Lamagaun Road (Dulegaunda - Lila Chowk Section)	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Request for Bids	Open - National	Single Stage - Two Envelope				0.00	Under Implementation								2023-12-13	2024-01-01	2023-12-18				2024-01-17		2024-03-01		2024-04-01		2025-06-25	
NP-DUDBC-396323-CW-RFB / UPGRADATION OF HILE (SHADESHWAR TEMPLE) BHIRGA UN-MADHUGANGA ROAD	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Request for Bids	Open - National	Single Stage - Two Envelope				0.00	Under Implementation								2023-12-14	2024-01-14	2023-12-19				2024-01-18		2024-03-02		2024-04-02		2025-06-26	
NP-DUDBC-400279-CW-RFB / Upgradation of Gaighat Town Planning Area Road Section plus other roads	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Request for Bids	Open - International	Single Stage - Two Envelope				0.00	Canceled								2024-01-05		2024-01-10				2024-02-24		2024-04-23		2024-05-28		2025-07-02	
NP-DUDBC-400270-CW-RFB / Upgradation of Sahid Marg (Dhulabari to Thaple Biran Chowk), Mechinagar	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation								2024-01-04	2024-01-07	2024-01-09				2024-02-08		2024-02-23		2024-03-29		2025-06-22	

NP-DUDBC-400272-CW-RFB / Up gradation of Suryodaya Marga (Kakarbhitta to Bhandangi Road)- Mechinar	IDA / 6780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope		Other (with field for explanation)	0.00	Under Implementation					2024-01-04	2024-01-07	2024-01-09			2024-02-08		2024-02-23		2024-03-29		2025-06-22
NP-DUDBC-400273-CW-RFB / Parasar Marga (Bulidkholab elari-Farskchaur-Adherbiyapang-Pokharelai)-Kumaijau-N-Samata School Kalesti Road)- Byas	IDA / 6780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope		Other (with field for explanation)	0.00	Under Implementation					2024-01-05	2024-01-11	2024-01-10			2024-02-09		2024-02-24		2024-03-30		2025-06-23
NP-DUDBC-400274-CW-RFB / Dumre Kholo Talo Gufa Chaur Road- Tansen	IDA / 6780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope		Other (with field for explanation)	0.00	Pending Implementation					2024-01-10		2024-01-15			2024-02-14		2024-02-29		2024-04-04		2025-06-28
NP-DUDBC-400275-CW-RFB / Upgradation of Gothagan C. haurami Purwanchal Biswabi dhyia Gothagan Sadak (5.147 Km) and Maheshwor Suba Marg Sadak (5.075 Km)- Sundemaraicha	IDA / 6780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope		Other (with field for explanation)	0.00	Under Implementation					2024-01-04	2024-01-07	2024-01-09			2024-02-08		2024-02-23		2024-03-29		2025-06-22
NP-DUDBC-400277-CW-RFB / Upgradation of Maljau S. hool Hararchaur Kalimati Titara B-560, Mahabasi Nirahenat Road (1+420), Odarchaur Dhodeni Phorse (2+140)- Baulganj	IDA / 6780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope		Other (with field for explanation)	0.00	Under Implementation					2024-01-05	2024-01-11	2024-01-10			2024-02-09		2024-02-24		2024-03-30		2025-06-23
NP-DUDBC-401454-CW-RFB / Package 1: Different interconnected road within Triyuga Municipality	IDA / 6780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope		Other (with field for explanation)	0.00	Under Implementation					2024-01-12	2024-01-17	2024-01-17			2024-02-16		2024-03-02		2024-04-06		2025-06-30
NP-DUDBC-401455-CW-RFB / Package 2: Sagarmatha Agriculture bazar west to south Madan Bhandari Hall to Jangemi tole Bisanpur ward 12 Road-Triyuga	IDA / 6780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Request for Bids	Open - National	Single Stage - One Envelope		Other (with field for explanation)	0.00	Under Implementation					2024-01-12	2024-01-17	2024-01-17			2024-02-16		2024-03-02		2024-04-06		2025-06-30
NP-DUDBC-403913-CW-RFB / IMPROVEMENT OF DUNARE KHOLA - SUNDADA - TELGAN A - GUFU CHAUR - GALUN DA DA - SALLAGHARI - HULLING DI ROAD, TANSEN PALPA	IDA / 6780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Request for Bids	Open - National	Single Stage - Two Envelope		Other (with field for explanation)	0.00	Pending Implementation					2024-01-22		2024-01-24			2024-02-23		2024-03-24		2024-04-28		2025-06-27
NP-DUDBC-410658-CW-RFB / Upgradation of Different Inter-connected Roads within Rajiraj Municipality	IDA / 6780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Request for Bids	Open - National	Single Stage - Two Envelope		Other (with field for explanation)	0.00	Pending Implementation					2024-02-23		2024-02-26			2024-03-27		2024-04-26		2024-05-31		2025-07-01

GOODS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
NP-DUDBC-255119-GO-RFB / IT Equipment for Participating Municipalities	IDA / 6780	Institutional strengthening of the participating municipalities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2021-10-06		2021-10-11					2021-11-22		2021-12-22		2022-01-26		2022-03-27	

NON CONSULTING SERVICES																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NP-DUDBC-255678-NC-RFB / Training on Revised Nepal National Building Code and other Byelaws	IDA / 6780	Institutional strengthening of the participating municipalities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2022-01-20	2022-01-20	2022-01-25					2022-02-24		2022-03-26		2022-04-30		2022-07-14
NP-DUDBC-408401-NC-RFB / Training to the participating municipalities regarding Nepal National Building Code	IDA / 6780	Institutional strengthening of the participating municipalities	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Under Implementation					2024-02-12	2024-02-13	2024-02-17					2024-03-18		2024-03-21		2024-04-11		2024-05-26

CONSULTING FIRMS																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NP-DUDBC-167759-CS-QCBS / Urban Development Support Team (UDST) for Eastern Cluster	IDA / V0710	Institutional strengthening of the participating municipalities	Prior	Quality And Cost-Based Selection	Open - National		0.00	Canceled	2020-08-12		2020-08-23		2020-10-02					2020-11-01		2020-11-18		2020-12-16		2021-01-13		2026-01-12
NP-DUDBC-167798-CS-QCBS / Urban Development Support Team (UDST) for Western Cluster	IDA / V0710	Institutional strengthening of the participating municipalities	Prior	Quality And Cost-Based Selection	Open - National		0.00	Canceled	2020-08-12		2020-08-23		2020-10-02					2020-11-01		2020-11-18		2020-12-16		2021-01-13		2026-01-12
NP-DUDBC-189374-CS-QCBS / Urban Development Support Team (UDST)	IDA / 6780	Institutional strengthening of the participating municipalities	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2021-04-07	2021-08-29	2021-04-21	2021-12-16	2021-06-05	2022-04-13				2021-07-20	2022-06-13	2021-08-19	2022-09-02	2021-09-23		2021-10-28		2025-07-15
NP-DUDBC-167715-CS-QCBS / Project Management and Coordination	IDA / 6780	Project management and coordination	Prior	Quality And Cost-Based Selection	Open - International		3,132,868.67	Signed	2021-02-21	2021-02-14	2021-03-07	2021-04-05	2021-04-21	2021-10-06				2021-06-05	2022-01-24	2021-07-05	2022-06-03	2021-08-09	2022-08-26	2021-09-13	2022-10-04	2025-07-15
NP-DUDBC-215991-CS-QCBS / Design and Supervision Consultant (DSC), Pokhara	IDA / 6780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2021-04-15	2021-05-01	2021-04-29	2021-05-05	2021-06-12	2021-12-09				2021-07-10	2022-03-29	2021-08-09	2022-06-17	2021-09-13	2023-03-29	2021-10-18		2025-07-15
NP-DUDBC-216356-CS-QCBS / Design and Supervision Consultant (DSC), Ramgram	IDA / 6780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National		0.00	Signed	2021-05-02	2021-06-12	2021-05-16	2021-06-27	2021-06-29	2022-01-26				2021-07-27	2022-03-10	2021-08-26	2022-05-02	2021-09-30	2022-05-30	2021-11-04	2022-06-22	2025-07-15
NP-DUDBC-216325-CS-QCBS / Design and Supervision Consultant (DSC), Sundarharicha	IDA / 6780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National		0.00	Under Implementation	2021-05-02	2021-06-12	2021-05-16	2021-06-27	2021-06-29					2021-07-27		2021-08-26		2021-09-30		2021-11-04		2025-07-15

NP-DUDBC-216332-CS-QCBS / Design and Supervision Consultant (DSC), Byas	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2021-05-02	2021-06-12	2021-05-16	2021-06-27	2021-06-29	2022-02-14			2021-07-27	2022-03-25	2021-08-26	2022-07-18	2021-09-30		2021-11-04		2025-07-15
NP-DUDBC-216341-CS-QCBS / Design and Supervision Consultant (DSC), Mechnagar	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2021-05-02	2021-05-17	2021-05-16	2021-05-26	2021-06-29				2021-07-27		2021-08-26	2021-09-30		2021-11-04		2025-07-15	
NP-DUDBC-216346-CS-QCBS / Design and Supervision Consultant (DSC), Itahari	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - International	0.00	Signed	2021-05-02	2021-05-17	2021-05-16	2021-06-02	2021-06-29	2022-01-27			2021-07-27	2022-03-10	2021-08-26	2022-06-28	2021-09-30	2022-06-27	2021-11-04	2022-11-28	2025-07-15
NP-DUDBC-216353-CS-QCBS / Design and Supervision Consultant (DSC), Tansen	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2021-05-02	2021-05-18	2021-05-16	2021-06-02	2021-06-29	2022-02-21			2021-07-27	2022-02-16	2021-08-26	2022-04-19	2021-09-30	2022-06-15	2021-11-04		2025-07-15
NP-DUDBC-215996-CS-QCBS / Design and Supervision Consultant (DSC), Birtamod	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Signed	2021-04-15	2021-06-08	2021-04-29	2021-06-27	2021-06-12	2021-12-27			2021-07-10	2022-02-10	2021-08-09	2022-03-22	2021-09-13	2022-07-01	2021-10-18	2022-09-08	2025-07-15
NP-DUDBC-216001-CS-QCBS / Design and Supervision Consultant (DSC), Tlottama	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - International	0.00	Signed	2021-04-15	2021-06-12	2021-04-29	2021-06-27	2021-06-12	2022-01-31			2021-07-10	2022-05-01	2021-08-09	2022-05-05	2021-09-13	2022-06-10	2021-10-18	2022-09-09	2025-07-15
NP-DUDBC-216002-CS-QCBS / Design and Supervision Consultant (DSC), Urfabari	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2021-04-15	2021-06-12	2021-04-29	2021-06-27	2021-06-12				2021-07-10		2021-08-09	2021-09-13		2021-10-18		2025-07-15	
NP-DUDBC-216352-CS-QCBS / Design and Supervision Consultant (DSC), Baglung	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2021-05-02	2021-05-17	2021-05-16	2021-06-02	2021-06-29	2022-05-28			2021-07-27		2021-08-26		2021-09-30		2021-11-04		2025-07-15
NP-DUDBC-216339-CS-QCBS / Design and Supervision Consultant (DSC), Dhankuta	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2021-05-02	2021-05-18	2021-05-16	2021-06-02	2021-06-29				2021-07-27		2021-08-26		2021-09-30		2021-11-04		2025-07-15
NP-DUDBC-216334-CS-QCBS / Design and Supervision Consultant (DSC), Patalbazar	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2021-05-02	2021-06-12	2021-05-16	2021-06-27	2021-06-29				2021-07-27		2021-08-26		2021-09-30		2021-11-04		2025-07-15
NP-DUDBC-215999-CS-QCBS / Design and Supervision Consultant (DSC), Dhamak	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2021-04-15	2021-06-08	2021-04-29	2021-06-27	2021-06-12	2022-01-17			2021-07-10	2022-02-21	2021-08-09	2022-05-23	2021-09-13	2023-06-27	2021-10-18		2025-07-15
NP-DUDBC-216333-CS-QCBS / Design and Supervision Consultant (DSC), Shuklagandak	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2021-05-02	2021-06-12	2021-05-16	2021-06-27	2021-06-29				2021-07-27		2021-08-26		2021-09-30		2021-11-04		2025-07-15
NP-DUDBC-216329-CS-QCBS / Design and Supervision Consultant (DSC), Triyuga	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2021-05-02	2021-06-12	2021-05-16	2021-06-27	2021-06-29	2021-12-26			2021-07-27	2022-02-10	2021-08-26	2022-04-22	2021-09-30	2022-05-18	2021-11-04		2025-07-15
NP-DUDBC-216350-CS-QCBS / Design and Supervision Consultant (DSC), Rabire	IDA / 67780	Urban Development Grants (UDG) for strategic municipal infrastructure and service delivery	Post	Quality And Cost-Based Selection	Open - National	0.00	Signed	2021-05-02	2021-06-12	2021-05-16	2021-06-27	2021-06-29	2022-01-21			2021-07-27	2022-02-17	2021-08-26	2022-06-04	2021-09-30	2023-02-14	2021-11-04	2023-05-05	2025-07-15
NP-DUDBC-216393-CS-QCBS / Integrated Revenue and Accounting System Customization and Implementation	IDA / 67780	Institutional strengthening of the participating municipalities	Post	Quality And Cost-Based Selection	Open - National	0.00	Canceled	2022-03-16		2022-03-30		2022-05-13				2022-06-10		2022-07-10		2022-08-14		2022-09-18		2022-11-17
NP-DUDBC-359397-CS-QCBS / Preparation of Institutional Strengthening Plan (ISP) of 21 participating municipalities	IDA / 67780	Institutional strengthening of the participating municipalities	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2023-05-30	2023-07-28	2023-06-20		2023-08-03				2023-08-31		2023-09-30		2023-11-04		2023-12-09		2024-06-06
NP-DUDBC-359395-CS-QCBS / Urban Development Support Team (UDST)	IDA / 67780	Institutional strengthening of the participating municipalities	Prior	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2023-05-15	2023-08-18	2023-06-05		2023-07-19				2023-08-30		2023-09-29		2023-11-03		2023-12-08		2025-06-10
NP-DUDBC-359834-CS-QCBS / Hiring third party monitoring service for mid-term review of the project	IDA / 67780	Project management and coordination	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2023-07-15	2023-09-01	2023-08-20		2023-09-18				2023-10-16		2023-10-31		2023-12-05		2024-01-09		2024-04-08

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NP-DUDBC-167843-CS-INDV / Financial Management Specialist	IDA / V0710	Project management and coordination	Post	Individual Consultant Selection	Direct	7,509.14	Completed	2020-06-29	2020-06-22	2020-06-29	2020-07-01	2020-07-01	2020-07-02	2020-07-04	2020-07-08	2020-12-31	2021-01-05	
NP-DUDBC-167845-CS-INDV / Senior Urban Planner	IDA / V0710	Project management and coordination	Post	Individual Consultant Selection	Direct	10,449.86	Completed	2020-06-29	2020-07-01	2020-06-29	2020-07-07	2020-07-01	2020-07-08	2020-07-04	2020-07-14	2020-12-31	2021-01-05	
NP-DUDBC-167842-CS-INDV / Procurement Specialist	IDA / V0710	Project management and coordination	Post	Individual Consultant Selection	Direct	6,116.21	Completed	2020-06-29	2020-06-02	2020-06-29	2020-06-11	2020-07-01	2020-06-12	2020-07-04	2020-06-18	2020-12-31	2021-01-05	
NP-DUDBC-216004-CS-INDV / Procurement Specialist	IDA / 67780	Project management and coordination	Prior	Individual Consultant Selection	Open	36,642.41	Signed	2021-02-01	2021-02-14	2021-02-28	2021-03-25	2021-03-03	2021-03-29	2021-03-11	2021-04-22	2025-07-15		
NP-DUDBC-216005-CS-INDV / Financial Management Specialist	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Open	41,412.12	Signed	2021-02-01	2021-02-10	2021-02-28	2021-03-22	2021-03-03	2021-03-30	2021-03-11	2021-04-22	2025-07-15		
NP-DUDBC-216006-CS-INDV / Project Advisor (Senior Urban Planner)	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Open	41,988.29	Signed	2021-02-01	2021-02-10	2021-02-28	2021-03-22	2021-03-03	2021-03-25	2021-03-11	2021-04-22	2025-07-15		
NP-DUDBC-216401-CS-INDV / Monitoring and Evaluation Engineer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Direct	9,016.87	Completed	2021-02-05	2021-02-21	2021-02-15	2021-02-26	2021-02-20	2021-02-28	2021-03-02	2021-03-17	2021-07-15	2021-07-29	
NP-DUDBC-216403-CS-INDV / Monitoring and Evaluation Engineer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Direct	9,016.87	Completed	2021-02-05	2021-02-21	2021-02-15	2021-02-26	2021-02-20	2021-02-28	2021-03-02	2021-03-17	2021-07-15	2021-07-29	
NP-DUDBC-216404-CS-INDV / Monitoring and Evaluation Engineer	IDA / 67780	Project management and coordination	Post	Individual Consultant Selection	Direct	9,016.87	Completed	2021-02-05	2021-02-21	2021-02-15	2021-03-02	2021-02-20	2021-03-03	2021-03-02	2021-03-19	2021-07-15	2021-07-29	

NP-DUDBC-216405-CS-INDV / Monitoring and Evaluation Engineer	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Direct		9,016.87	Completed	2021-02-05	2021-02-21	2021-02-15	2021-02-26	2021-02-20	2021-02-28	2021-03-02	2021-03-17	2021-07-15	2021-07-29
NP-DUDBC-216410-CS-INDV / Social Safeguard Specialist	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Direct		0.00	Canceled	2021-02-05		2021-02-15		2021-02-20		2021-03-02		2021-07-15	
NP-DUDBC-216411-CS-INDV / Environmental Safeguard Specialist	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Direct		0.00	Canceled	2021-02-05		2021-02-15		2021-02-20		2021-03-02		2021-07-15	
NP-DUDBC-216412-CS-INDV / Road Safety Specialist	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Direct		0.00	Under Implementation	2021-02-05	2021-08-26	2021-02-15		2021-02-20		2021-03-02		2021-07-15	
NP-DUDBC-225894-CS-INDV / Assistant Financial Officer	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Direct		2,634.68	Completed	2021-03-25	2021-03-25	2021-03-29	2021-03-31	2021-03-31	2021-04-04	2021-04-05	2021-04-18	2021-07-15	2021-07-29
NP-DUDBC-241984-CS-INDV / Monitoring and Evaluation Engineer	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Limited		23,202.39	Signed	2021-07-05	2021-07-12	2021-07-10	2021-07-29	2021-07-15	2021-07-30	2021-08-01	2021-08-15	2022-07-15	
NP-DUDBC-241995-CS-INDV / Monitoring and Evaluation Engineer	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Limited		23,202.39	Signed	2021-07-05	2021-07-12	2021-07-10	2021-07-29	2021-07-15	2021-07-30	2021-08-01	2021-08-18	2022-07-15	2022-08-05
NP-DUDBC-242001-CS-INDV / Monitoring and Evaluation Engineer	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2021-07-05	2021-07-12	2021-07-10		2021-07-15		2021-08-01		2022-07-15	
NP-DUDBC-242008-CS-INDV / Monitoring and Evaluation Engineer	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Limited		23,202.39	Signed	2021-07-05	2021-07-12	2021-07-10	2021-07-29	2021-07-15	2021-07-30	2021-08-01	2021-08-15	2022-07-15	
NP-DUDBC-242016-CS-INDV / Assistant Financial Officer	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Limited		6,857.92	Signed	2021-07-05	2021-07-22	2021-07-10	2021-07-27	2021-07-15	2021-07-28	2021-08-01	2021-08-12	2022-04-16	
NP-DUDBC-242025-CS-INDV / Environmental Safeguard Specialist	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2021-09-15	2021-09-26	2021-09-20		2021-09-25		2021-10-12		2022-06-11	
NP-DUDBC-242026-CS-INDV / Social Safeguard Specialist	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2021-09-15	2021-09-26	2021-09-20		2021-09-25		2021-10-12		2022-06-11	
NP-DUDBC-306440-CS-INDV / Monitoring and Evaluation Engineer	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2022-08-05	2022-08-16	2022-08-10		2022-08-17		2022-08-29		2023-07-16	
NP-DUDBC-306447-CS-INDV / Monitoring and Evaluation Engineer	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2022-08-05	2022-08-16	2022-08-10		2022-08-17		2022-08-29		2023-07-16	
NP-DUDBC-306449-CS-INDV / Monitoring and Evaluation Engineer	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2022-08-05	2022-08-16	2022-08-10		2022-08-17		2022-08-29		2023-07-16	
NP-DUDBC-306454-CS-INDV / Monitoring and Evaluation Engineer	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2022-08-05	2022-08-16	2022-08-10		2022-08-17		2022-08-29		2023-07-16	
NP-DUDBC-306456-CS-INDV / Assistant Financial Officer	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2022-08-05	2022-07-31	2022-08-10		2022-08-17		2022-08-29		2023-07-16	
NP-DUDBC-306458-CS-INDV / Environmental Safeguard Specialist	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2022-08-05	2022-09-11	2022-08-10		2022-08-17		2022-08-29		2023-07-16	
NP-DUDBC-306469-CS-INDV / Social Safeguard Specialist	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2022-08-05	2022-09-11	2022-08-10	2022-09-15	2022-08-17	2022-10-12	2022-08-29		2023-07-16	
NP-DUDBC-395283-CS-INDV / Hiring of Project Management Expert	IDA / 6780	Project management and coordination	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2023-11-30	2023-12-02	2023-12-05		2023-12-26		2024-01-30		2025-06-13	
NP-DUDBC-400625-CS-INDV / Hiring of Team Leader for component 2	IDA / 6780	Institutional strengthening of the participating municipalities	Post	Individual Consultant Selection	Open - National		0.00	Under Implementation	2024-01-08	2024-01-21	2024-02-11		2024-03-03		2024-04-07		2025-04-02	
NP-DUDBC-400628-CS-INDV / Hiring of Institutional and Governance Expert	IDA / 6780	Institutional strengthening of the participating municipalities	Post	Individual Consultant Selection	Open - National		0.00	Under Implementation	2024-01-08	2024-01-21	2024-02-11		2024-03-03		2024-04-07		2025-04-02	
NP-DUDBC-400629-CS-INDV / Hiring of Urban Planning Expert	IDA / 6780	Institutional strengthening of the participating municipalities	Post	Individual Consultant Selection	Open - National		0.00	Under Implementation	2024-01-08	2024-01-21	2024-02-11		2024-03-03		2024-04-07		2025-04-02	
NP-DUDBC-400631-CS-INDV / Hiring of Social Development Expert	IDA / 6780	Institutional strengthening of the participating municipalities	Post	Individual Consultant Selection	Open - National		0.00	Under Implementation	2024-01-08	2024-01-21	2024-02-11		2024-03-03		2024-04-07		2025-04-02	
NP-DUDBC-400632-CS-INDV / Hiring of Gesi Expert	IDA / 6780	Institutional strengthening of the participating municipalities	Post	Individual Consultant Selection	Open - National		0.00	Under Implementation	2024-01-08	2024-01-21	2024-02-11		2024-03-03		2024-04-07		2025-04-02	
NP-DUDBC-400633-CS-INDV / Hiring of Municipal Finance and Revenue Expert	IDA / 6780	Institutional strengthening of the participating municipalities	Post	Individual Consultant Selection	Open - National		0.00	Under Implementation	2024-01-08	2024-01-21	2024-02-11		2024-03-03		2024-04-07		2025-04-02	
NP-DUDBC-400635-CS-INDV / Hiring of Municipal Infrastructure and Asset Management Expert	IDA / 6780	Institutional strengthening of the participating municipalities	Post	Individual Consultant Selection	Open - National		0.00	Under Implementation	2024-01-08	2024-01-21	2024-02-11		2024-03-03		2024-04-07		2025-04-02	
NP-DUDBC-400636-CS-INDV / Hiring of Environment Expert	IDA / 6780	Institutional strengthening of the participating municipalities	Post	Individual Consultant Selection	Open - National		0.00	Under Implementation	2024-01-08	2024-01-21	2024-02-11		2024-03-03		2024-04-07		2025-04-02	