

## DRAFT SUMMARY OF PROCUREMENT PLAN

**Project information:** LIBERIA ELECTRICITY SECTOR STRENGTHENING AND ACCESS PROJECT (LESSAP) P173416

**Project Implementation Agency:** Liberia Electricity Corporation

**Date of the Procurement Plan:** July 1, 2021, to December 31, 2022

**Period covered by this Procurement Plan:** First Eighteen (18) Months.

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 1, 2016, revised November 2017 and August 2018, November 2020) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

These textual parts along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank’s Standard Procurement Documents:** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the **Public Procurement and Concessions Act, 2010 of the Republic of Liberia**, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

In accordance with paragraph 5.3 of the Procurement Regulations, the request for bids/request for proposals document shall require that Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank’s Anti-Corruption Guidelines, including without limitation the Bank’s right to sanction and the Bank’s inspection and audit rights. The form of the Letter of Acceptance is attached in Appendix 1.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. **Not Applicable**

**Procurement of Second-Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables. **Not Applicable.**

**Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).**

Goods: **Not Applicable.**

Works: **Not Applicable.**

**Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations: Not Applicable.**

**Other Relevant Procurement Information: -**

**(a). Prior Procurement Arrangements:**

The Procurement Arrangements as indicated in the below table and within the thresholds indicated in the below tables will be used. The thresholds for the Bank's prior review requirements are also provided in the table below:

The table below depicts the Thresholds and Procurement Methods to be used under the LESSAP project:

**Table A: Procurement Methods Thresholds (Estimated Cost in US Dollars) - Applicable to All of the Projects Managed by the Project Implementation Unit at the Liberia Electricity Corporation (LEC)**

No	Expenditure Category	Contract (C) Value Threshold* [eq. USD]	Procurement Method	Contracts Subject to Prior Review /[eq. US\$]
1	Works	$C \geq 5,000,000$	Open Competition International Market Approach.	All contracts at or above <b>USD 5,000,000</b> are subject to international advertising and the use of the Bank's SPDs (or other documents agreed with the Bank).
		$200,000 < C < 5,000,000$	Open Competition National Market Approach	None
		$C \leq 200,000$	RfQ	None
2	Goods, IT and non-consulting services	$C \geq 500,000$	Open Competition International Market Approach and Direct Contracting	All contracts at or above <b>USD 500,000</b> are subject to international advertising and the use of the Bank's SPDs (or other documents agreed with the Bank).
		$100,000 < C < 500,000$	Open Competition National Market Approach	None
		$C \leq 100,000$	RfQ	None

No	Expenditure Category	Contract (C) Value Threshold* [eq. USD]	Procurement Method	Contracts Subject to Prior Review /[eq. US\$]
3	National shortlist for selection of consultant firms	C < 100,000	for Consulting Services	All contracts at or above <b>USD 100,000</b> are subject to international advertising and the use of the Bank's SPDs (or other documents agreed with the Bank).
		C ≤ 200,000	for Engineering and Construction Supervision	All contracts at or above <b>USD 200,000</b> are subject to international advertising and the use of the Bank's SPDs (or other documents agreed with the Bank).
4	Selection of Individual consultants	<b>All values</b>	All Approaches	≥ 100,000
5	Training, Workshops, Study Tours	All Values	Based on approved Annual Work Plan & Budgets (AWPB) by TTL	This line activity is not subject to procurement Review.

Notes on Procurement Method Thresholds: Specific Threshold was issued for Liberia since March 2, 2017, with the following and that approval modification is attached as Annex-1

1. Based on Liberia's specific needs and circumstances, shopping threshold for the purchase of vehicles and fuel may be increased up to US\$500,000.
2. The threshold for the use of Selection of consultant firms based on Consultants' Qualifications (CQS) is determined on a case by case basis taking into account the nature and complexity of the assignment but shall not exceed US\$ 300,000 other than in exceptional situations in accordance with paragraph 3.7 of the Guidelines: Selection Employment of Consultants.
3. Special cases beyond the defined thresholds are allowed based on applicable market conditions and on agreement with the Bank

\*These thresholds are for the purposes of the initial procurement plan for the first 18 months. The thresholds will be revised periodically based on re-assessment of risks. All contracts not subject to prior review will be post-reviewed.

**Table B: Procurement Methods Thresholds (Estimated Cost in US Dollars) - Applicable to All of the Projects Managed by the Project Implementation Unit at the Liberia Electricity Corporation**

Item	Description	Lot	Estimated Cost / Risk US\$	Review	Method	Market Approach	Evaluation Method
	<b>GOODS</b>						
1	<b>Distribution Network Rehabilitation and Expansion (Lot 1 &amp; Lot 2)</b>			Prior	RFB	Open, International	
	<i>Lot 1 - Rehabilitation and Expansion 22/0.4kV Distribution Network in Communities with Existing Electricity Infrastructure</i>	7,600,000	17,600,000 (High Risk)	Prior	RFB	Open, International	Lowest Evaluated advantageous Bid

	<i>Lot 2 - Densification and Expansion of Distribution Network in Communities with Ongoing Projects LACEEP Monrovia Areas and LACEEP AF Areas</i>	10,000,000					
2	<i>Supply and Delivery of Prepayment Meters and Connection Materials to the LEC Bushrod Warehouse</i>		6,500,000 (High Risk)	Prior	RFB	Open, International	Lowest Evaluated advantageous Bid
3	Supply and Delivery of Specialized Meters for Industrial Customers		2,800,000 (High)	Prior	RFB	Open, International	Lowest Evaluated advantageous Bid
4	Establishment of SCADA Systems		6,500,000 (High)	Prior	RFB	Open, International	Lowest Evaluated advantageous Bid
5	Vehicles for PIU & LEC Operations		400,000 Low	Post	RFB	Open, National	Lowest Evaluated advantageous Bid
6	Office Renovation and Furniture Supply for DoE		120,000 Low	Post	RFB	Open, National	Lowest Evaluated advantageous Bid
	<b>WORKS</b>						
6	<b>Construction of District Offices &amp; Customer Service Centers</b>		3,500,000 High	Prior	RFB	Open, National	Lowest Evaluated advantageous Bid
	<i>Lot 1 - Construction of District Offices</i>	2,000,000					
	<i>Lot 2 - Construction of Customer Service Center</i>	1,500,000					
	<b>CONSULTANCY</b>						
7	Consultancy for the Technical Design and Preparation of Bidding Document for the Distribution Network for Lots 1&2		100,000 Low	Post	INDV	Limited	Most Qualified Consultant
8	Consultancy for the design and preparation of bidding document for SCADA contract		250,000 Low	Post	INDV	Limited	Most Qualified Consultant
9	Consultancy for Environmental and Social Impact Assessment Study		200,000 Low	Prior	CQS	Open	Most Qualified Consultant
10	Consultancy for preparation of Resettlement Action Plan (RAP)		200,000 Low	Prior	CQS	Open	Most Qualified Consultant
11	Snr Procurement Specialist for LEC		336,000 Low	Prior	INDV	Direct	Most Qualified Consultant
12	M&E Consultant for MSC		150,000 Low	Prior	INDV	Open	Most Qualified Consultant
13	Consultancy for PIU Staff		1,164,000 Low	Prior	INDV	Direct	Most Qualified Consultant
14	Consultancy for Management Service Contractor		8,000,000 high	Prior	RFB	Direct	Most Qualified Consultant
15	Consultancy Services for Customer & Network Data Gathering and Mapping		1,200,000 High	Prior	INDV	Limited	Lowest Evaluated advantageous Bid
16	Consultancy Services for Senior Coordinator-Energy Sector at The President		154,400	Prior	INDV	Direct	Lowest Evaluated advantageous Bid

	Delivery Unit (PDU)						
17	Consultancy for Support to LEC Board Chairman		250,000	Prior	INDV	Direct	Lowest Evaluated advantageous
18	Consultancy Services for the Design and Preparation of Bidding Document for the District Offices and Customer Service Center		15,000	Post	INDV	Limited	Lowest Evaluated advantageous
19	Consultancy Service in Development of Community Engagement plan		25,000	Post	INDV	Limited	Lowest Evaluated advantageous
20	Consultancy Service in Development of Gender-Enhancement Plan		25,000	Post	INDV	Limited	Lowest Evaluated advantageous
21	Consultancy for Support to Sector Policy and Commission		380,000	Prior	CQS	Open	Lowest Evaluated advantageous

**Prequalification.** Not expected for the packages of works/goods packages in the procurement plan.

**Proposed Procedures for CDD Components: Not Applicable**

**Reference to (if any) Project Operational/Procurement Manual:** The Project team will prepare the Project Implementation Manual and the Procurement manual will also form part of it.

**Any Other Special Procurement Arrangements: None**



**Procurement Packages/Plan with Procurement Arrangements and Time Schedule:** as per the Table below:

**b) PROCUREMENT PLAN**

**Work**

<b>Contract (Description)</b>	<b>Estimated Cost</b>	<b>Procurement Method/ Arrangement</b>	<b>Prequalificati on (yes/no)</b>	<b>National Preferenc e (yes/no)</b>	<b>Review</b>	<b>Expected bid opening date</b>	<b>Expected Contract Signature Date</b>	<b>Comments</b>
	<b>US\$</b>				<b>by Bank (Prior / Post)</b>			
Construction of District Offices & Customer Service Centers								
Lot 1 - Construction of District Offices	\$2,000,000.00	RFB-Open, National	No	Yes	Prior	29-Jun-22	09-Sep-22	RFB; Opened Competition
Lot 2 - Construction of Customer Service Center	\$1,500,000.00	RFB-Open, National	No	Yes	Prior	29-Jun-22	09-Sep-22	RFB; Opened Competition
<b>Grand Total</b>	<b>\$3,500,000.00</b>							

## Goods and Non-Consulting Services

Package	Component No.	Contract (Description)	Estimated Cost US\$	Procurement Method/Arrangement	Prequalification (yes/no)	National Preference (yes/no)	Review by Bank (Prior / Post)	Expected bid opening date	Expected Contract Signature Date	Comments
1A.01 - G	1A	Distribution Network Rehabilitation and Expansion (Lot 1 & Lot 2)								
1A.01.L1 - G	1A	Rehabilitation and Expansion 22/0.4kV Distribution Network in Communities with Existing Electricity Infrastructure	\$7,600,000.00	RFB-Open International	No	No	Prior	14-May-22	16-Aug-22	RFB; Opened Competition
1A.01.L2 - G	1A	Densification and Expansion of Distribution Network in Communities with Ongoing Projects LACEEP Monrovia Areas and LACEEP AF Areas	\$10,000,000.00	RFB-Open International	No	No	Prior	14-May-22	16-Aug-22	RFB; Opened Competition
1A.02 - G	1A	Supply of Prepayment Meters (To Regularize Unmetered/illegally connected households and businesses)	\$6,500,000.00	RFB-Open International	No	No	Prior	11-Nov-21	15-Jan-22	RFB; Opened Competition
1B.01 - G	1B	Supply and Delivery of Specialized Meters for Industrial Customers	\$2,800,000.00	RFB-Open International	No	No	Prior	19-Nov-21	23-Jan-22	RFB; Opened Competition
1C.01 - G	1C	Establishment of SCADA Systems	\$6,500,000.00	RFB-Open International	No	No	Prior	28-Apr-22	09-Jul-22	RFB; Opened Competition
1C.02 - G	1C	Vehicles for PIU & LEC Operations	\$400,000.00	RFB-Open National	No	Yes	Prior	21-Nov-21	11-Jan-22	RFB; Opened Competition
3C.01 - G	3C	Office Renovation and Furniture Supply for DoE	\$120,000.00	RFB-Open National	No	Yes	Post	25-Nov-21	15-Jan-22	RFB; Opened Competition
<b>Grand Total</b>			<b>\$33,920,000.00</b>							





3A.01 - C	Consultancy for Management Service Contractor	\$8,000,000.00	Direct Selection (DS)/ Firm	No	No	Prior	NA	26-Apr-2
3A.02 - C	M&E Consultant for MSC	\$150,000.00	INDV	No	Yes	Prior	NA	18-Nov-2
3B.01 - C	Snr Procurement Specialist for LEC	\$336,000.00	Direct Selection (DS)/INDV	No	Yes	Prior	NA	01-Sep-2
3B.02 - C	Consultancy for PIU Staff	\$1,164,000.00	INDV	No	Yes	Prior	NA	30-Apr-2
3B.03 - C	Consultancy Services for Senior Coordinator-Energy Sector at The President Delivery Unit (PDU)	\$154,400.00	Direct Selection (DS)/INDV	No	Yes	Prior	NA	30-Apr-2
3B.04 - C	Support to LEC Board Chairman	\$250,000.00	Direct Selection (DS)/ INDV	No	Yes	Prior	NA	17-Nov-2
3B.05 - C	Consultancy service in development of community engagement plan	\$25,000.00	INDV	No	Yes	Post	NA	28-Mar-2
3B.06 - C	Consultancy service in development of genderenhancement plan	\$25,000.00	INDV	No	Yes	Post	NA	28-Mar-2
3C.01 - C	Consultancy for Support to Sector Policy and Commission	\$380,000.00	CQS-Open	No	Yes	Prior	15-Apr-22	12-Aug-2
	<b>Grand Total</b>	<b>\$12,449,400.00</b>						

## Appendix 1

Letter of Acceptance of the World Bank's Anti-Corruption Guidelines and Sanctions Framework

Date: \_

Invitation of Bids/Proposals No. \_\_\_\_\_

To: \_\_\_\_\_

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines<sup>1</sup> in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of *[Insert name of Employer as per bidding document]* or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;
- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;<sup>2</sup> (ii) to be a nominated<sup>3</sup> sub-contractor,

---

<sup>1</sup>*Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants*, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

<sup>2</sup> For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification, expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

<sup>3</sup> A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the particular bidding document) is one which has been: (i) included by the bidder in its pre-qualification application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect<sup>4</sup> all accounts, records, and other documents relating to the procurement process and/or contract execution (in the case of award), and to have them audited by auditors appointed by the Bank.

We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Consultant: \_\_\_\_\_

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Consultant:

Title of the person signing the Letter:

---

<sup>4</sup> Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

**PROCUREMENT PLAN** Liberia : Liberia Electricity Sector Strengthening and Access Project (LESSAP)

**General Information**

**Country:** Liberia **Bank's Approval Date of the Original Procurement Plan:** 2022-09-21  
**Revised Plan Date(s):** (comma delineated, leave blank) 2024-02-23  
**Project ID:** P173416 **GPN Date:** 2021-12-29  
**Project Name:** Liberia Electricity Sector Strengthening and Access Project (LESSAP)  
**Loan / Credit No.:** TF / B5153, IDA / D7850, TF / B5412, IDA / 68510  
**Executing Agency:** Rural and Renewable Energy Agency

**WORKS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Am amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
LR-RREA-316635-GO-RFB / 5 supply, installation and O&M of stand-alone Solar System for health facilities-Batch 2	TF / B5153	Electrification of Health Centers and Households in Off-grid Rural Areas	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,033,550.00	0.00	Pending Implementation					2023-04-26			2023-05-01					2023-06-12		2023-07-12		2023-08-16		2024-02-12
LR-RREA-316637-GO-RFO / Purchase of Vehicles (4x4) - 2 nos	IDA / D7850	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Request for Quotations	Limited	Single Stage - One Envelope		100,000.00	0.00	Completed								2022-10-15	2022-10-20							2022-12-10	2022-12-16	2023-06-08	2023-03-30
LR-RREA-316638-GO-DIR / 5 sourcing of Homer Pro-Software License for 2 yrs @ \$10,08	IDA / D7850	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Direct Selection	Direct - International			20,169.00	0.00	Pending Implementation					2022-10-03			2022-10-08									2022-11-12		2023-05-11
LR-RREA-316636-GO-RFB / 5 supply, installation and O&M of "smart" stand-alone solar systems for health facilities - Batch 1	TF / B5412	Electrification of Health Centers and Households in Off-grid Rural Areas	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,191,250.00	0.00	Under Implementation					2022-09-26	2022-11-08	2022-10-01	2022-11-09					2022-11-12	2023-02-07	2022-12-12	2023-06-05	2023-01-16		2023-07-15
LR-RREA-316639-GO-DIR / Electronic one-stop shop procuring platform for implementation of Executive Order #1, 07 (SHS sub-component) & processing of mini-grid construction permits	IDA / D7850	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Direct Selection	Direct - International			28,512.00	0.00	Under Implementation					2022-09-19	2022-09-30	2022-09-24	2022-10-05									2022-10-29		2023-04-27
LR-RREA-357939-GO-DIR / Purchase of Odyssey software for remote monitoring	TF / B5153	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Direct Selection	Direct - International			11,400.00	0.00	Signed					2023-04-23	2023-04-20	2023-04-28	2023-04-27								2023-06-02	2023-05-04	2023-11-29	
LR-RREA-358715-GO-RFB / Design, Supply, Installation, and O&M of Integrated Solar PV Streetlight System for Selected Roadways in Liberia	IDA / 68510	Emergency Sustainable Generation Support	Post	Request for Bids	Open - International	Single Stage - One Envelope		1,400,000.00	0.00	Under Implementation					2023-05-05	2023-04-28	2023-05-10	2023-05-31					2023-06-21	2023-07-28	2023-07-21	2023-08-30	2023-08-25		2024-02-21
LR-RREA-358987-GO-DIR / 5 supply & Installation of Kalha2 diesel generation plant	IDA / 68510	Emergency Sustainable Generation Support	Post	Direct Selection	Direct - International			1,069,400.00	0.00	Signed					2023-05-03	2023-04-28	2023-05-08	2023-05-02								2023-06-12	2023-05-29	2023-12-09	
LR-RREA-373188-GO-RFB / Remote monitoring software for installed facilities (stand-alone solar PV systems, SHS, & mini grids)	TF / B5153	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Request for Bids	Open - National	Single Stage - One Envelope		130,000.00	0.00	Signed					2023-08-07	2023-09-11	2023-08-12	2023-09-12					2023-09-23	2023-11-03	2023-10-23	2023-11-28	2023-11-27		2024-05-25
LR-RREA-399873-GO-DIR / Procurement of Customer Eligibility Tool for the SHS initiative	IDA / 68510	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Direct Selection	Direct - International			15,000.00	0.00	Pending Implementation					2024-01-11		2024-01-27										2024-01-30		2025-01-01

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest / Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
LR-RREA-316640-CS-CDS / C consultancy for detailed Environment & Social assessment of all health center sites - Batch 1	TF / B5153	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Consultant Qualification Selection	Limited		40,000.00	0.00	Pending Implementation	2022-10-10			2022-10-24								2022-11-23		2022-12-28			2023-06-26		
LR-RREA-320444-CS-CDS / C consultancy services for independent verification of SHS sales	IDA / D7850	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Pending Implementation	2023-05-01			2023-05-22		2023-07-05							2023-08-04		2023-09-08			2024-03-06	

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify / Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion									
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual								
LR-RREA-373136-CS-CDS / 5 Solar PV Engineer	TF / B5412	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Direct Selection	Direct - National		27,600.00	0.00	Signed	2023-08-07	2023-07-17	2023-08-17	2023-08-03			2023-10-21	2023-08-07			2024-04-18							

LR-RREA-399881-CS-CDS / Development of National Electrification Platform	TF / B5412	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Direct Selection	Direct - International		122,390.00	0.00	Under Implementation	2024-01-08	2024-02-13	2024-01-28	2024-02-16			2024-02-08	2024-07-07
LR-RREA-399883-CS-CDS / RBF-Specialist	TF / B5412	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Direct Selection	Direct - National		24,000.00	0.00	Under Review	2024-01-15	2024-02-13	2024-02-01				2024-02-04	2024-12-30
LR-RREA-399900-CS-CDS / Electrical Engineer	TF / B5412	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Direct Selection	Direct - National		30,240.00	0.00	Under Review	2024-01-01	2024-02-13	2024-01-18				2024-01-21	2024-12-30
LR-RREA-399903-CS-CDS / Social Development Specialist	TF / B5412	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Direct Selection	Direct - National		30,240.00	0.00	Under Review	2024-01-01	2024-02-13	2024-01-18				2024-01-21	2024-12-30
LR-RREA-399905-CS-CDS / Civil Engineer	TF / B5412	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Direct Selection	Direct - National		30,240.00	0.00	Under Review	2024-01-01	2024-02-13	2024-01-18				2024-01-21	2024-12-30
LR-RREA-399907-CS-CDS / Procurement Officer	TF / B5412	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Direct Selection	Direct - National		30,240.00	0.00	Under Review	2024-01-01	2024-02-13	2024-01-18				2024-01-21	2024-12-30
LR-RREA-399908-CS-CDS / IT Officer	TF / B5412	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Direct Selection	Direct - National		20,640.00	0.00	Under Review	2024-01-01	2024-02-13	2024-01-18				2024-01-21	2024-12-30
LR-RREA-399911-CS-CDS / Finance Assistance	TF / B5412	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Direct Selection	Direct - National		16,320.00	0.00	Under Review	2024-01-01	2024-02-13	2024-01-18				2024-01-21	2024-12-30
LR-RREA-403297-CS-CDS / Business Development Specialist	TF / B5412	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Direct Selection	Direct - National		30,240.00	0.00	Under Review	2024-01-01	2024-02-13	2024-01-18				2024-01-21	2024-12-30
LR-RREA-399897-CS-CDS / Environmental Officer	TF / B5412	Electrification of Health Centers and Households in Off-grid Rural Areas	Post	Direct Selection	Direct - National		30,240.00	0.00	Pending Implementation	2024-01-01		2024-01-18				2024-01-21	2024-12-30