

Appendix to Annex 3

Procurement Plan

I. General

1. Project Information

Country : India
Borrower : Government of India
Project Name : National Hydrology Project
Loan Credit No. :

2. Bank's Approval Date of the Procurement Plan :

3. Date of General Procurement Notice :

4. Period Covered by this procurement plan : 18 months

II. Goods, Works, and Non-Consulting Services

Thresholds for Method of Procurement for procurement of goods, works and non-consulting services

Procurement of Goods, Information technology and non consultancy services:

Method of Procurement	Thresholds for Methods
International Competitive Bidding (ICB)	> US Dollars 3 million
Limited Competitive Bidding (LIB)	Must meet the requirements as per Para 3.2 of the Procurement Guidelines, and with prior agreement in PP with the Bank
National Competitive Bidding (NCB)	> USD 100,000 and up to USD 3 million
Shopping	Up to USD 100,000 (INR 6.5 m)
Direct	Must meet the requirements as per Para 3.7 of the Procurement Guidelines, and with prior agreement in PP with the Bank
Framework Agreement	Must meet the requirements as per Para 3.6 of the Procurement Guidelines, and with prior agreement in PP with the Bank

Procurement of Works:

Method of Procurement	Thresholds for Methods
International Competitive Bidding (ICB)	> US Dollars 40 million
National Competitive Bidding (NCB)	> USD 100,000 and up to USD 40 million
Comparison of three quotations / Shopping	Up to USD 100,000 (INR 6.5 m)
Force Account	Must meet the requirements as per Para 3.9 of the Procurement Guidelines, and with prior agreement in PP with the Bank

Prior Review Thresholds: The following would be subject to Prior review of the Bank regardless of the Method of selection:

- (a) **Works:** First procurement under the project irrespective of value and all procurements estimated to cost more than USD 10 million
- (b) **Goods:** First procurement under the project irrespective of value and all procurements estimated to cost more than USD 2 million; and

The Prior Review Thresholds will be reviewed and updated during the implementation of the project, and modified based on the risk assessment.

1. **In the case of contracts subject to prior review,** Project Implementing Entity shall seek the Bank's no objection **before granting/agreeing to** (a) an extension of the stipulated time for performance of a contract that either increases the contract price or has an impact on the planned completion of the project; (b) any substantial modification of the scope of works, goods, non-consulting services or consulting services, other significant changes to the terms and conditions of such that the contract;; (c) any variation order or amendment (except in cases of extreme urgency) which singly or combined with all variation orders or amendments previously issued, increase the original contract amount by more than 15 percent; or (d) the proposed termination of the contract..

A copy of all amendments to the contract shall be furnished to the Bank for its record.

2. Prequalification

Not Applicable

Domestic Preference: The provision of domestic preference is applicable in the evaluation of Goods only.

3. Reference to Procurement Manual

The procurement manual for the project is presently under preparation. SBDs agreed between the Project and Bank will be used for all works, goods, and non consultancy procurements.

4. Any Other Special Procurement Arrangements

The National bidding method for procurement and goods and works according to the above value thresholds will be conducted in accordance with paragraphs 3.3 and 3.4 of the Bank's Procurement Guidelines and the following provisions:

- (a) Only the model bidding documents for NCB agreed with the GOI task force (and as amended for time to time) shall be used for bidding.
 - (b) Invitations to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated national daily, among others, giving the website/electronic portal details from which the details of the invitation to bid can be downloaded) at least 30 days before the deadline for the submission of bids.
 - (c) No special preferences will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises, or enterprises from any given state.
 - (d) Extension of bid validity shall not be allowed with reference to contracts subject to Bank prior review without the prior concurrence of the Bank (i) for the first request for extension if it is longer than four weeks and (ii) for all subsequent requests for extension irrespective of the period (such concurrence will be considered by the Bank only in cases of force majeure and circumstances beyond the control of the purchaser/employer).
 - (e) Rebidding shall not be carried out with reference to contracts subject to Bank prior review without the prior concurrence of the Bank. The system of rejecting bids outside a predetermined margin or 'bracket' of prices shall not be used in the project.
 - (f) Rate contracts entered into by the DGS&D will not be acceptable as a substitute for NCB procedures unless incorporation of right to audit and fraud corruption clauses. DGS&D contracts will be acceptable, however, for any procurement under the shopping procedures.
 - (g) Two or three envelope system will not be used (except when using the e-procurement system assessed and agreed by the Bank).
 - (h) No negotiations are conducted even with the lowest evaluated responsive bidders.
5. The bid evaluation will be carried out according to the agreed timeline in the Procurement Activity Schedule.

III. Selection of Consultants

1. Methods and Prior Review Threshold

Procurement methods of procurement of Consultants' Services (Firms)

Method of Procurement	Thresholds for Methods
Quality and Cost Based Selection (QCBS)	
Quality Based Selection (QBS)	Must meet the requirements as per Para 3.2 to 3.4 of the Consultant Guidelines
Selection based on a Fixed Budget (FBS)	Must meet the requirements as per Para 3.5 of the Consultant Guidelines,
Selection Based on Least Cost Basis (LCS)	Must meet the requirements as per Para 3.6 of the Consultant Guidelines,
Selection based on Consultant's Qualification (CQ)	Estimated not to exceed USD 300,000, and must meet the requirements as per Para 3.7 of the Consultant Guidelines.
Single Source Selection (SSS)	Must meet the requirements as per Para 3.8 to 3.11 of the Consultant Guidelines, and with prior agreement in PP with the Bank.

Procurement methods for Selection of Individual Consultants (IC)

Method of Procurement	Thresholds for Methods
Competitive Selection	Must meet the requirements of Section V, Para 5.1 to 5.5 of the Consultant Guidelines.
Single Source Selection (SSS)	Must meet the requirements of Section V, Para 5.6 of the Consultant Guidelines and with prior agreement in PP with the Bank

***Shall meet the requirements as stated in Consultant Guidelines**

Prior Review Thresholds:

- (a). **Consulting Firm:** First procurement under the project irrespective of value and all procurements estimated to cost more than USD 1 million.
(b). **Individual Consultant:** all procurements estimated to cost more than USD 0.3 million

Terms of Reference (ToR) for all consultant contracts shall be furnished to the Bank for its prior review and No Objection.

Note: The Prior Review Thresholds will be reviewed during the implementation of the project and modified.

1. In the case of contracts subject to prior review, before agreeing to: (a) an extension of the stipulated time for performance of a contract; (b) any substantial modification of the scope of services, substitutions of key

experts, or other significant changes to the terms and conditions of the contract; or (c) the proposed termination of the contract, the Borrower shall seek the Bank's no objection. A copy of all amendments to the contract shall be furnished to the Bank for its record.

2. Short List comprising entirely of national consultants: Short list of consultants for services, estimated to cost less than USD 800,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
3. The Request for Expression of Interest for consultancy services estimated to cost above USD 300,000 equivalent per contract for firms shall be advertised in UNDB online and World Bank external Website and in accordance with other provisions of Para 2.5 of the Consultant Guidelines
4. **Any other Special Selection Arrangements:** [including advance procurement and retroactive financing, if applicable]

I. Implementing Agency Capacity Building Activities with Time Schedule

No	Expected Outcome/Activity Description	Estimated Duration	Date
1.	ASCI training on Procurement Procedures arranged for Executive, Assistant Engineers who are responsible for Procurement - multiple trainings	2 weeks	Continuous
2.	Contract management training - multiple trainings	2 weeks	Continuous
3.	Customized training on Procurement Procedures arranged for Executive, Assistant Engineers who are responsible for Procurement - multiple trainings	1 week	Continuous

PROCUREMENT PLAN India : National Hydrology Project

General Information

Country: India Bank's Approval Date of the Original Procurement Plan: 2017-10-12
 Revised Plan Date(s): (comma delineated, leave blank) 2024-02-26
 Project ID: P152698 GPN Date: 2022-06-17
 Project Name: National Hydrology Project
 Loan / Credit No: IBRD / 87250
 Executing Agency: Maharashtra Surface Water

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Closure			
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
IN-MAHARASHTRA SW-3322 4-CW-RFQ / Renovation & furnishing of existing Water Quality Labs at Nashik & Aurangabad in Godavari basin of Marathwada region.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				22,769.00	0.00	Canceled																			2018-08-29	
IN-MAHARASHTRA SW-3322 6-CW-RFQ / Renovation and furnishing of existing Water Quality Lab at Thane in West flowing rivers in Konkani basin.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				12,307.69	0.00	Pending Implementation																			2018-08-29	
IN-MAHARASHTRA SW-3322 7-CW-RFQ / Renovation & furnishing of existing Water Quality Labs at Nagpur in Godavari basin of Vidharbha region.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				15,815.38	0.00	Pending Implementation																			2018-08-29	
IN-MAHARASHTRA SW-3323 4-CW-RFQ / Establishment and Furnishing of New Water Quality Level II Lab For Tapi Basin at Jalgaon.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				53,846.00	0.00	Pending Implementation																				2018-09-13
IN-MAHARASHTRA SW-3325 7-CW-RFQ / River Cross Section Survey for rivers on South of Parichhanga river of Krishna Basin.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				16,923.08	0.00	Pending Implementation																				2018-11-22
IN-MAHARASHTRA SW-3325 9-CW-RFQ / Renovation & furnishing of Divisional Data Center of Amravati Division.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				6,923.08	0.00	Pending Implementation																				2018-09-13
IN-MAHARASHTRA SW-3326 2-CW-RFQ / Renovation of Sub Divisional Data Center of Akola Sub Division under H P Division, Amravati.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				5,384.62	0.00	Pending Implementation																				2018-09-13
IN-MAHARASHTRA SW-3326 4-CW-RFQ / Renovation of Sub Divisional Data Center of Jalgaon Sub Division under H P Division, Amravati.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				5,384.62	0.00	Pending Implementation																				2018-09-13
IN-MAHARASHTRA SW-3326 5-CW-RFQ / Renovation of Sub Divisional Data Center of Dhule Sub Division under H P Division, Amravati.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				5,384.62	0.00	Pending Implementation																				2018-09-13
IN-MAHARASHTRA SW-3326 7-CW-RFQ / Renovation & furnishing of Divisional & Sub-Divisional Data Centers of Aurangabad Division.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				30,769.23	0.00	Under Implementation																				2018-09-13
IN-MAHARASHTRA SW-3326 8-CW-RFQ / Renovation and furnishing of divisional and sub-divisional data centres under Nagpur Division.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				30,769.23	0.00	Pending Implementation																				2018-09-13
IN-MAHARASHTRA SW-3327 3-CW-RFQ / Renovation and furnishing of sub-divisional data centres under Pune Division.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				21,538.46	0.00	Pending Implementation																				2018-09-13
IN-MAHARASHTRA SW-3327 7-CW-RFQ / Renovation and furnishing of Divisional and Sub-divisional Data centre of Thane Division.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				30,769.23	0.00	Pending Implementation																				2018-09-13
IN-MAHARASHTRA SW-3336 5-CW-RFB / Renovation of Jalvidyan Bhavan, Nashik for State Water Data Center & Training Center.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - One Envelope				307,692.31	0.00	Canceled				2017-12-26	2021-09-20		2017-12-31					2018-02-11	2021-06-21	2018-03-13					2018-10-14	
IN-MAHARASHTRA SW-3347 5-CW-RFB / Establishment of SPMU with furnishing of Building & Equipments at Jalvidyan Bhavan, Nashik.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - One Envelope				315,384.62	0.00	Pending Implementation				2018-08-01			2018-08-06					2018-09-17		2018-10-17					2019-05-20	
IN-MAHARASHTRA SW-3322 5-CW-RFQ / Renovation and furnishing of existing Water Quality Labs at Pune and Kolhapur in Krishna basin.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				9,230.77	0.00	Canceled																			2018-08-29	
IN-MAHARASHTRA SW-3327 0-CW-RFQ / Renovation and furnishing of divisional data centre of Pune Division.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope				9,230.77	0.00	Canceled																			2018-09-13	
IN-MAHARASHTRA SW-9385 8-CW-RFB / Renovation and furnishing of existing water quality lab at Pune.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope				9,230.77	0.00	Under Implementation				2019-01-05	2019-01-30	2019-01-10	2019-02-13					2019-02-21	2019-02-11	2019-05-06					2019-12-07	

IN-MAHARASHTRA SW-2172 45-NC-RFB / Hiring of office staff/ Lab Assistant/ DEO House Keeping For Water Quality Lab Kolhapur for period of one year 2019-20	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope	17,705.00	0.00	Under Implementation	2021-02-02	2019-07-09	2021-02-07						2021-03-21	2019-07-26	2021-06-03	2021-07-08	2022-01-04
IN-MAHARASHTRA SW-3573 50-NC-RFB / Hiring Hydrologist/ Junior Engineer/ Sectional Engineer under jurisdiction of Hydrology Project Sub-Division, Nagpur for the period of one year	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope	4,610.40	0.00	Pending Implementation	2023-04-18		2023-04-23						2023-06-04		2023-08-17	2023-09-21	2024-03-19
IN-MAHARASHTRA SW-3585 47-NC-RFB / Hiring of Lab Assistant for Nashik Water Quality Lab for one year (2022-2023)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope	1,758.24	0.00	Pending Implementation			2023-09-09									2023-11-04	2024-05-02
IN-MAHARASHTRA SW-3589 15-NC-RFB / Hiring charges for vehicles during implementation of NHP at Pune for IPD Pune, BSD Pune & HPSD Pune for year	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope	4,086.22	0.00	Pending Implementation			2023-12-17									2024-02-11	2024-08-09
IN-MAHARASHTRA SW-3573 77-NC-RFB / Hiring of vehicles during implementation of NHP for westward flowing river basin in Konkan region under Hydrology Project division in Kalka (Thane) for MP Sub-Division Karjat and Kolad	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope	7,533.92	0.00	Pending Implementation			2023-09-05									2023-10-31	2024-04-28
IN-MAHARASHTRA SW-3427 43-NC-RFB / Hiring of Hydrologist/ Junior Engineer/ Sectional Engineer under jurisdiction of H. P. Division, Amravati for H.P. Division Amravati Office for one year	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope	4,554.00	0.00	Pending Implementation	2023-02-14		2023-02-19						2023-04-02		2023-06-15	2023-07-20	2024-01-16
IN-MAHARASHTRA SW-3586 15-NC-RFB / Outdoor Work of Operation and Maintenance of Nashik Water Quality Lab for one year (2021-22)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope	2,213.67	0.00	Pending Implementation			2023-09-04									2023-10-30	2024-04-27
IN-MAHARASHTRA SW-3575 85-NC-RFB / Renovation and furnishing of subdivisional data Center at Kolad	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope	2,356.42	0.00	Pending Implementation			2023-09-05									2023-10-31	2024-04-28
IN-MAHARASHTRA SW-3595 91-NC-RFB / Civil Work for Additional Real Time Data Acquisition System for the Godavari River Basin in Marathwada Region	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope	27,192.56	0.00	Pending Implementation			2023-09-04									2023-10-30	2024-04-27
IN-MAHARASHTRA SW-3586 11-NC-RFB / Civil Work for Real Time Data Acquisition System for the West ward flowing rivers basins in Konkan region.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope	74,187.55	0.00	Pending Implementation			2023-09-05									2023-10-31	2024-04-28
IN-MAHARASHTRA SW-3596 34-NC-RFB / Hiring charges for vehicles during implementation of NHP Jalna subdivision.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope	8,395.95	0.00	Pending Implementation			2023-09-05									2023-10-31	2024-04-28
IN-MAHARASHTRA SW-3596 49-NC-RFB / Procurement & Fixing existing Manual Hydro-met Observation Network Equipment in Godavari Basin in Marathwada Region at Jalvidyan Bhabha	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope	19,142.58	0.00	Pending Implementation			2023-09-09									2023-11-04	2024-05-02
IN-MAHARASHTRA SW-3573 53-NC-RFB / Operation and Maintenance of Water Quality Lab Level-II, Nagpur for the period of one year (2022-23)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope	19,484.00	0.00	Pending Implementation			2023-12-18									2024-02-12	2024-08-10
IN-MAHARASHTRA SW-3586 08-NC-RFB / Hiring of Hydrologist/ Junior Engineer/ Sectional Engineer under jurisdiction of Hydrology project Sub Division, Karjat for the period from 01/01/2022 to 31/12/2022	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope	4,504.05	0.00	Pending Implementation			2023-09-05									2023-10-31	2024-04-28
IN-MAHARASHTRA SW-3585 99-NC-RFB / Hiring of Chemist/Research Officer for Water Quality Lab Level-II, Nashik for one year (2021-22)	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope	2,344.32	0.00	Pending Implementation			2023-09-04									2023-10-30	2024-04-27
IN-MAHARASHTRA SW-3583 65-NC-RFB / Hiring of Assistant Chemist (Microbiologist) for Water Quality Lab Level II, Pune Laboratory (Under National Hydrology Project for the period of One Year) 2022-23	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope	2,769.53	0.00	Pending Implementation			2023-12-17									2024-02-11	2024-08-09
IN-MAHARASHTRA SW-3583 68-NC-RFB / Hiring of Hydrologist/ Junior Engineer/ Sectional Engineer under jurisdiction of Hydrology Project Sub Division, Ambajogai for one year	IBRD / 87250	Water Resources Monitoring System	Post	Request for Bids	Open - National	Single Stage - Two Envelope	4,272.20	0.00	Pending Implementation	2023-04-25		2023-04-30						2023-06-11		2023-08-24	2023-09-26	2024-03-26
IN-MAHARASHTRA SW-3583 72-NC-RFB / Hiring of Assistant Chemist (Chemistry) for Water Quality Lab Level II, Pune Laboratory (Under National Hydrology Project for the period of One Year) 2022-23.	IBRD / 87250	Water Resources Monitoring System	Post	Request for Quotations	Open - National	Single Stage - One Envelope	2,769.53	0.00	Pending Implementation			2023-12-17									2024-02-11	2024-08-09

IN-MAHARASHTRA SW-3322 8-CS-QCBS / NABL Accreditation of Existing Water Quality Labs in State.	IBRD / 87250	Water Resources Monitoring System	Post	Quality And Cost-Based Selection	Open - National		61,538.46	0.00	Pending Implementation	2018-01-31	2018-02-21	2018-04-06	2018-05-04	2018-06-03	2018-07-08	2018-08-12	2019-08-12	
IN-MAHARASHTRA SW-3334 9-CS-QCBS / Development of Mobile Application for RTSF & RDS of Krishna & Bhima Basins.	IBRD / 87250	Water Resources Monitoring System	Post	Quality And Cost-Based Selection	Open - National		30,769.23	0.00	Pending Implementation	2017-12-25	2018-01-15	2018-02-28	2018-03-28	2018-04-27	2018-06-01	2018-07-06	2019-07-06	
IN-MAHARASHTRA SW-3335 6-CS-QCBS / Comprehensive River Basin Planning for Watershed Management of Entire Godavari Basin in Marathwada Region with compatibility to proposed IWRM study up to Jayakwadi Dam.	IBRD / 87250	Water Resources Monitoring System	Post	Quality And Cost-Based Selection	Open - National		407,692.31	0.00	Canceled	2018-02-26	2018-03-19	2018-05-02	2018-05-30	2018-06-29	2018-08-03	2018-09-07	2019-09-07	
IN-MAHARASHTRA SW-3335 8-CS-QCBS / River Basin planning for Water management for Godavari Basin in Vidharba Region.	IBRD / 87250	Water Resources Monitoring System	Post	Quality And Cost-Based Selection	Open - National		584,615.38	0.00	Pending Implementation	2018-02-26	2018-03-19	2018-05-02	2018-05-30	2018-06-29	2018-08-03	2018-09-07	2019-09-07	
IN-MAHARASHTRA SW-3336 0-CS-QCBS / River Basin planning for Water management for Krishna Basin.	IBRD / 87250	Water Resources Monitoring System	Post	Quality And Cost-Based Selection	Open - National		230,769.23	0.00	Pending Implementation	2018-03-31	2018-04-21	2018-06-04	2018-07-02	2018-08-01	2018-09-05	2018-10-10	2019-10-10	
IN-MAHARASHTRA SW-3348 8-CS-QCBS / Up gradation of existing Web Portal for RTDA & RDS.	IBRD / 87250	Water Resources Monitoring System	Post	Quality And Cost-Based Selection	Open - National		38,461.54	0.00	Pending Implementation	2018-01-01	2018-01-22	2018-03-07	2018-04-04	2018-05-04	2018-06-08	2018-07-13	2019-07-13	
IN-MAHARASHTRA SW-2727 76-CS-CDS / River Basin planning for water management for Konkani basin.	IBRD / 87250	Water Resources Monitoring System	Post	Least Cost Selection	Open - National		95,890.41	0.00	Pending Implementation	2022-03-31	2022-04-21	2022-06-04	2022-07-02	2022-08-01	2022-09-05	2022-10-10	2023-04-08	
IN-MAHARASHTRA SW-3596 87-CS-QCS / Architecture/ Interior Designer consultancy services charges.	IBRD / 87250	Water Resources Monitoring System	Post	Consultant Qualification Selection	Open - National		8,433.51	0.00	Pending Implementation	2023-05-02	2023-05-23	2023-07-06		2023-08-05	2023-09-09	2024-03-07		
IN-MAHARASHTRA SW-3590 97-NC-RFB / Hiring of Assistant Chemist for Indoor Work for Water Quality Lab Nagpur under NHP for the period of one year (IGM of Water Quality Lab Level-II, Nagpur) 2020-2	IBRD / 87250	Water Resources Monitoring System	Post	Quality And Cost-Based Selection	Open - National		1,636.00	0.00	Pending Implementation	2023-07-28	2023-08-18	2023-10-01	2023-10-29	2023-11-28	2024-01-02	2024-02-06	2025-02-05	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-MAHARASHTRA SW-2306 6-CS-CDS / AMC has already accorded to the vendor who has executed RTSF & RDS for Krishna & Bhima basin in H.P-II.	IBRD / 87250	Water Resources Monitoring System	Post	Individual Consultant Selection	Direct		30,769.23	0.00	Pending Implementation	2017-10-26	2017-10-26	2017-10-26	2017-10-26	2017-10-26	2017-10-26	2017-10-26			
IN-MAHARASHTRA SW-1886 56-CS-INDV / Hiring of Technical experts e.g. IT experts	IBRD / 87250	Water Resources Monitoring System	Post	Individual Consultant Selection	Open		5,374.67	0.00	Under Implementation	2020-08-13	2020-05-06	2020-10-01	2020-10-22	2020-11-26	2021-05-25				
IN-MAHARASHTRA SW-1886 62-CS-INDV / Hiring of Technical experts e.g. Modelling experts	IBRD / 87250	Water Resources Monitoring System	Post	Individual Consultant Selection	Open		19,242.98	0.00	Under Implementation	2020-08-13	2020-06-16	2020-10-01	2020-10-22	2020-11-26	2021-05-25				
IN-MAHARASHTRA SW-2250 05-CS-INDV / RTSF and RDS system (flood forecasting) for Krishna bhima basin	IBRD / 87250	Water Resources Monitoring System	Post	Direct Selection	Direct		114,208.00	111,933.70	Signed	2022-01-05	2022-01-10	2022-01-15	2022-03-08	2022-03-21	2022-04-15	2022-09-17			
IN-MAHARASHTRA SW-2727 75-CS-CDS / Study for irrigation benchmarking, irrigation system efficiency & water use efficiency for pench project.	IBRD / 87250	Water Resources Monitoring System	Post	Direct Selection	Direct		82,191.78	0.00	Under Implementation	2022-01-17	2022-05-10	2022-01-27		2022-04-02	2022-09-29				
IN-MAHARASHTRA SW-3578 85-CS-INDV / NABL Accreditation of Existing Water Quality Labs at Pune	IBRD / 87250	Water Resources Monitoring System	Post	Individual Consultant Selection	Open - National		8,219.17	0.00	Pending Implementation	2023-12-12	2024-01-30	2024-02-20	2024-03-26	2024-03-26	2024-09-22				
IN-MAHARASHTRA SW-3578 30-NC-RFB / NABL Accreditation of Existing Water Quality Labs, Level-II, Nagpur	IBRD / 87250	Water Resources Monitoring System	Post	Individual Consultant Selection	Limited		4,375.00	0.00	Pending Implementation	2023-04-25	2023-04-30	2023-05-21	2023-06-25	2023-12-22					
IN-MAHARASHTRA SW-3596 29-CS-INDV / NABL Accreditation of Existing Water Quality Labs in state Aurangabad Lab. The procurement category is Consultant Services and the procurement method is Individual Consultant Selection	IBRD / 87250	Water Resources Monitoring System	Post	Individual Consultant Selection	Open - National		1,466.70	0.00	Pending Implementation	2023-05-02	2023-06-20	2023-07-11	2023-08-15	2024-02-11					
IN-MAHARASHTRA SW-3596 24-CS-INDV / NABL Accreditation of Existing Water Quality Labs in state Nashik Lab. The procurement category is Consultant Services and procurement method is Individual Consultant Selection	IBRD / 87250	Water Resources Monitoring System	Post	Individual Consultant Selection	Open - National		1,760.04	0.00	Pending Implementation	2023-05-02	2023-06-20	2023-07-11	2023-08-15	2024-02-11					
IN-MAHARASHTRA SW-3578 70-CS-INDV / NABL Accreditation of Existing Water Quality Labs at Kolhapur.	IBRD / 87250	Water Resources Monitoring System	Post	Individual Consultant Selection	Open - National		8,219.17	0.00	Pending Implementation	2023-12-12	2024-01-30	2024-02-20	2024-03-26	2024-09-22					
IN-MAHARASHTRA SW-3777 04-CS-INDV / NABL Accreditation of water quality laboratory working under Hydrology Project Division, Kalwa Thane	IBRD / 87250	Water Resources Monitoring System	Post	Individual Consultant Selection	Limited		7,220.22	0.00	Pending Implementation	2023-08-21	2023-08-26	2023-09-16	2023-10-21	2024-04-18					