

Procurement Plan

Project information: RMI Urban Resilience Project (RMIURP) Project (P177124)

Project Implementation agency: Minister of Works, Infrastructure and Utilities (MWIU)

Date of the Procurement Plan: March 22, 2022

Period covered by this Procurement Plan: March 22, 2022 - December 31, 2023

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the Procurement Code of 1988, as amended, and Financial Management Regulations, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

1. The procurement is open to all eligible firms from any country;
2. The request for bids/request for proposals document shall require the Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting signed contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights;
3. Publication of contract award information;
4. Rights for the Bank to review procurement documentation and activities; and
5. An effective complaints mechanism.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations:
Not Applicable

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: Not Applicable

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Work)

Goods: is not applicable;

Works: is not applicable.

PROCUREMENT PLAN Marshall Islands : Republic of the Marshall Islands Urban Resilience Project

General Information

Country: Marshall Islands **Bank's Approval Date of the Original Procurement Plan:** 2023-08-21
Revised Plan Date(s): (comma delineated, leave blank) 2024-02-26
Project ID: P177124 **GN Date:**
Project Name: Republic of the Marshall Islands Urban Resilience Project
Loan / Credit No.: / , IDA / D9960
Executing Agency: Ministry of Works, Infrastructure and Utilities.

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | High SEA/SH Risk | Procurement Document Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | |
|---|-------------------|--------------------------------|-------------|------------------|----------------------|-----------------------------|------------------------|------------------|--|-------------------------|----------------------|------------------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|--------------------------|--------|---------------------------------------|------------|--|------------|-----------------|------------|---------------------|------------|
| | | | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | Planned |
| MH-MWU-377356-CW-RFB / Urban Public Facilities | IDA / D9960 | Resilient public facilities | Post | Request for Bids | Open - National | Single Stage - One Envelope | | | Request for Bids - Small Works SPD (1 envelope process) | 1,900,000.00 | 0.00 | Pending Implementation | 2024-10-01 | | 2024-12-17 | | 2024-12-17 | | 2024-10-06 | | | | | 2025-02-25 | | 2025-03-27 | | 2025-05-01 | | 2026-10-23 |
| MH-MWU-377355-CW-RFB / Coastal Protection Works | IDA / D9960 | Coastal resilience investments | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | Request for Bids - Works (without pre-qualification) SPD | 23,800,000.00 | 0.00 | Pending Implementation | 2025-01-01 | | 2025-03-19 | | 2025-03-19 | | 2025-01-06 | | | | | 2025-05-28 | | 2025-06-27 | | 2025-08-01 | | 2027-01-23 |
| MH-DIDA-283905-CW-RFB / NOMO Warehouse and Office Accommodation | IDA / D9960 | Resilient public facilities | Prior | Request for Bids | Open - International | Single Stage - One Envelope | | | Request for Bids - Works (without pre-qualification) SPD | 5,000,000.00 | 0.00 | Pending Implementation | | | | | 2024-03-01 | | 2024-03-06 | | | | | 2024-04-17 | | 2024-05-17 | | 2024-06-21 | | 2024-12-18 |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion | | |
|---|-------------------|---|-------------|------------------------|-----------------|-----------------------------|------------------------|-------------------------|----------------------|----------------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|------------|--------------------------|--------|---------------------------------------|--------|--|--------|-----------------|--------|---------------------|--|--|
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | | |
| MH-MWU-395950-GO-RFO / PIU Office Computers and accessories | IDA / D9960 | Project management and implementation support | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | 25,000.00 | 0.00 | Signed | | | | | | | 2023-12-09 | 2024-01-25 | | | | | | | 2024-02-03 | | 2024-08-01 | | |
| MH-MWU-395951-GO-RFO / Conference table and Video conference system | IDA / D9960 | Project management and implementation support | Post | Request for Quotations | Open - National | Single Stage - One Envelope | | 10,000.00 | 0.00 | Under Implementation | | | | | | | 2023-12-09 | 2024-01-29 | | | | | | | 2024-02-03 | | 2024-08-01 | | |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Procurement Process | Prequalification (Y/N) | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Draft Pre-qualification Documents | | Prequalification Evaluation Report | | Draft Bidding Document / Justification | | Specific Procurement Notice / Invitation | | Bidding Documents Issued | | Proposal Submission Opening / Minutes | | Bid Evaluation Report and Recommendation for Award | | Signed Contract | | Contract Completion |
|--------------------------------------|-------------------|-----------|-------------|--------|-----------------|---------------------|------------------------|-------------------------|----------------------|----------------|-----------------------------------|--------|------------------------------------|--------|--|--------|--|--------|--------------------------|--------|---------------------------------------|--------|--|--------|-----------------|--|---------------------|
| | | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | | |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference | | Expression of Interest Notice | | Short List and Draft Request for Proposals | | Request for Proposals as Issued | | Opening of Technical Proposals / Minutes | | Evaluation of Technical Proposal | | Combined Evaluation Report and Draft Negotiated Contract | | Signed Contract | | Contract Completion | | |
|---|-------------------|-----------------------------------|-------------|------------------------------------|----------------------|---------------|-------------------------|----------------------|------------------------|--------------------|------------|-------------------------------|------------|--|------------|---------------------------------|--------|--|------------|----------------------------------|------------|--|------------|-----------------|------------|---------------------|--------|---------|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned |
| MH-DIDA-283909-CS-COS / C Communications & Media Firm | / | Risk-informed adaptation planning | Post | Consultant Qualification Selection | Open - International | | 300,000.00 | 0.00 | Canceled | 2023-10-02 | 2023-10-23 | 2023-12-06 | | | | | | | | | 2024-01-05 | | 2024-02-09 | | 2024-08-07 | | | |
| MH-DIDA-283911-CS-OCBS / Facilities Design, Supervision & Safeguards Firm | IDA / D9960 | Resilient public facilities | Prior | Quality And Cost-Based Selection | Open - International | | 700,000.00 | 0.00 | Under Implementation | 2023-09-04 | 2023-11-10 | 2023-09-25 | 2023-11-13 | 2023-11-08 | 2024-01-17 | | | 2023-12-06 | 2024-02-23 | 2024-01-05 | | 2024-02-09 | | 2024-03-15 | | 2025-03-15 | | |
| MH-MWU-411333-CS-OCBS / Technical Assistance for the Preparation of Major Master Plan (Component 1) | IDA / D9960 | Risk-informed adaptation planning | Prior | Quality And Cost-Based Selection | Open - International | | 500,000.00 | 0.00 | Pending Implementation | 2024-02-29 | 2024-03-21 | 2024-05-04 | | | | | | 2024-06-01 | | 2024-07-01 | | 2024-08-05 | | 2024-09-09 | | 2025-09-09 | | |

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Estimated Amount (US\$) | Actual Amount (US\$) | Process Status | Terms of Reference | | Invitation to Identified/Selected Consultant | | Draft Negotiated Contract | | Signed Contract | | Contract Completion | | | |
|---|-------------------|---|-------------|---------------------------------|------------------------|---------------|-------------------------|----------------------|------------------------|--------------------|------------|--|------------|---------------------------|--------|-----------------|------------|---------------------|------------|--|--|
| | | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | | |
| MH-MWU-377354-CS-INDV / Engineering Expert (Coastal) | IDA / D9960 | Risk-informed adaptation planning | Prior | Individual Consultant Selection | Open - International | | 400,000.00 | 0.00 | Canceled | 2023-08-18 | 2023-08-21 | 2023-10-06 | 2023-10-27 | | | 2023-12-01 | | 2024-05-29 | | | |
| MH-DIDA-283914-CS-INDV / Infrastructure Planning & Maintenance Specialist | / | Risk-informed adaptation planning | Prior | Individual Consultant Selection | Open | | 400,000.00 | 0.00 | Canceled | 2023-08-01 | 2023-09-19 | 2023-10-10 | | | | | 2023-11-14 | | 2024-05-12 | | |
| MH-MWU-377357-CS-INDV / PIU Safeguard Officer | IDA / D9960 | Project management and implementation support | Post | Individual Consultant Selection | Open - National | | 95,000.00 | 0.00 | Under Review | 2024-01-01 | 2024-02-23 | 2024-02-19 | 2024-03-11 | | | 2024-04-15 | | 2024-10-12 | | | |
| MH-MWU-391326-CS-INDV / Engineering Expert | IDA / D9960 | Risk-informed adaptation planning | Prior | Individual Consultant Selection | Open - International | | 400,000.00 | 0.00 | Canceled | 2023-11-08 | 2023-11-12 | 2023-12-27 | 2024-01-22 | 2024-01-17 | | | 2024-02-21 | | 2024-08-19 | | |
| MH-MWU-405463-CS-INDV / Engineering Expert | IDA / D9960 | Risk-informed adaptation planning | Prior | Individual Consultant Selection | Limited | | 400,000.00 | 0.00 | Under Implementation | 2024-01-30 | 2024-01-31 | 2024-01-31 | 2024-02-05 | 2024-02-15 | | | 2024-02-29 | | 2026-03-30 | | |
| MH-MWU-405465-CS-CDS / Technical Assistance for BIM Building Code Implementation Support Stage 1 | IDA / D9960 | Risk-informed adaptation planning | Post | Direct Selection | Direct - International | | 180,000.00 | 0.00 | Pending Implementation | 2024-03-15 | 2024-03-25 | | | | | 2024-04-08 | | 2024-10-05 | | | |
| MH-MWU-405467-CS-CDS / Technical assistance during the procurement and construction stages of resilient multifunctional government facility (Component 3) | IDA / D9960 | Risk-informed adaptation planning | Post | Direct Selection | Direct - International | | 400,000.00 | 0.00 | Pending Implementation | 2024-03-29 | 2024-04-08 | | | | | 2024-06-12 | | 2025-12-31 | | | |
| MH-MWU-405469-CS-INDV / National Engineer for Construction Supervision Support | IDA / D9960 | Risk-informed adaptation planning | Post | Individual Consultant Selection | Open - National | | 120,000.00 | 0.00 | Pending Implementation | 2024-03-20 | 2024-05-08 | 2024-05-29 | | | | 2024-07-03 | | 2026-06-30 | | | |