

PROCUREMENT PLAN (Textual Part)

Project information: Maldives, Inclusive Connectivity and Development Project (P176164)

Project Implementation agency: Ministry of Highways -Road Development Authority

Date of the Procurement Plan: August, 30, 2021

Period covered by this Procurement Plan: August 30, 2021 to February 30, 2023

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

National procurement procedures. In accordance with the Procurement Regulations for IPF Borrowers, when approaching the national market, as agreed in the PP in STEP, the country’s own procurement procedures may be used in agreement with the Bank. For the procurement of Goods, Works and Non-consulting services, when national open competitive procurement arrangements are used as set forth in Sri Lanka’s Procurement Guidelines 2006, such arrangements shall be subject to paragraph 5.4 of the Bank’s Procurement Regulations and the following conditions:

- a) Only bidding documents acceptable to the Bank shall be used for all national open competitive procurement.
- b) The request for bids/request for proposals document shall require that bidders/proposers submitting bids/proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming the application of, and compliance with, the Bank’s Anti-

Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.

- c) The eligibility of bidders shall be as defined under Section III of the World Bank Procurement Regulations for IPF Borrowers (Procurement Regulations). Accordingly, no bidder or potential bidder shall be declared ineligible for contracts financed by the Bank for reasons other than those provided in Section III of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. **Not Applicable**

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables **Not Applicable**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**). Specify for each

Goods: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables]; **Not Applicable**

Works: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables] **Not Applicable**

Table 5.1. Procurement Methods to Be Used in the Project
Applicable for 'High' risk

Expenditure Category	Contract Value (Threshold)	Procurement Method	Contracts/Processes Subject to Prior Review
Works	≥US\$10,000,000	OICP	All contracts above US\$ 5,000,000
	<US\$10,000,000	ONCP	
	≤ US\$50,000	Shopping	
Goods and non-Consulting Services	≥ US\$1,000, 000	OICP	All contracts above US\$ 1,500,000
	< US\$1,000,000	ONCP	None
	≤ US\$50,000	Shopping	None

Expenditure Category	Contract Value (Threshold)	Procurement Method	Contracts/Processes Subject to Prior Review
Consulting Services (Firms)	> US\$500,000	All competitive methods; advertise internationally	All contracts over US\$ 500,000 equivalent
	≤ US\$500,000	All competitive methods; advertise locally	none
	< US\$300,000	CQS	
		Selection of Particular Types of Consultants - UN Agencies	All contracts
Individual Consultants		IC (Section V of Consultant Guidelines)	All contracts over US\$200,000 equivalent

Procurement Description	Estimated Cost (in US\$) and Risk Rating	Risk Rating	Bank Oversight	Procurement Approach/Competition:	Selection Methods:	Evaluation Method:
				National	Pre/Post Qualification	Rated Criteria (VfM)
				International	SPD (RFP/RFB)	Lowest Evaluated Cost
				Open	Competitive Dialogue	
				Limited Direct	Framework Agreement	
				Sole Source	E-Reserves Auction	
					QCBS/QBS etc	
					Negotiation	
					BAFO	

1	Rehabilitation/ improvement and maintenance of 14.45 km rural roads in Embilipitiya, Rathnapura district, Sabaragamuwa Province - Package 1 01) SR 18 -Road from Higura Ara to Ketagal Ara 02) SR22- 13 Bunt Road From 99 Junction 03) SR21-100 Mile Post Bosirigama Thalagahawela Via Galwanguwa Road 04) SR17(a)- Hingura Ara Old Road 05) SR17(b)- Road to Hingura Ara Village 06) SR24- Kolabage Ara to Babilegama Road 07) SR23- Udawalawa to Kolabage Ara via Adaluwa Road -SR 23	1.56	Substantial	Prior review	National/Openn	RFB	Lowest Evaluated Cost
	Rehabilitation/ improvement and maintenance of 11.65 km rural roads in Embilipitiya, Rathnapura district, Sabaragamuwa	1.64					

<p>Province - Package 2 01) SR25- 2 nd Mile Post to Guru Ara Galawanguwa Road 02) SR26- Balagara Junction to Kachchigala Ara Lake 03) SR15- Paper mill road from Kubugoda Ara junction to Thalawa road 04) SR19- Kalagedi Ara Nuge Cross Road</p>						
<p>Rehabilitation/ improvement and maintenance of 30.12 km rural roads in Rathnapura, Rathnapura district, Sabaragamuwa Province - Package 3 01) SR8- Devipahala Deraniyagala Road 02) SR10- Guruluwana Ekneligoda Road 03) SR7- Dambuluwana Galathura Road 04) SR11- Ilukwaththa Rathgaga Road 05) SR12- Dehenakanda Road Section 06) SR-6-</p>	<p>4.60</p>					

<p>Berenduwa Banagoda Kempanawatta Batewela Road</p>						
<p>Rehabilitation/ improvement and maintenance of 20.40 km rural roads in Pallmadulla, Rathnapura district, Sabaragamuwa Province - Package 4 01) SR-1- Passaramulla Denagama Nelliwala Road 02) SR2- Welekumbura Seethgala Udakanda Deiyangewatta Kowlketiya Road 03) SR3- Pambahinna Kinchigune Road 04) SR5- Kumaragama Randola Road 05) SR4- Wikiliya Pansala Road</p>	<p>3.26</p>					

2	Rehabilitation/ improvement and maintenance of 18.5 km rural roads in Laggala, Matale district, Central Province - Package 1 01) MTL05 - Uduwelwala Hamathanna Road 02) MTL06- Road to Sonuttara Vijaya Vidyalaya via Nikani Ela 03) MTL07 -Road starting from bridge at block 19 running in both directions 04) MTL11-Nippon Bridge Road to Namini Village 05) MTL20- Ambana Margaye Ganga Laga sita Senagama haraha Aadawala Margaya	2.04	Substantial	Prior review	National/Openn	RFB	Lowest Evaluated Cost
	Rehabilitation/ improvement and maintenance of 9.3 km rural roads in Dambulle, Matale district, Central Province - Package 2 01) MTL46-From A6 road to Amaya Lake hotel via National Youth Corps and block 40 02) MTL47-Road from Digampathaha	1.03					

<p>Limwewa junction via Aundawa Junction and Edigaswewa Bridge 03) MTL50- Demodaya middle road</p>						
<p>Rehabilitation/ improvement and maintenance of 21.5 km rural roads in Dambulle, Matale district, Central Province - Package 3 1) MTL45-Road from 2nd mile post, Walgamwewa to Athubediyawa watta junction 2) MTL48- Alternate Road connecting Dambuluoya farm road (A06-A09) via Maligathenna 3) MTL49-Road from Piriwena Junction to Jalasha road 4) MTL66- Attabendiwewa road-From Pannampitiya junction to Thalakiriyagama</p>	<p>2.93</p>					

3	Rehabilitation/ improvement and maintenance of 14.4 km rural roads in Raththota/Matale, Matale district, Central Province – Package 4 01) MTL22 Road connecting the byroad starting at 13th Mile post on Wattegama Matale road and Wehigala main road via Kaduwela and Welikotuwa Temple 02) MTL23- Ovilikanda Makulemada Road 03) MTL24-Road from Warakamura Samun Mawatha to Porcelain Junction via Redbanagama Ground 04) MTL30-Isuru Gama road starting near Raththota Divisional Secretariat office 05) MTL36- Kaudupelella to Diggala via Puwakpitiya 06) MTL38- Dunkolawatta 1st lane 07) MTL41- Dorakumbura road from	1.59		Prior review	National/Openn	RFB	Lowest Evaluated Cost
---	--	------	--	--------------	----------------	-----	-----------------------

Walawela Welpahala						
Rehabilitation/ improvement and maintenance of 22.9 km rural roads in Pallepola, Matale district, Central Province - Package 5 1) MTL53- Dewaramulla Road from Nagahapola via Kandewaththa 2) MTL54-From Galkadulla road from Walmoruwa 3) MTL56-Road from Ariyagama to Mahwela via Polwatta 4) MTL65-From Pallepola to Wahakotte rod	3.42					
Rehabilitation/ improvement and maintenance of 12.5 km rural roads in Pallepola, Matale district, Central Province - Package 6 1) MTL57-Road from Pahala wewa	1.59					

	to Ihladidgala Junction 2) MTL59-Yatigalpotta Malaayaya road 3) MTL64-Road starting near Kalupalama via Silwathgama School to Kudawewa yaya road						
4	Rehabilitation/ improvement and maintenance of 15.4 km rural roads in Horowpathana, Anuradhapura district, North Central Province - Package 1 1) MED23-Wiradagollewa road from Trincomale Main Road up to the temple 2) MED33-Road from Koonwewa Komarikawala Junction to Nelugollegoda Junction 3) MED34-Road to Waligollewa Junction 4)MED35-Road from Kahatagasdigiliya Koonwewa main road via Mahawewa Junction to	1.58	Substantial	Prior review	National/Opening	RFB	Lowest Evaluated Cost

Ithalawatuna wawa						
Rehabilitation/ improvement and maintenance of 16.6 km rural roads in Madawachchiya, Anuradhapura district, North Central Province - Package 2 1) MED4 -From Pulmudemain road to Dyggala Kumara shop, 7th mile post, Jayanthi road 2) MED19-Kela Gama Road (From Sanjeewa Saloon to No.9, Mr. Senevirathna's house) 3) MED21- Kahatagasdigiliya main road to Kedenekutunu wewa school 4) MED27-From Puleliya Junction via Thammanna Elawaka and Maradanmaduwa up to Udumbugala 5) MED30-Road from Pulleyar Junction in D 4 Thulana, 39	1.70					

Wahalkada to D 05 Bridge						
Rehabilitation/ improvement and maintenance of 14.3km rural roads in Anuradhapura, Anuradhapura district, North Central Province - Package 3 1) ANU04-Road from Pan Wewa village to Katupathwewa school 2) ANU05-Road from Pan Wewa via Kabaragoya Wewa & Panikkulam to I- lander Training Centre 3) ANU14-Non 368 Nelumvila Billewa funeral aid society to Thambiyawa 4) ANU15- Puwarasankulama Saliyapura road to Paniyankadawala School 5) ANU16-Road from Mihinthalya Welankulama Junction to Bogahyaya Village	1.47					

5	Rehabilitation/ improvement and maintenance of 14.4km rural roads in Kalawewa/Kekirawa, Anuradhapura district, North Central Province - Package 4 1) MAR01- Kalankuttiya Jayamavatha to Otunupeladigama, Halmillewa sirisivali school Road 2) MAR02- Hurigaswewa junction to Kalaoya (Galnewa road) 3) MAR13- Gammana road from Ramada Gala to Kandalama 4) MAR15- Pahalalakankuttiya lake bunt road 5) MAR20- Kosgahahinna road up to 688 Kalugala Thulana village	1.48	Substantial	Prior review	National/Opening	RFB	Lowest Evaluated Cost
	Rehabilitation/ improvement and maintenance of 14.9 km rural roads in Anuradhapura, Anuradhapura district, North Central Province - Package 5 1) MAR03-Road	1.53					

<p>from Ipalogama junction to Mada Gama</p> <p>2) MAR06-Road from Hadungama, D-1 Junction via Munindarama Temple to Ihalagama village</p> <p>3) MAR09-Road starting near the Entrance gate of fishing village in Yakalla Thulana up to Karuwalagaswewa</p> <p>4) ANU07-Road from Nabadagaswewa to Kanadarawa 5 Ela Cemetery</p>						
<p>Rehabilitation/ improvement and maintenance of 28.5 km rural roads in Dibulagala/Hingur akgoda, Polonnaruwa district, North Central Province - Package 1 1)</p> <p>POL01-From Aralaganvila to Viranagama main road</p> <p>2) POL02-From Palatiyawa Junction viaPahala Allewewa to Kalukale Junction Road</p> <p>3) POL04-From Sewanapitiya town via Ginidamana to</p>	<p>3.28</p>					

	Nelumwewa post office road 4) POL03-From Pahala Alle wewa via near to Mahawali divisional office to Ginidamana junction road (Balance section)						
6	Rehabilitation/ improvement and maintenance of 32 km rural roads in Nikawaratiya, Kurunegala district, North Western Province - Package 1 1) KURU01-From Nikawaratiya clock tower via Heelogama Nammuwawa to Kuriwikulama Road 2) KURU05- Nikaweratiya Puththalam Road, Elawaka Clock Tower junction to Elawaka Main Bus Route Road 3) KURU04-From Sawarangala school through Elagammillawa to Millawa road 4) KURU08-From Gopallawa Playground via Embalaygama Makeliya to Thelahera temple Road 5) KURU17-	3.90	Substantial	Prior review	National/Opening	RFB	Lowest Evaluated Cost

<p>Asawadduma bus station to gaslabuwatta Road</p>						
<p>Rehabilitation/ improvement and maintenance of 26.4 km rural roads in Kuliypitiya, Kurunegala district, North Western Province - Package 2 1) KURU41-Road from Munmana ,Maththegama , Dathawa via Panavidiya to Matiyagane 2) KURU65-From Palawatta transformer to Dambadeniya fuel station 3) KURU30-From Kotavilakanda via Bogamulla to Waaudagama road</p>	<p>3.17</p>					

7	Rehabilitation/ improvement and maintenance of 30.5 km rural roads in Galgamuwa, Kurunegala district, North Western Province - Package 3 1) KURU18-From Siybalangamuwa Kokis Bridge via meegalawa watakoluwegama road 2) KURU24- Yapahuwa Galtannawewa Road 3) KURU26-From Ambakolawewa budu Madura via Madiyawa to Plaugaswewa Road	3.66			International/ Open	QCBS	Lowest Evaluated Cost
	Rehabilitation/ improvement and maintenance of 25.3 km rural roads in Hiriyala, Kurunegala district, North Western Province - Package 4 1) KURU56- Badagamuwa to Wellawa Road 2) KURU46-Road from Ussawa via Mudugala to Dambahara 3) KURU45-Road from Magurudeniya junction to	3.04		Prior review	International/ Open	RFB	

	Kiribamuna Junction						
8	Rehabilitation/ improvement and maintenance of 14.0km rural roads in Puttalam district, North Western Province - Package 1 1) PUT12- Nirmalapura sita Nankadawara Balagaraya dakwa Road (Werala Road) 2) PUT13- Wanathavilluwa - Karthiv Road (old police station road)	2.21	Moderate	Prior review	National/Shopping	RFB	Lowest Evaluated Cost
	Rehabilitation/ improvement and maintenance of 11.5 km rural roads in Puttalam district, North Western Province - Package 2 1) PUT15- Labugala Pansala asala sita Koiladigama dakwa Road 2) PUT18- Semmandaluwa sita Pawattamaduwa dakwa Road	1.83					

	Rehabilitation/ improvement and maintenance of 12.6 km rural roads in Puttalam district, North Western Province - Package 3 1) PUT19- Pulichchikulama - Udappuwa Road 2) PUT21- Kanamulla - Kandathoduwwa Road	1.98					
	Rehabilitation/ improvement and maintenance of 12.3 km rural roads in Puttalam district, North Western Province - Package 4 1) PUT22- Kumbukwewa - Galawewa Road 2) PUT23- Koongashandiya - Warawewa Road	1.94					
9	Rehabilitation/ improvement and maintenance of 9.0 km rural roads in Siyabalanduwa, Monaragala district, Uva Province - Package 1 1) MON01- Kukulam Mulla, Mansandiye sita Buluwa, haraha Ala Yaya, Mansandiya dakwa Margaya	1.42	Moderate	Prior review	National/Opening	RFB	Lowest Evaluated Cost

<p>2) MON02-No.54 Niwasa asala sita Walasgoda Kanda dakwa Margaya 3) MON03-6 Kanuwa, Samurdhi Bankuwa, asala sita Kadan Ketiya Ruppe, Bedda Pasala, asala Margaya</p>						
<p>Rehabilitation/ improvement and maintenance of 17 km rural roads in Monaragala, Monaragala district, Uva Province - Package 2 1) MON05-Gala Bedda Margaya 2) MON07-Parana Kachcheriya, asala sita Arc 08 Margaya, Magandana Mulle, Main Road dakwa Margaya 3) MON10- Yakunnawa Bediyawa Margaya 4) MON11-16 Kanuwa, Aarama Margaya</p>	<p>2.68</p>					
<p>Rehabilitation/ improvement and maintenance of 8.0 km rural roads in Monaragala, Monaragala district, Uva Province -</p>	<p>1.26</p>					

	Package 3 1) MON12- Madulla, Kolladeniya, Dombagahawela Margaya 2) MON13-Linda Aarawa Margaya 3) MON14- Nellyyadda, Rambaken Oya Margaya						
10	Rehabilitation/ improvement and maintenance of 11.3 km rural roads in Badalkumbura/But tala, Monaragala district, Uva Province - Package 4 1) MON17-Rathri Wewa Margaya 2) MON18-From 5th km post Kanuwe to Pitaye Yaya Road	1.78	Moderate	Post review	National/Opening	RFB	Lowest Evaluated Cost
	Rehabilitation/ improvement and maintenance of 8.3 km rural roads in Thanamalvila, Monaragala district, Uva Province - Package 5 1) MON19- Kammala Para, Main Road 2) MON20- Seenukkuwa, Padi Kepuwa Hela, Main Road	1.31					

1 1	Rehabilitation/ improvement and maintenance of 14.7 km rural roads in Thissamaharama, Hambanthota district, Southern Province - Package 1 1) HAM01- Debarawewa Yakada Palama Asala Sita Thelulla Handiya Dakwa 2) HAM04- Gemunupura ellagala margaya	1.73					
	Rehabilitation/ improvement and maintenance of 14.0 km rural roads in Hambanthota/Soo riyawewa, Hambanthota district, Southern Province - Package 2 1) HAM07- Bellagaswewa Handiye sita Arawanamulla Haraha Pahala Beragama Dakwa Maragaya 2) HAM09- Bellagaswewa Handiye sita beragama Hospital Dakwa Maragaya 3) HAM11- Unudiya pokune	1.65	Moderate	Prior review	National/Op en	RFB	Lowest Evaluated Cost

	sita adiwegiya dakwa margaya						
	Rehabilitation/ improvement and maintenance of 14.0 km rural roads in Lunugamwehera, Hambanthota district, Southern Province - Package 3 1) HAM19- Ranawaranawa rajapaksha margaya 2) HAM20- weerawiaara sita punchi appu jadura wewa dakwa margaya 3) HAM21-tissa matara 158 kanuwe sita pradana ela dakwa margaya	1.65					
1 2	Rehabilitation/ improvement and maintenance of 14.92 km rural roads in Tangalle, Hambanthota district, Southern Province - Package 4 1) HAM24-Thalunna Pattiyapola Road 2) HAM31- Unakuruwa Puwakdandawa	1.75	Moderate	Post review	National/Opening	RFB	Lowest Evaluated Cost

	Rehabilitation/ improvement and maintenance of 20.7 km rural roads in Walasmulla/Katuw ana, Hambanthota district, Southern Province - Package 5 1) HAM26- Walasmulla Pallekanda Nathuwala Road 2) HAM28-From Rammale Tea Factory to Dehigahahena via Saputhanthreekan da Thalapathkanda 3) HAM29- Kospothuuara Binthenna Margaya	2.43					
1 3	Purchasing of office furniture/Goods	0.15	Moder ate	Post revie w	National/Sho pping	RFQ	Low st Evalu ated Cost
1 4	Purchasing of office equipment/Goods	0.05	Moder ate	Post revie w	National/Sho pping	RFQ	Low st Evalu ated Cost
1 5	Purchasing of Desktop computers and laptop computers/Goods	0.15	Moder ate	Post revie w	National/Sho pping	RFQ	Low st Evalu ated Cost

16	Purchasing of softwares/Goods	0.05	Moderate	Post review	National/Shopping	RFQ	Lowest Evaluated Cost
17	Purchasing of Air-conditioners/Goods	0.03	Moderate	Post review	National/Shopping	RFQ	Lowest Evaluated Cost
18	Supervision Consultancy for civil works (203.2 kms in Central and North Central Provinces)	0.55	Moderate	Prior review	International/Open	QCBS	Lowest Evaluated Cost
19	Supervision Consultancy for civil works (164.6Kms in North Western Province)	1.04	Moderate	Prior review	International/Open	QCBS	Lowest Evaluated Cost
20	Supervision Consultancy for civil works (131.92Kms in Uva and Southern Provinces)	1.09	Moderate	Prior review	International/Open	QCBS	Lowest Evaluated Cost
21	Supervision Consultancy for civil works (Front Runner) (76.62Kms in Ratnapura district in Sabaragamuwa Province) In House Consultancy	0.88	Moderate	Prior review	International/Open	QCBS	Lowest Evaluated Cost
22	World Bank Compliance of Environmental &	1	Moderate	Prior review	International/Open	QCBS	Lowest Evalu

	Social Safegaurd Requirement						ated Cost
2 3	Capacity Building and Research on Green and Cost-Effective Solutions in Road Construction.	12	Moderate	Prior review	International/ Open	QCBS	Lowest Evaluated Cost

PROCUREMENT PLAN Sri Lanka : Inclusive Connectivity and Development Project

General Information
 Country: Sri Lanka Bank's Approval Date of the Original Procurement Plan: 2021-08-30
 Revised Plan Date(s): (comma delineated, leave blank if non 2022-01-25
 Project ID: P176164 GPN Date:
 Project Name: Inclusive Connectivity and Development Project
 Loan / Credit No: IBRD / 92900
 Executing Agency(ies) Road Development Authority

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual
LK-RDA-251191-CW-RFB / REHABILITATION/ IMPROVEMENT AND MAINTENANCE OF 49.3 KM RURAL ROADS IN LAGGALALA AND DAMBULLA ELECTORATE IN MATALE DISTRICT IN CENTRAL PROVINCE	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Prior	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	6,000,000.00	0.00	Under Implementation					2021-09-16	2021-12-01	2021-09-21	2021-12-05			2021-10-19		2021-11-18		2021-12-23		2023-04-17		
LK-RDA-251198-CW-RFB / REHABILITATION/ IMPROVEMENT AND MAINTENANCE OF 49.8 KM RURAL ROADS IN RATTOTA AND DAMBULLA ELECTORATE IN MATALE DISTRICT IN CENTRAL PROVINCE	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Prior	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	6,600,000.00	0.00	Under Implementation					2021-09-16	2021-11-18	2021-09-21	2021-11-22			2021-10-19		2021-11-18		2021-12-23		2023-04-17		
LK-RDA-251203-CW-RFB / REHABILITATION/ IMPROVEMENT AND MAINTENANCE OF 50.4 KM RURAL ROADS IN PUTTALAM AND KURUNEGALA ELECTORATE IN PUTTALAM DISTRICT T IN NORTH WESTERN PROVINCE	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Prior	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	7,960,000.00	0.00	Pending Implementation					2021-09-16		2021-09-21				2021-10-19		2021-11-18		2021-12-23		2023-04-17		
LK-RDA-251205-CW-RFB / REHABILITATION/ IMPROVEMENT AND MAINTENANCE OF 34 KM RURAL ROADS IN SINDHAMMA AND MOARAGA ELECTORATE IN MONARAGALA DISTRICT T IN UVA PROVINCE	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Prior	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	5,360,000.00	0.00	Pending Implementation					2021-09-16		2021-09-21				2021-10-19		2021-11-18		2021-12-23		2023-04-17		
LK-RDA-251206-CW-RFB / REHABILITATION/ IMPROVEMENT AND MAINTENANCE OF 19.6 KM RURAL ROADS IN THANAMALVA AND BUTTALA ELECTORATE IN MONARAGALA DISTRICT T IN UVA PROVINCE	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	3,090,000.00	0.00	Pending Implementation					2021-09-16		2021-09-21				2021-10-19		2021-11-18		2021-12-23		2022-12-18		
LK-RDA-251207-CW-RFB / REHABILITATION/ IMPROVEMENT AND MAINTENANCE OF 42.7 KM RURAL ROADS IN THISSAMAHARAMA AND HAMBANTHOTA ELECTORATE IN HAMBANTHOTA DISTRICT T IN SOUTHERN PROVINCE	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Prior	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	5,030,000.00	0.00	Pending Implementation					2021-09-16		2021-09-21				2021-10-19		2021-11-18		2021-12-23		2022-12-18		
LK-RDA-251209-CW-RFB / REHABILITATION/ IMPROVEMENT AND MAINTENANCE OF 35.62 KM RURAL ROADS IN TANGALLE AND BELIATTA ELECTORATE IN HAMBANTHOTA DISTRICT T IN SOUTHERN PROVINCE	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	4,180,000.00	0.00	Pending Implementation					2021-09-16		2021-09-21				2021-10-19		2021-11-18		2021-12-23		2023-04-17		
LK-RDA-251010-CW-RFB / REHABILITATION/ IMPROVEMENT AND MAINTENANCE OF 76.62 KM RURAL ROADS IN EMBILPITTA, PELMADULLA AND RATNAPURA ELECTORATE IN RATNAPURA DISTRICT IN SABARAGAMUWA PROVINCE (FRONT RUNNER)	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Prior	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	12,013,000.00	0.00	Under Implementation					2021-09-30	2021-10-07	2021-10-05				2021-11-02		2021-12-02		2022-01-06		2023-06-30		
LK-RDA-251199-CW-RFB / IMPROVEMENT AND MAINTENANCE OF 28.96 KM RURAL ROADS IN HOROPATHANA, ANURADHAPURA, RABEWA, KAHATGASOGLIYA, MINITALE, NOCHCHIVAGAM, AND NACHCHADUWA DIVISIONAL SECRETARIATE IN ANURADHAPURA DISTRICT IN NORTH CENTRAL PROVINCE	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	5,090,000.00	0.00	Pending Implementation					2021-09-16		2021-09-21				2021-10-19		2021-11-18		2021-12-23		2023-04-17		

LK-RDA-251200-CW-RFB / IMPROVEMENT AND MAINTENANCE OF 52.37 KM RURAL ROADS IN MEDAWACHCHERYA, RAMBEWA, MIHINTALE ANURADHAPURA, WILACHCHERYA, GALENBEDUNUWUWA, AND GALNEWA DIVISIONAL SECRETARIATE IN ANURADHAPURA DISTRICT IN NORTH CENTRAL PROVINCE	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	9,730,000.00	0.00	Pending Implementation								2021-09-16		2021-09-21					2021-10-19		2021-11-18		2021-12-23		2023-06-16
LK-RDA-251201-CW-RFB / REHABILITATION/ IMPROVEMENT AND MAINTENANCE OF 56.26 KM RURAL ROADS IN NIKAWARATHYA, PADUWASUNWARA,CALCAMUWA, AND IBGACAMUWA DIVISIONAL SECRETARIAT IN KURUNEGALA DISTRICT IN NORTH WESTERN PROVINCE	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	7,314,000.00	0.00	Pending Implementation								2021-09-16		2021-09-21					2021-10-19		2021-11-18		2021-12-23		2023-07-16
LK-RDA-251202-CW-RFB / REHABILITATION/ IMPROVEMENT AND MAINTENANCE OF 55.8 KM RURAL ROADS IN KULIYARTIYA,NARAMMALA, IBGACAMUWA AND KURUNEGALA DIVISIONAL SECRETARIAT IN KURUNEGALA DISTRICT T IN NORTH WESTERN PROVINCE	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Works (without prequalification) SPD	7,310,000.00	0.00	Pending Implementation								2021-09-16		2021-09-21					2021-10-19		2021-11-18		2021-12-23		2023-06-16

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion									
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion									
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion							
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
LK-RDA-251215-CS-QCBS / World Bank Compliance of Environmental & Social Safeguard Requirement	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Prior	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Canceled	2021-11-18	2021-10-22	2021-12-09	2022-01-22					2022-02-19	2022-04-02	2022-05-07			2022-06-11		2023-06-11								
LK-RDA-251212-CS-QCBS / Supervision Consultancy for civil works (131.92kms in Uva and Southern Provinces)	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Prior	Quality And Cost-Based Selection	Open - International		1,090,000.00	0.00	Pending Implementation	2021-11-07		2021-11-28	2022-01-11					2022-02-08	2022-03-22		2022-04-26			2022-05-31		2024-05-20							
LK-RDA-251217-CS-QCBS / Development of comprehensive digital tool to prioritize provincial and rural roads. Capacity Building and Research on Green and Cost-Effective Solutions in Road Construction.	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Prior	Quality And Cost-Based Selection	Open - International		12,000,000.00	0.00	Pending Implementation	2021-11-18		2021-12-09	2022-01-22					2022-02-19	2022-04-02	2022-05-07			2022-06-11		2024-05-31								
LK-RDA-251213-CS-QCBS / Supervision Consultancy for civil works (Front Runner) (76.62kms in Ratnapura district in Sabaragamuwa Province)	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Prior	Quality And Cost-Based Selection	Open - International		880,000.00	0.00	Pending Implementation	2021-10-31		2021-11-21	2022-01-04					2022-02-01	2022-03-15	2022-04-19			2022-05-24		2024-05-13								
LK-RDA-251211-CS-QCBS / Supervision Consultancy for civil works (164.6kms in North Western Province)	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Prior	Quality And Cost-Based Selection	Open - International		1,040,000.00	0.00	Pending Implementation	2021-11-07		2021-11-28	2022-01-11					2022-02-08	2022-03-22	2022-04-26			2022-05-31		2024-05-20								
LK-RDA-260562-CS-CQS / Environmental and Social screening of 200 km rural roads in Hambantota, Monaragala, and Puttalam districts.	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Post	Consultant Qualification Selection	Limited		75,000.00	0.00	Under Review	2021-11-05	2021-11-02		2021-11-09							2021-12-07			2022-01-04		2022-05-04								
LK-RDA-272506-CS-CQS / Supervision Consultancy for Rehabilitation Improvement and Maintenance of 76.62 Rural Roads in Embilipitiya, Pelmadulla, and Rathnapura Electorates in Rathnapura District, Sabaragamuwa Province.	IBRD / 92900	Enhancing Safe and Climate Resilient Transport Connectivity	Post	Consultant Qualification Selection	Limited		402,525.00	0.00	Pending Implementation	2022-01-10			2022-01-24							2022-02-21			2022-03-28		2024-09-13								

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion																
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual															

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--