

## **PROCUREMENT PLAN for SURP II**

### **General**

#### **1. Project Information**

**Country: Federal Republic of Somalia**

**Project Name: Somali Urban Resilience Project (SURP) Phase II**

**Project Number: P170922**

**Total Finance: USD 112,000,000**

#### **2. Project Implementation Agencies: Ministry of Public Works, Benadir Regional Administration (BRA), Garowe Municipality, Kismayo Municipality, Baidoa Municipality**

**3. Date of Project Plan: October 2019**

**4. Period Covered by this Procurement: May 2020 to December 2021**

#### **I. Preamble**

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

#### **II. Bank’s Standard Procurement Document:**

The Bank’s standard Procurement Documents shall be used for all contracts subject to international competitive procurement and those contracts as specified into Procurement Plan tables in STEP

#### **III. National Procurement Arrangements: Not applicable**

#### **IV. Prequalification: Not applicable**

#### **V. Leased Assets: Not Applicable**

#### **VI. Procurement of Second hand Goods: Not Applicable**

**VII. Domestic Preference:** Not Applicable

**VIII. Hands on Expanded Implementation Support (HEIS):** Not Applicable

**IX. Other Relevant Procurement Information:** Not Applicable

**X. Thresholds for Procurement Approaches and Method (US\$ millions)**

<b>Thresholds for Procurement Approaches and Methods (US\$ millions)- Goods, Works, and Non-Consulting Services</b>				
<b>Category</b>	<b>Prior Review (US\$ millions)</b>	<b>Open International</b>	<b>Open National</b>	<b>Request for Quotation (RfQ)</b>
Works	All	≥ 5.0	< 5.0	≤ 0.2
Goods, IT, and non-consulting services	all	≥ 0.5	< 0.5	≤ 0.1
<b>Thresholds for Procurement Approaches and Methods (US\$, millions) - Consulting Services</b>				
<b>Category</b>	<b>Prior Review (US\$, millions)</b>	<b>Short List of National Consultants</b>		
		<b>Consulting Services</b>	<b>Engineering and Construction Supervision</b>	
Consultants (Firms)	all	≤ 0.1	≤ 0.2	
Individual Consultants	all	n.a.	n.a.	

## 1) Baidoa Municipality

Sr. No	Contract Description	Estimated Cost (US\$)	Review by Bank (Prior/ Post)	Market Approach (Open-National/ Limited etc.)	Selection Method (RFP, RFB, RFQ etc.)	Evaluation Options (BAFO, Rated Criteria etc.)	Procurement Process (Single stage-single envelope etc.)	Prequalification (Yes/ No)	Domestic Preference (Yes/No)	Expected date of bid/ proposal opening	Expected date of Contract Signature
<b>GOODS</b>											
G1	Procurement of Three 4WD motor Vehicle pick ups	80,000.00	Prior	Shopping	RFQ	Lowest Evaluated Cost	Single stage One-Envelope	N/A	N/A	05/05/2020	06/07/2020
G2	Survey and Laboratory equipment	20,000.00	Prior	Shopping	RFQ	Lowest Evaluated Cost	Single stage One-Envelope	N/A	N/A	07/07/2020	09/09/2020
G3	Hired vehicles for a period of time before the new vehicles are delivered	30,000.00	Prior	Shopping	RFQ	Lowest Evaluated Cost	Single stage One-Envelope	N/A	N/A	04/07/2020	31/12/2020
	<b>Total Goods</b>										
<b>WORKS</b>											
W1	Construction of section of Ali Amhar Road in	3,000,000	Prior	Open National	RFB	Lowest Evaluated Cost	Single stage One-Envelope	N/A	N/A	20/04/2020	01/05/2020

	Baidoa										
W2	Construction of Section of 30 KA Road in Baidoa	4,000,000	Prior	Open National	RFB	Lowest Evaluated Cost	Single stage One-Envelop	N/A	N/A	20/04/2020	01/05/2020
W3	Construction of Section of Hospital Road in Baidoa	4,000,000	Prior	Open National	RFB	Lowest Evaluated Cost	Single stage One-Envelop	N/A	N/A	20/04/2020	01/05/2020
W4	Construction of Laboratory	60.000.00	Prior	Shopping	RFQ	Lowest Evaluated Cost	01/03/2020	01/04/2020	N/A	01/06/2020	01/08/2020
	<b>Total Works</b>	<b>12,070,000</b>									

**Non -Consulting Services - Not applicable**

**Consulting Services**

Sr No.	Contract Description	Estimated Cost	Review by Bank (Prior/P ost)	Market Approach (Open-National/ Limited etc.)	Selection Method (QCBS, LCBCS, QBS, DS)	Shortlisting (Yes/No)	Expected Date of Bid Proposal Opening	Expected Date of Contract Signature
C1	Engineering supervision of Urban Roads	1,500,000.00	Prior	Open National	QCBS	N/A	01/11/2019	02/10/2021
C2	M & E Survey (Base line,	750,000.00	Prior	Open National	QCBS	N/A	01/03/2020	02/02/2021

	Mid and Impact Control)							
C3	Project Coordinator	66,000.00	Prior	Direct Selection	CDS	N/A	01/07/2020	01/10/2021
C4	Procurement Specialist	46,000.00	Prior	Direct Selection	CDS	N/A	01/07/2020	01/10/2021
C5	Financial Management Specialist	46,000.00	Prior	Direct Selection	CDS	N/A	01/07/2020	01/10/2021
C6	Project Engineer	48,000.00	Prior	Direct Selection	CDS	N/A	01/07/2020	01/10/2021
C7	Social/Environmental Specialist	61,200.00	Prior	Direct Selection	CDS	N/A	01/07/2020	01/10/2021
C8	M&E Specialist	42,000.00	Prior	Open National	INDV	N/A	01/03/2020	01/10/2021
C9	Community Mobilization Officer	30,000.00	Prior	Direct Selection	CDS	N/A	01/03/2020	01/10/2021
C10	Female Community Mobilization Officer	30,000.00	Prior	Open National	INDV	N/A	01/03/2020	01/10/2021
	<b>Total Consulting Services</b>	<b>2,619,200.00</b>						
	<b>Grand Total</b>	<b>14,926,200.00</b>						

--	--	--	--	--	--	--	--	--

**PROCUREMENT PLAN Somalia : Somalia Urban Resilience Project II**

**General Information**  
**Country:** Somalia **Bank's Approval Date of the Original Procurement Plan:** 2020-05-13 **Revised Plan Date(s):** (comma delineated, leave blank) 2024-04-25  
**Project ID:** P170922 **GPN Date:**  
**Project Name:** Somalia Urban Resilience Project II  
**Loan / Credit No.:** IDA / D5310, TF / B1409, IDA / E0520, TF / B1519  
**Executing Agency:** Mogadishu Municipality

**WORKS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual			
SO-MM-272611-CW-RFB / FEASIBILITY STUDY, DETAILED ENGINEERING DESIGN, AND PREPARATION OF BIDDING DOCUMENT FOR MOGADISHU TRUNK DRAINAGE	IDA / D5310	Urban Infrastructure and Services	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	1,823,264.00	0.00	Canceled						2022-01-17								2022-03-05			2022-04-04			2022-05-09		2022-11-05
SO-MM-295299-CW-RFQ / Rehabilitation of 15 May catchment (P#3) in Warta nabadda district	IDA / D5310	Urban Infrastructure and Services	Prior	Request for Quotations	Limited	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	198,405.55	0.00	Signed									2022-05-23	2022-06-22							2022-07-18	2023-04-03			2023-01-14	
SO-MM-295300-CW-RFQ / Rehabilitation of Tumbuq catchment (P#4) in Hamarweyne district	IDA / D5310	Urban Infrastructure and Services	Prior	Request for Quotations	Limited	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	199,989.82	0.00	Under Implementation									2022-05-23	2022-06-19							2022-07-18				2023-01-14	
SO-MM-295301-CW-RFQ / Rehabilitation of P#1 catchment in Bondheere district	IDA / D5310	Urban Infrastructure and Services	Prior	Request for Quotations	Limited	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	199,496.63	0.00	Completed									2022-05-23	2022-06-19							2022-07-18	2022-10-13			2023-01-14	
SO-MM-295302-CW-RFQ / Rehabilitation of Hilaac Catchment (P#11) in Wadajir district	IDA / D5310	Urban Infrastructure and Services	Prior	Request for Quotations	Limited	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	199,998.09	0.00	Signed									2022-05-23	2022-06-19							2022-07-18	2023-03-29			2023-01-14	
SO-MM-295305-CW-RFQ / Clearing and Conditional Assessment of B10 Drainage Extension	IDA / D5310	Urban Infrastructure and Services	Prior	Request for Quotations	Limited	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	189,770.93	0.00	Signed									2022-05-28	2022-08-15							2022-07-23	2023-02-10			2023-01-19	
SO-MM-295307-CW-RFQ / Construction of B20 Road Drainage Extension	IDA / D5310	Urban Infrastructure and Services	Prior	Request for Quotations	Limited	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	199,826.64	0.00	Signed									2022-06-03	2022-10-18							2022-07-29	2023-02-11			2023-01-25	
SO-MM-295308-CW-RFQ / Construction of Ceysiska (B13) Community Road.	IDA / D5310	Urban Infrastructure and Services	Prior	Request for Quotations	Limited	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	199,441.08	0.00	Signed									2022-06-03	2022-11-03							2022-07-29	2023-07-06			2023-01-25	
SO-MM-345998-CW-RFQ / CONSTRUCTION & REHABILITATION OF FENCING WALLS FOR HILLIAC, PONDHERE, ISMAIY AND HAMARWEYNE WASTE R CATCHMENT PONDS	TF / B1409	Urban Infrastructure and Services	Prior	Request for Quotations	Limited	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	98,000.00	0.00	Signed									2023-03-09	2023-04-20							2023-05-04	2023-07-08			2023-10-31	
SO-MM-415200-CW-RFB / Clearing and Conditional Assessment of old Drainage Extension	TF / B1409	Urban Infrastructure and Services	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	500,000.00	0.00	Under Implementation									2024-03-20	2024-04-07	2024-03-20	2024-04-14					2024-05-29			2024-06-28		2024-01-24
SO-MM-421737-CW-RFB / CONSTRUCTION OF BRA PROJECT IMPLEMENTATION UNIT (PIU) OFFICE BUILDING IN HAMARWEYNE, MOGADISHU	TF / B1409	Urban Infrastructure and Services	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	500,000.00	0.00	Under Implementation									2024-04-20	2024-04-22	2024-04-20	2024-04-24					2024-06-29			2024-07-29		2024-02-24

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual								
SO-MM-244370-GO-RFQ / Supply, Installation and Testing of Solar Street Lights on SUR P Roads in Hamarweyne District	IDA / D5310	Urban Infrastructure and Services	Prior	Request for Quotations	Limited	Single Stage - One Envelope		96,000.00	98,200.00	Signed																		2021-08-03	2021-08-11			2021-09-28	2021-09-26	2022-03-27
SO-MM-269719-GO-RFQ / Office Furniture (Supply and Installation)	IDA / D5310	Project Management and Capacity Building	Prior	Request for Quotations	Limited	Single Stage - One Envelope		16,000.00	15,915.56	Signed																		2021-12-27	2022-02-28			2022-02-21	2022-05-09	2022-08-20
SO-MM-346005-GO-RFQ / OFFICE EQUIPMENT FOR BRA-PIU TEAM (COMPUTERS)	TF / B1409	Urban Infrastructure and Services	Prior	Request for Quotations	Limited	Single Stage - One Envelope		21,867.00	0.00	Signed																		2023-03-09	2023-04-16			2023-05-04	2023-06-28	2023-10-31
SO-MM-421742-GO-RFQ / Procurement of 1No. 4WD Motor Vehicle	TF / B1409	Urban Infrastructure and Services	Post	Request for Quotations	Limited - National	Single Stage - One Envelope		40,000.00	0.00	Pending Implementation																		2024-04-20			2024-04-20		2024-04-20	

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice	Short List and Draft Request for Proposals		Request for Proposals as Issued	Opening of Technical Proposals / Minutes	Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract	Signed Contract		Contract Completion									
										Planned	Actual		Planned	Actual			Planned	Actual		Planned	Actual		Planned	Actual							
SO-MM-172670-CS-UN / Supervision of Civil Works and Technical Assistance for Mogadishu, Kismayo, Garowe and Baydoa Urban/Community Roads	IDA / D5310	Urban Infrastructure and Services	Prior	UN Agencies (Direct)	Direct		4,500,000.00	6,394,633.00	Signed																				2020-06-28	2021-04-16	2020-12-25

SO-MM-199639-CS-QCBS / ENVIRONMENTAL AND SOCIAL IMPACT ASSESSMENT (ESIA) AND RESETTLEMENT ACTION PLAN (RAP)	TF / B1409	Urban Infrastructure and Services	Prior	Quality And Cost-Based Selection	Open - National		290,000.00	0.00	Canceled	2020-10-23	2020-11-16	2020-11-13		2020-12-27		2021-01-24	2021-02-23	2021-03-30	2021-05-04	2022-05-04		
SO-MM-390519-CS-QCBS / Consultancy Service for the Design of BRA Project Implementation Unit (PIU) Office Building	IDA / E0520	Urban Infrastructure and Services	Prior	Consultant Qualification Selection	Limited		45,000.00	0.00	Signed	2022-06-22	2022-08-15			2022-07-06	2023-06-22			2022-08-05	2023-07-09	2022-09-09	2023-08-24	2023-03-08
SO-MM-310892-CS-QCBS / FEASIBILITY STUDY, PRELIMINARY DESIGN, DETAILED ENGINEERING DESIGN, AND PREPARATION OF ESIA AND BIDDING DOCUMENT FOR MOGADI SHU TRUNK DRAINAGE	IDA / D5310	Urban Infrastructure and Services	Prior	Quality And Cost-Based Selection	Open - International		1,823,264.00	0.00	Canceled	2022-08-19	2022-08-18	2022-09-09	2022-09-06	2022-10-23	2023-02-11		2022-11-20	2022-12-20	2023-01-24	2023-02-28	2024-02-28	
SO-MM-212165-CS-UN / Preparations of Feasibility Study, Detailed engineering design (DED) and Bidding document for Mogadishu Road interconnectivity and Trunk Drainage	IDA / D5310	Urban Infrastructure and Services	Prior	UN Agencies (Direct)	Direct		2,130,000.00	0.00	Canceled											2021-02-15	2021-08-14	
SO-MM-415277-CS-QCBS / CONSULTANCY SERVICES FOR THE PREPARATION OF A RESETTLEMENT ACTION PLAN FOR REHABILITATION OF SELECTED URBAN ROADS IN MOGADI SHU	TF / B1409	Urban Infrastructure and Services	Post	Consultant Qualification Selection	Open - National		150,000.00	0.00	Under Implementation	2024-03-16		2024-04-06		2024-05-20					2024-06-19	2024-07-24	2025-01-20	

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SO-MM-184147-CS-CDS / Project Coordinator	TF / B1409	Urban Infrastructure and Services	Prior	Direct Selection	Direct		120,420.00	26,760.00	Signed	2020-07-20	2020-07-28	2020-07-30	2020-09-17			2020-10-03	2020-10-03	2021-04-01	
SO-MM-184150-CS-CDS / Procurement Specialist	TF / B1409	Urban Infrastructure and Services	Prior	Direct Selection	Direct		88,920.00	61,230.00	Signed	2020-07-20	2020-07-28	2020-07-30	2020-09-17			2020-10-03	2020-10-03	2021-04-01	
SO-MM-184152-CS-CDS / Financial Management Specialist	TF / B1409	Urban Infrastructure and Services	Prior	Direct Selection	Direct		88,920.00	61,230.00	Signed	2020-07-20	2020-07-28	2020-07-30	2020-09-17			2020-10-03	2020-10-03	2021-04-01	
SO-MM-184154-CS-CDS / M&E Specialist	TF / B1409	Urban Infrastructure and Services	Prior	Direct Selection	Direct		88,920.00	37,680.00	Completed	2020-07-20	2020-09-17	2020-07-30	2020-09-17			2020-10-03	2020-10-03	2021-04-01	2021-05-14
SO-MM-184155-CS-CDS / Finance & Admin Officer	TF / B1409	Urban Infrastructure and Services	Prior	Direct Selection	Direct		73,620.00	55,950.00	Signed	2020-07-20	2020-07-28	2020-07-30	2020-09-17			2020-10-03	2020-10-03	2021-04-01	
SO-MM-184159-CS-CDS / Project Engineer	TF / B1409	Urban Infrastructure and Services	Prior	Direct Selection	Direct		101,160.00	44,960.00	Completed	2020-07-20	2020-09-17	2020-07-30	2020-09-17			2020-10-03	2020-10-03	2021-04-01	2021-05-14
SO-MM-184161-CS-CDS / Community Engagement Officer	TF / B1409	Urban Infrastructure and Services	Prior	Direct Selection	Direct		60,480.00	47,040.00	Signed	2020-07-20	2020-07-28	2020-07-30	2020-09-17			2020-10-03	2020-10-03	2021-04-01	
SO-MM-184643-CS-CDS / Environmental and Social Safeguard Specialist	TF / B1409	Urban Infrastructure and Services	Prior	Direct Selection	Direct		101,160.00	5,620.00	Completed	2020-07-20	2020-09-18	2020-07-30	2020-09-17			2020-10-03	2020-10-13	2021-04-01	2020-10-14
SO-MM-199860-CS-INDV / Female Community Mobilization Officer	TF / B1409	Urban Infrastructure and Services	Prior	Individual Consultant Selection	Limited		42,930.00	0.00	Canceled	2020-10-23	2020-11-03	2020-10-28		2020-11-18		2020-12-23		2021-06-21	
SO-MM-200003-CS-INDV / Environmental & Social Safeguard Specialist	TF / B1409	Urban Infrastructure and Services	Prior	Individual Consultant Selection	Open		54,360.00	54,360.00	Signed	2020-10-23	2020-11-03	2020-12-11	2021-08-07	2021-01-01	2021-09-06	2021-02-05	2021-10-05	2021-08-04	
SO-MM-228121-CS-INDV / Deputy Project Coordinator for BRA PIU	IDA / D5310	Project Management and Capacity Building	Prior	Individual Consultant Selection	Open		73,380.00	73,380.00	Completed	2021-04-09	2021-04-16	2021-05-28	2021-08-07	2021-06-18	2021-09-08	2021-07-23	2021-09-26	2022-01-19	2023-03-30
SO-MM-228124-CS-INDV / Procurement Specialist for BRA PIU	IDA / D5310	Project Management and Capacity Building	Prior	Individual Consultant Selection	Open		57,000.00	58,800.00	Signed	2021-04-08	2021-04-17	2021-05-27	2021-08-07	2021-06-17	2021-09-06	2021-07-22	2021-09-29	2022-01-18	
SO-MM-228127-CS-INDV / Financial Management Specialist for BRA PIU	IDA / D5310	Project Management and Capacity Building	Prior	Individual Consultant Selection	Open		57,000.00	58,800.00	Signed	2021-04-08	2021-04-16	2021-05-27	2021-08-07	2021-06-17	2021-09-06	2021-07-22	2021-09-29	2022-01-18	
SO-MM-228130-CS-INDV / Monitoring and Evaluation (M&E) Specialist for BRA PIU	IDA / D5310	Project Management and Capacity Building	Prior	Individual Consultant Selection	Open		57,000.00	0.00	Canceled	2021-04-08	2021-04-16	2021-05-27		2021-06-17		2021-07-22		2022-01-18	
SO-MM-228132-CS-INDV / Project Engineer for BRA PIU	IDA / D5310	Project Management and Capacity Building	Prior	Individual Consultant Selection	Open		68,000.00	59,280.00	Completed	2021-04-09	2021-04-16	2021-05-28	2021-08-24	2021-06-18	2021-09-07	2021-07-23	2021-09-29	2022-01-19	2023-08-05
SO-MM-228135-CS-INDV / Community Engagement Officer (Female) for BRA PIU - Female	IDA / D5310	Project Management and Capacity Building	Prior	Individual Consultant Selection	Open		41,000.00	44,760.00	Signed	2021-04-09	2021-04-16	2021-05-28	2021-10-21	2021-06-18	2021-10-27	2021-07-23	2021-11-19	2022-01-19	
SO-MM-228137-CS-INDV / Administration and Finance Officer for BRA PIU	IDA / D5310	Project Management and Capacity Building	Prior	Individual Consultant Selection	Open		45,000.00	46,320.00	Completed	2021-04-09	2021-04-16	2021-05-28	2021-10-28	2021-06-18	2021-11-02	2021-07-23	2021-11-21	2022-01-19	2023-02-26
SO-MM-228139-CS-INDV / Community Engagement Officer (Male) for BRA PIU	IDA / D5310	Project Management and Capacity Building	Prior	Individual Consultant Selection	Open		41,000.00	43,440.00	Completed	2021-04-09	2021-04-16	2021-05-28	2021-10-21	2021-06-18	2021-10-27	2021-07-23	2021-11-05	2022-01-19	2022-12-31
SO-MM-324600-CS-INDV / Project Coordinator	IDA / D5310	Project Management and Capacity Building	Prior	Individual Consultant Selection	Direct - National		87,480.00	0.00	Signed	2022-11-03	2022-11-03	2022-11-13	2022-11-12	2022-12-04	2022-11-15	2023-01-08	2022-11-17	2023-07-07	
SO-MM-228113-CS-INDV / Project Coordinator for BRA PIU	IDA / D5310	Project Management and Capacity Building	Post	Individual Consultant Selection	Open		81,000.00	0.00	Canceled	2021-04-09	2021-04-16	2021-05-28		2021-06-18		2021-07-23		2022-01-19	
SO-MM-283977-CS-INDV / MONITORING AND EVALUATION (M&E) SPECIALIST FOR BRA PIU	IDA / D5310	Project Management and Capacity Building	Post	Individual Consultant Selection	Open		57,000.00	0.00	Canceled	2022-03-19	2022-04-07	2022-05-07		2022-05-28		2022-07-02		2022-12-29	



SO-MM-37122-CS-INDV / Community Engagement Specialist	IDA / D5310	Project Management and Capacity Building	Prior	Individual Consultant Selection	Direct - National		56,520.00	0.00	Signed	2023-01-21	2023-01-22	2023-01-31	2023-02-04	2023-02-21	2023-02-21	2023-03-28	2022-03-02	2023-09-24
SO-MM-377569-CS-CDS / Preparation of Preliminary and Detailed and Bidding documents for the rehabilitation of selected Urban roads in Mogadishu, and Preparation of FS, DED and preparation of Bidding documents for Mogadishu Trunk Drain	TF / B1519	Urban Infrastructure and Services	Prior	Direct Selection	Direct - International		2,350,000.00	0.00	Signed	2023-08-20	2023-09-28	2023-08-30	2023-10-02			2023-11-03	2023-12-12	2024-05-01
SO-MM-402052-CS-CDS / Mogadishu Solid Waste Management Pilot to Improve Livelihood & Income Generation Opportunities	TF / B1409	Response to Urban Forced Displacement	Post	Direct Selection	Direct - International		300,000.00	0.00	Under Implementation	2024-01-15	2023-12-31	2024-01-25	2024-01-16			2024-03-30		2024-09-26
SO-MM-423805-CS-CDS / Project Engineer	TF / B1409	Project Management and Capacity Building	Post	Individual Consultant Selection	Direct - National		67,420.00	0.00	Pending Implementation	2024-04-27		2024-05-07		2024-05-28		2024-07-02		2024-12-29