

Procurement Plan

I. General

1. **Project Information:** Nigeria: Ibadan Urban Flood Management Project
2. **Bank's approval Date of the Procurement Plan:** May 2014
3. **Period covered by this procurement plan:** 18 months

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement

	Procurement Method	Method Threshold USD	Prior Review Threshold
1.	ICB (Goods and Non-consulting services)	Equal to and above 5,000,000	All
2.	NCB (Goods and Non-Consulting Services)	Below 5,000,000	Equal to or above USD700,000
3.	Shopping (Goods)	Below 100,000	None
	Shopping (Vehicles) - Quotations shall be from 1st line vehicle distributors	Below 500,000	None
4.	ICB (Works)	Above 20,000,000	All
5.	NCB (Works)	Below 20,000,000	Equal to or above USD5,000,000
6.	Shopping (Works)	Below 200,000	None

2. Summary of the Procurement Packages planned during the first 18 months after project effectiveness

3. Procurement Packages with Methods and Time Schedule

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Procurement Method	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
001	Urban Drainage Infrastructure Improvement at priority sites	17.4	ICB	No	Prior	
002	Eleyele Dam Safety Works	3.5	NCB	No	Prior	This will be prior reviewed because of the sensitive nature of the package.

III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Method Threshold (USD)	Prior Review Threshold (USD)
1.	Competitive Methods (Firms); QCBS, QBS, LCS, FCS	Equal to or above 300,000	All
2.	Consultant Qualification	Below 300,000	None

3.	Single Source Selection (Firms & Individual)	N/A	All
4.	Individual	N/A	Above 100,000

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than US\$300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.

3. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$	Selection Method	Review by Bank (Prior / Post)	Comments
001	Engineering designs and construction supervision for works at priority sites	2.0	QCBS	Prior	
002	Engineering design and construction supervision for Eleyele dam safety works	0.5	SSS	Prior	Due to the unsafe condition of the dam, single source selection will be used to fast track the design and the bidding process for the works.
003	Ibadan integrated flood risk management master plan	3.5	QCBS	Prior	
004	Ibadan integrated physical master plan	1.5	QCBS	Prior	

005	Ibadan solid waste management master plan	1.5	QCBS	Prior	
006	Project management consultancy in support of PIU in areas of fiduciary, safeguards and technical	4.0	QCBS	Prior	
007	Preparation of ESIA	0.15	CQS	Post	
008	Preparation of RAP	0.15	CQS	Post	

PROCUREMENT PLAN Nigeria : Ibadan Urban Flood Management Project

General Information
Country: Nigeria **Bank's Approval Date of the Original Procurement Plan:** 2017-04-07
Revised Plan Date(s): (comma delineated, leave blank 2024-04-25)
Project ID: P130840 **GNP Date:**
Project Name: Ibadan Urban Flood Management Project
Loan / Credit No: IDA / 55100
Executing Agency: IBADAN FLOOD MANAGEMENT PROJECT

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (USD)	Actual Amount (USD)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Closure
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
NG-IJFMP-11114-CW-RFB / Eleye Dam Safety Works	IDA / 55100	Component 2: Flood Risk Reduction	Prior	Request for Bids	Open - International	Single Stage - One Envelope				12,000,000.00	10,811,401.17	Signed					2017-01-31	2017-04-09	2017-04-09	2017-04-11			2017-05-21	2017-06-06	2017-06-20	2018-02-20	2017-07-25	2018-03-22	2018-01-21
NG-IJFMP-11148-CW-RFB / Renovation of Project Office Accommodation	IDA / 55100	Component 3: Project Administration and Management	Post	Request for Bids	Open - National	Single Stage - One Envelope				620,000.00	0.00	Pending Implementation					2017-02-02		2017-02-07				2017-04-06		2017-05-06		2017-06-10		2018-06-10
NG-IJFMP-11154-CW-RFB / Construction Works at Ten (10) + Two (2) + One (1) Priority Sites	IDA / 55100	Component 2: Flood Risk Reduction	Prior	Request for Bids	Open - International	Single Stage - One Envelope				21,000,000.00	17,794,267.50	Signed					2017-04-28	2017-06-27	2017-05-03	2017-07-14			2017-06-14		2017-07-14	2018-04-23	2017-08-18	2018-06-02	2018-02-11
NG-IJFMP-11125-CW-RFB / Construction Works for Extended Roads at 4 Priority Sites	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Request for Bids	Open - National	Single Stage - One Envelope				5,600,000.00	0.00	Pending Implementation					2017-08-08		2017-08-13				2017-09-24		2017-10-24		2017-11-28		2018-05-27
NG-IJFMP-11110-CW-RFQ / Dredging of Rivers and Streams	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,000,000.00	0.00	Pending Implementation							2017-03-06								2017-05-01		2017-10-28
NG-IJFMP-11153-CW-RFB / Construction Works at Second Pool of Priority Sites as Identified by Drainage Management	IDA / 55100	Component 2: Flood Risk Reduction	Prior	Request for Bids	Open - International	Single Stage - One Envelope				30,000,000.00	0.00	Canceled					2017-10-04		2017-10-09				2017-11-20		2017-12-20		2018-01-24		2018-07-23
NG-IJFMP-11155-CW-RFB / Urban Drainage Infrastructure Improvements at four (4) Priority Sites	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Request for Bids	Open - National	Single Stage - One Envelope				4,900,000.00	0.00	Pending Implementation					2015-04-20		2015-04-25				2015-06-06		2015-07-06		2015-08-10		2017-07-31
NG-IJFMP-64349-CW-RFB / Construction Works at First Pool of Priority Sites as Identified by Drainage Master Plan	IDA / 55100	Component 2: Flood Risk Reduction	Prior	Request for Bids	Open - International	Single Stage - One Envelope				40,000,000.00	29,744,501.34	Signed					2018-05-05	2018-12-18	2018-05-10	2019-01-23			2018-06-21	2019-03-20	2018-07-21	2020-04-01	2018-08-25	2020-06-10	2019-02-21
NG-IJFMP-70359-CW-RFQ / Dredging of Rivers/Streams and Clearing of Blocked Drains	IDA / 55100	Component 2: Flood Risk Reduction	Post	Request for Quotations	Open - National	Single Stage - One Envelope				1,700,000.00	0.00	Pending Implementation							2018-04-04								2018-05-30		2018-11-28
NG-IJFMP-70333-CW-RFQ / Rehabilitation of Consultant's Office at Eleye Dam Site	IDA / 55100	Component 2: Flood Risk Reduction	Post	Request for Quotations	Open - National	Single Stage - One Envelope				30,000.00	0.00	Pending Implementation							2018-03-06								2018-05-01		2018-10-28
NG-IJFMP-100563-CW-RFB / 2019 Dredging of Rivers/Streams and Clearing of Blocked Drains	IDA / 55100	Component 2: Flood Risk Reduction	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,000,000.00	0.00	Pending Implementation					2019-03-30		2019-04-04				2019-05-16		2019-06-15		2019-07-20		2020-01-16
NG-IJFMP-100565-CW-RFB / Rehabilitation of BPP&DC Office Complex (Master Plan Implementation)	IDA / 55100	Component 3: Project Administration and Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope				140,000.00	0.00	Pending Implementation							2019-02-20								2019-04-17		2019-10-14
NG-IJFMP-100284-CW-RFB / Additional Works at IJFMP Project Office	IDA / 55100	Component 3: Project Administration and Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope				50,000.00	0.00	Pending Implementation							2019-02-02								2019-03-30		2019-09-26
NG-IJFMP-156339-CW-RFB / Construction Works at Third & Fourth Pool of Long Term Investment as Identified by Drainage Master Plan (Lots 3a, 6b, 4&5b)	IDA / 55100	Component 2: Flood Risk Reduction	Prior	Request for Bids	Open - International	Single Stage - One Envelope				83,000,000.00	0.00	Signed					2020-04-01	2020-08-01	2020-04-06	2020-08-06			2020-05-18	2020-10-02	2020-06-17	2022-10-09	2020-07-22	2022-11-01	2021-01-18
NG-IJFMP-156363-CW-RFB / 2020 Dredging of Rivers/Streams and Clearing of Blocked Drains	IDA / 55100	Component 2: Flood Risk Reduction	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,500,000.00	0.00	Pending Implementation					2020-02-01		2020-02-06				2020-03-19		2020-04-18		2020-05-23		2020-11-09
NG-IJFMP-156358-CW-RFB / Rehabilitation & Construction of Appurtenant Structures of Agodi Lake	IDA / 55100	Component 2: Flood Risk Reduction	Post	Request for Bids	Open - National	Single Stage - One Envelope				5,000,000.00	0.00	Pending Implementation					2020-03-15		2020-03-20				2020-05-01		2020-05-31		2020-07-05		2021-01-01
NG-IJFMP-230356-CW-RFB / Rehabilitation of Office Accommodation for EWS at Ministry of Environment & Natural Resources	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Request for Quotations	Open - National	Single Stage - One Envelope				120,000.00	0.00	Pending Implementation							2021-04-25								2021-06-20		2021-12-17
NG-IJFMP-230353-CW-RFB / 2021 Dredging of Rivers/Streams and Clearing of Blocked Drains	IDA / 55100	Component 2: Flood Risk Reduction	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,000,000.00	0.00	Under Implementation					2021-04-27	2021-03-11	2021-05-02				2021-06-13	2021-06-03	2021-07-13	2021-06-22	2021-08-17		2022-02-13
NG-IJFMP-230341-CW-RFB / Extension Works on thirteen (13) Priority Sites	IDA / 55100	Component 2: Flood Risk Reduction	Post	Request for Bids	Open - National	Single Stage - One Envelope				13,500,000.00	0.00	Canceled					2021-11-10						2021-12-27		2022-01-26		2022-03-02		2022-08-29
NG-IJFMP-263795-CW-DIR / Construction of De-scope H Hydraulic Structures under PLT 1 - 1a	IDA / 55100	Component 2: Flood Risk Reduction	Post	Direct Selection	Direct					2,138,750.00	2,759,355.88	Signed					2021-11-22	2021-10-22	2021-11-27	2021-10-28							2022-01-01	2022-01-05	2022-06-30
NG-IJFMP-263806-CW-DIR / Construction of De-scope H Hydraulic Structures under PLT 1 - 1b	IDA / 55100	Component 2: Flood Risk Reduction	Post	Direct Selection	Direct					970,500.00	1,536,780.07	Signed					2021-11-22	2021-10-22	2021-11-27	2021-10-28							2022-01-01	2021-12-25	2022-06-30
NG-IJFMP-263808-CW-DIR / Construction of De-scope H Hydraulic Structures under PLT 1 - 1c	IDA / 55100	Component 2: Flood Risk Reduction	Post	Direct Selection	Direct					1,043,200.00	1,501,332.03	Signed					2021-11-22	2021-10-22	2021-11-27	2021-10-28							2022-01-01	2021-12-25	2022-06-30

NG-IJFMP-11118-CS-QCBS / Ibadan Solid Waste Management Master Plan	IDA / 55100	Component 2: Flood Risk Reduction	Prior	Quality And Cost-Based Selection	Open - International	1,500,000.00	0.00	Canceled	2014-05-05	2014-05-26	2014-07-09			2014-08-06	2014-09-05	2014-10-10	2017-05-04	2017-04-20	2018-04-20		
NG-IJFMP-11126-CS-QCBS / Ibadan Integrated Flood Risk Management and Drainage Master Plan	IDA / 55100	Component 2: Flood Risk Reduction	Prior	Quality And Cost-Based Selection	Open - International	3,500,000.00	0.00	Under Implementation	2014-04-21	2014-05-12	2014-06-25	2017-04-07		2014-07-23	2016-03-29	2014-08-22	2017-04-07	2014-09-26	2017-04-07	2017-04-20	2021-04-20
NG-IJFMP-11156-CS-QBS / P reparacion and Supervision of Implementation of Safeguard Instrument for Pool of Priority Sites as Identified in the Drainage Masterplan	IDA / 55100	Component 2: Flood Risk Reduction	Post	Quality Based Selection	Open - International	2,500,000.00	0.00	Pending Implementation	2017-02-27	2017-04-28	2017-06-11			2017-07-09	2017-08-08	2017-09-07	2017-10-12	2018-10-12			
NG-IJFMP-11161-CS-QCBS / Engineering design and construction supervision for works at 10 +2 priority sites	IDA / 55100	Component 2: Flood Risk Reduction	Prior	Quality And Cost-Based Selection	Open - International	1,876,000.00	0.00	Canceled	2015-04-01	2015-04-22	2015-06-05			2015-07-03	2015-08-02	2015-09-06	2015-10-11	2020-04-01			
NG-IJFMP-11147-CS-QCBS / Development of Flood Early Warning and Response System	IDA / 55100	Component 2: Flood Risk Reduction	Prior	Quality And Cost-Based Selection	Open - International	7,000,000.00	0.00	Canceled	2016-08-12	2016-09-02	2017-05-12	2017-12-19		2017-06-09	2018-03-05	2017-07-09	2017-08-13	2017-09-17	2018-09-17		
NG-IJFMP-11145-CS-QCBS / Project Baseline Survey	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Quality And Cost-Based Selection	Open - International	250,000.00	0.00	Pending Implementation	2016-03-11	2016-04-01	2017-04-25			2017-05-23	2017-06-22	2017-07-27	2017-08-31	2018-08-31			
NG-IJFMP-11149-CS-QCS / Creation and Hosting of GIS Enabled Portal	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Consultant Qualification Selection	Open - National	45,000.00	0.00	Pending Implementation	2015-02-08	2015-02-08	2015-02-08					2015-02-08	2017-03-15	2017-09-11			
NG-IJFMP-11137-CS-QCS / E SIA for Eleyele Dam Rehabilitation	IDA / 55100	Component 2: Flood Risk Reduction	Post	Consultant Qualification Selection	Open - International	100,000.00	0.00	Pending Implementation	2015-03-23	2015-04-13	2015-05-27					2015-06-26	2015-07-31	2017-02-27			
NG-IJFMP-11106-CS-QCS / P reparacion of ESIA, ESMFs and RAP for ten (10) priority sites	IDA / 55100	Component 2: Flood Risk Reduction	Post	Consultant Qualification Selection	Open - International	280,000.00	0.00	Pending Implementation	2015-03-26	2015-04-16	2015-05-30					2015-06-29	2015-08-03	2017-04-28			
NG-IJFMP-11159-CS-QCBS / Project Monitoring and Evaluation (M&E) Management Information System (MIS)	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Quality And Cost-Based Selection	Open - International	250,000.00	0.00	Pending Implementation	2016-03-14	2016-04-04	2016-05-18			2016-06-15	2016-07-15	2016-08-19	2017-05-16	2018-05-16			
NG-IJFMP-11123-CS-QCS / Design and Construction Supervision of New Project Office	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Consultant Qualification Selection	Open - National	50,000.00	0.00	Pending Implementation	2015-12-04	2015-12-25	2016-02-07					2016-03-08	2016-04-12	2017-05-30			
NG-IJFMP-11146-CS-QCS / Engineering design and construction supervision for Extended Roads at 4 Priority Sites	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Consultant Qualification Selection	Open - National	120,000.00	0.00	Pending Implementation	2017-02-14	2017-03-07	2017-04-20					2017-05-20	2017-06-24	2017-12-21			
NG-IJFMP-70346-CS-QCS / E ngagement of External Auditor (PFMU)	IDA / 55100	Component 3: Project Administration and Management	Post	Consultant Qualification Selection	Open - National	9,000.00	0.00	Pending Implementation	2018-02-10	2018-03-03	2018-04-16					2018-05-16	2018-06-20	2018-12-17			
NG-IJFMP-70327-CS-QCS / Development and deployment of Data Digitisation and Archive Management	IDA / 55100	Component 3: Project Administration and Management	Post	Consultant Qualification Selection	Open - National	100,000.00	0.00	Pending Implementation	2018-02-01	2018-02-22	2018-04-07					2018-05-07	2018-06-11	2018-12-08			
NG-IJFMP-70361-CS-QCBS / Development of Early Warning and Response Systems	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Prior	Quality And Cost-Based Selection	Open - International	7,000,000.00	2,281,408.75	Signed	2018-05-25	2018-06-15	2018-07-29			2018-08-26	2018-09-25	2018-10-30	2018-11-21	2018-12-04	2019-01-21	2019-12-04	
NG-IJFMP-91443-CS-QCS / Consultancy Services to Undertake Mid-Term Review Assessment	IDA / 55100	Component 3: Project Administration and Management	Post	Consultant Qualification Selection	Open - National	200,000.00	0.00	Under Implementation	2018-12-24	2019-02-27	2019-01-14					2019-03-29	2019-05-03	2019-10-30			
NG-IJFMP-100558-CS-QCS / Engagement of Consultant for the Preparation of Safeguard Instruments (ESMP, ESIA & RAP) for the Second Pool of Long Term Investment as identified by Drainage Master Plan	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Consultant Qualification Selection	Open - National	492,000.00	0.00	Pending Implementation	2019-02-04	2019-02-25	2019-04-10					2019-05-10	2019-06-14	2019-12-11			
NG-IJFMP-100555-CS-QCS / Engagement of Consultant for the Conduct of 3rd Party Environmental and Social Monitoring for ongoing Projects (Construction Works at 13 Sites & Priority Sites and Eleyele	IDA / 55100	Component 2: Flood Risk Reduction	Post	Consultant Qualification Selection	Open - National	150,000.00	0.00	Under Implementation	2019-01-28	2019-05-16	2019-02-18					2019-05-03	2019-06-07	2019-12-04			
NG-IJFMP-100564-CS-QCS / Consultancy Services for Strategic Communication Activities (Essay Competition, Documentary, Jingles, Drama, Advertisements etc)	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Consultant Qualification Selection	Open - National	250,000.00	0.00	Pending Implementation	2019-02-05	2019-02-26	2019-04-11					2019-05-11	2019-06-15	2019-12-12			
NG-IJFMP-100699-CS-QCS / Selection of Witness Non-Governmental Organization (NGO) for RAP Implementation	IDA / 55100	Component 3: Project Administration and Management	Post	Consultant Qualification Selection	Open - National	50,000.00	0.00	Pending Implementation	2019-02-28	2019-03-21	2019-05-04					2019-06-03	2019-07-08	2020-01-04			
NG-IJFMP-100702-CS-QCS / Selection of Consultant to Conduct Beneficiary Impact Assessment and Satisfaction Survey	IDA / 55100	Component 3: Project Administration and Management	Post	Consultant Qualification Selection	Open - National	120,000.00	0.00	Pending Implementation	2019-09-09	2019-09-30	2019-11-13					2019-12-13	2020-01-17	2020-07-15			
NG-IJFMP-100718-CS-QCS / 2019 Retreat on Visioning and Acculturation for PII members and Other Stakeholders	IDA / 55100	Component 3: Project Administration and Management	Post	Consultant Qualification Selection	Open - National	45,000.00	0.00	Pending Implementation	2019-02-25	2019-03-18	2019-05-01					2019-05-31	2019-07-05	2020-01-01			
NG-IJFMP-104668-CS-QCS / Consultancy Service for the Supervision of 2019 Dredging of Selected River/Streams and Desilting of Drains in Ibadan City.	IDA / 55100	Component 2: Flood Risk Reduction	Post	Consultant Qualification Selection	Open - National	26,000.00	0.00	Pending Implementation	2019-03-18	2019-04-08	2019-05-22					2019-06-21	2019-07-26	2020-01-22			
NG-IJFMP-104678-CS-QCBS / Consultancy Service for Construction Supervision of Works at Second Pool of Long Term Investment.	IDA / 55100	Component 2: Flood Risk Reduction	Post	Quality And Cost-Based Selection	Open - National	750,000.00	0.00	Pending Implementation	2019-03-18	2019-04-08	2019-05-22			2019-06-19	2019-07-19	2019-08-23	2019-09-27	2020-09-26			

NG-IJFMP-104667-CS-COS / Consultancy Service for Dam Safety Assessment of Awba and IITA Dams.	IDA / 55100	Component 2: Flood Risk Reduction	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Canceled	2019-03-15	2019-04-05	2019-05-19						2019-06-18	2019-07-23	2020-01-19				
NG-IJFMP-156356-CS-COS / Consultancy Services for the Supervision of 2020 Dredging of Selected Rivers/Streams and Desilting of Drains in Ibadan City	IDA / 55100	Component 2: Flood Risk Reduction	Post	Consultant Qualification Selection	Open - National		50,000.00	0.00	Pending Implementation	2020-02-18	2020-03-10	2020-04-23						2020-05-23	2020-06-27	2020-12-24				
NG-IJFMP-156424-CS-COS / Consultancy Service for Design and Implementation of Integrated Standard Operating Procedures (SOP) including Training and Drilling during rainy season for Early Warning Systems for IDAs.	IDA / 55100	Component 2: Flood Risk Reduction	Post	Consultant Qualification Selection	Open - National		25,000.00	0.00	Pending Implementation	2020-06-15	2020-07-06	2020-08-19						2020-09-18	2020-10-23	2021-04-21				
NG-IJFMP-156364-CS-COS / Consultancy Service for Preparation of Safeguards Instruments (ESM&ESMP/RAP) for Priority Solid Waste Management Assesse	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Consultant Qualification Selection	Open - National		150,000.00	0.00	Pending Implementation	2020-01-20	2020-02-10	2020-03-25						2020-04-24	2020-05-29	2020-11-25				
NG-IJFMP-156425-CS-QCBS / Support for Economic Activities with Public Private Partnership (PPP) Initiative around Pool of Investments including Asset Management Inventory/Plan	IDA / 55100	Component 2: Flood Risk Reduction	Prior	Quality And Cost-Based Selection	Open - International		5,000,000.00	0.00	Canceled	2020-03-05	2021-11-01	2020-03-26					2020-06-06	2020-07-06	2020-08-10	2020-09-14	2021-09-14			
NG-IJFMP-156430-CS-COS / Bathymetry Survey & Design of Agodi Lake Rehabilitation	IDA / 55100	Component 2: Flood Risk Reduction	Post	Consultant Qualification Selection	Open - National		80,000.00	0.00	Pending Implementation	2020-02-10	2020-03-02	2020-04-15						2020-05-15	2020-06-19	2020-12-16				
NG-IJFMP-156388-CS-COS / Preparation of Safeguards Instruments (ESMPs, ESAs & RAP) for the Construction Works at Second and Third pool of Priority Sites as Identified by Drainage Management (Lot 3 & 4)	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Least Cost Selection	Open - National		400,000.00	0.00	Under Implementation	2020-02-04	2020-03-17	2020-02-25					2020-05-07	2020-06-06	2020-07-11	2020-08-15	2021-02-11			
NG-IJFMP-104666-CS-COS / Consultancy Service for Bathymetric Survey and Dam Safety Assessment for Eleyele Dam, Awba Dam and IITA Dam	IDA / 55100	Component 2: Flood Risk Reduction	Post	Consultant Qualification Selection	Open - National		230,000.00	0.00	Under Implementation	2019-03-15	2019-06-11	2019-04-05						2019-06-18	2019-07-23	2020-01-19				
NG-IJFMP-162546-CS-QCBS / Preparation of Solid Waste Master Plan including detailed Engineering Design of recommended Infrastructure	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Prior	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Under Implementation	2020-03-11	2020-03-06	2020-04-01	2020-04-03	2020-05-15	2021-08-17		2020-06-12	2021-06-04	2020-07-12	2021-11-01	2020-08-16	2022-03-31	2020-09-20	2021-09-20
NG-IJFMP-100287-CS-INDV / Engagement of Consultant for the Mapping Services for Gender-Based Violence and Development of Referral Directory & Protocol	IDA / 55100	Component 3: Project Administration and Management	Post	Consultant Qualification Selection	Open - National		120,000.00	0.00	Pending Implementation	2020-06-12	2020-07-03	2020-08-16						2020-09-15	2020-10-20	2021-04-18				
NG-IJFMP-104674-CS-QCBS / Consultancy Service for Construction Supervision of Works at First Pool of Long Term Investment.	IDA / 55100	Component 2: Flood Risk Reduction	Prior	Quality And Cost-Based Selection			4,050,467.18	3,663,165.21	Signed	2019-03-08	2020-08-27	2019-03-29					2019-06-09	2019-07-09	2019-08-13	2020-09-25	2019-09-17	2020-10-13	2020-09-16	
NG-IJFMP-211438-CS-COS / Consultancy Services for Unmanned Aerial Vehicle (UAV) Based Monitoring & Evaluation, Training and Flood Damage Assessment Mapping of Areas in Ibadan City	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Pending Implementation	2020-12-24	2021-01-14	2021-02-27						2021-03-29	2021-05-03	2021-10-30				
NG-IJFMP-230367-CS-LCS / Consultancy Service for the supervision of Agodi Lake Rehabilitation	IDA / 55100	Component 2: Flood Risk Reduction	Post	Least Cost Selection	Open - National		165,000.00	0.00	Under Implementation	2021-04-27	2021-04-21	2021-05-18					2021-07-29	2021-08-28	2021-10-02	2021-11-06	2022-05-05			
NG-IJFMP-230390-CS-COS / Consultancy Service for the Preparation of Safeguards Instruments for the Extension Works at thirteen (13) Priority Sites	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Pending Implementation	2021-04-27	2021-05-18	2021-07-01						2021-07-31	2021-09-04	2022-03-03				
NG-IJFMP-230429-CS-COS / Consultancy Service for the Preparation of Emergency Preparedness Plan (EPP) for Eleyele Dam Safety	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Consultant Qualification Selection	Open - National		15,000.00	0.00	Under Implementation	2021-05-03	2021-09-20	2021-05-24						2021-08-06	2021-09-10	2022-03-09				
NG-IJFMP-230402-CS-COS / Consultancy Service for Development of Asset Management Plan	IDA / 55100	Component 3: Project Administration and Management	Post	Consultant Qualification Selection	Open - National		75,000.00	113,437.68	Signed	2021-04-26	2022-02-02	2021-05-17			2021-06-30	2021-04-20		2021-07-30	2021-11-26	2021-09-03	2022-03-05	2022-03-02		
NG-IJFMP-260149-CS-LCS / Consultancy Service for the Preparation of ESA for Agodi Lake Rehabilitation	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Least Cost Selection	Open - National		35,000.00	0.00	Pending Implementation	2021-10-29	2021-11-19	2022-01-02			2022-01-30	2022-03-01		2022-04-05	2022-05-10	2022-11-06				
NG-IJFMP-100559-CS-COS / Engagement of Consultant for the implementation of RAPs for the Second Pools of LTIs as identified by Drainage Master Plan (Lot 3 & 4)	IDA / 55100	Component 3: Project Administration and Management	Post	Consultant Qualification Selection	Open - National		150,000.00	0.00	Under Implementation	2021-11-15	2022-01-19	2021-12-06			2022-01-19	2022-02-21		2022-02-18	2022-03-14	2022-03-25	2022-09-21			
NG-IJFMP-230366-CS-COS / Consultancy Service for the Preparation of ESA for Agodi Lake Rehabilitation	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Consultant Qualification Selection	Open - National		10,000.00	0.00	Canceled	2021-04-26	2021-05-17	2021-06-30						2021-07-30	2021-09-03	2022-03-02				
NG-IJFMP-299007-CS-COS / Consultancy Service for Construction Supervision for Pool of Works (PLT1-1; Lot 2) and De-scoped Major Hydraulic Structures in Ibadan City of Oyo State	IDA / 55100	Component 2: Flood Risk Reduction	Post	Consultant Qualification Selection	Open - National		250,000.00	0.00	Under Implementation	2022-06-14	2022-06-24	2022-07-05			2022-08-18			2022-09-17	2022-10-22	2023-04-20				

NG-IJFMP-299012-CS-QCBS / Consultancy Service for Construction Supervision for Channelization Works (PLT1-1, Lot 1) and Section Pools of Works (PLT1-2)	IDA / 55100	Component 2: Flood Risk Reduction	Prior	Quality And Cost-Based Selection	Open - International		1,287,520.15	0.00	Signed	2022-06-14	2022-07-08	2022-07-05	2022-07-11	2022-08-18	2022-09-21			2022-09-15	2022-10-21	2022-10-15	2022-11-24	2022-11-19	2023-01-20	2022-12-24	2023-07-26	2023-12-24
NG-IJFMP-333648-CS-COS / Consultancy Service for Technical Audit	IDA / 55100	Component 3: Project Administration and Management	Post	Consultant Qualification Selection	Open - National		50,000.00	0.00	Signed	2022-12-27	2023-01-17	2023-01-17		2023-03-02	2023-04-11					2023-04-01	2023-07-25	2023-05-06	2023-07-24	2023-11-02		
NG-IJFMP-345670-CS-COS / Retreat for Project Team (Team Bonding)	IDA / 55100	Component 3: Project Administration and Management	Post	Consultant Qualification Selection	Open - National		35,000.00	0.00	Under Review	2023-02-24	2023-01-31	2023-03-17		2023-04-30							2023-05-30	2023-07-04	2023-12-31			
NG-IJFMP-420810-CS-COS / SWWMP - Technical Assistance for Implementation	IDA / 55100	Component 2: Flood Risk Reduction	Post	Consultant Qualification Selection	Open - National		20,000.00	0.00	Pending Implementation	2024-04-07	2024-04-28			2024-06-11						2024-07-11		2024-08-15	2025-02-11			
NG-IJFMP-423762-CS-COS / Consultant Service for Preparation of Flood Resilience Strategy for the City of Ibadan	IDA / 55100	Component 2: Flood Risk Reduction	Post	Consultant Qualification Selection	Open - International		200,000.00	0.00	Pending Implementation	2024-04-24	2024-05-15			2024-06-28						2024-07-28		2024-09-01	2025-02-28			
NG-IJFMP-423775-CS-COS / Consultancy Service for the Preparation of Impact Evaluation Report (IER)	IDA / 55100	Component 2: Flood Risk Reduction	Post	Consultant Qualification Selection	Open - National		70,000.00	0.00	Pending Implementation	2024-04-24	2024-05-15			2024-06-28						2024-07-28		2024-09-01	2025-02-28			
NG-IJFMP-424290-CS-COS / Completion of Outstanding Deliverables on SWWMP	IDA / 55100	Component 2: Flood Risk Reduction	Post	Consultant Qualification Selection	Open - International		170,000.00	0.00	Pending Implementation	2024-04-25	2024-05-16			2024-06-29						2024-07-29		2024-09-02	2025-03-01			

INDIVIDUAL CONSULTANTS																			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NG-IJFMP-11108-CS-CDS / Engineering design and construction supervision for Eleyeye Dam Safety Works	IDA / 55100	Component 2: Flood Risk Reduction	Post	Direct Selection	Direct		500,000.00	0.00	Pending Implementation	2014-09-29		2014-09-29					2014-10-20	2017-08-31	
NG-IJFMP-11124-CS-INDV / Stakeholders Engagement Plan for Fourteen (14) Priority Sites	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Individual Consultant Selection	Open		75,000.00	0.00	Pending Implementation	2015-04-22		2015-04-22		2015-04-22			2016-07-22	2017-01-18	
NG-IJFMP-11157-CS-INDV / Preparation of Safeguard Instrument (ESMP) for the Extended Roads at 4 Priority Sites	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Individual Consultant Selection	Open		32,000.00	0.00	Pending Implementation	2017-03-14		2017-05-02		2017-05-23			2017-06-27	2017-12-24	
NG-IJFMP-11112-CS-INDV / Baseline Survey for Cumulative Impact Assessment	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Individual Consultant Selection	Open		75,000.00	0.00	Pending Implementation	2017-03-06		2017-04-24		2017-05-15			2017-06-19	2017-12-16	
NG-IJFMP-70352-CS-INDV / Preparation of ESMP & RAP for Extended Roads at Four (4) Priority Sites	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Individual Consultant Selection	Open		65,000.00	0.00	Pending Implementation	2018-02-10		2018-03-31		2018-04-21			2018-05-26	2018-11-22	
NG-IJFMP-91421-CS-INDV / Engagement of Monitoring and Evaluation Consultant	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open		75,000.00	0.00	Under Implementation	2018-12-13	2019-01-29	2019-01-31		2019-02-21			2019-03-28	2019-09-24	
NG-IJFMP-91434-CS-INDV / Engagement of Procurement Consultant	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open		75,000.00	0.00	Under Implementation	2018-12-13	2019-01-29	2019-01-31	2020-11-30	2019-02-21	2021-09-01		2019-03-28	2019-09-24	
NG-IJFMP-91435-CS-INDV / Engagement of Hydraulic Consultant	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open		75,000.00	0.00	Under Implementation	2018-12-13	2019-01-29	2019-01-31		2019-02-21			2019-03-28	2019-09-24	
NG-IJFMP-91436-CS-INDV / Engagement of Information Technology (IT) Consultant	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open		75,000.00	0.00	Under Implementation	2018-12-13	2019-01-29	2019-01-31		2019-02-21			2019-03-28	2019-09-24	
NG-IJFMP-91440-CS-INDV / Engagement of Geographic Information System (GIS) Consultant	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open		75,000.00	0.00	Under Implementation	2018-12-13	2019-01-29	2019-01-31		2019-02-21			2019-03-28	2019-09-24	
NG-IJFMP-100552-CS-INDV / Re-Engagement of Dam Panel of Experts for Eleyeye Dam Supervision	IDA / 55100	Component 2: Flood Risk Reduction	Post	Individual Consultant Selection	Open		83,000.00	0.00	Pending Implementation	2019-02-15		2019-04-05		2019-04-26			2019-05-31	2019-11-27	
NG-IJFMP-100550-CS-INDV / Engagement of Consultant for the Preparation of Safeguard Instruments for 2019 Dredging of Rivers/Streams and Cleaning of Blocked Drains	IDA / 55100	Component 2: Flood Risk Reduction	Post	Individual Consultant Selection	Open		65,500.00	0.00	Pending Implementation	2019-02-11		2019-04-01		2019-04-22			2019-05-27	2019-11-23	
NG-IJFMP-100297-CS-INDV / Engagement of Consultant to conduct RAP Completion Audit and RAP Endline M&E study for 13 Priority Sites	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open		30,000.00	0.00	Pending Implementation	2019-09-01		2019-10-20		2019-11-10			2019-12-15	2020-06-12	
NG-IJFMP-100289-CS-INDV / Engagement of Consultant for the Update of Stakeholders Engagement Plan	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Individual Consultant Selection	Open		50,000.00	0.00	Pending Implementation	2019-02-14		2019-04-04		2019-04-25			2019-05-30	2019-11-26	
NG-IJFMP-100547-CS-INDV / Engagement of Consultant for the Deployment of Multi-Channel Grievance Management Suite (MCGMS) including toll-free hotline	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open		82,000.00	0.00	Under Review	2019-03-11	2024-01-12	2019-04-29		2019-05-20			2019-06-24	2019-12-21	
NG-IJFMP-100566-CS-INDV / Procurement and Setting Up of Licensed Microsoft Project (Professional) Software, Primavera 6 Project Management Software and Training of PIU members.	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open		20,000.00	0.00	Pending Implementation	2019-03-25		2019-05-13		2019-06-03			2019-07-08	2020-01-04	

NG-IUFMP-103399-CS-INDV / Engagement of 3 Nos Individual Consultants (2 Nos Civil Engineers + 1 No Safeguard) / Evaluation of 1st Pool of Long Term Investment	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Direct		5,000.00	0.00	Pending Implementation	2019-03-04	2019-03-14	2019-04-04	2019-05-09	2019-11-05
NG-IUFMP-154208-CS-CDS / Engagement of Engr. S.A. Adeniji (Hydraulic Expert)	IDA / 55100	Component 3: Project Administration and Management	Post	Direct Selection	Direct		35,000.00	0.00	Under Implementation	2020-01-21	2020-02-05	2020-01-31		2020-04-05
NG-IUFMP-156354-CS-INDV / Engagement of Urban Environment and Solid Waste Management Expert (supporting MOE&NR)	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open		61,000.00	0.00	Under Implementation	2020-02-10	2020-02-27	2020-03-30	2020-04-20	2020-05-25
NG-IUFMP-156360-CS-INDV / Engagement of Environmental Counsellor (supporting MOE&NR)	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open		61,000.00	0.00	Pending Implementation	2020-02-10		2020-03-30	2020-04-20	2020-05-25
NG-IUFMP-156367-CS-INDV / Engagement of Environmental Legal Adviser (supporting MOE&NR)	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open		61,000.00	0.00	Pending Implementation	2020-02-10		2020-03-30	2020-04-20	2020-05-25
NG-IUFMP-179866-CS-CDS / Construction Supervision of Eleyele Rehabilitation and Intake Works	IDA / 55100	Component 2: Flood Risk Reduction	Prior	Direct Selection	Direct		190,434.74	728,505.31	Signed	2020-06-12		2020-06-22		2020-08-26
NG-IUFMP-199036-CS-CDS / Short Term Consultancy on Evaluation of Building and Affected Structures in Targeted Sites on L76 on Drainage Master Plan for Ibadan City	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Direct		12,000.00	0.00	Pending Implementation	2020-11-25		2020-12-05	2020-12-26	2021-01-30
NG-IUFMP-206339-CS-CDS / Consultancy Service for the Design and Construction Supervision of Thirteen (13) Prior by Sites	IDA / 55100	Component 2: Flood Risk Reduction	Prior	Direct Selection	Direct		24,630.00	0.00	Under Implementation	2021-01-17		2021-01-27		2021-04-02
NG-IUFMP-230397-CS-INDV / Consultancy Service for the Supervision of 2021 Dredging of Rivers Streams and Desilting of Drains in Ibadan City	IDA / 55100	Component 2: Flood Risk Reduction	Post	Individual Consultant Selection	Open		26,500.00	0.00	Pending Implementation	2021-04-27		2021-06-15	2021-07-06	2021-08-10
NG-IUFMP-243640-CS-INDV / Engagement of Individual Consultant (Environmental Safeguards Expert)	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open		350.00	0.00	Under Implementation	2021-07-16	2021-02-04	2021-09-03	2021-09-24	2021-10-29
NG-IUFMP-100277-CS-INDV / Engagement of Consultant to undertake the Supply, installation, Licensing and Training on ODK Software	IDA / 55100	Component 2: Flood Risk Reduction	Post	Individual Consultant Selection	Open		22,000.00	0.00	Canceled	2019-01-31		2019-03-21	2019-04-11	2019-05-16
NG-IUFMP-230274-CS-INDV / Engagement of Individual Consultant (Social Safeguards Expert)	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open		35,000.00	0.00	Under Review	2021-04-26	2021-01-06	2021-06-14	2021-07-05	2021-08-09
NG-IUFMP-230388-CS-INDV / Engagement of Project Coordinator (Consultant) for IUFMP	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open		65,000.00	0.00	Under Implementation	2021-04-26	2021-03-18	2021-06-14	2021-09-03	2021-07-05
NG-IUFMP-260155-CS-INDV / Engagement of Contract Management Consultant	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open		35,000.00	0.00	Under Implementation	2021-11-01	2022-01-03	2021-12-20	2022-01-10	2022-02-14
NG-IUFMP-260156-CS-INDV / Engagement of Quantity Surveyor (Consultant)	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open		35,000.00	0.00	Under Implementation	2021-11-01	2022-01-03	2021-12-20	2022-01-10	2022-02-14
NG-IUFMP-260157-CS-INDV / Engagement of Hydraulic Consultant	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open		35,000.00	0.00	Under Implementation	2021-11-01	2022-01-03	2021-12-20	2022-01-10	2022-02-14
NG-IUFMP-230360-CS-CDS / Consultancy Service for Design and Supervision of Extension Works on Thirteen (13) Priority Sites	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Direct Selection	Direct		550,000.00	0.00	Pending Implementation	2021-11-10		2021-11-20		2022-01-24
NG-IUFMP-295029-CS-CDS / Engagement of Environmental Safeguards Consultant	IDA / 55100	Component 3: Project Administration and Management	Post	Direct Selection	Direct		35,000.00	0.00	Under Implementation	2022-05-15	2022-05-05	2022-05-25		2022-07-29
NG-IUFMP-325111-CS-INDV / Engagement of Procurement Consultant	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open - National		35,000.00	0.00	Under Implementation	2022-11-07	2022-11-07	2022-12-26	2022-12-09	2023-01-16
NG-IUFMP-325157-CS-CDS / Re-engagement of Consultancy Service for Flood Forecast and Warning Services and Implementation Support	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Direct Selection	Direct - International		984,963.45	0.00	Under Implementation	2022-11-08	2022-11-08	2022-11-18		2023-01-22
NG-IUFMP-325160-CS-CDS / Re-engagement of Witness NGO for RAP Implementation	IDA / 55100	Component 3: Project Administration and Management	Post	Direct Selection	Direct - National		49,661.15	0.00	Under Implementation	2022-11-10	2022-10-10	2022-11-20	2022-11-09	2023-01-24
NG-IUFMP-325165-CS-CDS / Re-engagement of Consultancy Service for RAP Implementation	IDA / 55100	Component 1: Flood Risk Identification, Prevention and Preparedness	Post	Direct Selection	Direct - National		41,726.67	0.00	Under Implementation	2022-11-10	2022-11-07	2022-11-20		2023-01-24
NG-IUFMP-333644-CS-INDV / Engagement of Project Management Expert (PME)	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open - National		35,000.00	0.00	Under Implementation	2022-12-27	2023-02-10	2023-02-14	2023-03-07	2023-04-11
NG-IUFMP-341991-CS-INDV / Engagement of Hydraulic Consultant	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open - National		25,000.00	0.00	Under Implementation	2023-02-14	2023-02-10	2023-04-04	2023-04-25	2023-05-30
NG-IUFMP-341994-CS-INDV / Engagement of Two (2) Nos. Project Engineers	IDA / 55100	Component 3: Project Administration and Management	Post	Individual Consultant Selection	Open - National		50,000.00	0.00	Under Implementation	2023-02-14	2023-02-10	2023-04-04	2023-03-28	2023-04-25

NG-IJFMP-376252-CS-CDS / Consultancy Service for Implementation of Third Party Environmental and Social Monitoring (TPM-ES)	IDA / 55100	Component 3: Project Administration and Management	Post	Direct Selection	Direct - National		100,000.00	0.00	Under Implementation	2023-08-13	2023-08-18	2023-08-23	2023-08-18			2023-10-27	2024-04-24
NG-IJFMP-339575-CS-CDS / Consultancy Service for Identification and Treatment of Hazardous Waste Management	IDA / 55100	Component 2: Flood Risk Reduction	Post	Direct Selection	Direct - National		50,000.00	0.00	Canceled	2023-02-06	2023-02-13	2023-02-16				2023-04-22	2023-10-19
NG-IJFMP-423768-CS-INDV / SWMMP Quick Win - Consultancy Service for ESMP Preparation for Awotan Dump Site	IDA / 55100	Component 2: Flood Risk Reduction	Post	Individual Consultant Selection	Limited - National		20,000.00	0.00	Pending Implementation	2024-04-24		2024-04-29		2024-05-20		2024-06-24	2024-12-21
NG-IJFMP-423776-CS-INDV / Consultancy Service for Preparation of Project Completion Report (PCR)	IDA / 55100	Component 2: Flood Risk Reduction	Post	Individual Consultant Selection	Direct - National		60,000.00	0.00	Pending Implementation	2024-04-24		2024-05-04		2024-05-25		2024-06-29	2024-12-26