

**Liberia Electricity Company**  
**Regional Emergency Solar Power Intervention Project (P179267)**  
**(Liberia, Sierra Leone, Togo and Chad)**

**PROCUREMENT PLAN (Textual Part)**

**Project information: Regional Emergency Solar Power Intervention Project P179267**

**Project Implementation agency:** Liberia Electricity Company

**Date of the Procurement Plan:** *December 2022*

**Period covered by this Procurement Plan:** December 2022 *to December 23, 2023*

**Preamble**

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (Revised November 2017, August 2018 and November 2021 ) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank’s Standard Procurement Documents:** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used. When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *Not Applicable.*

**Procurement of Second Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations - is allowed for those contracts identified in the Procurement Plan tables. *Not Applicable.*

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**).*Not Applicable.*

Goods: is not applicable

Works: is not applicable

**Hands-on Expanded Implementation Support (HEIS)** as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations are **Applicable**

**Other Relevant Procurement Information.**

The project may use the CDD procurement under this project. If required, CDD manual will be produced by the project.

**PROCUREMENT PLAN Western and Central Africa : Regional Emergency Solar Power Intervention Project**

**General Information**  
**Country:** Western and Central Africa **Bank's Approval Date of the Original Procurement Plan:** 2022-12-12  
**Revised Plan Date(s):** (comma delineated, leave blank) 2024-04-26  
**Project ID:** P179267 **GPN Date:** 2022-10-22  
**Project Name:** Regional Emergency Solar Power Intervention Project  
**Loan / Credit No.:** / , IDA / 72640, IDA / 72650  
**Executing Agency:** Liberia Electricity Corporation

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
RCU/RFO1/2023 / Purchase of Computers , Laptops, and Office Equipment	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		100,000.00	0.00	Pending Implementation								2023-07-03								2023-08-28	2023-09-27
RCU/RFO2/2023 / Purchase of A Project Vehicle	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Under Implementation								2023-06-27								2023-08-22	2023-10-21
RCU/SPW01/2023 / Design, Supply, Installation & Commissioning of Solar Parks with Battery Storage Systems (BESS) in Liberia, Sierra Leone and Chad	IDA / 72640	Component 1: Construction of Solar PV, BESS and Grid Connections	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		139,500,000.00	0.00	Under Implementation			2023-07-20	2023-08-11	2023-07-25	2023-08-11			2023-09-19	2024-01-04		2023-12-02			2024-01-06	2025-04-30	
LR-LEC-391811-GO-RFO / Project Vehicles for RESPITE Liberia	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Request for Quotations	Limited	Single Stage - One Envelope		150,000.00	0.00	Pending Implementation								2023-12-05							2024-01-23	2024-03-23	
LR-RCU-399887-GO-RFB / Procurement of Photovoltaic Power Plant and Storage System for Togo	IDA / 72650	Component 1: Construction of Solar PV, BESS and Grid Connections	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		44,500,000.00	0.00	Canceled			2023-12-31		2024-01-05				2024-03-01			2024-05-14			2024-06-18	2025-06-18	
LR-LEC-410837-GO-RFO / Supply, Delivery and Installation of Office Furniture/Fittings, Air Conditioners, Other Electrical Appliances for the Office of RESPITE-PIU	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Request for Quotations	Limited - National	Single Stage - One Envelope		55,000.00	0.00	Pending Implementation								2024-04-02							2024-05-14	2024-06-13	
LR-LEC-410841-GO-RFO / Supply, Delivery and Installation of IT Equipment (laptops, desktops, photocopiers, printers, scanners etc) for the Office of RESPITE-PIU	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Request for Quotations	Limited - National	Single Stage - One Envelope		40,000.00	0.00	Pending Implementation								2024-03-04							2024-04-08	2024-05-08	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
LR-LEC-393679-CS-OCBS / Owner's Engineer (OE) For Tender Design And Bidding Documents Preparation, Construction Supervision & Post Construction Services for the Mount Coffee Hydropower Extension Project	IDA / 72640	Component 2: Expansion of Mt. Coffee Hydro Power Plant and Dam Safety Enhancement	Prior	Quality And Cost-Based Selection	Open - International		3,000,000.00	0.00	Under Implementation	2023-12-05		2023-12-26		2024-02-08					2024-03-07		2024-04-06		2024-05-11		2024-06-15	2028-12-13	
LR-RCU-409675-CS-COS / Consultancy Services for Financial Audit for RESPITE Coordination Unit (July 1, 2023 to December 31, 2023)	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Consultant Qualification Selection	Open - National		50,000.00	0.00	Canceled	2024-02-29		2024-03-14		2024-04-27							2024-05-27		2024-07-01		2024-07-31		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
LR-LEC-330832-CS-INDV / Senior Procurement Specialist - Panel Of Experts- RESPITE	/	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Direct - International		50,000.00	0.00	Signed	2022-12-11	2022-12-15	2022-12-21	2022-12-21	2023-01-11	2022-12-28	2023-02-15	2023-03-10	2023-05-16	
LR-LEC-330831-CS-INDV / Senior Solar PV Specialist- Panel Of Experts- RESPITE	/	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Direct - International		50,000.00	0.00	Signed	2022-12-13	2023-01-07	2022-12-23	2023-01-12	2023-01-13	2023-01-17	2023-02-17	2023-03-02	2023-05-18	
LR-LEC-330836-CS-INDV / Senior BESS Specialist- Panel Of Experts- RESPITE	/	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Direct - International		50,000.00	0.00	Signed	2022-12-13	2022-12-19	2022-12-23	2023-01-12	2023-01-13	2023-01-19	2023-02-17	2023-03-02	2023-05-18	
LR-LEC-330829-CS-INDV / Senior Transmission And Distribution (T&D) Specialist- Panel Of Experts- RESPITE	/	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Direct - International		50,000.00	0.00	Signed	2022-12-12	2023-01-07	2022-12-22	2023-01-10	2023-01-12	2023-01-17	2023-02-16	2023-03-07	2023-05-17	

LR-LEC-330837-CS-INDV / RCU Project Coordinator	/	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Direct - International	40,000.00	0.00	Signed	2022-12-11	2023-01-19	2022-12-21	2023-01-31	2023-01-11	2023-02-02	2023-02-15	2023-03-17	2023-05-16
LR-LEC-330835-CS-INDV / RESPITE Project Director - Liberia PMO	/	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Open - International	100,000.00	0.00	Canceled	2022-12-13	2023-01-11	2023-01-31	2023-05-01	2023-02-21		2023-03-28		2023-06-26
LR-LEC-354840-CS-INDV / Gender Based Violence Consultant for the Preparation and Implementation of a Sexual Exploitation and Abuse and Sexual Harassment Prevention and Response Action Plan (SEASH Action Plan) for RESPITE	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Open - International	50,000.00	0.00	Under Implementation	2023-05-11	2023-04-25	2023-06-29	2023-10-06	2023-07-20		2023-08-24		2023-11-12
LR-LEC-353914-CS-INDV / Consultancy Services for Social Specialist for the LIBERA PIU under the Regional Emergency Solar Power Intervention	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Open - International	120,000.00	0.00	Under Implementation	2023-05-11	2023-04-25	2023-06-29	2023-09-20	2023-07-20		2023-08-24		2024-08-23
LR-LEC-361308-CS-INDV / Consultancy Services for the Environmental Specialist - LIBERA PIU under the Regional Emergency Solar Power Intervention	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Prior	Individual Consultant Selection	Open - International	120,000.00	0.00	Signed	2023-05-18	2023-06-01	2023-07-06	2023-11-27	2023-07-27	2023-12-18	2023-08-31	2024-02-15	2025-08-20
LR-LEC-364848-CS-INDV / Biodiversity Consultant for the Regional Emergency Solar Power Intervention Project (RESPIITE)	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Open - International	60,000.00	0.00	Under Implementation	2023-06-12	2023-06-11	2023-07-31		2023-08-21		2023-09-25		2024-03-23
RCU/ENV/1/2023 / Environmental Specialist	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Open - International	300,000.00	0.00	Canceled	2023-07-15	2023-06-20	2023-09-02		2023-09-23		2023-10-28		2027-10-07
RCU/ENV/2/2023 / Social Risk Specialist	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Open - International	300,000.00	0.00	Canceled	2023-07-16	2023-06-20	2023-09-03		2023-09-24		2023-10-29		2027-10-08
RCU/ENV/3/2023 / Gender Based Violence Specialist	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Open - International	110,000.00	0.00	Canceled	2023-07-17	2023-06-20	2023-09-04	2023-10-06	2023-09-25		2023-10-30		2025-10-19
RCU/PM/1/2023 / Procurement Specialist	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Prior	Individual Consultant Selection	Open - National	110,000.00	0.00	Signed	2023-06-25	2023-06-20	2023-08-13	2023-10-18	2023-09-03	2023-11-02	2023-10-08	2023-11-03	2025-09-27
RCU/PM/2/2023 / Financial Management Specialist	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Prior	Individual Consultant Selection	Open - National	180,000.00	0.00	Under Implementation	2023-06-26	2023-06-21	2023-08-14		2023-09-04		2023-10-09		2027-09-18
RCU/ME/1/2023 / MSE Specialist	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Open - National	110,000.00	0.00	Canceled	2023-07-25	2023-06-20	2023-09-12		2023-10-03		2023-11-07		2027-10-17
RCU/PD/1/2023 / Consultancy Services for RESPIITE Liberia Project Director - Regional Emergency Solar Power Intervention Project (RESPITE)	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Prior	Individual Consultant Selection	Open - International	1,000,000.00	0.00	Signed	2023-01-01	2023-06-20	2023-02-19	2023-05-01	2023-03-12	2023-07-29	2023-04-16	2023-08-06	2025-04-05
RCU/POE/001 - RESPIITE/07/2023 / International - Senior Procurement Specialist for RESPIITE Panel Of Experts	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Direct - International	150,000.00	0.00	Under Implementation	2023-07-18	2023-07-02	2023-07-28	2023-07-23	2023-08-02	2023-07-23	2023-08-16		2024-04-12
RCU/POE/002 - RESPIITE/07/2023 / International Solar PV Specialist - RESPIITE Panel of Experts	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Direct - International	170,075.40	0.00	Signed	2023-07-18	2023-07-01	2023-07-28	2023-07-23	2023-08-04	2023-07-23	2023-08-18	2023-07-01	2024-04-14
RCU/POE/003 - RESPIITE/07/2023 / International BESS Specialist - RESPIITE Panel of Experts	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Direct - International	138,564.70	0.00	Signed	2023-07-18	2023-07-01	2023-07-28	2023-07-23	2023-08-04	2023-07-23	2023-08-18	2023-07-01	2024-04-14
RCU/POE/004 - RESPIITE/07/2023 / International Transmission and Distribution (T&D) Specialist - RESPIITE Panel of Experts	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Direct - International	101,529.10	0.00	Signed	2023-07-18	2023-07-01	2023-07-28	2023-07-23	2023-08-04	2023-07-23	2023-08-18	2023-07-01	2024-04-14
RCU/POE/005 - RESPIITE/07/2023 / RCU Project Coordinator	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Direct - International	426,860.00	0.00	Signed	2023-07-18	2023-07-01	2023-07-28	2023-07-23	2023-08-04	2023-07-23	2023-08-18	2023-07-01	2025-03-10
LR-LEC-376787-CS-INDV / Consultancy Services Social Consultant with experience in Resettlement for RESPIITE LIBERA PIU	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Open - International	50,000.00	0.00	Under Implementation	2023-08-20	2023-10-25	2023-10-08	2023-09-20	2023-10-22		2023-11-19		2024-11-18
LR-LEC-391802-CS-INDV / Environmental and Social Manager for the RESPIITE LIBERA PIU	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Prior	Individual Consultant Selection	Open - International	576,000.00	0.00	Under Implementation	2023-11-30	2023-11-25	2024-01-18		2024-02-08		2024-03-07		2026-02-25
LR-LEC-391798-CS-INDV / Technical Manager for The RESPIITE Liberia PIU	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Prior	Individual Consultant Selection	Open - International	528,000.00	0.00	Under Implementation	2023-11-30	2023-11-26	2024-01-18		2024-02-08		2024-03-14		2026-03-04
LR-LEC-393674-CS-INDV / Graduate Engineer(No 1) to support Liberia Electricity Corporation's Project Implementation Unit for Hydropower & Solar Projects(LOCAL HIRE)	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Open - National	48,000.00	0.00	Under Implementation	2023-12-04	2023-11-20	2024-01-22		2024-02-05		2024-03-04		2026-02-22
LR-LEC-393676-CS-INDV / Graduate Engineer(No 2) to support Liberia Electricity Corporation's Project Implementation Unit for Hydropower & Solar Projects(LOCAL HIRE)	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Open - National	48,000.00	0.00	Under Implementation	2023-12-04	2023-11-20	2024-01-22		2024-02-05		2024-03-04		2026-02-22

LR-LEC-393678-CS-INDV / Graduate Engineer(No 3) to support Liberia Electricity Corporation's Project Implementation Unit for Hydropower & Solar Projects(LOCAL HIRE)	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Open - National	48,000.00	0.00	Under Implementation	2023-12-04	2023-11-20	2024-01-22	2024-02-05	2024-02-20	2026-02-09
RESPITE/LIB /05/2023 / Graduate Engineer(No 4) to support Liberia Electricity Corporation's Project Implementation Unit for Hydropower & Solar Projects(LOCAL HIRE)	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Open - National	48,000.00	0.00	Under Implementation	2023-12-04	2023-11-20	2024-01-22	2024-01-23	2024-02-20	2026-02-09
LR-LEC-421779-CS-INDV / Senior Engagement Coordinator within the LEC PIU(RESPIITE)	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Direct - National	120,000.00	0.00	Pending Implementation	2024-04-22		2024-05-02	2024-05-16	2024-05-31	2026-05-21
LR-LEC-421796-CS-INDV / Senior Engineer(No 1) to support Liberia Electricity Corporation's Project Implementation Unit for Hydropower & Solar Projects(LOCAL HIRE)	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Open - National	80,000.00	0.00	Pending Implementation	2024-04-19		2024-05-22	2024-06-05	2024-07-10	2026-06-30
LR-LEC-421797-CS-INDV / Senior Engineer(No 2) to support Liberia Electricity Corporation's Project Implementation Unit for Hydropower & Solar Projects(LOCAL HIRE)	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Open - National	80,000.00	0.00	Pending Implementation	2024-04-19		2024-06-07	2024-06-21	2024-07-19	2026-07-09
RESPITE 01/2027 / Senior Engineer(No 3) to support Liberia Electricity Corporation's Project Implementation Unit for Hydropower & Solar Projects(LOCAL HIRE)	IDA / 72640	Component 4: Regional Coordination, Institutional Strengthening, and Implementation Support	Post	Individual Consultant Selection	Open - National	80,000.00	0.00	Pending Implementation	2024-04-19		2024-05-29	2024-06-12	2024-07-17	2026-07-07