

Sample Procurement Plan

(Text in italic font is meant for instruction to staff and should be deleted in the final version of the PP)

(This is only a sample with the minimum content that is required to be included in the PAD. The detailed procurement plan is still mandatory for disclosure on the Bank's website in accordance with the guidelines. The initial procurement plan will cover the first 18 months of the project and then updated annually or earlier as necessary).

I. General

2. **Bank's approval Date of the procurement Plan**
3. **Date of General Procurement Notice:**
4. **Period covered by this procurement plan:**

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement: *[Thresholds for applicable procurement methods (not limited to the list below) will be determined by the Procurement Specialist /Procurement Accredited Staff based on the assessment of the implementing agency's capacity.]*

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB and LIB (Goods)		
2.	NCB (Goods)		
3.	ICB (Works)		
4.	NCB (Works)		
5.	(Non-Consultant Services)		
	<i>[Add other methods if necessary]</i>		

2. **Prequalification.** Bidders for [Not applicable](#) shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines.
3. **Proposed Procedures for CDD Components (as per paragraph 3.17 of the Guidelines):** *[Refer to the relevant CDD project implementation document approved by the Bank or delete if not applicable]*

July 9, 2010

4. **Reference to (if any) Project Operational/Procurement Manual:**
*Project Implementation Manual for World Bank Loan Project XYZ
04/01/2010 issued by <mention name of PIU>*
5. **Any Other Special Procurement Arrangements:** *[including advance procurement and retroactive financing, if applicable] 5 ICB works packages will be financed under retroactive financing*
6. **Summary of the Procurement Packages planned during the first 18 months after project effectiveness (including those that are subject to retroactive financing and advanced procurement)**

[List the Packages which require Bank's prior review first and then the other packages]

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Packages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)					
	Summary of the ICB (Goods)					
	Summary of the NCB (Works)					
	Summary of the NCB (Goods)					
	Summary of the ICB (Non-Consultant Services)					

III. Selection of Consultants

1. **Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)		
2.	Single Source (Firms)		

July 9, 2010

3.	Individual		
----	------------	--	--

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
3. **Any Other Special Selection Arrangements:** *[including advance procurement and retroactive financing, if applicable or delete if not applicable]*
4. **Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS				
	Summary of number of contracts that will be let under other methods				

PROCUREMENT PLAN Nepal : Earthquake Housing Reconstruction Project

General Information
Country: Nepal **Bank's Approval Date of the Original Procurement Plan:** 2022-01-27
Revised Plan Date(s): (comma delineated, leave blank 2022-11-28)
Project ID: P155969 **GNP Date:**
Project Name: Earthquake Housing Reconstruction Project
Loan / Credit No.: IDA / 65300
Executing Agency: National Disaster Risk Reduction and Management Authority

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
NP-NDRRMA-311536-CW-DIR / Hiring a firm for building a disaster risk reduction communication center in the NDRRM A	IDA / 65300	Disaster Risk Management Systems	Post	Direct Selection	Direct - National				Other (with field of explanation)	25,000.00	0.00	Pending Implementation						2022-09-15		2022-09-16									2022-11-18	2023-03-18

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned
NP-NDRRMA-311326-GO-RFB / Procurement of Multi-purpose robotic fire-fighting vehicle	IDA / 65300	Disaster Risk Management Systems	Prior	Request for Bids	Open - International	Single Stage - One Envelope		2,025,000.00	0.00	Pending Implementation					2022-09-04		2022-09-08					2022-10-27		2022-11-26		2022-12-31		2023-06-29
NP-NDRRMA-311407-GO-RFB / Procurement of communication and IT equipment for national/provincial/district emergency operations centers EOCs	IDA / 65300	Disaster Risk Management Systems	Post	Request for Bids	Open - National	Single Stage - One Envelope		102,000.00	0.00	Under Implementation			2022-09-11	2022-10-16	2022-09-14	2022-11-04					2022-10-19	2022-11-16	2022-11-09		2022-12-03		2023-04-02	
NP-NDRRMA-311506-GO-DIR / Procurement of position trackers for emergency vehicles	IDA / 65300	Disaster Risk Management Systems	Post	Direct Selection	Direct - National			13,000.00	0.00	Pending Implementation					2022-08-29		2022-09-01									2022-11-03		2023-01-17
NP-NDRRMA-311360-GO-DIR / Procurement of furniture and fixtures for the council and other meetings	IDA / 65300	Disaster Risk Management Systems	Post	Direct Selection	Direct - National			8,500.00	0.00	Pending Implementation					2022-09-30		2022-10-03									2022-12-01		2023-01-30
NP-NDRRMA-311855-GO-DIR / Procurement of 5 Fire Brigades	IDA / 65300	Disaster Risk Management Systems	Post	Direct Selection	Direct - International			1,080,000.00	0.00	Under Implementation			2022-10-09	2022-09-20	2022-10-10	2022-11-02										2022-12-22		2023-06-30
NP-NDRRMA-326737-GO-DIR / Storage System Upgrade and Office Equipment (Laptop/computers, Printers) for the PIU - Package 1	IDA / 65300	Project Implementation Support	Post	Direct Selection	Direct - National			34,500.00	0.00	Pending Implementation					2022-11-21		2022-11-26									2022-12-31		2023-06-29

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
NP-NDRRMA-277986-NC-DIR / Hiring a firm for day-to-day office facilitation services (non-consulting services)	IDA / 65300	Disaster Risk Management Systems	Post	Direct Selection	Direct			60,000.00	0.00	Pending Implementation					2022-02-18		2022-02-20									2022-04-07		2023-06-23

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NP-NDRRMA-271561-CS-QCBS / Hiring of a Consulting Firm for Monitoring and Reporting of National Structural Integrity Assessment for Public Buildings	IDA / 65300	Disaster Risk Management Systems	Prior	Quality And Cost-Based Selection	Open - National		1,261,000.00	0.00	Canceled	2022-02-17		2022-02-22		2022-04-07					2022-05-07		2022-05-28		2022-06-25		2022-07-23		2023-06-18
NP-NDRRMA-279258-CS-CQS / Hiring a consulting firm to carry out a structural integrity assessment (SIA) of education, health, and other governmental facilities (Package-I)	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		299,000.00	0.00	Canceled	2022-02-25		2022-02-28		2022-03-28							2022-05-07		2022-05-31		2022-12-27		
NP-NDRRMA-279267-CS-CQS / Hiring a consulting firm to carry out a structural integrity assessment (SIA) of education, health, and other governmental facilities (Package-II)	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		299,000.00	0.00	Canceled	2022-02-25		2022-02-28		2022-03-28							2022-05-07		2022-05-31		2022-12-27		
NP-NDRRMA-279268-CS-CQS / Hiring a consulting firm to carry out a structural integrity assessment (SIA) of education, health, and other governmental facilities (Package III)	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		299,000.00	0.00	Canceled	2022-02-25		2022-02-28		2022-03-28							2022-05-07		2022-05-31		2022-12-27		
NP-NDRRMA-279269-CS-CQS / Hiring a consulting firm to carry out a structural integrity assessment (SIA) of education, health, and other governmental facilities (Package IV)	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		299,000.00	0.00	Canceled	2022-02-25		2022-02-28		2022-03-28							2022-05-07		2022-05-31		2022-12-27		
NP-NDRRMA-279270-CS-CQS / Hiring a consulting firm to carry out a structural integrity assessment (SIA) of education, health, and other governmental facilities (Package V)	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		299,000.00	0.00	Canceled	2022-02-25		2022-02-28		2022-03-28							2022-05-07		2022-05-31		2022-12-27		

NP-NDRRMA-311308-CS-CQS / Hiring a firm for preparation of LDRFs in selected municipalities (Package VII)	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		291,000.00	0.00	Under Implementation	2022-08-29	2022-11-16	2022-09-01	2022-10-13			2022-11-24	2022-12-18	2023-06-16
NP-NDRRMA-311315-CS-CQS / Hiring a firm for preparation of LDRFs in selected municipalities (Package VIII)	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		291,000.00	0.00	Under Implementation	2022-08-29	2022-11-16	2022-09-01	2022-10-13			2022-11-24	2022-12-18	2023-06-16
NP-NDRRMA-311316-CS-CQS / Hiring a firm for preparation of LDRFs in selected municipalities (Package IX)	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		291,000.00	0.00	Under Implementation	2022-08-29	2022-11-16	2022-09-01	2022-10-13			2022-11-24	2022-12-18	2023-06-16
NP-NDRRMA-311318-CS-CQS / Hiring a firm for dissemination of LDRF related information	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		162,000.00	0.00	Under Review	2022-09-08	2022-11-04	2022-09-11	2022-10-23			2022-12-04	2022-12-28	2023-06-26
NP-NDRRMA-311338-CS-CQS / Hiring a firm for forest fire risk reduction e-learning module development and training program	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		41,000.00	0.00	Under Review	2022-09-21	2022-11-04	2022-09-24	2022-10-29			2022-12-03	2022-12-27	2023-04-26
NP-NDRRMA-311344-CS-CQS / Hiring a firm for risk assessment of landslides disaster risk affected areas	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		49,000.00	0.00	Under Review	2022-09-28	2022-11-04	2022-10-01	2022-11-05			2022-12-10	2023-01-03	2023-05-03
NP-NDRRMA-311348-CS-CQS / Hiring a firm for risk assessment of flood risk affected areas	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		33,000.00	0.00	Under Review	2022-09-28	2022-11-04	2022-10-01	2022-11-05			2022-12-10	2023-01-03	2023-05-03
NP-NDRRMA-311394-CS-CQS / Hiring a firm to update and support e-learning training platform for DRRM	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		33,000.00	0.00	Under Implementation	2022-09-01	2022-11-04	2022-09-08	2022-10-20			2022-12-01	2022-12-25	2023-04-24
NP-NDRRMA-311396-CS-CQS / Hiring a firm for developing DRM training curriculum and DRM manual or resource materials	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		37,000.00	0.00	Under Implementation	2022-09-16	2022-11-04	2022-09-19	2022-10-24			2022-12-05	2022-12-29	2023-05-28
NP-NDRRMA-313441-CS-CQS / Hiring a firm for standardization and development of national volunteer training program as per National volunteer guideline	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		40,500.00	0.00	Under Review	2022-09-18	2022-11-05	2022-09-21	2022-11-02			2022-12-14	2023-01-07	2023-05-07
NP-NDRRMA-313453-CS-CQS / Hiring a firm to develop and update Record Management System	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		33,000.00	0.00	Under Review	2022-09-18	2022-11-28	2022-09-25	2022-11-06			2022-12-18	2023-01-11	2023-06-10
NP-NDRRMA-313465-CS-CQS / Hiring a firm for Rapid Visual Screening (RVS) of public facilities (Package I)	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		235,000.00	0.00	Under Implementation	2022-09-15	2022-09-23	2022-09-18	2022-10-28			2022-12-07	2022-12-31	2023-06-29
NP-NDRRMA-313469-CS-CQS / Hiring a firm for Rapid Visual Screening (RVS) of public facilities (Package II)	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		210,000.00	0.00	Under Implementation	2022-09-15	2022-09-23	2022-09-18	2022-10-28			2022-12-07	2022-12-31	2023-06-29
NP-NDRRMA-313471-CS-CQS / Hiring a firm for Rapid Visual Screening (RVS) of public facilities (Package III)	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		210,000.00	0.00	Under Implementation	2022-09-15	2022-09-23	2022-09-18	2022-10-28			2022-12-07	2022-12-31	2023-06-29
NP-NDRRMA-313477-CS-CQS / Hiring a firm for preparation of detailed project report with detailed assessment of public facilities (Package I)	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		145,000.00	0.00	Under Review	2022-09-15	2022-11-04	2022-09-18	2022-10-28			2022-12-07	2022-12-31	2023-06-29
NP-NDRRMA-313540-CS-CQS / Hiring a firm for monitoring, analysis and reporting of multi-hazard risk assessment of public buildings	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		125,000.00	0.00	Under Implementation	2022-09-15	2022-09-22	2022-09-18	2022-10-28			2022-12-07	2022-12-31	2023-06-29
NP-NDRRMA-315395-CS-CQS / Hiring a firm for preparation of detailed project report with detailed assessment of public facilities (Package II)	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		145,000.00	0.00	Under Review	2022-09-15	2022-11-04	2022-09-18	2022-10-28			2022-12-07	2022-12-31	2023-06-29
NP-NDRRMA-326741-CS-CQS / Hiring a consulting firm for accreditation process for assessing Green Climate Fund and other international financing and technical assistances	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		23,000.00	0.00	Pending Implementation	2022-12-02		2022-12-23	2023-02-05			2023-03-07	2023-04-11	2023-06-25
NP-NDRRMA-326744-CS-CQS / DRRM Capacity building programs (such as various portals for government officials, journalists, EOCs, municipalities) - Package I	IDA / 65300	Disaster Risk Management Systems	Post	Consultant Qualification Selection	Open - National		145,700.00	0.00	Pending Implementation	2022-11-23		2022-12-14	2023-01-27			2023-02-26	2023-04-02	2023-06-26

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NP-NDRRMA-271548-CS-IND V / Hiring of Sr. Structural Engineer	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Direct		20,000.00	0.00	Pending Implementation	2022-01-28		2022-01-30		2022-02-06		2022-02-26		2023-06-23	
NP-NDRRMA-271569-CS-IND V / Hiring of Structural Engineer	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		37,000.00	32,347.93	Signed	2022-01-28	2022-02-01	2022-01-29	2022-02-13	2022-02-08	2022-02-14	2022-02-28	2022-02-15	2023-06-23	

NP-NDRRMA-271590-CS-IND V / Hiring of Disaster Risk Management Specialist	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		37,000.00	32,347.93	Signed	2022-01-07	2022-02-01	2022-01-08	2022-02-15	2022-01-18	2022-02-16	2022-02-07	2022-02-17	2023-06-23
NP-NDRRMA-271591-CS-IND V / Hiring of MIS Specialist	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		25,500.00	22,070.83	Signed	2022-01-28	2022-01-31	2022-01-29	2022-02-11	2022-02-08	2022-02-13	2022-02-28	2022-02-15	2023-06-23
NP-NDRRMA-271592-CS-IND V / Hiring of Project Analyst	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		25,500.00	22,134.20	Signed	2022-01-28	2022-01-31	2022-01-29	2022-02-17	2022-02-08	2022-02-18	2022-02-28	2022-02-20	2023-06-23
NP-NDRRMA-271593-CS-IND V / Hiring of Procurement Specialist	IDA / 65300	Disaster Risk Management Systems	Prior	Individual Consultant Selection	Limited		35,000.00	30,425.29	Signed	2022-01-28	2022-01-31	2022-01-29	2022-02-07	2022-02-08	2022-02-17	2022-02-28	2022-02-18	2023-06-23
NP-NDRRMA-271669-CS-IND V / Hiring of Environmental & Social Safeguard Specialist	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		13,000.00	0.00	Under Implementation	2022-01-28	2022-11-25	2022-01-29		2022-02-08		2022-02-28		2023-06-23
NP-NDRRMA-271670-CS-IND V / Hiring of Financial Management Analyst	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		25,000.00	21,680.85	Signed	2022-01-28	2022-02-07	2022-01-29	2022-02-17	2022-02-08	2022-02-18	2022-02-28	2022-02-20	2023-06-23
NP-NDRRMA-271671-CS-IND V / Hiring of Senior Financial Management Specialist	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		25,000.00	22,227.53	Signed	2022-01-28	2022-02-07	2022-01-29	2022-02-18	2022-02-08	2022-02-20	2022-02-28	2022-02-21	2023-06-23
NP-NDRRMA-271672-CS-IND V / Hiring of Flood & Inundation Risk Assessment Expert	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		11,500.00	0.00	Pending Implementation	2022-01-28		2022-01-29		2022-02-08		2022-02-28		2023-06-23
NP-NDRRMA-271674-CS-IND V / Hiring of Lightning Risk Assessment Expert	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		5,000.00	0.00	Under Implementation	2022-01-28	2022-02-25	2022-01-29		2022-02-08		2022-02-28		2023-06-23
NP-NDRRMA-271675-CS-IND V / Hiring of Landslide Risk Assessment Expert	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		10,000.00	0.00	Under Implementation	2022-01-28	2022-02-25	2022-01-29		2022-02-08		2022-02-28		2023-06-23
NP-NDRRMA-271677-CS-IND V / Hiring of Fire Risk Assessment Expert	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		6,500.00	0.00	Under Implementation	2022-01-28	2022-02-24	2022-01-29		2022-02-08		2022-02-28		2023-06-23
NP-NDRRMA-274881-CS-IND V / Hiring of Sr. Management Information Specialist	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		44,000.00	38,757.07	Signed	2022-01-28	2022-01-31	2022-01-29	2022-02-11	2022-02-08	2022-02-13	2022-02-28	2022-02-15	2023-06-23
NP-NDRRMA-274887-CS-CDS / Hiring of Consulting Firm for Development of Geo-Referenced National Building Exposure Platform	IDA / 65300	Disaster Risk Management Systems	Post	Direct Selection	Direct		70,000.00	0.00	Canceled	2022-01-31	2022-02-13	2022-02-02				2022-03-24		2022-09-20
NP-NDRRMA-271610-CS-IND V / Hiring of Project Support Consultant	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		19,000.00	16,089.52	Signed	2022-02-18	2022-02-07	2022-02-19	2022-02-16	2022-03-01	2022-02-17	2022-03-21	2022-02-18	2023-06-23
NP-NDRRMA-278506-CS-IND V / Hiring of Project Support Consultant	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		13,000.00	10,960.43	Signed	2022-02-18	2022-02-28	2022-02-19	2022-04-06	2022-03-01	2022-04-07	2022-03-21	2022-04-08	2023-06-30
NP-NDRRMA-279250-CS-IND V / Hiring of Communication Specialist	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		26,000.00	22,703.11	Signed	2022-02-18	2022-02-28	2022-02-19	2022-03-20	2022-03-01	2022-03-21	2022-03-21	2022-03-22	2023-06-30
NP-NDRRMA-289228-CS-IND V / Hiring of project support consultant	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		14,900.00	0.00	Under Implementation	2022-04-15	2022-08-17	2022-04-20	2022-09-13	2022-05-11	2022-09-14	2022-06-04		2023-06-04
NP-NDRRMA-309002-CS-IND V / Hiring of Monitoring and Evaluation Expert	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		19,000.00	0.00	Under Implementation	2022-08-18	2022-08-17	2022-08-20		2022-09-03		2022-09-30		2023-06-25
NP-NDRRMA-309008-CS-IND V / Hiring of ICT expert	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		9,000.00	0.00	Under Implementation	2022-08-18	2022-08-31	2022-08-20		2022-09-03		2022-09-30		2023-06-25
NP-NDRRMA-309032-CS-IND V / Hiring of Full Stack Developer	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		7,000.00	0.00	Under Implementation	2022-08-18	2022-08-17	2022-08-20		2022-09-03		2022-09-30		2023-06-27
NP-NDRRMA-311260-CS-CDS / Hiring a firm for establishment of National Disaster Risk Assessment Platform and visualizing completed multi-hazard risk information for making decisions	IDA / 65300	Disaster Risk Management Systems	Post	Direct Selection	Direct - International		566,000.00	0.00	Pending Implementation	2022-08-29		2022-08-31				2022-11-04		2023-06-02
NP-NDRRMA-311400-CS-CDS / Hiring a firm for review and verification of data in ENRP-MIS of IDA Beneficiary	IDA / 65300	Disaster Risk Management Systems	Post	Direct Selection	Direct - National		15,000.00	0.00	Under Implementation	2022-08-29	2022-09-23	2022-08-31				2022-10-20		2022-12-19
NP-NDRRMA-311522-CS-CDS / Hiring a firm to develop position tracking system for emergency vehicles	IDA / 65300	Disaster Risk Management Systems	Post	Direct Selection	Direct - National		29,000.00	0.00	Under Implementation	2022-09-19	2022-11-07	2022-09-21				2022-11-23		2023-03-23
NP-NDRRMA-313439-CS-CDS / Hiring a firm for assessment of debris flow and aggregation of river beds and its impact on structures (bridges, irrigation canals) and preparation of guideline for its removal	IDA / 65300	Disaster Risk Management Systems	Post	Direct Selection	Direct - National		16,500.00	0.00	Under Review	2022-09-19	2022-11-08	2022-09-23				2022-12-05		2023-03-05
NP-NDRRMA-313491-CS-CDS / Hiring a firm for development of mobile application & web reporting platform for multi-hazard risk assessment of public buildings	IDA / 65300	Disaster Risk Management Systems	Post	Direct Selection	Direct - National		66,000.00	0.00	Under Implementation	2022-09-15	2022-09-22	2022-09-17				2022-10-31		2023-06-28
NP-NDRRMA-313501-CS-CDS / Hiring a firm for development of Geo-referenced National Building Exposure Platform	IDA / 65300	Disaster Risk Management Systems	Post	Direct Selection	Direct - National		66,000.00	0.00	Under Implementation	2022-09-15	2022-09-22	2022-09-17				2022-10-31		2023-06-28

NP-NDRRMA-313562-CS-CDS / Hiring a firm for integrating earthquake risk assessment module in Bipad Portal	IDA / 65300	Disaster Risk Management Systems	Post	Direct Selection	Direct - National		8,500.00	0.00	Pending Implementation	2022-10-23		2022-10-25			2022-12-14	2023-04-13
NP-NDRRMA-313563-CS-CDS / Hiring a firm for integration of all legacy systems (NRA & NDRRMA) into Bipad portal	IDA / 65300	Disaster Risk Management Systems	Post	Direct Selection	Direct - National		33,000.00	0.00	Under Implementation	2022-10-25	2022-11-04	2022-10-27			2022-12-16	2023-04-15
NP-NDRRMA-318686-CS-IND V / Hiring of Project Support Consultant	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		10,000.00	0.00	Under Implementation	2022-10-09	2022-11-04	2022-10-10		2022-10-24	2022-11-13	2023-06-30
NP-NDRRMA-318687-CS-IND V / Hiring Communication and Report Writing Consultant	IDA / 65300	Disaster Risk Management Systems	Post	Individual Consultant Selection	Limited		10,000.00	0.00	Pending Implementation	2022-10-09		2022-10-10		2022-10-24	2022-11-17	2023-06-30