

Procurement Plan

Project information:

Country: The People's Republic of China

Project name: China Plastic Waste Reduction Project (Shaanxi)

Project number: P176989

Project implementation agency: Urban and Rural Plastic Waste Reduction Policy Research Center (Joint Meeting Office), Shanxi Provincial PMO, Baoji Municipal PMO, Jintai District PMO/PIU, Chencang District PMO/PIU, Weibin District PMO/PIU and Fengxiang District PMO/PIU; Jingyang County PMO/PIU; Linwei District PMO/PIU, Chengcheng County PMO/PIU, Pucheng County PMO/PIU and Baishui County PMO/PIU; Hanzhong Nanzheng District PMO/PIU; Ankang Hanbin District PMO/PIU.

Date of the procurement plan: April 20, 2024

Period covered by this procurement plan: 2024-2029

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” dated November 2020 (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitutes the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

A. The Bank's Standard Procurement Documents (SPDs). The Bank's SPDs shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

B. National procurement arrangements. In accordance with paragraph 5.3 of Chapter V Procurement Terms of the *Procurement Regulations*, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures (*Tendering and Bidding Law of the People's Republic of China*, i.e. TBL promulgated by its Order No. 21 dated August 30, 1999 and the *Implementation Regulations of the TBL* promulgated by its State Council Order No. 613 dated November 30, 2011 and its third revision as per the *Decision of the State Council on Amending Some Administrative Regulations* dated March 2, 2019) may be used with the following conditions to meet the requirements for national open competitive procurement of paragraph 5.4 of Chapter V Procurement Terms of the *Procurement Regulations*.

- a. All procurement notices shall be published in a national newspaper of wide circulation, or on a widely-used website/electronic portal with free access. At the same time, the website link for publishing procurement announcements will be published through the World Bank's step system to attract foreign bidders.
- b. A minimum of twenty (20) business days shall be given to Bidders between the date of such advertisement (or the date of availability of procurement documents, whichever is later) and the deadline for the submission of bids. The advertisement and procurement documents shall specify the deadline for the submission of bids. Potential Bidders shall be allowed to inspect and purchase procurement documents at any time prior to the deadline for the submission of bids.
- c. Any Bidder/Consultant should be eligible to participate in a procurement process and to be awarded a Bank-financed contract as defined in paragraphs 3.21, 3.22 and 3.23 of Chapter III Governance of the *Procurement Regulations*.
- d. Bidders/Consultants shall be allowed to submit bids/proposals by mail or in person. Bidders/consultants shall not be mandatory required to be present at the bid/proposal opening meeting.
- e. Bidders should not be required to register as a condition for inspecting or purchasing procurement documents, submitting its bid or receiving contract award. A winning Bidder, shall be given reasonable opportunity of registering (if required) before contract signing without any influence or hindrance. Bidding shall not be restricted to any class of contractors.
- f. The winning bidder shall not be required, as a condition of award, to reduce its bid price. No contract negotiation shall be permitted unless agreed in the procurement plan.
- g. No bid may be rejected solely on the basis that the bid price exceeds any cost estimate. Rejection of all bids or re-bidding shall not be allowed solely because the number of bids is less than three (3). Rebidding shall not take place without any sound justification.
- h. The Bank's procurement documents for approaching the national market or any procurement document acceptable to the Bank shall be used. All procurement documents must require that bidders/consultants present a signed acceptance at the time of bidding or submitting a proposal, to be incorporated in any resulting contract, confirming application of and compliance with the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights.
- i. The procurement documents shall disclose the newspaper and/or the electronic means in which the information on contract award shall be published.
- j. The contract award notification shall identify: (a) name and address of the Borrower's project implementing unit; (b) name and reference number of the contract being awarded and the selection method used;

(c) names of all Bidders/Consultants that submitted bids/proposals and their prices as read out at the bid opening meeting and as evaluated; (d) names of all Bidders/Consultants whose bids/proposals were rejected either as nonresponsive or as not meeting qualification criteria or were not evaluated; and (e) the name of the winning Bidder/Consultant, the final contract price, the contract duration and a summary of its scope.

k. The Borrower shall implement an effective complaint mechanism allowing bidders or consultants to complain, and have their complaints handled and responded in a timely manner. Procurement documents should indicate the complaint mechanism procedure and provide the professional title and address of the officials to whom such complaints should be sent.

l. The Bank shall be allowed to review procurement documents and activities related to the activities included in the procurement plan.

C. Other national procurement arrangements. When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of Chapter V Procurement Terms of the *Procurement Regulations*.

D. Domestic preference as specified under paragraph 5.51 of Chapter V Procurement Terms of the *Procurement Regulations*.

Goods: Domestic preference is not applicable for those contracts identified in the *Procurement Plan*.

Works: Domestic preference is not applicable for those contracts identified in the *Procurement Plan*.

E. Leased assets as specified under paragraph 5.10 of Chapter V Procurement Terms of the *Procurement Regulations*. Leasing is not applicable for those contracts identified in the Procurement Plan tables.

F. Procurement of second-hand goods as specified under paragraph 5.11 of Chapter V Procurement Terms of the *Procurement Regulations* is not applicable.

G. Other relevant procurement information.

Prior review threshold. The thresholds for procurement methods for works, goods and non-consulting services and the requirements for the Bank's prior review are shown in Table 1.

Table 1 Thresholds for Procurement Methods and Prior Review

Expenditure category	Contract value threshold (USD)	Procurement method	Prior review threshold (USD)
1. Civil works	≥40,000,000	International open competitive	All contracts

Expenditure category	Contract value threshold (USD)	Procurement method	Prior review threshold (USD)
		procurement (international + open)	
	≥ 500,000 to < 40,000,000	National open competitive procurement (national + open)	All contracts ≥15 million
	<500,000	Request for quotations	N/A
	Any value	Direct selection	All contracts ≥15 million
2. Goods/non-consulting services	≥10,000,000	International open competitive procurement (international + open)	All contracts
	≥ 500,000 to < 10,000,000	National open competitive procurement (national + open)	All contracts ≥4 million
	<500,000	Request for quotations	N/A
	Any value	Direct selection	All contracts ≥4 million

Currency unit = Chinese Yuan (CNY), USD 1.00 = CNY6.97

Prior review threshold: The thresholds for procurement methods for consulting services and the requirements for the Bank's prior review are shown in Table 2.

Table 2 Thresholds for Procurement Methods and Prior Review

Expenditure category	Contract value threshold (USD)	Procurement method	Prior review threshold (USD)
Consultant services	≥300,000	QCBS/QBS/LCS/FBS	All contracts ≥2 million
	<300,000	FBS□LCS□CQS	
		Direct selection of firms	All contracts ≥1 million
		Selection of IC consultant	All contracts ≥400,000
		Direct selection of ICs	All contracts ≥400,000

Notes: QCBS: Quality- and Cost-Based Selection DS: Direct Selection
 QBS: Quality-Based Selection IC: IC Consultant selection
 FBS: Fixed Budget Selection N/A: Not Applicable
 LCS: Least Cost Selection
 CQS: Consultants' Qualifications-based Selection

Currency unit = Chinese Yuan (CNY), USD 1.00 = CNY 6.97

Procurement Packages with Methods and Time Schedule:

Procurement Schedule of China Plastic Waste Reduction Project (Shaanxi) (Procurement Activities in initial 18 Months of the Project Implementation, First Batch)

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
				Component 2: Municipal SWM Improvement and Agricultural Plastic Waste Management Pilot		61403	8810									
				Baoji City		11691	1677									
1	CPWRP-BJ-CW-01	Civil works	100%	Procurement of Civil Engineering and Equipment for the Treatment and Closure of Changshougou Domestic Waste Landfill	The designed capacity is 5.11 million m ³ , and the designed capacity of daily domestic waste treatment is 700t	11691	1677	RFB	National + open	Prior	2024/8	2024/9	2024/10	18	No	
				Chengcang District		12254	1758									
1	CPWRP-BJCC-CW-01	Civil works	100%	Construction of 2 stationary compression transfer stations in urban area, lounges for sanitation workers and renovation of 2 urban centralized collection sites	(1) 45t/d stationary compression station in Dongguan Street, with 300□ main works and overall supporting works; (2) 80t/d stationary compression station in Qianwei Street, with 300□ main works and overall supporting works; (3) Construction of 6 lounges for sanitation workers and 100 seat cleaning staff toolboxes; (4) 4 sets of horizontal stationary compressors; (5) Four 17m ³ waste containers; (6) 4 sets of equipment and facilities related to deodorization, etc.; and (7) Main works (600□ in total) and overall supporting works for the renovation of 2 urban centralized collection sites	1155	166	RFB	National + open	Post	2024/9	2024/10	2024/11	6	No	
2	CPWRP-BJCC-CW-02	Civil works	100%	Construction of parking maintenance center, management rooms and charging piles	11,000□ parking maintenance center, 400□ management rooms, 30 charging piles, and 1 high level water tank	688	99	RFB	National + open	Post	2024/9	2024/10	2024/11	12	No	

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
3	CPWRP-BJCC-CW-03	Civil works	100%	Construction of 3 new mobile compression transfer stations in rural areas	(1) 24t/d mobile compression station in Tuoshi Town, with 300m ² of main project and the overall supporting project, two 12t mobile waste compression boxes, 1 set of deodorization and other facilities and equipment; (2) 24t/d mobile compression station in Xiangquan Town, with 300m ² of main project and the overall supporting project, two 12t mobile waste compression boxes, 1 set of deodorization and other facilities and equipment; (3) 16t/d mobile compression station in Xinjie Town, with 300m ² of main project and the overall supporting project, two 12t mobile waste compression boxes, 1 set of deodorization and other facilities and equipment	828	119	RFB	National + open	Post	2025/1	2025/2	2025/3	6	No	
4	CPWRP-BJCC-CW-04-1	Civil works	100%	Construction of 15 centralized collection sites in Chuanyuan	(1) Main works (including lounge, 4,500m ² in total) and overall supporting works for the construction of 15 centralized collection sites in Chuanyuan Area; and (2) 15 sets of deodorization system and in-station monitoring and flushing equipment	1200	172	RFB	National + open	Post	2024/6	2024/7	2024/8	9	No	
5	CPWRP-BJCC-CW-04-2	Civil works	100%	Construction of 15 centralized collection sites in Western Hills	(1) Main works (including lounge, 4,500m ² in total) and overall supporting works for the construction of 15 centralized collection sites in Western Hills Area; and (2) 15 sets of deodorization system and in-station monitoring and flushing	1200	172	RFB	National + open	Post	2024/12	2025/1	2025/2	9	No	

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
					equipment											
6	CPWRP-BJCC-G-01-1	Goods	100%	Waste collection and transfer facilities and other vehicles in urban and rural centralized collection sites	(1) Eight 12t new energy compression transfer vehicles; (2) Seven 8t compression transfer vehicles; (3) 5 collecting vehicles (for decoration waste disposal site); (4) 450 electric waste collecting vehicles; (5) 50 gasoline waste collecting vehicles; (6) 2 sewage suction vehicles; and (7) 14 small cleaning and sweeping vehicles;	3420	491	RFB	National + open	Prior	2024/6	2024/7	2024/8	6	No	□
7	CPWRP-BJCC-G-01-2	Goods	100%	Collection and transfer facilities and other vehicles at the compression station	(1) Three 20t new energy hook arm transfer vehicles; and (2) Three 12t hook arm transfer vehicles	780	112	RFB	National + open	Post	2025/1	2025/2	2025/3	6	No	□
8	CPWRP-BJCC-G-02	Goods	100%	Equipment procurement for waste classification publicity and promotion activities in east area of Chencang District	1. Guozhen Subdistrict Office and Qianwei Subdistrict Office: (1) 9 steel structure waste collection sites, including 4 in Qianwei Subdistrict Office and 5 in Guozhen Subdistrict Office (20□ for each site); (2) 12 steel structure waste collection sites, including 9 in Qianwei Subdistrict Office and 3 in Guozhen Subdistrict Office (18□ for each site), and 3,000 pieces of 240L garbage bins in public areas; (3) 180 waste sorting booths, including 90 in Guozhen and 90 in Qianwei Subdistrict Office (each is equipped with 3 bins of other waste, 1 can of recoverable waste, 1 can of kitchen waste, and 1 can of hazardous waste in the specification of 240L/can);2.	1227	176	RFB	National + open	Post	2024/6	2024/7	2024/8	6	No	□

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
					19,663 pieces of 50L household garbage bins, one for each household4. Jiacun Town: (1) Totally 21 steel structure rural waste collection sites (20□ for each site), and 546 pieces of 240L garbage bins in public areas; (2) 42 waste sorting booths (each is equipped with 3 bins of other waste, 1 can of recoverable waste, 1 can of kitchen waste, and 1 can of hazardous waste in the specification of 240L/can); (3) 12,545 pieces of 50L household garbage bins, one for each household											
9	CPWRP-BJCC-G-03	Goods		Equipment procurement for waste classification publicity and promotion activities in west area of Chencang District	1. Xiangong Town and Xinjie Town: (1) Totally 29 steel structure rural waste collection sites, including 20 in Xiangong Town and 9 in Xinjie Town (20□ for each site), and 754 pieces of 240L garbage bins in public areas; (2) 58 waste sorting booths, including 40 in Xiangong Town and 18 in Xinjie Town (each is equipped with 3 bins of other waste, 1 can of recoverable waste, 1 can of kitchen waste, and 1 can of hazardous waste in the specification of 240L/can); (3) 13,698 pieces of 50L household garbage bins, one for each household. 2. Chisha Town and Xiangquan	756	108	RFB	National + open	Post	2024/9	2024/11	2024/12	6	No	□

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks	
					<p>Town: (1) Totally 14 steel structure rural waste collection sites, including 7 in Chisha Town and 7 in Xiangquan Town (20□ for each site), and 364 pieces of 240L garbage bins in public areas; (2) 28 waste sorting booths, including 14 in Chisha Town and 14 in Xiangquan Town (each is equipped with 3 bins of other waste, 1 can of recoverable waste, 1 can of kitchen waste, and 1 can of hazardous waste in the specification of 240L/can); (3) 6,297 pieces of 50L household garbage bins, one for each household.</p> <p>3. Pingtuo Town, Tuoshi Town and Fenggeling Town: (1) Totally 32 steel structure rural waste collection sites, including 14 in Pingtuo Town, 12 in Tuoshi Town and 6 in Fenggeling Town (20□ for each site), and 810 pieces of 240L garbage bins in public areas; (2) 64 waste sorting booths, including 28 in Pingtuo Town, 24 in Tuoshi Town and 12 in Fenggeling Town (each is equipped with 3 bins of other waste, 1 can of recoverable waste, 1 can of kitchen waste, and 1 can of hazardous waste in the specification of 240L/can); (3) 9,918 pieces of 50L household garbage bins, one for each household.</p>												
10	CPWRP-BJCC-G-04	Goods	100%	Dynamic monitoring information platform for	Such functions as equipment dispatching and commanding,	1000	143	RFB	National + open	Post	2025/3	2025/4	2025/5	12	No	□	

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
				urban and rural waste flows	monitoring of transportation facilities, analysis and prediction, and comprehensive decision-making shall be realized											
				Linwei District		28725	4121									
1	CPWRP-LW-CW-01	Civil works	100%	Renovation of 2 compression transfer stations in the main urban area	(1) Transfer stations in Chelei Street (200t/d), including demolition works and construction of compression workshop (3,415.76); (2) Transfer stations in Shengli Street (100t/d), including demolition works and new construction of compression workshop (423.40); (3) 4 sets of horizontal stationary compressors; 7 sets of waste containers; 2 sets of deodorization equipment and other facilities and equipment.	4307	618	RFB	National + open	Post	2024/7	2024/8	2024/9	24	No	
2	CPWRP-LW-CW-02-1	Civil works	100%	Fixed compression transfer stations in Shuangchuang Base	(1) Construction of Shuangchuang Base transfer station (80t/d), including compression workshop (320); (2) 2 sets of horizontal stationary compressors; (3) 2 waste containers; and (4) 1 set of deodorization and other facilities.	689	99	RFB	National + open	Post	2024/9	2024/10	2024/11	12	No	
3	CPWRP-LW-CW-02-2	Civil works	100%	Construction of 4 compression transfer stations in towns (Chongning, Gushi, Jiaoxie and Guandao)	The construction content and scale will be determined after trial operation.	2229	320	RFB	National + open	Post	2025/1	2025/2	2025/3	6	No	
4	CPWRP-LW-CW-03	Civil works	100%	Majiagou sanitary landfill closure project	Site coverage and anti-seepage system, with a closure area of 95,509; environmental protection measures before site closure, garbage heap treatment in landfills, leachate	6639	953	RFB	National + open	Post	2024/8	2024/9	2024/10	18	No	

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
					diversion and discharge system, landfill gas exhaust and treatment system, rainwater diversion and discharge system, ecological restoration works, leachate and concentrate treatment and ancillary works.											
5	CPWRP-LW-CW-04	Civil works	100%	Construction and equipment procurement for Huashan Sorting Center	(1) Sorting capacity of 135t/d, including: recyclable sorting workshop (8,500㎡) and power distribution and control room (300㎡); (2) Including plastic sorting facility, metal sorting facility, waste paper sorting facility and other sorting facilities, etc.	1511	217	RFB	National + open	Post	2025/10	2025/11	2025/12	12	No	□
6	CPWRP-LW-G-01-1	Goods	100%	Collection and transfer vehicles for 2 pilot towns (Xiagui Town and Yangguo Town) (pilot)	Procurement of collection and transfer vehicles for 2 pilot towns: two 31t new energy hook arm vehicles.	336	48	RFQ	Inquiry procurement	Post	2024/6	2024/7	2024/8	3	No	□
7	CPWRP-LW-G-01-2	Goods	100%	Vehicles for urban areas (Chelei and Shengli Street) and Shuangchuang Base transfer station	(1) 7 new energy hook arm vehicles in urban areas; (2) 13 new energy vehicles (3 hook arm vehicles and 10 compression vehicles) in Shuangchuang Base.	2630	377	RFB	National + open	Post	2024/9	2024/10	2024/11	6	No	□
8	CPWRP-LW-G-01-3	Goods	100%	Collection and transfer vehicles for 4 transfer stations in towns (Chongning, Gushi, Jiaoxie and Guandao)	The vehicle type and quantity will be determined according to the operation in the first stage.	5000	717	RFB	National + open	Post	2024/10	2024/11	2024/12	6	No	
9	CPWRP-LW-G-02	Goods	100%	Procurement of publicity and education equipment for waste sorting in villages and towns	20 sets of computers, projectors and VR systems in 20 township publicity and education centers.	160	23	RFQ	National + open	Post	2025/9	2025/10	2025/11	6	No	□
10	CPWRP-LW-G-03	Goods	100%	Equipment procurement for waste classification publicity and promotion activities in Duqiao Subdistrict Office and Renmin Subdistrict Office	Procurement of 160 waste collection kiosks, each is equipped with seven 240L garbage cans	616	88	RFB	National + open	Post	2024/6	2024/7	2024/8	3	No	□

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
11	CPWRP-LW-G-04	Goods	100%	Equipment procurement for waste classification publicity and promotion activities in Jiefang Subdistrict Office and Xiangyang Subdistrict Office	Procurement of 160 waste collection kiosks, each is equipped with seven 240L garbage cans	548	79	RFB	National + open	Post	2024/9	2024/10	2024/11	3	No	
12	CPWRP-LW-G-05	Goods	100%	Equipment procurement for waste classification publicity and promotion activities in Zhannan Subdistrict Office and Shuangwang Subdistrict Office	Procurement of 160 waste collection kiosks, each is equipped with seven 240L garbage cans	548	79	RFB	National + open	Post	2025/2	2025/3	2025/4	3	No	
13	CPWRP-LW-G-06	Goods	100%	Dynamic monitoring information platform for urban and rural waste flows	Such functions as equipment dispatching and commanding, monitoring of transportation facilities, analysis and prediction, and comprehensive decision-making shall be realized	900	129	RFB	National + open	Post	2025/10	2025/11	2025/12	6	No	
14	CPWRP-LW-G-07	Goods	100%	Procurement of waste collection facilities in 2 pilot towns (Xiagui Town and Yangguo Town) (pilot)	Procurement of waste collection facilities in 2 pilot towns: 800 metal barrels (240L), 300 metal barrels (660L), and 3 compression boxes.	170	24	RFQ	Inquiry procurement	Post	2024/6	2024/7	2024/8	3	No	
15	CPWRP-LW-G-08	Goods	100%	Procurement of facilities for village and town level waste collection sites	Procurement of 510 village & town-level waste collection kiosks (each is equipped with nine 240L garbage cans). The quantity and model will be adjusted according to the operation of the pilot village.	2442	350	RFB	National + open	Post	2025/1	2025/2	2025/3	6	No	
				Chengcheng County		8733	1253									
1	CPWRP-CC-CW-01	Civil works	100%	Construction of mobile compression transfer stations in Zhuangtou Town and Yaotou Town (Urban Area of Chengcheng County)	Two stations (30t/d), each including 470.15㎡ main works (including transfer stations, lounges, toilets and storage rooms), overall supporting works, as well as equipment and facilities	507	73	RFB	National + open	Post	2024/6	2024/7	2024/8	6	No	

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
2	CPWRP-CC-CW-02	Civil works	100%	Construction of mobile compression transfer stations in Fengyuan Town, Wangzhuang Town and Zhaozhuang Town (North District of Chengcheng County)	Three stations (30t/d), including 470.15㎡ main works (including transfer stations, lounges, toilets and storage rooms), overall supporting works, as well as equipment and facilities	761	109	RFB	National + open	Post	2025/1	2025/2	2025/3	6	No	
3	CPWRP-CC-CW-03	Civil works	100%	Construction of mobile compression transfer stations in Chengguan Town, Jiaodao Town, Siqian Town and Weizhuang Town (South District of Chengcheng County)	(1) One station (100t/d), including 442.25㎡ main works (including transfer station, lounge and operation room), overall supporting works, as well as equipment and facilities; and (2) Three stations (30t/d), each including 470.15㎡ main works (including transfer stations, lounges, toilets and storage rooms), overall supporting works, as well as equipment and facilities	1465	210	RFB	National + open	Post	2025/1	2025/2	2025/3	6	No	
4	CPWRP-CC-CW-04	Civil works	100%	Procurement of civil engineering and equipment for closure of Chengcheng County domestic waste landfill	The closure area of the reservoir area is about 30,000㎡	2507	360	RFB	National + open	Post	2024/8	2024/9	2024/10	18	No	
5	CPWRP-CC-CW-05	Civil works	100%	Procurement of civil engineering and equipment for closure of Yaotou Town domestic waste landfill	The closure area of the reservoir area is about 26,000㎡	881	126	RFB	National + open	Post	2025/6	2025/7	2025/8	18	No	
6	CPWRP-CC-G-01-1	Goods	100%	Collection and transfer vehicles in Zhuangtou Town and Yaotou Town (pilot)	(1) Three 2t pure electric automatic loading garbage trucks; (2) Six 2t barrel-mounted transfer vehicles; and (3) 33 electric collecting vehicles	177	25	RFQ	National + open	Post	2025/1	2025/2	2025/3	6	No	
7	CPWRP-CC-G-01-2	Goods	100%	Collection and transfer vehicles for 7 new mobile compression transfer stations (Fengyuan Town, Wangzhuang Town, Zhaozhuang Town,	(1) Two 14t box hook arm vehicles; (2) Twelve 2t pure electric automatic loading garbage trucks; (3) Twenty-five 2t barrel-mounted transfer vehicles; (3) Six 10t box hook	1257	180	RFB	National + open	Post	2025/5	2025/6	2025/7	6	No	

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
				Chengguan Town, Jiaodao Town, Siqian Town, and Weizhuang Town)	arm vehicles; (4) One 8t compression transfer vehicle; and (5) 162 electric collecting vehicles											
8	CPWRP-CC-G-02	Goods	100%	Exhibition arrangement and equipment procurement for the publicity and education base, and equipment procurement for township waste classification publicity and promotion activities	(1) Decoration area: 1,500㎡; (2) Equipment procurement (5 sets of LED display screens, 10 computers, 6 sets of projectors, 6 sets of waste sorting VR experience game facilities, 8 sets of garbage can touch experience game facilities, 5 sets of waste sorting game answering facilities, 30 sets of tables and chairs in manual creation area, etc.); (3) 9 sets of computers, projectors and VR systems in 9 township publicity and education centers	450	65	RFB	National + open	Post	2024/8	2024/9	2024/10	6	No	
9	CPWRP-CC-G-03	Goods	100%	Dynamic monitoring information platform for urban and rural waste flows	Such functions as equipment dispatching and commanding, monitoring of transportation facilities, analysis and prediction, and comprehensive decision-making shall be realized	700	100	RFB	National + open	Post	2025/4	2025/5	2025/6	12	No	
10	CPWRP-CC-G-04	Goods	100%	Garbage cans for 9 compression transfer stations	780 pieces of 240L garbage cans	28	4	RFQ	National + open	Post	2025/1	2025/2	2025/3	6	No	
				PPMO		8233	1181									
				Component I: Institutional strengthening and capacity building		6274	900									
1	CPWRP-PPMO-CS-01	Consulting service	100%	Study on comprehensive planning of Shaanxi provincial urban and rural (waste)	(1) Sub-topic I: Study on classification of rural domestic waste; (2) Sub-topic II: Study on local standards for urban and rural domestic waste management; (3) Sub-topic III: Study on rural domestic waste	800	115	QCBS	International + open	Post	2025/9	2025/11	2026/4	18	No	

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
					treatment mode; (4) Sub-topic IV: Comprehensive planning of urban and rural domestic waste treatment in county; (5) Sub-topic V: Study on regional sharing of urban and rural domestic waste treatment facilities in Shaanxi province; (6) Sub-topic VI: Study on overall planning of three types of urban and rural domestic waste treatment modes in Shaanxi Province											
2	CPWRP-PPMO-CS-02	Consulting service	100%	Report on the Implementation of Urban-Rural Integrated Model of Shaanxi Environmental Sanitation System	After the implementation of the project, the Urban and Rural Plastic Waste Reduction Policy Study Center will organize senior experts in sanitation, environmental protection, municipal administration, agriculture, atmospheric environment and performance to investigate, discuss and analyze the design, implementation effect, model innovation and adaptability, sustainability and other aspects of the urban-rural integrated mode of Shaanxi environmental sanitation system, actively sum up the experience, and form the Report on the Implementation of Urban-Rural Integrated Model of Shaanxi Environmental Sanitation System	180	26	CQS	National + open	Post	2028/10	2028/11	2028/12	12	No	□
3	CPWRP-PPMO-CS-03	Consulting service	100%	Experience Case of Plastic Waste Reduction in China and Compilation of Policies and Information Related to Plastic Waste Reduction in China	Sort out and compile the Experience Case of Plastic Waste Reduction in China and Compilation of Policies and Information Related to Plastic Waste Reduction in China for	180	26	CQS	National + open	Post	2027/7	2027/8	2027/9	24	No	□

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
					reference by all regions											
4	CPWRP-PPMO-CS-04	Consulting service	100%	Path selection and application of domestic waste source reduction and local treatment technology in remote rural areas of Shaanxi Province	The Project will study the advanced modes of in-situ domestic waste treatment in rural areas in China, make pilot experiments for the source reduction and in-situ treatment of domestic waste in remote areas of Shaanxi combining the actual situation of Shaanxi Province, study the adaptability of such technologies as organic waste composting and returning to the field, centralized composting of kitchen waste, and nearby consumption of slags and dust, sum up relevant experience, and form the Research Report on the Path Selection and Application of Domestic Waste Source Reduction and Local Treatment Technology in Remote Rural Areas of Shaanxi Province	500	72	QCBS	International + open	Post	2025/10	2025/12	2026/4	12	No	□
5	CPWRP-PPMO-CS-05	Consulting service	100%	Study on the integration mode of waste treatment and recycling system in rural areas of Shaanxi Province	For the problem of "two networks separation" of domestic waste in the sanitation system and the renewable resource system in rural areas of Shaanxi Province, an effective connection between the urban-rural integrated sanitation system and the renewable resource system will be established and the "two networks integration" in terms of mechanism, personnel, logistics, facilities and platforms will be actively implemented by	150	22	CQS	National + open	Post	2026/3	2026/4	2026/5	12	No	□

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
					exploring and studying the possibility of implementing the integrated mode of environmental sanitation recycling, the cross-border transformation mode of renewable resources enterprises, the backward extension mode of environmental sanitation enterprises, the comprehensive intervention mode of the government, the distributed processing mode, and the full industry chain mode of each variety in all links of the project. Issue the Pilot Program of Integration of Two Sanitation Networks in Rural Areas of Shaanxi Province.											
6	CPWRP-PPMO-CS-06	Consulting service	100%	Carbon emission and emission reduction strategy of rural waste treatment and disposal in Shaanxi Province	Study the accounting of resources, energy consumption and greenhouse gas emissions in the whole process of waste disposal, design and analyze different waste disposal scenarios, and identify the control measures for low-carbon development of domestic waste disposal; find the optimized path of low-carbon development of garbage treatment modes combining the design and evaluation of different disposal modes, and scientifically evaluate the resource utilization potential and greenhouse gas emissions of urban and rural domestic waste in Shaanxi Province; and compare and analyze the carbon reduction	150	22	CQS	National + open	Post	2025/11	2025/12	2026/1	12	No	□

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
					effect of the project before and after the implementation of Shaanxi urban and rural plastic waste reduction project, to provide decision-making reference for effective low-carbon management of urban and rural waste.											
7	CPWRP-PPMO-CS-07	Consulting service	100%	Pilot study on performance appraisal system of rural domestic waste treatment and management	In order to promote the deep implementation of rural domestic waste treatment, further improve the long-term cleaning mechanism of rural environmental sanitation, and improve rural environmental sanitation, the project will explore the construction of a target responsibility assessment system for rural domestic waste management on a pilot basis. Combined with the own characteristics of rural domestic waste management, the above counties and districts will reasonably set the key performance indicators for rural domestic waste treatment assessment, establish a sound assessment and supervision system, and form the Measures for Assessment and Supervision of Rural Domestic Waste Treatment in ** District/County and put it into trial operation, so as to clarify the responsibilities of departments, improve the daily supervision mechanism, ensure that the assessment results are objective and impartial, and the operation is standardized,	200	29	CQS	National + open	Post	2026/3	2026/4	2026/5	12	No	□

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
					efficient and smooth.											
8	CPWRP-PPMO-CS-08	Consulting service	100%	Study on the construction of coordination mechanism for prevention and control of plastic pollution in urban and rural areas of Shaanxi Province	The project will give full play to the overall implementation role of the Environmental Protection Department of Shaanxi Provincial Development and Reform Commission in plastic reduction and limitation, and study and establish a cooperative mechanism of plastic pollution prevention and control in the whole province from the source reduction of plastic waste to the terminal consumption. It will establish a regular joint meeting system, strengthen communication between relevant departments, and timely summarize and analyze work progress.	200	29	CQS	National + open	Post	2026/7	2026/8	2026/9	12	No	□
9	CPWRP-PPMO-CS-09	Consulting service	100%	Study on cost sharing and charge mechanism of rural domestic waste management	The project will conduct investigation and study, and establish the method and basis for the government to raise the main funds for rural waste treatment through financial investment, bank financing and bond financing at the government level; and explore the possibility and feasibility of raising funds for rural waste treatment through the establishment of a charge system, the operation of collective assets and the	200	29	CQS	National + open	Post	2026/10	2026/11	2026/12	12	No	□

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
					collection of funds from some economic organizations within the village collective.											
10	CPWRP-PPMO-CS-10	Consulting service	100%	Construction of Shaanxi smart sanitation information system	The intelligent platform for integrated management of urban and rural sanitation establishes five intelligent management modules, namely, work management platform, source reduction platform, delivery and collection platform, transportation and treatment platform and demonstration construction platform, and 13 management units for intelligent management, monitoring and scheduling. By vertically running through the provincial, municipal, district (county) and town (village) levels, a four-level linkage command platform is established	1000	143	QCBS	International + open	Post	2025/10	2025/12	2026/4	12	No	□
11	CPWRP-PPMO-CS-11-1	Consulting service	100%	Development of implementation plan of agricultural film treatment in Baishui County and Pucheng County	Based on investigation and study, this consultancy will put forward the key tasks and operation mechanism of agricultural film treatment in Baishui County and Pucheng County, establish an implementation plan of agricultural film pollution treatment according to local conditions, and develop a technical manual of performance-based fund incentive mechanism.	200	29	CQS	National + open	Post	2024/5	2024/6	2024/7	12	No	□

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
12	CPWRP-PPMO-CS-11-2	Consulting service	100%	Development of implementation plan of agricultural film treatment in Linwei District, Chengcheng County, Chencang District, Jingyang County and Hanbin District	Based on investigation and study, this consultancy will put forward the key tasks and operation mechanism of agricultural film treatment in Linwei District, Chengcheng County, Chencang District, Jingyang County and Hanbin District, establish an implementation plan of agricultural film pollution treatment according to local conditions, and develop a technical manual of performance-based fund incentive mechanism.	700	100	QCBS	International + open	Post	2025/8	2025/10	2026/2	18	No	□
13	CPWRP-PPMO-CS-12	Consulting service	100%	Monitoring and evaluation of residual mulch of farmland	(1) Monitoring and evaluation of residual mulch. Set one residual mulch monitoring point for every 10,000 <i>mu</i> of mulch area in the project districts and counties and one residual mulch monitoring point for every 20,000 <i>mu</i> of mulch area in other districts and counties. Monitor and evaluate the usable scope of mulch, applicable crops, types of use, laying methods, recycling methods, mulch residues, etc. in each project implementation area in a regular and systematized way, and establish a monitoring database for agricultural film residues and a recycling monitoring system. (2) Select three districts/counties for experiment and demonstration. The experiment and demonstration area of each district/county shall be not less	640	92	QCBS	International + open	Post	2025/3	2025/5	2025/9	/	No	□

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
					than 2,000 <i>mu</i> . For the main mulch covered crops, the use of thickened high-strength mulch of 0.015mm and above is promoted to reduce the use cost of farmers, improve the enthusiasm of farmers to apply thickened high-strength mulch, to ensure the recyclability of mulch from the source.											
14	CPWRP-PPMO-CS-13	Consulting service	100%	Ledger information system for agricultural film use	Build a data management information platform for the use and recycling of agricultural films connected with the Ministry of Agriculture and Rural Affairs and covering the whole province.	1000	143	QCBS	International + open	Post	2024/5	2024/7	2024/11	/	No	
15	CPWRP-PPMO-CS-14	Consulting service	100%	Capability evaluation and improvement of county and district project implementation agency (environmental sanitation center)	By carrying out a series of capability evaluation and improvement & promotion activities for various county and district project implementation agencies (environmental sanitation centers), the management level of urban-rural sanitation integration by each implementation unit can be improved, and a sound long-term mechanism can be established to ensure sustainable operation of the project.	174	25	CQS	National + open	Post	2024/9	2024/10	2024/11	/	No	
				Component III: Project Management, Monitoring and Evaluation		1958	281									
1	CPWRP-PPMO-C1-01	Consulting service	100%	Project management consulting firm	(1) Guide and review engineering design; (2) Guide and review the preparation of Bill of Quantities and Technical Bids; (3) Go the rounds and supervise project	836	120	QCBS	International + open	Post	2024/5	2024/7	2024/11	/	No	

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
					implementation progress and quality, and prepare the semi-annual project progress report (in Chinese and English); (4) Monitor and evaluate project performance indicators and prepare the project completion report.											
2	CPWRP-PPMO-C1-02	Consulting service	100%	Development of program management information system	Develop the engineering project management software suitable for the Project	139	20	CQS	National + open	Post	2024/5	2024/6	2024/7	/	No	□
3	CPWRP-PPMO-C1-03	Consulting service	100%	External environmental monitoring agency	One of the main contents of the project implementation support is to monitor the implementation of land use, resettlement, relocation and other aspects of the Project on the spot, and prepare the semi-annual external monitoring report to ensure that the impact of land requisition and relocation on the production and living of local residents is minimized	202	29	CQS	National + open	Post	2024/5	2024/6	2024/7	/	No	□
4	CPWRP-PPMO-C1-04	Consulting service	100%	External immigration monitoring agency	Monitor the implementation of land use, resettlement, relocation and other aspects of the Project on the spot, and prepare the semi-annual external monitoring report	202	29	CQS	National + open	Post	2024/5	2024/6	2024/7	/	No	□
5	CPWRP-PPMO-C1-05-1	Consulting service	100%	National limited in engineering technology (environmental sanitation engineering technology)	Conduct resident review around the landfill site, purchase sanitation vehicles, review sanitation engineering technology and scheme, etc.	105	15	IC	National limited	Post	2024/5	2024/6	2024/7	/	No	□
6	CPWRP-PPMO-C1-05-2	Consulting service	100%	National limited in engineering technology (construction of environmental sanitation system)	Review the system construction of sanitation integration in each county and district	105	15	IC	National limited	Post	2024/5	2024/6	2024/7	/	No	□

SN	Contract No.	Procurement category	Source of funds (World Bank)	Contract name	Contract description	Estimated cost (RMB '0,000)	Estimated cost (USD '0,000)	Selection Method	Market approach	Review by WB (Prior/Post)	Expected date of publication of SPN	Expected bid opening date	Contract signing date	Contract period (months)	Advance contracting	Remarks
7	CPWRP-PPMO-C1-06	Consulting service	100%	National limited in environmental monitoring	Assist the Project Office in environmental monitoring	105	15	IC	National limited	Post	2024/5	2024/6	2024/7	/	No	□
8	CPWRP-PPMO-C1-07	Consulting service	100%	National limited in immigration monitoring	Assist the Project Office in immigration monitoring	105	15	IC	National limited	Post	2024/5	2024/6	2024/7	/	No	□
9	CPWRP-PPMO-G-01-1	Goods	100%	Procurement of the first batch of county (district) office equipment	Mainly purchase office equipment such as computers, printers and projectors	70	10	RFQ	National + open	Post	2024/5	2024/6	2024/7	/	No	□
10	CPWRP-PPMO-G-01-2	Goods	100%	Procurement of the second batch of county (district) office equipment	Mainly purchase office equipment such as computers, printers and projectors	90	13	RFQ	National + open	Post	2024/8	2024/9	2024/10	/	No	□

PROCUREMENT PLAN China : China Plastic Waste Reduction Project (Shaanxi)

General Information

Country: China **Bank's Approval Date of the Original Procurement Plan:** 2024-05-06
Revised Plan Date(s): (comma delineated, leave blank) 2024-05-23
Project ID: P176989 **GN Date:** 2024-02-29
Project Name: China Plastic Waste Reduction Project (Shaanxi)
Loan / Credit No.: IBRD / 94700
Executing Agency: Foreign Debt Management Office, Shaanxi Provincial DRC

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual		
CPWRP-BJCC-CW-01 / Construction of 2 stationary compression transfer stations in urban area, lounges for sanitation workers and renovation of 2 urban centralized collection sites.	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non-Bank-SPD)	1,660,000.00	0.00	Pending Implementation																			2026-07-27		
CPWRP-BJCC-CW-02 / 11,000 parking maintenance center, 400 management rooms, 30 charging piles, and 1 high level water tank.	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non-Bank-SPD)	990,000.00	0.00	Pending Implementation																			2026-06-23		
CPWRP-BJCC-CW-04-1 / (1) Main works (including lounge, 4,500 in total) and overall supporting works for the construction of 15 centralized collection sites in Chuanyuan Area; and (2) 15 sets of deodorization system and in-station monitoring and flushing equipment.	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non-Bank-SPD)	1,720,000.00	0.00	Pending Implementation																				2026-05-25	
CPWRP-BJCC-CW-04-2 / (1) Main works (including lounge, 4,500 in total) and overall supporting works for the construction of 15 centralized collection sites in Western Hills Area; and (2) 15 sets of deodorization system and in-station monitoring and flushing equipment.	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non-Bank-SPD)	1,720,000.00	0.00	Pending Implementation																					2026-09-22
CPWRP-LW-CW-01 / Renovation of 2 compression transfer stations in the main urban area.	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non-Bank-SPD)	6,180,000.00	0.00	Pending Implementation																				2026-06-23	
CPWRP-LW-CW-02-1 / Fixed compression transfer stations in Shuanghuang Base.	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non-Bank-SPD)	990,000.00	0.00	Pending Implementation																				2026-08-25	
CPWRP-LW-CW-03 / Majiayo sanitary landfill closure project.	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non-Bank-SPD)	9,530,000.00	0.00	Pending Implementation																					2026-07-21
CPWRP-CC-CW-01 / Construction of mobile compression transfer stations in Zhongtuo Town and Yantou Town (Urban Area of Chengcheng County).	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non-Bank-SPD)	756,716.00	0.00	Pending Implementation																					2026-05-18
CPWRP-CC-CW-04 / Procurement of civil engineering and equipment for closure of the Chengcheng County domestic waste landfill.	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non-Bank-SPD)	3,741,791.00	0.00	Pending Implementation																					2026-07-19
CPWRP-BJ-CW-01 / Procurement of Civil Engineering and Equipment for the Treatment and Closure of Baoji Changshou Domestic Waste Landfill. The designed capacity is 5.11 million m3, and the designed capacity of daily domestic waste treatment is 700t.	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Prior	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non-Bank-SPD)	16,770,000.00	0.00	Pending Implementation																					2026-07-20

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual								
CPWRP-BJCC-G-01-1 / Waste collection and transfer facilities and other vehicles in urban and rural centralized collection sites.	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Prior	Request for Bids	Open - National	Single Stage - One Envelope		4,910,000.00	0.00	Pending Implementation																								
CPWRP-BJCC-G-02 / Equipment procurement for waste classification publicity and promotion activities in east area of Chenchang District.	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,760,000.00	0.00	Pending Implementation																								
CPWRP-BJCC-G-03 / Equipment procurement for waste classification publicity and promotion activities in west area of Chenchang District.	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,080,000.00	0.00	Pending Implementation																								
CPWRP-LW-G-01-1 / Collection and transfer vehicles for 2 pilot towns (Kuang Town and Yanggou Town) (pilot).	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Post	Request for Quotations	Open - National	Single Stage - One Envelope		480,000.00	0.00	Pending Implementation																								
CPWRP-LW-G-01-2 / Vehicles for urban areas (Cheli and Shengli Street) and Shuangliang Base transfer station.	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Post	Request for Bids	Open - National	Single Stage - One Envelope		3,930,000.00	0.00	Pending Implementation																								

CPWRP-LW-G-03 / Equipment procurement for waste classification publicity and promotion activities in Duqiao Subdistrict Office and Reimin Subdistrict Office	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Post	Request for Bids	Open - National	Single Stage - One Envelope	880,000.00	0.00	Pending Implementation	2024-07-25	2024-08-01	2024-09-12	2024-10-12	2024-11-16	2026-04-20
CPWRP-LW-G-04 / Equipment procurement for waste classification publicity and promotion activities in Jiefang Subdistrict Office and Xiangyang 5 Subdistrict Office	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Post	Request for Bids	Open - National	Single Stage - One Envelope	790,000.00	0.00	Pending Implementation	2024-09-27	2024-10-04	2024-11-15	2024-12-15	2025-01-19	2026-06-23
CPWRP-LW-G-07 / Procurement of waste collection facilities in 2 pilot towns (Xiangguo Town and Yangguo Town) (pilot)	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Post	Request for Quotations	Open - National	Single Stage - One Envelope	240,000.00	0.00	Pending Implementation	2024-08-01				2024-10-26	2026-03-30
CPWRP-CC-G-02 / Exhibition arrangement and equipment procurement for the publicity and education base, and equipment procurement for township waste classification publicity and promotion activities	IBRD / 94700	Component 2: Municipal Solid Waste Management Improvement and Agricultural Plastic Waste Management Pilot	Post	Request for Bids	Open - National	Single Stage - One Envelope	650,000.00	0.00	Pending Implementation	2024-08-30	2024-09-06	2024-10-18	2024-11-17	2024-12-22	2026-05-26
CPWRP-PPMO-G-01-1 / Procurement of the first batch of county (district) office equipment	IBRD / 94700	Component 3: Project Management, Monitoring and Evaluation	Post	Request for Quotations	Open - National	Single Stage - One Envelope	10.00	0.00	Pending Implementation	2024-07-24				2024-09-21	2026-02-23
CPWRP-PPMO-G-01-2 / Procurement of the second batch of county (district) office equipment	IBRD / 94700	Component 3: Project Management, Monitoring and Evaluation	Post	Request for Quotations	Open - National	Single Stage - One Envelope	13.00	0.00	Pending Implementation	2024-12-27				2025-03-24	2026-08-26

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
CPWRP-PPMO-C1-02 / Project management information system development	IBRD / 94700	Component 3: Project Management, Monitoring and Evaluation	Post	Consultant Qualification Selection	Open - National		200,000.00	0.00	Pending Implementation	2024-05-24	2024-06-14	2024-07-28									2024-08-27		2024-10-01	2025-03-30			
CPWRP-PPMO-C1-03 / Environmental external monitoring organization	IBRD / 94700	Component 3: Project Management, Monitoring and Evaluation	Post	Consultant Qualification Selection	Open - National		290,000.00	0.00	Pending Implementation	2024-05-31	2024-06-21	2024-08-04									2024-09-03		2024-10-08	2025-04-06			
CPWRP-PPMO-C5-11.1 / Baisui County and Pucheng county agricultural film treatment implementation plan development	IBRD / 94700	Component 1: Institutional Strengthening and Capacity Building	Post	Consultant Qualification Selection	Open - National		290,000.00	0.00	Pending Implementation	2024-05-24	2024-06-14	2024-07-28									2024-08-27		2024-10-01	2025-03-30			
CPWRP-PPMO-C1-04 / External monitoring of resettlement	IBRD / 94700	Component 3: Project Management, Monitoring and Evaluation	Post	Consultant Qualification Selection	Open - National		290,000.00	0.00	Pending Implementation	2024-05-31	2024-06-21	2024-08-04									2024-09-03		2024-10-08	2025-04-06			
CPWRP-PPMO-C1-01 / Project implementation support	IBRD / 94700	Component 3: Project Management, Monitoring and Evaluation	Post	Quality And Cost Based Selection	Open - International		1,200,000.00	0.00	Pending Implementation	2024-05-27	2024-06-17	2024-07-31						2024-08-28	2024-09-27		2024-11-01		2024-12-06	2025-12-06			

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
CPWRP-PPMO-C1-05-1 / Engineering Technology Personal Specialist (Environmental Health Engineering Technology)	IBRD / 94700	Component 3: Project Management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited - National		150,000.00	0.00	Pending Implementation	2024-05-31	2024-06-05	2024-06-26					2024-07-31		2025-01-27
CPWRP-PPMO-C1-05-2 / Engineering and Technical personal expert (Environmental sanitation system construction)	IBRD / 94700	Component 3: Project Management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited - National		150,000.00	0.00	Pending Implementation	2024-05-31	2024-06-05	2024-06-26					2024-07-31		2025-01-27
CPWRP-PPMO-C1-06 / Personal expert in environmental monitoring	IBRD / 94700	Component 3: Project Management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited - National		150,000.00	0.00	Pending Implementation	2024-05-31	2024-06-05	2024-06-26					2024-07-31		2025-01-27
CPWRP-PPMO-C1-07 / Individual expert in resettlement monitoring	IBRD / 94700	Component 3: Project Management, Monitoring and Evaluation	Post	Individual Consultant Selection	Limited - National		150,000.00	0.00	Pending Implementation	2024-05-31	2024-06-05	2024-06-26					2024-07-31		2025-01-27