

UNITED REPUBLIC OF TANZANIA

Procurement Plan

General

1. Project Information

Country: Tanzania

Project Name: Roads to Inclusion and Social Economic Opportunities (RISE)

Project ID: P164920

2. Project Implementation Agency: TARURA

3. Date of the Procurement Plan: TBD

4. Period Covered by this procurement plan:

I. Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitutes the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

II. Bank’s Standard Procurement Documents:

The Bank’s Standard Procurement Documents shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

III. National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own **national open competitive procurement** arrangements as set forth in *The Public Procurement Act, 2011, The Public Procurement (Amendment) Act, 2016 and the Regulations, 2016*, such

arrangements shall be subject to paragraph 5.3 and 5.4 of the Procurement Regulations and the following conditions:

- o There should be no mandatory requirements for inclusion of local experts and firms for the consulting assignments;
- o There should be no exclusive preference based on threshold prescribed in PPA and its Regulations;
- o Negotiations with the lowest evaluated bidder to reduce price in the case of goods, works and non-consulting services where competitive methods have been used shall not be allowed;
- o The fixed budget method shall not be used for goods, works and non-consulting services;
- o Established and approved procurement standards by the government may be used, provided that they are not restrictive

When **other national procurement arrangements** other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

In accordance with paragraph 5.4(c) and 5.5 of the Procurement Regulations, the request for bids/request for proposals/request for quotations document shall require that Bidders/Proposers submitting Bids/Proposals/quotations present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights. The form of the Letter of Acceptance is attached in Appendix 1.

IV. Prequalification: Not Applicable

V. Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: **Not Applicable**

VI. Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: **Not Applicable**

VII. Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**). **Not Applicable**

Domestic preference is not applicable for National Open Competitive Procurement

VIII. Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations is Applicable. **Not Applicable**

IX. Other Relevant Procurement Information Not Applicable

X. Threshold for Prior Review, Procurement Approaches and Methods - Good, Works and Non-Consulting Services

Category	Prior Review (US\$ millions)	Procurement Approaches and Methods (US\$ millions)		
		Open International	Open National	Request for Quotation (RfQ)
Works	≥ 5	≥ 15	< 15	≤ 0.2
Goods, IT, and non-consulting services	≥ 1.5	≥ 5	< 5	≤ 0.1

Post Review: All contracts not subject to prior review shall be subject to post review.

Summary of the procurement packages for Good, Works and Non-Consulting Services (Planned for the first 18 months after project effectiveness):

Sr. No	Contract Description	Estimated Cost (US\$)	Review by Bank (Prior/Post)	Market Approach (Open-National / Limited etc.)	Selection Method (RFP, RFB, RFQ, DS etc.)	Evaluation Options (Most Advantageous Bid, BAFO, Rated Criteria etc.)	Procurement Process (Single stage-single envelope etc.)	Prequalification (Yes/ No)	Domestic Preference (Yes/No)	Expected date of bid/proposal opening	Expected date of Contract Signature
GOODS											
Component 2: Institutional Strengthening, Technical Assistance and Project Management and monitoring											
1.	Procurement of Vehicles (Lot 1) and Odometer and GPS for Inventory and Condition Survey (Lot 2).	280,000	Post	Open - National	RFB	Most Advantageous Bid (MAB)	Single stage One-Envelope	No	No	20 Feb 2019	8 April 2019
2.	Procurement of Desktop Computers and Laptops (Lot 1) and heavy duty photocopy/printing machine (Lot 2)	160,000	Post	Open - National	RFB	MAB	Single stage One-Envelope	No	No	20 Feb 2019	8 April 2019

Commented [RJM1]: Dates will be updated when finalizing the PP.

3.	Procurement of Survey Equipment	30,000	Post	Limited - National	RFQ	MAB	Single stage One-Envelope	No	No	13 Feb 2019	1 April 2019
4.	Tender for the Supply of Video Conferencing Facilities	100,000	Post	Limited - National	RFQ	MAB	Single stage One-Envelope	No	No	13 Feb 2019	1 April 2019
Total Goods		570,000									

XI. Thresholds for Prior Review, Selection Approaches and Methods - Consulting Services

Category	Prior Review (US\$ millions)	Short List of National Consultants	
		Consulting Services	Engineering and Construction Supervision
Consultants (Firms)	≥ 0.5	≤ 0.3	≤ 0.3
Individual Consultants	≥ 0.2	n.a.	n.a.

Note: Consultancy services estimated to cost equivalent to US \$ 300,000 and above per contract shall be advertised in the United Nations Development Business (UNDB) online in addition to advertising in national newspaper(s) of wide circulation and/or regional newspaper.

XII. Summary of the procurement packages for Consulting Services -Planned for the first 18 months after project effectiveness):

Sr. No	Contract Description	Estimated Cost (US\$)	Review by Bank (Prior/ Post)	Market Approach (Open - International/ National/ etc.)	Selection Method (QCBS, FBS, LCBS, QBS, CQS, DS etc.)	Shortlisting (Yes/ No)	Expected date of bid/ proposal opening	Expected date of Contract Signature	Duration (months)
Component 1: Rural Road Development and Maintenance									
1	Consulting Services for Road Safety Specialist to (i) Carry out Road Safety audit of pilot studies and (ii) Capacity Building for Road Safety Engineering (including vulnerable groups) and Road Safety Audits; (iii) Preparation of Road Safety	180,000	Post	Open - National	IC	No	11 Feb 19	13 March 2019	12

	Design Manuals/Guideline; (iv) Preparation of Road Safety Audit Manual								
Component 2: Institutional Strengthening, Human Capital and Project Management and monitoring									
2	Consulting Services for Procurement and Contract Management Specialist to (i) Advise TARURA on Procurement and contract management matters (ii) Capacity Building in Procurement and Contracts Management (iii) Preparation of Procurement and (iv) Preparation of Contracts Management Manual/ Guideline	200,000	Post	Open - National	IC	No	4 Feb 19	6 March 2019	12
3	Consulting Services for (i) Review of TARURA Strategic Plan, Organization Structure and Job Analysis, (ii) Preparation of Human Resources Plan and Training Strategy (iii) Assessment of facilities required for efficient functioning of TARURA	200,000	Post	Open - National	CQS	No	18 Feb 2019	20 March 2019	12
4	Consulting Services for Communications Specialist for (i) Preparing TARURA Communication Policy and Strategy and (ii) Capacity building of TARURA Staff	80,000	Post	Open - National	CQS	No	18 Feb 2019	20 March 2019	6
5	Consulting Services for Preparation Quality Control Manuals/Guideline	40,000	Post	Open - National	IC	No	11 Feb 19	13 March 2019	6
6	Consulting Services for Updating of Low Volume Design Manual and Maintenance Manual + Training	60,000	Post	Open - National	IC	No	18 Feb 2019	20 March 2019	6
7	Consulting Services of Financial Management Expert to (i) Prepare Financial Management Manual) -(ii) Capacity building in Financial Management and	90,000	Post	Open - National	IC	No	18 Feb 2019	20 March 2019	6

	Auditing								
8	Consulting Services for Transport Economist expert	90,000	Post	Open - National	IC	No	18 Feb 2019	20 March 2019	12
9	Consulting Services for Preparation of Project Operations Manual	30,000	Post	Open - National	IC	No	18 Feb 2019	20 March 2019	6
10	Consulting Services for Monitoring and Evaluation Specialist to Prepare Baseline for M&E, and Impact Evaluation	80,000	Post	Open - National	IC	No	18 Feb 2019	20 March 2019	6
11	Consulting Services to Update defect identification and data collection manual 2005-DROMAS	50,000	Post	Open - National	IC	No	18 Feb 2019	20 March 2019	6
Component 3: Community Engagement, Inclusion and Protection									
12	Consulting Services for Developing and Advising on Labor Based Road Maintenance Model for TARURA	90,000	Post	Open - National	IC	No	11 Feb 19	13 March 2019	12
13.	Consulting Services for Environmental and Social safeguard specialist for (i) Preparation of Community Engagement Policy and Plan (ii) capacity Building in Gender Mainstreaming Approaches including Review of Gender, Sexual Harassment, HIV-AIDS, OHS policies.	150,000	Post	Open - National	IC	No	4 Feb 19	6 March 2019	12
Total Consultancy Services		1,340.00							
GRAND TOTAL (Goods +Consultancy Services)		1,910.00							

Appendix 1

Letter of Acceptance of the World Bank's Anti-Corruption Guidelines and Sanctions Framework

Date: _____

Invitation of Bids/Proposals No. _____

To: _____

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines¹ in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, , are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of *[Insert name of Employer as per bidding document]* or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;
- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;² (ii) to be a nominated³ sub-contractor, consultant, manufacturer or

¹*Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants*, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

² For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification, expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

³ A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the particular bidding document) is one which has been: (i) included by the bidder in its pre-qualification application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect⁴ all accounts, records, and other documents relating to the procurement process and/or contract execution (in the case of award), and to have them audited by auditors appointed by the Bank. We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Consultant: _____

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Consultant:

Title of the person signing the Letter: _____

⁴ Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

PROCUREMENT PLAN **Tanzania : Tanzania Roads to Inclusion and Socioeconomic Opportunities (RISE) Project**

General Information

Country: Tanzania **Bank's Approval Date of the Original Procurement Plan:** 2019-04-01
Revised Plan Date(s): (comma delineated, leave blank) 2024-05-27
Project ID: P164920 **GN Date:** 2021-12-07
Project Name: Tanzania Roads to Inclusion and Socioeconomic Opportunities (RISE) Project
Loan / Credit No.: /, IDA / 68670
Executing Agency: Tanzania Rural and Urban Roads Agency

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SR Risk	Procurement Document	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
TZ-TARURA-260728-CW-RFB / Upgrade of Wanda Mgam Road (19km) to Bitumen Standard in Iringa District and Misi-Nwaga-Miuta Road (14km) to Bitumen Standard in Morogoro District (Lot 1 and 2)	IDA / 68670	Rural Roads Development and Maintenance	Prior	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Signed						2022-06-20	2022-10-10	2022-07-21	2022-10-11			2022-09-01	2022-12-15	2023-11-10	2023-04-19	2023-03-07	2023-06-20	2024-09-27		
TZ-TARURA-379019-CW-RFB / Package I: Bottleneck improvement in Njombe region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-10-18		2023-11-24		2023-12-20		2024-06-17	
TZ-TARURA-378993-CW-RFB / Package II: Bottleneck improvement in Njombe region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-10-18		2023-11-24		2023-12-20		2024-06-17	
TZ-TARURA-379028-CW-RFB / Package I: Bottleneck improvement in Songwe region (Construction of vermed drift, two cell box culverts and embankment rise along Chang'ombi-Magamba road 14.6km)	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-10-18		2023-11-24		2023-12-20		2024-06-17	
TZ-TARURA-378956-CW-RFB / Package II: Bottleneck improvement in Songwe region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-10-18		2023-11-24		2023-12-20		2024-06-17	
TZ-TARURA-378966-CW-RFB / Package III: Bottleneck improvement in Songwe region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-10-18		2023-11-24		2023-12-20		2024-06-17	
TZ-TARURA-379088-CW-RFB / Package I: Bottleneck improvement in Kilimanjaro Region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-10-18		2023-11-24		2023-12-20		2024-06-17	
TZ-TARURA-379072-CW-RFB / Package II: Bottleneck improvement in Kilimanjaro Region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-10-18		2023-11-24		2023-12-20		2024-06-17	
TZ-TARURA-379018-CW-RFB / Package III: Bottleneck improvement in Kilimanjaro Region (Construction of rigid pavement, culvert and side drain stone pitching along Kiriche-Some - Kamwala 6.53km road)	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-10-18		2023-11-24		2023-12-20		2024-06-17	
TZ-TARURA-379001-CW-RFB / Package I: Bottleneck improvement in Tabora Region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-10-18		2023-11-24		2023-12-20		2024-06-17	
TZ-TARURA-379060-CW-RFB / Package II: Bottleneck improvement in Tabora Region Lot 1, Lot 2 & Lot 3	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-10-18		2023-11-24		2023-12-20		2024-06-17	
TZ-TARURA-378972-CW-RFB / Package III: Bottleneck improvement in Tabora Region (Construction of box culverts, approach roads, crossing culverts and rise embankment along Nyambele-Ujuge-Muhogwe-Majiri road)	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-10-18		2023-11-24		2023-12-20		2024-06-17	
TZ-TARURA-379068-CW-RFB / Package I: Bottleneck improvement in Simiyu Region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-10-18		2023-11-24		2023-12-20		2024-06-17	
TZ-TARURA-379085-CW-RFB / Package II: Bottleneck improvement in Simiyu Region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-10-18		2023-11-24		2023-12-20		2024-06-17	
TZ-TARURA-379071-CW-RFB / Package III: Bottleneck improvement in Simiyu Region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-09-29		2023-11-05		2023-12-01		2024-05-29	
TZ-TARURA-379077-CW-RFB / Package I: Bottleneck improvement in Arusha Region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-10-18		2023-11-24		2023-12-20		2024-06-17	
TZ-TARURA-379047-CW-RFB / Package II: Bottleneck improvement in Arusha Region (Construction of 4 stone masonry arch culverts along Namanga - Simonik - Mairouwa 38.6km road)	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-10-18		2023-11-24		2023-12-20		2024-06-17	
TZ-TARURA-379023-CW-RFB / Package III: Bottleneck improvement in Arusha Region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-10-18		2023-11-24		2023-12-20		2024-06-17	
TZ-TARURA-379029-CW-RFB / Package I: Bottleneck improvement in Lindi region (Construction of Mlashedi bridge in Lindi DCI)	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Cancelled						2023-09-22		2023-09-27					2023-10-18		2023-11-24		2023-12-20		2024-06-17	

TZ-TARURA-378991-CW-RFB / Package II: Bottleneck improvement in Lindi region Lot 16 Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-379090-CW-RFB / Package I: Bottleneck improvement in Iringa region (Construction of multi cell box culvert and approach road along Luganga-Rimbo-Isupilo road in Mafinga Town Council)	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-379062-CW-RFB / Package II: Bottleneck improvement in Iringa region (Construction of drifts and concrete strip along Isula-Hambro road in Kilelesh District Council)	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-378977-CW-RFB / Package I: Bottleneck improvement in Morogoro region (Construction of rigid Pavement, side drain construction and graveling, rose embankment, river training and cross cuts along Budwee-Lumbiji road in Kilosa DC.)	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-378978-CW-RFB / Package II: Bottleneck improvement in Morogoro region Lot 16 Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-379040-CW-RFB / Package III: Bottleneck improvement in Morogoro region (Construction stone masonry arch bridge 30m span along Migasi-Singisa road in Morogoro DC)	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-378981-CW-RFB / Package IV: Bottleneck improvement in Morogoro region (Construction of Stone Masonry Arch Culverts along Iyogwe-Chopezi road in Gairo DC)	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-379008-CW-RFB / Package II: Bottleneck improvement in Coast Region Lot 6 Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-379058-CW-RFB / Package I: Bottleneck improvement in Coast Region Lot 16 Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-378983-CW-RFB / Package III: Bottleneck improvement in Coast region (Construction of 2 multi cells box culverts and approach roads in Kilolit DC)	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22	2023-12-05	2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-378988-CW-RFB / Package I: Bottleneck improvement in Singida Region Lot 16 Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-379015-CW-RFB / Package I: Bottleneck improvement in Maniyara Region Lot 16 Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-379056-CW-RFB / Package II: Bottleneck improvement in Maniyara Region (Construction of box Culvert along Kibaya - M bell (10km) road)	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-379039-CW-RFB / Package III: Bottleneck improvement in Maniyara Region Lot 1, Lot 2 & Lot 3	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-379087-CW-RFB / Package I: Bottleneck improvement in Mbeya Region (Construction of multi cells ventid Drift 50m and approaches along Mawemba - Riping - Kaganga Road)	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-379034-CW-RFB / Package II: Bottleneck improvement in Mbeya Region Lot 1, Lot 2 & Lot 3	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-378984-CW-RFB / Package I: Bottleneck improvement in Mara region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-379027-CW-RFB / Package II: Bottleneck improvement in Mara region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-378993-CW-RFB / Package III: Bottleneck improvement in Mara region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-379055-CW-RFB / Package IV: Bottleneck improvement in Mara region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-378982-CW-RFB / Package I: Bottleneck improvement in Shinyanga region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17
TZ-TARURA-379013-CW-RFB / Package II: Bottleneck improvement in Shinyanga region Lot 1 & Lot 2	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	0.00	Canceled							2023-09-22		2023-09-27				2023-10-18		2023-11-24		2023-12-20		2024-06-17

TZ-TARURA-413766-CW-RFB / Construction of multi cell box culverts, rigid pavement, and side drains along Chiwindi-Mtombwimbi road in Nanya maba DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-12-19	2023-12-15	2023-12-19				2024-01-05	2024-01-05	2024-02-06	2024-01-30	2024-04-09		2024-10-06
TZ-TARURA-413795-CW-RFB / Construction of multi cell box culverts, fine ditches and approach roads along Mwindi-Minake Road in Tandahimba DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-12-19	2023-11-15	2023-12-19				2024-01-05	2024-01-05	2024-02-06	2024-01-30	2024-04-09		2024-10-06
TZ-TARURA-413756-CW-RFB / Construction of two cell box culverts and approach roads along Kanyunya-Kisiani-Newala-Moneka Roads in Newala TC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-12-19	2023-12-15	2023-12-19				2024-01-05	2024-01-05	2024-02-06	2024-01-30	2024-04-09		2024-10-06
TZ-TARURA-413732-CW-RFB / Construction of vented drift and rise of embankment along Chiwigwachini-Nandwa-Ni-Nanda roads in Newala DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-12-19	2023-12-15	2023-12-19				2024-01-05	2024-01-05	2024-02-06	2024-01-30	2024-04-09		2024-10-06
TZ-TARURA-413751-CW-RFB / Construction of stone pitching concrete slab) crossing culverts along Churungwa - songambele road in Masasi DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-12-19	2023-12-15	2023-12-19				2024-01-05	2024-01-05	2024-02-06	2024-04-09		2024-10-06	
TZ-TARURA-413773-CW-RFB / Construction of two box culvert and approach roads along Nanyumu-Mbangalambuyni road in Nanyumbu DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-12-19	2023-12-15	2023-12-19				2024-01-05	2024-01-05	2024-02-06	2024-01-30	2024-04-09		2024-10-06
TZ-TARURA-413759-CW-RFB / Construction of multi cell box culvert, approach roads and graveling along Maganzo road 9Km in Kishapu DC.	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementation									2023-12-01	2023-12-01					2023-12-18	2024-01-19		2024-03-22		2024-09-18	
TZ-TARURA-413814-CW-RFB / Construction of Mwaisini bridge in Lindi DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-12-12	2023-12-20	2023-12-12	2024-04-03			2023-12-29	2024-01-03	2024-01-30	2024-03-29	2024-04-02		2024-09-29
TZ-TARURA-413753-CW-RFB / Rise of road embankment by ridge protection and construction of box culverts in Nachin gweka DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-12-12	2023-12-11	2023-12-12				2023-12-29	2024-01-19	2024-01-30	2024-01-19	2024-04-02		2024-09-29
TZ-TARURA-413779-CW-RFB / Construction of Vented drift, Raise of embankment and Graveling in Kilwa DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-12-12	2023-11-20	2023-12-12	2024-04-06			2023-12-29	2023-12-12	2024-01-30	2024-04-05	2024-04-02		2024-09-29
TZ-TARURA-413737-CW-RFB / Construction of Arch Bridge along Kigamboni Road in Mpanda DC and Construction of stone masonry arch bridge 20m, river training, and approach roads along Kapalamsen ga-Iturya in Njombe DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2024-01-03	2024-01-03	2024-01-03				2024-01-20	2024-01-17	2024-02-21	2024-01-31	2024-04-24		2024-10-21
TZ-TARURA-413727-CW-RFB / Construction of stone masonry arch bridge 20m, river training and approach roads along Kapalamsenga - Iturya T anganyika DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-12-14	2023-12-14	2023-12-14				2023-12-31	2024-01-05	2024-02-01	2024-01-08	2024-04-04		2024-10-01
TZ-TARURA-413718-CW-RFB / Construction of Crossing Culverts, Graveling and Concrete Strips (800m) along Limbo rd-Itukho-Kilindi Road Mbanga DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-11-30	2023-12-04	2023-11-30				2023-12-17	2023-12-27	2024-01-18	2024-02-11	2024-03-21		2024-09-17
TZ-TARURA-413791-CW-RFB / Construction of Two Cells Box Culvert, Approach Roads and Embankments along Mchoteka-Likweso-Wenje Road in Tunduru DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-11-30	2023-12-04	2023-11-30				2023-12-17	2023-12-22	2024-01-18	2024-02-11	2024-03-21		2024-09-17
TZ-TARURA-413741-CW-RFB / Rehabilitation of Works along Matala - Igonwa - Mbarika within Misungwi DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-12-14	2023-12-29	2023-12-14				2023-12-31	2024-01-22	2024-02-01	2024-01-22	2024-04-04		2024-10-01
TZ-TARURA-413743-CW-RFB / Construction of Isole stone segmental arch bridge along Isolo - Itubukio - Itilima boarder road in Msagu DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-12-12	2023-12-19	2023-12-12				2023-12-29	2024-01-02	2024-01-30	2024-01-16	2024-04-02		2024-09-29
TZ-TARURA-413731-CW-RFB / Bottlenecks removal along Gatali - Mwasasi - Wemamson ga road in Kwimba DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-12-12	2023-12-19	2023-12-12				2023-12-29	2024-01-02	2024-01-30	2024-01-16	2024-04-02		2024-09-29
TZ-TARURA-413745-CW-RFB / Periodic/Maintenance along Katende - Bugalamita road and construction of eighteen stone masonry box culverts in Ukerewe DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-12-13	2023-12-19	2023-12-13	2024-04-06			2023-12-30	2024-01-02	2024-01-31	2024-01-29	2024-04-03		2024-09-30
TZ-TARURA-413812-CW-RFB / Construction of two cells box culvert and graveling works along Mlinda-Imweli (10.6 Km) road in Chato DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-12-01	2023-12-01	2023-12-01				2023-12-18	2023-12-21	2024-01-19	2024-01-02	2024-03-22		2024-09-18
TZ-TARURA-413810-CW-RFB / Construction of new multi cell box culvert along Kilomber o-Ilangasika (18.86km) road Getita DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One E nvelope						Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation									2023-12-01	2023-12-01	2023-12-01				2023-12-18	2023-12-21	2024-01-19	2024-03-26	2024-03-22		2024-09-18

TZ-TARURA-413758-CW-RFB / Upgrading to gravel standard 7km, Construction of box culvert and embankment along Mungwete - Ruuma road in Wangingombe District.	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-29	2023-12-04	2023-12-29	2024-01-15	2023-12-20	2024-02-16	2024-04-19	2024-10-16	
TZ-TARURA-413762-CW-RFB / Periodic Maintenance Works 4.1km and Construction of 3 lines of culverts along Wende - Njoka road in Njombe TC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-29	2023-12-04	2023-12-29	2024-01-15	2024-01-09	2024-02-16	2024-04-19	2024-10-16	
TZ-TARURA-413813-CW-RFB / Construction of 3 stone masonry arch bridge along Buhwe - Mwayaya 7km road in Buhwe DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-15	2023-12-15	2023-12-15	2024-01-01	2023-12-29	2024-02-02	2024-01-08	2024-04-05	2024-10-02
TZ-TARURA-413706-CW-RFB / Rock excavation, Construction of side drain and graveling along Kibondo Muta 16.30 km road Kibondo DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementation	2023-12-15		2023-12-15	2024-01-01		2024-02-02	2024-04-05	2024-10-02	
TZ-TARURA-413780-CW-RFB / Construction of multi cell box culvert along Mrambo 2km road in Kasuu TC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-15	2023-12-15	2023-12-15	2024-01-01	2023-12-29	2024-02-02	2024-01-09	2024-04-05	2024-10-02
TZ-TARURA-413793-CW-RFB / Construction of crossing culverts and concrete strip along Kigembe 11.46km road in Kistulo DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-15	2023-12-15	2023-12-15	2024-01-01	2023-12-29	2024-02-02	2024-01-09	2024-04-05	2024-10-02
TZ-TARURA-413717-CW-RFB / Construction of drainage structures and graveling works along Samula - Mimba 13.5 0km road in Uvinza DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-15	2023-12-15	2023-12-15	2024-04-06		2024-02-02	2024-04-05	2024-10-02	
TZ-TARURA-413736-CW-RFB / Construction of protection and graveling along Kibiri - Kalalungabo 2.50km road in Kipona DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-15	2023-12-15	2023-12-15	2024-04-06		2024-02-02	2024-01-23	2024-04-05	2024-10-02
TZ-TARURA-413786-CW-RFB / Construction of Stone arch Culvert, crossing culverts and Graveling works along Kituu - Mbindiro-Kwafungu 40.21 km road in Muheza DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-14	2023-12-13	2023-12-14	2023-12-31	2023-12-29	2024-02-01	2024-03-26	2024-04-04	2024-10-01
TZ-TARURA-413776-CW-RFB / Construction of stone masonry arch bridge along Kibao - Kwangurwe-Malumbi 12.5 km road in Bumbuli DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-14	2023-12-15	2023-12-14	2023-12-31	2023-12-29	2024-02-01	2024-02-17	2024-04-04	2024-10-01
TZ-TARURA-413787-CW-RFB / Construction of multi cell box culvert, Rock Fills, construction of Gabion Boxes and raise embankment along Kasoni - Makunya 0.20m road in Kyewa DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-01	2023-12-01	2023-12-01	2023-12-18	2023-12-28	2024-01-19	2024-01-12	2024-03-22	2024-09-18
TZ-TARURA-413733-CW-RFB / Construction of box culvert and raise road embankment along Katoma - Kiyamota-Kashipi 9.44km road in Bukoba DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-01	2023-12-01	2023-12-01	2023-12-18	2023-12-22	2024-01-19	2024-01-27	2024-03-22	2024-09-18
TZ-TARURA-413713-CW-RFB / Embankment Raise, Culvert Lines and Box Culverts along Ruwazi - Chebotoke - Kabinidi 1.2 km road in Biharamulo DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-14	2023-12-14	2023-12-14	2023-12-31	2024-01-11	2024-02-01	2024-01-11	2024-04-04	2024-10-01
TZ-TARURA-413800-CW-RFB / Rise road embankment and construction of box culverts and river training along Nyarugando - Kayanga 7km road in Karagwe DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-13	2023-12-13	2023-12-13	2023-12-30	2024-01-02	2024-01-31	2024-01-24	2024-04-03	2024-09-30
TZ-TARURA-413802-CW-RFB / Construction of vented drift and approach roads along Mwanyaha - Mwajidalala 12.8 km road in Maitu DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-11	2023-12-11	2023-12-11	2023-12-28	2024-01-04	2023-12-31	2024-01-21	2024-03-03	2024-08-30
TZ-TARURA-413769-CW-RFB / Construction of 3 stone masonry arch culverts along Iyogelo - Makula - Bugojala 10.2 km road Maswa DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-11	2023-12-11	2023-12-11	2023-12-28	2024-01-03	2024-01-29	2024-01-21	2024-04-01	2024-09-28
TZ-TARURA-413783-CW-RFB / Construction of 1 stone masonry arch bridge and 1 vented drift along Bulambeshi - Nanga - Ndoleleji 33.8km road Ilima DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-11	2023-12-11	2023-12-11	2023-12-28	2024-01-11	2024-01-29	2024-01-21	2024-04-01	2024-09-28
TZ-TARURA-413716-CW-RFB / Construction of stone masonry arch bridge and approach roads along Samungu - Nyangwali 7.48km road Bariadi DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-11	2023-12-11	2023-12-11	2023-12-28		2024-01-29	2024-04-01	2024-09-28	
TZ-TARURA-413799-CW-RFB / Construction of 3 Solid Drifts 30m, 45m, & 55m Span, Rock Excavation, Embankment rise and Rigid Pavement, Two Multi Cell Box Culverts along Thawi-Beriko Road in Kondoa DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-04	2023-12-04	2023-12-04	2023-12-21	2023-12-27	2024-01-22	2024-04-03	2024-03-25	2024-09-21

TZ-TARURA-419187-CW-RFB / Construction of multi cell box culvert and approach road along Luganga-Itombo-Ikupilo road in Malimba Town Council	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-20	2023-12-04	2024-01-24	2024-02-23	2023-12-25	2024-04-03	2024-01-10	2024-05-17	2025-02-11
TZ-TARURA-419213-CW-RFB / Construction of double cell reinforced box culvert along Iboru - Loringo - Ngaramtoni 8.73km road in Arusha DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-20	2023-12-13	2024-01-24	2024-02-23	2024-01-02	2024-04-03	2024-03-27	2024-05-17	2025-02-11
TZ-TARURA-419100-CW-RFB / Construction of 3 stone masonry arch culverts along Odoi giri - Sotambu 31.41km road in Ngongoro DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2024-01-04	2023-12-12	2024-01-15	2024-02-14	2024-01-02	2024-04-05	2024-03-23	2024-05-17	2025-02-11
TZ-TARURA-421942-CW-RFB / Construction of box culvert with protection of gullions and approach roads along Leng colwa - Lemooti 13km road in Monduli DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-19	2023-12-12	2023-12-19	2024-02-27	2024-01-02	2024-03-28	2024-03-22	2024-05-02	2025-10-24
TZ-TARURA-421976-CW-RFB / Construction of box culvert, line ditches and raising of road embankment along Bumbura - Mugara in Bunda DC.	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-19	2023-12-18	2023-12-19	2024-02-27	2024-01-05	2024-03-28	2024-03-25	2024-05-02	2025-10-24
TZ-TARURA-419296-CW-RFB / Construction of stone masonry arch bridge 20m span in Butama DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementation	2023-12-19		2024-01-16	2024-02-15		2024-04-06		2024-05-17	2025-02-11
TZ-TARURA-421944-CW-RFB / River Training, Embankment raising, Protection works and improving of wearing course (graveling) in Tarime DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-19	2023-12-20	2023-12-19	2024-02-27	2024-01-10	2024-03-28	2024-03-25	2024-05-02	2025-10-24
TZ-TARURA-419241-CW-RFB / Construction of box culverts approach roads and graveling along Ratla - Kirongwe road in Ronga DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-19	2023-12-14	2024-01-23	2024-02-22	2024-01-05	2024-04-02	2024-03-25	2024-05-17	2025-02-11
TZ-TARURA-419198-CW-RFB / Construction of vented drift, two cell box culverts and embankment rise along Chang'ombe-Magamba road 14.6Km in Songwe DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-19	2023-12-11	2024-01-23	2024-02-22		2024-04-02		2024-05-17	2025-02-11
TZ-TARURA-421924-CW-RFB / Construction of Crossing culverts, raise embankment and graveling along Mowo-Mpito-Iseana road 13.1Km in Mbozi DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-19	2023-12-11	2023-12-19	2024-02-27	2023-12-27	2024-03-28	2024-04-05	2024-05-02	2025-10-24
TZ-TARURA-419263-CW-RFB / Construction of multi Cells Box culverts, raise embankment and Graveling along Ikumbi-Ilanga road 5.1Km in Ifje DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-19	2023-12-11	2024-01-23	2024-02-22	2023-12-27	2024-04-02	2024-04-05	2024-05-17	2025-02-11
TZ-TARURA-419300-CW-RFB / Construction of two double cell box culverts along Minge-Mpakani road 1.55Km in Tanduma DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementation	2023-12-01		2024-01-16	2024-02-15		2024-04-06		2024-05-17	2025-02-11
TZ-TARURA-419205-CW-RFB / Construction of Multi cell box culvert and raise embankment rise along Ikana- Iyendwe - Nanchuka road 37km in Mombasa DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementation	2023-12-12		2024-01-16	2024-02-15		2024-04-06		2024-05-17	2025-02-11
TZ-TARURA-419322-CW-RFB / Construction of Box culverts, approach roads and rise embankments along Nyambele-Upuge-Muhogwe-Magiri road in Uyozi DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementation	2023-12-12		2024-01-16	2024-02-15		2024-04-06		2024-05-17	2025-02-11
TZ-TARURA-419312-CW-RFB / Construction of 8 stone masonry arch culverts, approach roads and rise embankment along Sikonge-Igawa-Pangale road in Sikonge DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementation	2023-12-12		2024-01-16	2024-02-15		2024-04-06		2024-05-17	2025-02-11
TZ-TARURA-419146-CW-RFB / Construction of multicell box culvert and approach roads along Sasa-King'wangiko-Usonga-Selei road in Kallua	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementation	2024-01-03		2024-01-15	2024-02-14		2024-04-05		2024-05-17	2025-02-11
TZ-TARURA-419280-CW-RFB / Construction of box culverts, approach roads, crossing culverts and rise embankment along Nyambele-Upuge-Muhogwe-Magiri road in Igunga DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-12-14	2023-12-01	2024-01-16	2024-02-15	2024-01-30	2024-04-06	2024-01-30	2024-05-17	2025-02-11
TZ-TARURA-419294-CW-RFB / Construction of box culvert and graveling works along Itaga Dam 10km road in Itigoni DC & Construction of multi cell box culvert and embankment rise along Nkonko-Ntumbi 18.3 km road in Manyoni DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Under Implementation	2023-11-30	2023-11-20	2024-01-16	2024-02-15	2023-12-04	2024-04-06	2023-12-22	2024-05-17	2025-02-11
TZ-TARURA-419292-CW-RFB / Construction of multi cell box culvert and embankment rise along Domoni-Hilamao 3.7.8km road in Mkalama DC	IDA / 68670	Rural Roads Development and Maintenance	Post	Request for Bids	Open - National	Single Stage - One Envelope	Request for Bids - Small Works SPD (1 envelope process)	0.00	Pending Implementation	2023-11-30		2024-01-16	2024-02-15		2024-04-06		2024-05-17	2025-02-11

GOODS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
TZ-TARURA-107260-GO-RFB / Procurement of Motor Vehicles, Odometer and GPS for inventory and condition survey (2 lots)	/	Institutional Strengthening a nd Human Capital Development	Post	Request for Bids	Open - National	Single Stage - One E nvelope		0.00	Canceled					2019-04-25		2019-05-04					2019-06-15		2019-07-15		2019-08-19		2020-02-15	
TZ-TARURA-107264-GO-RFB / Procurement of Desktop computers and Laptops and heavy duty Photocopy/Printing machines (2lots)	/	Institutional Strengthening a nd Human Capital Development	Post	Request for Bids	Open - National	Single Stage - One E nvelope		0.00	Canceled					2019-04-29		2019-05-06					2019-06-17		2019-07-17		2019-08-21		2020-02-17	
TZ-TARURA-107378-GO-RFO / Procurement of Survey Equipment	/	Institutional Strengthening a nd Human Capital Development	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		0.00	Canceled							2019-05-02								2019-06-27		2019-12-24		
TZ-TARURA-107379-GO-RFO / Tender for Supply of Video Conferencing Facilities	/	Institutional Strengthening a nd Human Capital Development	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		0.00	Canceled							2019-04-28								2019-06-24		2019-12-21		
TZ-TARURA-260366-GO-RFO / Procurement of GPS 50/Odometers 26/ high quality LCD display electronic Digital wheel measures 150	IDA / 68670	Institutional Strengthening a nd Human Capital Development	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		0.00	Signed							2022-05-13	2023-07-16							2022-08-08	2023-09-29	2023-01-05		
TZ-TARURA-276298-GO-RFB / Supply and Installation of Video Conferencing and associated necessary facilities	IDA / 68670	Institutional Strengthening a nd Human Capital Development	Post	Request for Bids	Open - National	Single Stage - One E nvelope		0.00	Completed					2022-04-22	2022-05-04	2022-04-29	2022-06-17				2022-06-14	2022-07-28	2022-07-21	2022-11-22	2022-09-07	2023-01-20	2023-04-05	
TZ-TARURA-262583-GO-RFO / Supply of ICT LAN equipments (LAN Cabling) and WAN infrastructure to RISE offices and 12 Regional offices.	IDA / 68670	Institutional Strengthening a nd Human Capital Development	Post	Request for Bids	Open - National	Single Stage - One E nvelope		0.00	Signed					2022-04-22	2022-05-03	2022-05-16	2022-06-16				2022-06-29	2022-08-10	2022-08-15	2022-11-21	2022-09-12	2023-01-20	2023-04-10	
TZ-TARURA-259657-GO-DIR / Procurement of Motor vehicles for Supervision of projects	IDA / 68670	Institutional Strengthening a nd Human Capital Development	Post	Direct Selection	Direct			0.00	Signed					2022-06-30	2022-07-27	2022-07-27	2022-10-25							2022-10-31	2022-11-03	2023-04-29		
TZ-TARURA-309336-GO-RFB / SUPPLY OF OFFICE FURNITURES FOR RISE PROJECT IMPLEMENTATION UNIT	IDA / 68670	Institutional Strengthening a nd Human Capital Development	Post	Request for Bids	Open - National	Single Stage - One E nvelope		0.00	Signed					2022-12-16	2023-02-03	2022-12-19					2023-01-30	2023-03-03	2023-02-13	2023-07-11	2023-03-17	2023-08-31	2023-05-01	
TZ-TARURA-309497-GO-RFO / SUPPLY OF OFFICE STATIONARIES FOR RISE PROJECT IMPLEMENTATION UNIT	IDA / 68670	Institutional Strengthening a nd Human Capital Development	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		0.00	Completed							2022-12-16	2023-02-10							2023-03-21	2023-04-15	2023-05-05	2023-05-12	
TZ-TARURA-309500-GO-RFB / SUPPLY OF ICT EQUIPMENTS FOR RISE PROJECT IMPLEMENTATION UNIT	IDA / 68670	Institutional Strengthening a nd Human Capital Development	Post	Request for Bids	Open - National	Single Stage - One E nvelope		0.00	Signed					2022-12-12	2023-02-03	2022-12-16	2023-09-24				2023-01-30	2023-03-08	2023-02-13	2023-07-06	2023-03-24	2023-10-31	2023-06-22	
TZ-TARURA-366599-GO-RFO / Supply of office Equipment for RISE Project's office under TARURA.	IDA / 68670	Institutional Strengthening a nd Human Capital Development	Post	Request for Quota tions	Open - National	Single Stage - One E nvelope		0.00	Under Implementation							2023-07-05	2023-09-05							2023-08-30		2023-11-28		
TZ-TARURA-369864-GO-RFO / SUPPLY OF COMMUNICATION OFFICERS WORKING TOOLS FOR TARURA.	IDA / 68670	Institutional Strengthening a nd Human Capital Development	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		0.00	Signed							2023-07-05	2023-07-05							2023-08-30	2023-04-15	2024-02-26		

NON CONSULTING SERVICES																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference	Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
TZ-TARURA-107383-CS-CQS / Consulting Services for Communications Specialist for (i) Preparing TARURA Communication Policy and Strategy and (ii) Capacity Building of TARURA Staff	/	Institutional Strengthening a nd Human Capital Development	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2019-04-25	2019-05-16	2019-06-29									2019-07-29		2019-09-02		2020-02-29			
TZ-TARURA-107381-CS-CQS / Consulting Services for (i) Review of TARURA strategic plan, Organization Structure and Job Analysis, (ii) Preparation of Human Resources plan and Training Strategy, (iii) Assessment of Facilities Required for Efficient Functioning of	/	Institutional Strengthening a nd Human Capital Development	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2019-04-29	2019-05-20	2019-07-03									2019-08-02		2019-09-06		2020-09-05			
TZ-TARURA-276659-CS-QCB S / Consultancy Services for Detailed Engineering Design and Construction Supervision of Upgrading of Roads to Bitumen Standard 48.9km in Ruwaga District and 50km in Handeni District	IDA / 68670	Rural Roads Development a nd Maintenance	Prior	Quality And Cost-Based Selection	Open - International		0.00	Under Implementation	2022-04-27	2022-06-15	2022-05-17	2022-08-17	2022-07-15	2023-04-25			2022-09-16	2023-06-09	2022-10-10	2023-07-28	2023-01-18	2023-12-08	2023-02-24		2024-12-15		
TZ-TARURA-276687-CS-QCB S / Consultancy Services for conducting Environmental and Social Impact Assessment and preparation of resettlement action Plan for upgrading of 26.5km roads in Handeni District to bitumen Standard	IDA / 68670	Rural Roads Development a nd Maintenance	Post	Quality And Cost-Based Selection	Open - National		0.00	Signed	2022-04-27	2022-05-02	2022-05-17	2022-06-18	2022-07-15	2022-12-29			2022-09-16	2023-02-09	2022-10-10	2023-03-13	2023-01-05	2023-03-13	2023-02-27	2023-06-30	2023-09-25		

TZ-TARURA-276704-CS-QCB 5 / Consultancy Services for conducting Environmental and Social Impact Assessment and preparation of resettlement action Plan for upgrading of 53.65km roads to bitumen standard in Mboowe District	IDA / 68670	Rural Roads Development and Maintenance	Post	Quality And Cost-Based Selection	Open - National	0.00	Signed	2022-04-27	2022-05-02	2022-05-17	2022-06-20	2022-07-15	2022-12-28						2022-09-16	2022-02-10	2022-10-10	2023-02-25	2023-01-05	2023-02-25	2023-02-27	2023-07-01	2023-09-25
TZ-TARURA-276630-CS-QCB 5 / Consultancy Services for Detailed Engineering Design and Construction Supervision of Upgrading of 53.65km of Roads to Bitumen Standard in Mboowe District	IDA / 68670	Rural Roads Development and Maintenance	Post	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2022-05-31	2022-06-19	2022-06-22	2022-10-04	2022-08-30	2023-04-24						2022-11-01	2023-06-09	2022-11-25	2023-07-10	2023-03-10	2023-09-12	2023-05-22		2025-03-12
TZ-TARURA-260525-CS-QCB 5 / Provision of Construction Supervision Consultancy services for upgrading of 14km in Mufindi - Ifwagi road located in Mufindi District and 19km in Wenda - Mgamu road located in Iringa District	IDA / 68670	Rural Roads Development and Maintenance	Post	Quality And Cost-Based Selection	Open - International	0.00	Signed	2022-05-20	2022-05-02	2022-06-20	2022-06-15	2022-09-14	2022-12-30						2022-10-31	2023-02-10	2022-11-30	2023-03-13	2023-01-06	2023-05-29	2023-03-01	2023-06-27	2024-12-20
TZ-TARURA-276668-CS-QCB 5 / Consultancy Services for conducting Environmental and Social Impact Assessment and preparation of resettlement action Plan for upgrading of 48.9km roads in Ruwanga District to bitumen Standard	IDA / 68670	Rural Roads Development and Maintenance	Post	Quality And Cost-Based Selection	Open - National	0.00	Signed	2022-05-09	2022-06-15	2022-05-29	2022-06-18	2022-07-27	2023-03-07						2022-09-28	2023-02-09	2022-10-22	2023-03-13	2023-01-17	2023-05-25	2023-03-11	2023-06-30	2023-10-07
TZ-TARURA-336180-CS-QCB 5 / Consultancy Services for Project Management and Capacity Building for the Roads to Inclusion and Socio-Economic Opportunities (RISE) Project	IDA / 68670	Institutional Strengthening and Human Capital Development	Prior	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2023-01-13	2023-06-08	2023-02-13	2023-06-15	2023-03-13	2023-10-12						2023-04-03	2023-11-21	2023-04-21	2024-02-03	2023-05-30	2024-05-01	2023-06-19		2024-06-18
TZ-TARURA-374435-CS-QCB 5 / Consultancy Services for Information and Communication Technology Assessment and Development of Digital Transformation Road Map to TARURA.	IDA / 68670	Institutional Strengthening and Human Capital Development	Post	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2023-08-24	2023-08-29	2023-08-31	2023-10-12	2023-10-16	2023-12-22						2023-11-27	2024-02-07	2023-12-27	2024-03-05	2024-02-09		2024-03-05		2024-09-01
TZ-TARURA-375917-CS-QCB 5 / Consultancy services for the Establishment, Registration and Administration training of Community-Based Road Maintenance (CBRM) Groups	IDA / 68670	Community Engagement, Inclusion and Protection	Post	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2023-08-24	2023-08-24	2023-09-06	2023-10-12	2023-10-20	2024-01-22						2023-12-01		2023-12-31		2024-02-08		2024-03-04		2024-10-30
TZ-TARURA-378186-CS-QCB 5 / Consultancy Services for Development of Climate Change Resilience Strategy, Action Plan and Guidelines for Road Sector in TANZANIA	IDA / 68670	Institutional Strengthening and Human Capital Development	Post	Quality And Cost-Based Selection	Open - National	0.00	Under Implementation	2023-08-30	2023-08-24	2023-09-20		2023-11-03							2023-12-01		2023-12-31		2024-02-04		2024-03-11		2025-03-11
TZ-TARURA-413708-CS-LCS / Consultancy Services for Development of National Speed Management Guidelines and Review and Updating of Tanzania Low Volume Roads Manual	IDA / 68670	Rural Roads Development and Maintenance	Post	Least Cost Selection	Open - National	0.00	Cancelled	2024-03-15	2024-03-07	2024-04-01		2024-05-20							2024-06-24		2024-07-24		2024-09-06		2024-10-11		2025-04-09
TZ-TARURA-413771-CS-LCS / Consultancy Services for Development of Road Safety Strategy and action Plan for TARURA. Guidelines on Reducing Road Safety Risks in Day-to-Day Operations of TARURA and TANROADS, and Capacity Building on Road Safety Engineering and Audits.	IDA / 68670	Rural Roads Development and Maintenance	Post	Least Cost Selection	Open - National	0.00	Cancelled	2024-03-15	2024-03-07	2024-03-15		2024-05-03							2024-06-14		2024-07-05		2024-08-09		2024-09-13		2025-03-12
TZ-TARURA-425069-CS-QCB 5 / Consultancy Service for Improvement and Expansion of Road Accident Information System	IDA / 68670	Rural Roads Development and Maintenance	Prior	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2024-04-30	2024-05-23	2024-05-21		2024-07-25							2024-08-23		2024-09-23		2024-11-11		2024-12-18		2025-12-18
TZ-TARURA-426051-CS-LCS / Consultancy Services for Development of Road Safety Strategy and action Plan for TARURA. Guidelines on Reducing Road Safety Risks in Day-to-Day Operations of TARURA and TANROADS, and Capacity Building on Road Safety Engineering and Audits.	IDA / 68670	Rural Roads Development and Maintenance	Post	Least Cost Selection	Open - International	0.00	Under Review	2024-05-06	2024-05-09	2024-05-27		2024-08-07							2024-09-04		2024-10-04		2024-11-08		2024-12-13		2025-12-08
TZ-TARURA-426149-CS-LCS / Consultancy services for development of National Speed Management Guidelines, review and updating of Tanzania Low Volume Roads Manual	IDA / 68670	Rural Roads Development and Maintenance	Post	Least Cost Selection	Open - International	0.00	Under Review	2024-05-07	2024-05-16	2024-05-28		2024-07-11							2024-08-09		2024-09-10		2024-10-15		2024-11-19		2025-09-15
TZ-TARURA-426410-CS-QCB 5 / Consultancy Services for Implementation of Electronic Document Management System (EDMS) for Tanzania Rural and Urban Roads Agency - TARURA.	IDA / 68670	Institutional Strengthening and Human Capital Development	Prior	Quality And Cost-Based Selection	Open - International	0.00	Under Implementation	2024-05-09	2024-05-14	2024-05-31		2024-07-26							2024-08-23		2024-09-27		2024-11-01		2024-12-06		2026-03-31
TZ-TARURA-429513-CS-QCB 5 / Consultancy Services for Detailed Engineering Design and Preparation of Tender Documents for upgrading of 11.5 Km Roads to appropriate grading standard in Mboowe District (Geita Region), Kilelesh District and Mufindi District (in	IDA / 68670	Rural Roads Development and Maintenance	Post	Quality And Cost-Based Selection	Open - International	0.00	Pending Implementation	2024-06-20		2024-07-11		2024-08-30							2024-09-24		2024-10-29		2024-12-08		2025-01-12		2025-09-09

TZ-TARURA-429515-CS-QCBS / Consultancy Services for Detailed Engineering Design and Preparation of Tender Documents for upgrading of 13.0 Km Roads to appropriate sealing standard in Ruungwa District (Lindi Region) and Hadzoni District (Tanga Region)	IDA / 68670	Rural Roads Development and Maintenance	Post	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2024-06-20	2024-07-11	2024-08-30		2024-09-27	2024-10-27	2024-12-02	2025-01-06	2025-09-03
TZ-TARURA-429512-CS-QCBS / Consultancy Services for Development of National Rural Roads Program	IDA / 68670	Rural Roads Development and Maintenance	Prior	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2024-06-20	2024-07-11	2024-08-26		2024-09-20	2024-10-20	2024-11-25	2025-01-03	2025-07-02
TZ-TARURA-429510-CS-QCBS / Consultancy Services for TARURA's Functional and Institutional Framework Review	IDA / 68670	Rural Roads Development and Maintenance	Prior	Quality And Cost-Based Selection	Open - International			0.00	Pending Implementation	2024-06-20	2024-07-11	2024-08-26		2024-09-20	2024-10-20	2024-11-25	2025-01-03	2025-07-02
TZ-TARURA-429522-CS-LCS / Consultancy services for development of National Speed Management Guidelines, review and updating of Tanzania Low Volume Roads Manual	IDA / 68670	Rural Roads Development and Maintenance	Post	Least Cost Selection	Open - International			0.00	Pending Implementation	2024-06-20	2024-07-11	2024-08-26		2024-08-28	2024-09-27	2024-11-02	2024-12-11	2025-06-09
TZ-TARURA-429526-CS-LCS / Consultancy Services for Development of Road Safety Strategy and action Plan for TARURA, Guidelines on Reducing Road Safety Risks in Day-to-Day Operations of TARURA and TANROADS, and Capacity Building on Road Safety Engineering and Audits	IDA / 68670	Rural Roads Development and Maintenance	Post	Least Cost Selection	Open - International			0.00	Pending Implementation	2024-06-20	2024-07-11	2024-08-30		2024-09-24	2024-10-29	2024-12-08	2025-01-12	2025-07-11

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
TZ-TARURA-107368-CS-INDV / Consulting services for Road Safety Specialist to carry out Road safety Audit of Pilot Studies, Capacity Building for Road safety engineering (including vulnerable groups) and Road safety audit, preparation of road safety design and a	/	Institutional Strengthening and Human Capital Development	Post	Individual Consultant Selection	Open		0.00	Canceled	2019-04-26		2019-06-14		2019-07-05		2019-08-09		2020-08-08	
TZ-TARURA-108087-CS-INDV / Consulting Services for Preparation of Project Operations Manual	/	Institutional Strengthening and Human Capital Development	Post	Individual Consultant Selection	Open		0.00	Canceled	2019-04-23		2019-06-14		2019-07-05		2019-08-09		2020-08-08	
TZ-TARURA-108093-CS-INDV / Consulting Services for Monitoring and Evaluation Specialist to Prepare Baseline for M&E, and Impact Evaluation	/	Institutional Strengthening and Human Capital Development	Post	Individual Consultant Selection	Open		0.00	Canceled	2019-04-26		2019-06-14		2019-07-05		2019-08-09		2020-02-05	
TZ-TARURA-108096-CS-INDV / Consulting Services to Update defect identification and data collection manual 2005-2010/MAS	/	Institutional Strengthening and Human Capital Development	Post	Individual Consultant Selection	Open		0.00	Canceled	2019-04-26		2019-06-14		2019-07-05		2019-08-09		2020-02-05	
TZ-TARURA-108097-CS-INDV / Consulting Services for Developing and Advising on Labor Based Road Maintenance Model for TARURA	/	Institutional Strengthening and Human Capital Development	Post	Individual Consultant Selection	Open		0.00	Canceled	2019-04-29		2019-06-17		2019-07-08		2019-08-12		2020-08-11	
TZ-TARURA-107404-CS-INDV / Consulting Services for Updating of Low Volume Design Manual and Maintenance Manual + Training	/	Institutional Strengthening and Human Capital Development	Post	Individual Consultant Selection	Open		0.00	Canceled	2019-04-29		2019-06-17		2019-07-08		2019-08-12		2020-02-08	
TZ-TARURA-107393-CS-INDV / Consulting Services for preparation Quality control manuals/guideline	/	Institutional Strengthening and Human Capital Development	Post	Individual Consultant Selection	Open		0.00	Canceled	2019-04-26		2019-06-14		2019-07-05		2019-08-09		2020-02-05	
TZ-TARURA-107429-CS-INDV / Consulting Services for Transport Economist Expert	/	Institutional Strengthening and Human Capital Development	Post	Individual Consultant Selection	Open		0.00	Canceled	2019-04-26		2019-06-14		2019-07-05		2019-08-09		2020-08-08	
TZ-TARURA-107407-CS-INDV / Consulting Services of Financial Management expert to (i) Prepare Financial Management Manual (ii) Capacity Building in Financial Management and Auditing.	/	Institutional Strengthening and Human Capital Development	Post	Individual Consultant Selection	Open		0.00	Canceled	2019-04-26		2019-06-14		2019-07-05		2019-08-09		2020-02-05	
TZ-TARURA-108098-CS-INDV / Consulting Services for Environmental and Social safeguard and specialist for capacity Building in Gender Mainstreaming Approaches including Review of Gender, Sexual Harassment, HIV-AIDS, OHS policies.	/	Institutional Strengthening and Human Capital Development	Post	Individual Consultant Selection	Open		0.00	Canceled	2019-04-23		2019-06-14		2019-07-05		2019-08-09		2020-08-08	
TZ-TARURA-260719-CS-INDV / Consultancy services for provision of advisory services in Procurement to TARURA	IDA / 68670	Institutional Strengthening and Human Capital Development	Prior	Individual Consultant Selection	Open		0.00	Signed	2022-04-19	2022-04-21	2022-08-09	2023-02-14	2022-08-29	2023-02-27	2022-10-07	2023-04-05	2023-10-07	
TZ-TARURA-276759-CS-INDV / Procurement of Individual Consultant (Procurement Specialist) for capacity strengthening in Procurement	IDA / 68670	Institutional Strengthening and Human Capital Development	Prior	Individual Consultant Selection	Open		0.00	Canceled	2022-04-19	2022-04-21	2022-08-09		2022-08-29		2022-10-07		2023-10-07	
TZ-TARURA-276940-CS-INDV / Consultancy services for Development and implementation of communication policy, strategy and programs for TARURA	IDA / 68670	Institutional Strengthening and Human Capital Development	Post	Individual Consultant Selection	Open		0.00	Canceled	2022-05-30	2022-05-04	2022-09-28		2022-10-18		2022-11-29		2023-11-29	

TZ-TARURA-375910-CS-INDV / Individual Consultancy services for Assessment of Organizational and Procurement Modalities for CBRM Groups, and Preparation of Bidding and Contract Documents	IDA / 68670	Community Engagement, Inclusion and Protection	Post	Individual Consultant Selection	Open - National		0.00	Under Implementation	2023-08-24	2023-09-01	2023-10-16	2023-11-06	2023-12-11	2024-02-24
TZ-TARURA-378108-CS-INDV / Individual Consultancy Services for Assessment and Capacity Building on Gender and Community Engagement to Road Sector Under RISE Project	IDA / 68670	Community Engagement, Inclusion and Protection	Post	Individual Consultant Selection	Open - National		0.00	Under Implementation	2023-08-30	2023-09-01	2023-10-18	2023-11-08	2023-12-13	2024-06-10
TZ-TARURA-389693-CS-INDV / Consultancy services for preparation of resettlement Policy Framework (RPF) for Dodoma Integrated and Sustainable Transport (DIST)	IDA / 68670	Institutional Strengthening and Human Capital Development	Post	Individual Consultant Selection	Direct - National		0.00	Under Implementation	2023-11-17	2023-11-01	2023-11-22	2024-01-11	2024-01-22	2024-03-22
TZ-TARURA-386137-CS-CDS / CONSULTANCY SERVICES FOR THE PROVISION OF TECHNICAL ASSISTANCE IN THE IMPLEMENTATION OF COMMUNITY-BASED ROUTINE MAINTENANCE (CBRM)	IDA / 68670	Community Engagement, Inclusion and Protection	Post	Direct Selection	Direct - International		0.00	Under Implementation	2023-11-17	2023-11-10	2023-11-27	2024-01-31	2024-01-31	2026-03-21