18-MONTH PROCUREMENT PLAN

Project information: Nigeria Rural Access And Agricultural Marketing Project (RAAMP) - P163353

Project Implementation Agencies: Federal Ministry of Agriculture and Rural Development and State Project Implementation Units (SPIUs)

Date of the Procurement Plan: September 18, 2019

Period covered by this Procurement Plan: February 2019 to July 2020

Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank's Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in the **Nigeria Public Procurement Act 2007,** such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. **Not Applicable**

Procurement of Second-Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables. **Not Applicable**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).

Goods: [15% is applicable for those contracts identified in the Procurement Plan tables];

Works: [7.5% is applicable for those contracts identified in the Procurement Plan tables]

I. Threshold for Prior Review - Goods, Works, Non-Consulting Services and Consulting Services

Pric	or-reviev	w Thresh	nolds			Th	reshold	s for Pro	cureme	nt Metho	ods	
Procurement Type	High Risk (\$'000)	Substanti al Risk (\$'000)	Moderate Risk (\$'000)	Low Risk (\$'000)		Works		Goods, l ⁻	T & Non-Co Services	onsulting		of National ultants
Works	5,000	10,0 00	15,0 00	20,0 00	Open Internatio nal or ICB (\$'000)	Open National or NCB (\$'000)	Request for Quotatio n or National Shopping (\$'000)	Open internatio nal or ICB (\$'000)	Open National or NCB (\$'000)	Request for Quotatio n or National Shopping (\$'000)	Consultin g Services (\$'000)	Engineering & Constructio n Supervision (\$'000)
Goods, IT & Non- Consulting Services	1,500	2,0 00	4,0 00	6,0 00	≧	<	≦	≧	<	<pre>S</pre>	<	Ę
Consultants (Firms)	500	1,0 00	2,0 00	4,0 00	20,0 00	20,0 00	200	5,0 00	5,0 00	00 ¹	3 00	5 00

Post Review: All contracts not subject to prior review shall be subject to post review.

Summary of the procurement packages for Goods, Works and Non-Consulting Services (Planned for the first 18 months after project effectiveness):

Sr. No	Contract Description	Review by Bank (Prior/ Post)	Estimat ed Cost (US\$)	Market Approa ch (Open- Nation al/ Limited etc.)	Selecti on Metho d (RFP, RFB, RFQ, DS etc.)	Evaluation Options (Most Advantageou s Bid, BAFO, Rated Criteria etc.)	Prequal- ification (Yes/ No)	Domestic Preferenc e (Yes/No)	Expected date of bid/ proposal opening	Expected date of Contract Signature
1	Procurement of Air Conditioners 2 Horse power (Split Unit) (Goods)	Post	24,600	Limited	RFQ	Lowest Evaluated Cost	No	No	Feb. 2020	March. 2020
2	Procurement of Steel File cabinets, Spiral Binding Machines and Consumables (Goods)	Post	12,600	Limited	RFQ	Lowest Evaluated Cost	No	No	Feb. 2020	March. 2020
3	Procurement of External hard disk + software packages (licensed MS Office, Autocads, Antivirus, Converter etc) (Goods)	Post	12,300	Limited	RFQ	Lowest Evaluated Cost	No	No	March. 2020	April. 2020
4	Procurement of Laptops and Tablets (Goods)	Post	100,000	Limited	RFQ	Lowest Evaluated Cost	No	No	March. 2020	May. 2020
5	Procurement of	Post	22,400	Limited	RFQ	Lowest Evaluated Cost	No	No	March. 2020	April. 2020

	Photocopying Machines (Goods)									
6	Medium Sized Refrigerators (Goods)	Post	10,800	Limited	RFQ	Lowest Evaluated Cost	No	No	March. 2020	April. 2020
7	Procurement of Safety Equipment (Boots, Helmets, Reflective Jackets etc.) (Goods)	Post	39,000	Limited	RFQ	Lowest Evaluated Cost	No	No	June. 2020	July, 2020
8	Construction Measuring Manual Wheel (Surveyor's Wheel) (Goods)	Post	6,500	Limited	RFQ	Lowest Evaluated Cost	No	No	July 2020	August. 2020
9	Roads Maintenance Equipment for Community based road maintenance (30 Nos tipping tricycles and other equipment such roads signs and; cutlasses, wheelbarrows, hand rammer, digger, helmet, watering cans, reflective jacket, long	Post	1,235,0 00	Open- Nationa I	RFB	Lowest Evaluated Cost	No	No	Sept. 2020	Dec. 2020

	shovel, nose cover, boots etc) (Goods)									
10	Procurement of Office Equipment, Printers, Digital Cameras & Sundry Communicatio n devices (Goods)	Post	420,000	Open- Nationa I	RFB	Lowest Evaluated Cost	No	No	June. 2020	August. 2020
11	Purchase of Project Vehicles (Goods)	Prior	2,940,0 00	Open- Nationa I	RFB	Lowest Evaluated Cost	No	No	March. 2020	May. 2020
	Server, Network System and other equipment & accessories for NiRTIMS and CosMos (Goods)	Post	150,000	Open- Nationa I	RFB	Lowest Evaluated Cost	No	No	Feb. 2020	May. 2020
	Design and Construction of 200km of Rural Roads (13 Contracts of US\$10.3 Million each) (Works)	Prior	134,000 ,000.00	Open- Interna tional	RFP	Rated Criteria and Cost	No	No	Jun. 2020	Dec. 2020
	Construction/E stablishment of Agro- Logistics centers/hubs at strategic	Post	2,000,0 00	Open – Nationa I	RFB	Lowest Evaluated Cost	No	No	March. 2021	July. 2021

(Mu con	ations ultiple ntracts) orks)									
/Re of 1 Rur & L culv 0.6 Pac	nstruction habilitation L0 Nos. ral Bridges arge F verts (US\$ 5 M each ckage) prks)	Post	8,000,0 00	Open- Nationa I	RFB	Lowest Evaluated Cost	No	No	March. 2021	July. 2022
Gro and ent mai of p (Mu Cor 13 USS 0.0	mmunity oup (LCG) d micro- erprises intenance bilot roads fultiple ntracts in States -	Post	14,000, 000	Open- Nationa I	RFB	Lowest Evaluated Cost	No	No	April. 2020	June.2020

II. Summary of the procurement packages for Consulting Services -Planned for the first 18 months after project effectiveness):

Sr. No	Contract Description	Review by Bank (Prior/ Post)	Estimate d Cost (US\$)	Market Approach (Open - International / National/ etc.)	Selection Method (QCBS, FBS, LCBS, QBS, CQS, DS etc.)	Shortlisti ng (Yes/ No)	Expected date of bid/ proposal opening	Expected date of Contract Signature
1	Offshore & Onshore training and Workshops for the 13 states (Multiple contracts not to exceed US\$ 0.1 M) (Consultancy)	Post	5,200,000	Open- National	CQS	No	March. 2020	May. 2020
2	Consultancy Services for Detailed assessment, preliminary engineering design, ESIA, Procurement Support for Rural roads and Bridges; Road and Bridge Supervision Consultancy; Assessment of project security risk and mitigation (<i>Multiple</i> <i>contracts spread in</i> <i>different locations</i>) (Consultancy)	Prior	25,390,00 0	Open- International	QCBS	Yes	June. 2020	Nov. 2020
3	Consultancy Services for design, procurement and supervision for Agro- logistics centers (Multiple contracts spread in different locations) (Consultancy)	Post	6,500,000	Open- International	QCBS	Yes	Sep. 2020	Dec. 2020
4	Consultancy Services for the establishment of state road fund, and establishment of state rural access roads	Post	5,665,000	Open- National	QCBS	Yes	March. 2020	August. 2020

	administration (<i>Multiple</i> <i>contracts at 13 states)</i> (Consultancy)							
5	Consultancy services on the development and operationalization of the Nigeria Rural Transport Infrastructure Management System (NiRTIMS) for sustainable road asset; Planning and implementation of the routine maintenance system, spot improvement, periodic maintenance for rural roads. (Multiple contracts at 13 states) (Consultancy)	Post	5,860,000	Open- National	QCBS	Yes	Feb. 2020	July. 2020
6	Technical assistance consultancy services for the provision of technical advice (TA) to enhance the performance of agro- logistics centers (to ensure effective utilization of the facilities at the agro- logistics centers); provision of TA and implements to farm level post-harvest agro-logistics activities and enhance the engagement of women and unemployed youth. (Multiple contracts at 13 states) (Consultancy)	Post	4,975,000	Open- National	QCBS	Yes	March. 2020	July. 2020
7	Consultancy services support for coordination of project implementation at Federal and State Levels	Post	2,442,000	Open- National	CQS	No	Feb. 2020	April. 2020

	(Multiple contracts at 13 states) (Consultancy)							
8	Consultancy services on Impact Evaluation, Baseline Data Collection, Comprehensive Technical Audit, Consultancy support for the development and operationalization of the smartphone-based construction site monitoring system (CoSMoS) (Multiple contracts at 13 states) (Consultancy)	Post	5,325,000	Open- National	QCBS	Yes	March. 2020	July.2020
9	Consultancy support for the development and monitoring of Grievance Redress Mechanism and Gender-Based Violence; Development of road safety manual and training at the state level; establishment/strengtheni ng the state traffic management agencies; road safety audit. (Multiple contracts at 13 states) (Consultancy)	Post	1,843,000	Open- National	CQS	No	April.2020	June. 2020

Appendix 1

Letter of Acceptance of the World Bank's Anti-Corruption Guidelines and Sanctions Framework Date: _____

Invitation of Bids/Proposals No._____

To:

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines¹ in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, , are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of *[Insert name of Employer as per bidding document]* or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;
- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a

¹Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract, financially or in any other manner;² (ii) to be a nominated³ sub-contractor, consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect⁴ all accounts, records,

² For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification, expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

³ A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the particular bidding document) is one which has been: (i) included by the bidder in its pre-qualification application or bid because it brings specific and critical experience and know-how that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

⁴ Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not

and other documents relating to the procurement process and/or contract execution (in the case of award), and to have them audited by auditors appointed by the Bank.

We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Consultant:_____

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Consultant:

Title of the person signing the Letter:

limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

Nigeria Nigeria Bank's Approval Date of the Original Procurement Plai 2021-04-23 Revised Plan Date(s): (comma delineated, leave blank 2024-06-05 Project Name: Nigeria Rural Access and Agricultural Marketing Project Loan / Credit No: 10.4 / 65190 Executing Agency(i: AKWA IBOM RAAMP WORKS

		Revised
Project ID:	P163353	GPN Dat

COODS

WORKS																													
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	High SEA/SH R isk	Procurement D ocument Type	Estimated Amount (U S\$)	Actual Am ount (US\$)	Process St atus	Draft Pre-q Docur	nents	ation	Report	ent / Just	tification	Notice / I	nvitation	s Iss	sued	Opening /	/ Minutes	Bid Evaluat and Recom for Av	mendation ward	Signed C	ontract	Contract C ion
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
NG-AKWA IBOM RAAMP-230 755-CW-RFB / Construction o f 100 meters Cross - Drainag e Structures (Culverts/Bridge s) on Rural Roads	IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope proce ss)	900,000.00	0.00	Canceled					2022-09-28		2022-10-03				2022-11-14		2022-12-14		2023-01-18		2024-04-1 2
NG-AKWA IBOM RAAMP-280 436-CW-RFB / Upgrading/ Co nstruction of 11km of priority pilot Road	IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope proce ss)	600,000.00	0.00	Signed					2022-07-04	2022-10-25	2022-07-25	2022-12-16			2022-07-27	2022-11-22	2022-08-26	2023-02-09	2022-09-23	2023-04-28	2023-06-3 0
NG-AKWA IBOM RAAMP-280 431-CW-RFB / Rural Roads up grading of 16.55Km Roads in Okobo and Ini LGAs of Akwa I bom State	IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope proce ss)	3,552,000.00	0.00	Pending Imp lementation					2024-04-03		2024-04-03				2024-05-06		2024-06-05		2024-07-16		2026-01-0 7
NG-AKWA IBOM RAAMP-280 438-CW-RFB / Physical impro vement of 3 nos. Agro-logisti cs Centers (ALCs) in Nsit Ibo m, Okobo and Ikono LGAs	IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope proce ss)	4,800,000.00	0.00	Under Imple mentation					2024-04-08	2024-04-17	2024-04-08	2024-04-22			2024-05-10		2024-06-09		2024-07-20		2025-07-1 5
NG-AKWA IBOM RAAMP - 23 0673 - CW - RFB / BACKLOG MAINTENANCE/REHABILITATI ON OF 50.05 KM RURAL ROA DS IN AKWA IBOM STATE	IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Prior	Request for Bids	Open - National	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope proce ss)	10,095,984.0 0	0.00	Canceled					2023-12-15		2023-12-15				2024-01-26		2024-02-25		2024-03-31		2025-09-2 2
NG-AKWA IBOM RAAMP-280 437-CW-RFB / Construction f or Spot Improvement of 130. 6KM of Rural roads and Cross Drainage structures (Bridges/ culvert of 39.00 linear meter s in Akwa Ibom State	IDA / 65190	Component B. Asset Manage ment, Agro-logistics Perform ance Enhancement and Sect or Reform	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope proce ss)	1,958,264.27	0.00	Pending Imp lementation					2022-07-27		2022-07-27				2022-09-07		2022-10-07		2022-11-11		2024-05-0 4
NG-AKWA IBOM RAAMP-230 747-CW-RFB / Spot Improve ment of about 225 km Rural Roads	IDA / 65190	Component B. Asset Manage ment, Agro-logistics Perform ance Enhancement and Sect or Reform	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope proce ss)	5,000,000.00	0.00	Canceled					2022-07-26	2023-08-01	2022-08-16	2023-08-01			2022-08-18		2022-09-08		2022-10-13		2024-01-0 6
NG-AKWA IBOM RAAMP-230 673-CW-RFB / Backlog Maint enance/Rehabilitation of 100 km Rural Roads	IDA / 65190	Component B. Asset Manage ment, Agro-logistics Perform ance Enhancement and Sect or Reform	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope proce ss)	2,500,000.00	0.00	Canceled					2022-09-27		2022-10-02				2022-11-13		2022-12-13		2023-01-10		2024-04-0 4
NG-AKWA IBOM RAAMP-240 673-CW-RFB / Backlog Maint enace/Rehabilitation of 51.05 km Rural Roads in 8 Nos LGA s in Akwa Ibom State	IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Request for Bids	Open - National	Single Stage - One E nvelope			Request for Bids - Small Works SPD (1 envelope proce ss)	9,040,224.00	0.00	Pending Imp lementation					2023-12-11		2023-12-13				2024-01-12		2024-02-02		2024-03-18		2025-09-0 9

GOODS																												
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	Estimated Am ount (US\$)	Actual Amount (US\$)	Process St atus	Docun	nents	ation F	Report	ent / Jus	tification	Notice / I	Invitation	s Iss	ued	Proposal Su Opening			mendation ward	Signed (Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NG-AKWA IBOM RAAMP-230 299-GO-RFQ / Purchase of off ice furniture and equipment	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		50,000.00	0.00	Completed							2022-06-07	2022-05-27							2022-07-12	2022-06-09	2022-08-11	2022-07-18
NG-AKWA IBOM RAAMP-230 389-GO-RFQ / Purchase of 1 no. 30 KVA Generators	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		33,000.00	0.00	Completed							2022-05-23	2022-08-30							2022-06-27	2022-10-01	2022-07-27	2022-10-23
NG-AKWA IBOM RAAMP-230 590-GO-RFQ / Purchase of pr omotional materials (Flip Cha rt, Memo etc.)	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		50,000.00	0.00	Completed							2022-06-27	2022-10-04							2022-08-01	2022-10-22	2022-08-31	2022-11-19
NG-AKWA IBOM RAAMP-230 280-GO-RFQ / Purchase of 2n os. of operating project vehic les	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		150,000.00	0.00	Completed							2022-06-13	2022-07-22							2022-07-25	2022-08-20	2022-08-24	2022-09-04
NG-AKWA IBOM RAAMP-230 339-GO-RFQ / Purchase of 15 nos. Iaptops, 10nos, Desktop s, 10nos Printers/Fax, 2Nos H eavy Duty Photocopiers 10No s Scanners, 1 nos Projector, 1 nternet Installation, Air Condi tioners, and Consumables	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		80,000.00	0.00	Signed							2022-06-20	2022-08-17							2022-07-25	2022-09-30	2022-08-24	
NG-AKWA IBOM RAAMP-230 409-GO-RFC / Purchase of Sa feguard equipment (PPEs, fir st aid kits, environmental mo nitoring and tracking equipm ent including in-situ air qualit y kits, noise meter, PH meter , caution tapes, measuring ta pes, camera, GPS etc.)	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		80,000.00	0.00	Pending Impl ementation							2022-07-02								2022-08-13		2022-09-12	
NG-AKWA IBOM RAAMP-230 391-GO-RFQ / Purchase of da ta Collection Gadgets (6Nos)		Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		10,000.00	0.00	Pending Impl ementation							2022-04-08								2022-05-20		2022-07-04	
AKS/RAAMP/RFQ/01/23 / Pro curement of office stationerie s and Consumables for AKS R AAMP		Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		10,000.00	0.00	Pending Impl ementation							2023-07-17								2023-08-24		2023-09-07	

AKS/RAAMP/GDS/RFQ/01/24 / PROCUREMENT OF ANTI-VIR US, ArcGIS PRO 3.1, CIVIL 3D 2022 AND COREL DRAW GRA PHIC SUITE 2013	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	st I	Request for Quota tions	Limited - National	Single Stage - One E nvelope	7,000.00	0.00	Pending Impl ementation			2024-03-25			2024-04-08	2024-04	4-22
AKS/RAAMP/GDS/RFQ/02/24 / PURCHASE OF OFFICE EQUI PMENT (Air conditioner/install ation, printers, public addres s system, multi-media projec tor/accessories, intercom/inst allation, 72* television set, co nference speakers & microph ones/accessories/installation)	IDA / 65190	Component C. Institutional D evelopment, Project Manage Pos ment and Risk Mitigation	st I	Request for Quota tions	Limited - National	Single Stage - One E nvelope	19,000.00	0.00	Pending Impl ementation			2024-03-29			2024-04-11	2024-04	4-25
AKS/RAAMP/GDS/04/24 / PR OCUREMENT OF PROMOTION AL MATERIALS (Fliers, IEC ma terials, bill boards, etc)	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	st	Request for Quota tions	Limited - National	Single Stage - One E nvelope	3,000.00	0.00	Pending Impl ementation			2024-05-06			2024-05-29	2024-06	6-19
AKS/RAAMP/GDS/RFQ/05/24 / PURCHASE OF DRONES	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	st	Request for Quota tions	Limited - National	Single Stage - One E nvelope	3,000.00	0.00	Pending Impl ementation			2024-04-17			2024-05-13	2024-06	6-03

NON CONSULTING SERVICES																					
Activity Reference No. / Description	n / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	Estimated Am ount (US\$)	Actual Amount (US\$)	Process St atus	Draft Pre-qua Docume		Prequalification Evalu ation Report	Draft Bidding Docum ent / Justification	Specific Procurement Notice / Invitation	Bidding Documents s Issued	a Proposal Submission Opening / Minutes	/ Bid Evaluation Report and Recommendation for Award	Signed Contract	Contract Co	
											Planned	Actual	Planned Actual	Planned Actual	Planned Actual	Planned Actual	Planned Actual	Planned Actual	Planned Actual	Planned	Actual

CONSULTING FIRM	15																										
Activity Reference No. / Loan / C Description 0.		Component	Review Type	Method	Market Approac h	Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	Process Status	Terms of F	Reference		of Interest		and Draft R r Proposals	R Request for Proposals as Issued			f Technical / Minutes			Report an	Evaluation d Draft Neg Contract	Signed (Contract	Contract C	Completion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Actual	Planned	Actual	Planned	Actual
NG-AKWA IBOM RAAMP-280 293-CS-QCBS / Consultancy ! ervices for Design and Super vision of 160 km Rural Road Upgrading (Design & Build : N on-Design & Build contracts)	S ^r IDA / 65190 N	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Quality And Cost- Based Selection	Open - Internationa I		430,000.00	0.00	Signed	2022-03-09	2022-06-09	2022-04-08	2022-08-17	2022-05-06	2022-10-06			2022-06-03	2022-11-17	2022-07-03	2022-12-15	2022-08-07	2023-02-28	2022-09-11	2023-04-26	2024-11-29	
NG-AKWA IBOM RAAMP-230 440-CS-CQ5 / Consultancy si rvices for Design and Superv sion of Backlog Maintenance Spot Improvement, Performa nce Based Maintenance Con ract (PBMC) and Cross-draini ge Structures (bridges/ culve rts) in Akwa Ibom State	e /i t, IDA / 65190 t a	Component B. Asset Manage ment, Agro-logistics Perform ance Enhancement and Sect or Reform	Post	Consultant Qualifi cation Selection	Open - National		365,000.00	0.00	Canceled	2021-05-10		2021-05-17		2021-06-23								2021-07-07		2021-08-04		2023-12-22	
NG-AKWA IBOM RAAMP-280 333-CS-CQS / Consultancy se rvices for the Design review and Supervision of 11 Km of priority Pilot road	e IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Consultant Qualifi cation Selection	Open - National		120,000.00	0.00	Signed	2022-03-20	2022-03-08	2022-04-10	2022-05-19	2022-05-08	2022-08-09							2022-06-07	2022-09-07	2022-07-12	2022-10-12	2023-05-08	
NG-AKWA IBOM RAAMP-280 337-CS-QCBS / Consultancy ! ervices for Design and Super vision of physical improvemen to f 5 to 6 nos. Agro-logistic s Centers (ALCs)	s r IDA / 65190 e	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Quality And Cost- Based Selection	Open - Internationa I		395,000.00	0.00	Signed	2022-03-20	2022-03-09	2022-04-19	2022-12-24	2022-06-14	2023-02-03			2022-06-28	2023-03-17	2022-07-19	2023-04-27	2022-08-09	2023-06-02	2022-09-06	2023-07-27	2024-11-14	
NG-AKWA IBOM RAAMP-230 412-CS-CQS / Consultancy Sr rvices for Design and Superv sion of Rural Road Upgrading (Design & Build) and Improv ment of Agro-Logistics Hubs ALHs) in Akwa Ibom State.	e /i g e	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Consultant Qualifi cation Selection	Open - National		350,000.00	0.00	Canceled	2021-09-06		2021-09-13		2021-10-20								2021-11-03		2021-12-01		2024-06-18	
NG-AKWA IBOM RAAMP-282 705-CS-CQS / Consultancy Sr rvices for Design and Superv sion of Backlog maintenance Réhabilitation of roads (125k M)	e /i IDA / 65190	Component B. Asset Manage ment, Agro-logistics Perform ance Enhancement and Sect or Reform		Consultant Qualifi cation Selection	Open - National		180,000.00	0.00	Signed	2022-03-20	2022-06-09	2022-04-10	2022-06-08	2022-05-15	2022-08-31							2022-05-29	2022-10-13	2022-06-26	2022-11-14	2023-06-21	
NG-AKWA IBOM RAAMP-282 708-CS-CQS / Consultancy Si rvices for Design and Superv sion of Spot Improvement (3 00KM) and construction of Si linear meter Cross-drainage tructures (bridges/culverts)	e /i IDA / 65190 0	Component B. Asset Manage ment, Agro-logistics Perform ance Enhancement and Sect or Reform	Post	Consultant Qualifi cation Selection	Open - National		200,000.00	0.00	Signed	2022-03-28	2022-03-08	2022-04-18	2022-06-08	2022-05-23	2022-08-30							2022-06-06	2022-10-21	2022-07-04	2022-11-21	2023-06-29	
NG-AKWA IBOM RAAMP-280 320-CS-CDS / Consultancy sr vrices for Design and Superv sion of Backlog Maintenance Rehabilitation (125km), Spot Improvement (300km), and onstruction of 50 linear mete r Cross-drainage Structures (bridges/culverts)	e /i t IDA / 65190 c e	Component B. Asset Manage ment, Agro-logistics Perform ance Enhancement and Sect or Reform	Post	Consultant Qualifi cation Selection	Open - National		212,000.00	0.00	Canceled	2022-03-01		2022-03-22		2022-04-19								2022-05-03		2022-05-31		2023-05-26	
AKS/RAAMP/ESMP/CQS/01/2 3 / Consultancy Services for preparation of ESMP for Rura Roads (Upgrading of Rural R ads, Spot Improvement, Cros s-drainage structure, and Ba cklog Maintenance/Rehabilit tion) for AKS RAAMP	al o IDA / 65190 s	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Consultant Qualifi cation Selection	Limited		120,000.00	0.00	Under Implement ation	2023-07-12	2023-08-15			2023-07-26								2023-08-16		2023-09-11		2024-09-10	
AKS/RAAMP/RAP/CQS/02/23 Consultancy Services for pre- paration of RAP for Rural Roa ds (Upgrading of Rural Road , Spot Improvement, Cross- ainage structure, and Backlo g Maintenance/Rehabilitation	a s IDA / 65190 fr	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Consultant Qualifi cation Selection	Limited		120,000.00	0.00	Under Implement ation	2023-07-12	2023-08-15			2023-07-26								2023-08-16		2023-09-11		2024-09-10	

INDIVIDUAL CONSULTANTS																		
Activity Reference No. / Loan / Credit N Description o. Component		Review Type	Method	Market Approac h	Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	Process Status			Invitation to Identifie d/Selected Consultant		Draft Negotiated Cont ract		Signed Contract		Contract Completio	
										Planned	Actual	Planned A	ctual	Planned	Actual	Planned	Actual	Planned Actual

NG-AKWA IBOM RAAMP-280 394-CS-INDV / Consultancy S ervices for the engagement o f TA on Security Specialist	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited	30,000.00	0.00	Signed	2022-03-07	2022-04-05	2022-03-28	2022-06-14	2022-04-04	2022-07-25	2022-04-18	2022-08-26	2023-04-13	
NG-AKWA IBOM RAAMP-230 466-CS-INDV / Engagement o f Technical Assistant (Gender Based Violent)	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited	40,000.00	0.00	Canceled	2022-06-08		2022-06-29		2022-07-13		2022-08-03		2023-08-03	
NG-AKWA IBOM RAAMP-230 504-CS-INDV / Engagement o f Technical Assistant (Social Safeguard)	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited	30,000.00	0.00	Canceled	2022-06-16		2022-07-07		2022-07-21		2022-08-11		2023-08-11	
NG-AKWA IBOM RAAMP-230 522-CS-INDV / Engagement o f Technical Assistant (Environ mental Safeguard)	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited	30,000.00	0.00	Canceled	2022-06-23		2022-07-14		2022-07-28		2022-08-18		2023-08-18	
NG-AKWA IBOM RAAMP-230 533-CS-INDV / Engagement o f Technical Assistant (Procure ment)	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited	30,000.00	0.00	Canceled	2022-06-30		2022-07-21		2022-08-04		2022-08-25		2023-08-25	
NG-AKWA IBOM RAAMP-230	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited	30,000.00	0.00	Signed	2022-07-08	2022-05-25	2022-07-29	2022-05-10	2022-08-12	2022-07-12	2022-09-02	2022-08-12	2023-09-02	
NG-AKWA IBOM RAAMP-280 406-CS-INDV / Consultancy S ervices for engagement of Te chnical Assistant (TA) for Dat a Entry Specialist (DES)	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Open	25,000.00	0.00	Signed	2022-07-18	2021-06-25	2022-08-22	2021-08-13	2022-08-29	2021-08-16	2022-09-12	2021-09-08	2023-09-12	
NG-AKWA IBOM RAAMP-280 398-CS-INDV / Consultancy S ervices for engagement of TA for Geographic Information S ystem (GIS) Specialist	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited	25,000.00	0.00	Signed	2022-07-26	2021-06-25	2022-08-02	2021-07-16	2022-08-16	2021-08-14	2022-09-06	2021-09-06	2023-09-01	
NG-AKWA IBOM RAAMP-313 481-C5-CD5 / CONSULTANCY SERVICE FOR UPDATING OF E NVIRONMENTAL AND SOCIAL MANAGEMENT PLAN (ESMP) F OR 11KM OWOT UTA - NUNG OKU EKERE - AFANA UDOE E YOP - EDEOBOM UTUAT MAR KET JUNCTION ROAD IN NSIT IBOM & IBESIRPO ASUTAN IN	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Direct Selection	Direct - National	30,000.00	0.00	Canceled	2022-09-12	2022-09-15	2022-09-26				2022-10-31		2023-04-29	
NG-AKWA IBOM RAAMP-313 511-C5-CD5 / CONSULTANCY SERVICES FOR UPDATING OF RESETTLEMENT ACTION PLA N (RAP) FOR JIXM OWOT UT A - NUNG OKU EKERE - AFAH A UDOE EYOP - EDEOBOM UT UAT MARKET JUNCTION ROA D IN NSIT IBOM & IBESIKPO A SUTAN IN AKWA STATE	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Direct Selection	Direct - National	30,000.00	0.00	Canceled	2022-09-19	2022-09-15	2022-10-03				2022-11-07		2023-05-06	
NG-AKWA IBOM RAAMP-313 965-C5-CD5 / CONSULTANCY SERVICE FOR THE PREPARATI ON OF ENVIRONMENTAL AND SOCIAL MANAGEMENT PLAN (ESMP) FOR 11.127KM NSIE - UTINE - OTTEKE OFFI - URUTI NG AKS-RAAMP PLOT ROAD 1 N OKOBO LGA AS PART OF P RIORITY ROADS IN AXWA IBO	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Direct Selection	Direct - National	30,000.00	0.00	Canceled	2022-09-21	2022-09-15	2022-10-05				2022-11-09		2023-05-08	
NG-AKWA IBOM RAAMP-313 968-CS-CD5 / CONSULTANCY SERVICES FOR THE PREPARA TION OF RESETTLEMENT ACT ION PLAN (RAP) FOR 11.127K M NSIE - UTINE - OTIEVE OFF I - URUTING AKS-RAAMP PLO T ROAD IN OKOBO LGA AS PA AT OF PRIORITY ROADS IN AK	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Direct Selection	Direct - National	30,000.00	0.00	Canceled	2022-09-26	2022-09-15	2022-10-10				2022-11-14		2023-05-13	
NG-AKWA IBOM RAAMP-322 098-CS-INDV / ENGAGEMENT OF PROCUREMENT SPECIALIS T	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Prior	Individual Consult ant Selection	Limited	40,000.00	0.00	Signed	2022-10-31	2022-11-01	2022-11-14	2023-02-28	2022-11-28	2023-06-01	2022-12-12	2023-07-04	2024-12-01	
NG-AKWA IBOM RAAMP-350 642-C5-INDV / Consultancy 5 ervice for the Preparation of Environmental and Social Ma nagement Plan (ESMP) and R AP For 11.127km Nois – Utime - Otieke Offin - Uruting Aks-RA AMP Pilot Road in Okobo LGA s as Part of Priority Roads in Akwa Ibom State.	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited	25,000.00	0.00	Canceled	2023-04-05		2023-04-19		2023-05-03		2023-05-24		2024-05-23	
NG-AKWA IBOM RAAMP-347 731-CS-INDV / Engagement o f Technical Assistant (Social Safeguard)	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited	30,000.00	0.00	Canceled	2023-03-15	2023-04-18	2023-04-05		2023-04-19		2023-05-10		2024-05-09	
NG-AKWA IBOM RAAMP-347 741-CS-INDV / Engagement o f Technical Assistant (Environ mental Safeguard)	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited	 30,000.00	0.00	Canceled	2023-03-26	2023-03-20	2023-04-16		2023-04-30		2023-05-21		2024-05-20	
NG-AKWA IBOM RAAMP-347 738-CS-INDV / Engagement o f Technical Assistant (Environ mental Safeguard)	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited	30,000.00	0.00	Canceled	2023-03-20		2023-04-10		2023-04-24		2023-05-15		2024-05-14	
AKS/RAAMP/ES/INDV/01/23 / Consultancy Service for the E ngagement of TA Environme nt to support SPIU	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited	30,000.00	0.00	Under Implement ation	2023-08-01	2023-08-04	2023-08-15		2023-08-29		2023-10-03		2024-03-01	
·		-									-							·

NG-AKWA IBOM RAAMP-350 636-CS-INDV / Consultancy S ervice for updating of Enviro mental and Social Manage ment Plan (ESMP) and RAP fo r 11km Owot Uta – Nung Oku Ekere – Afaha Udoe Eyop - E de obom Utuad Market Juncti on Road in Nsit Ibom & Ibesik po Asutan LGAs in Akwa Stat	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited	25,000.00	0.00	Pending Impleme ntation	2023-03-27		2023-04-10		2023-04-24	2023-05-22	2024-05-21	
AKS/RAAMP/SS/INDV/02/23 / Consultancy Services for Eng agement of TA Social Safegu ard to support SPIU	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited	30,000.00	0.00	Under Implement ation	2023-07-13	2023-07-11	2023-07-27		2023-08-10	2023-08-31	2024-01-28	
AKS/RAAMP/GIS/INDV/05/23 / Consultancy Services for Re -engagement of TA for Geogr aphic Information System (GI S) Specialist	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Direct Selection	Direct - National	25,000.00	0.00	Under Implement ation	2023-07-18	2023-07-26	2023-07-30			2023-09-03	2024-01-01	
AKS/RAAMP/DES/INDV/06/23 / Consultancy Services for Re -engagement of Technical As sistant (TA) for Data Entry Sp ecialist (DES)	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Direct Selection	Direct - National	25,000.00	0.00	Under Implement ation	2023-07-18	2023-07-26	2023-07-30	2023-08-09		2023-09-03	2024-09-02	
AKS/RAAMP/INF/INDV/07/23 / CONSULTANCY SERVICE FOR RE-ENGAGEMENT OF TECHNI CAL ASSISTANT FOR INFRAST RUCTURAL ENGINEER FOR A KS RAAMP.	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Direct Selection	Direct - National	30,000.00	0.00	Under Implement ation	2023-07-17	2023-07-27	2023-07-29			2023-08-15	2024-08-14	
AKS/RAAMP/SEC/INDV/08/23 / CONSULTANCY SERVICE FO R THE RE-ENGAGEMENT OF T ECHNICAL ASSISTANT FOR S ECURITY SPECIALIST	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Direct Selection	Direct - National	30,000.00	0.00	Under Implement ation	2023-07-17	2023-07-25	2023-07-25	2023-08-09		2023-08-07	2024-08-06	
AKS/RAAMP/RAP/INDV/04/23 / Consultancy Services for pr eparation of RAP for physical improvement of 2No. Agro-lo gistic Centres (ALCs) for AKS RAAMP	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited	30,000.00	0.00	Canceled	2023-08-10	2023-08-17	2023-08-24		2023-09-07	2023-10-08	2024-10-07	
AKS/RAAMP/ESMP/INDV/03/2 3 / Consultancy Services for preparation of ESMP for physi cal improvement of 2No. Agr o-logistic Centres (ALCs) for AKS RAAMP	IDA / 65190	Component C. Institutional D evelopment, Project Manage ment and Risk Mitigation	Post	Individual Consult ant Selection	Limited	30,000.00	0.00	Canceled	2023-08-10	2023-08-17	2023-08-24		2023-09-07	2023-10-08	2024-10-07	
AKS/RAAMP/ESMP/INDV/01/2 4 / CONSULTANCY SERVICES FOR PREPARATION OF ESMP FOR THE PHYSICAL IMPROVE MENT OF 6No AGRO LOGISTI CS CENTRES (ALCs)	IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Individual Consult ant Selection	Limited - National	12,000.00	0.00	Under Implement ation	2024-05-02	2024-05-20	2024-05-16		2024-05-19	2024-05-24	2024-08-22	
AKS/RAAMP/RAP/INDV/02/24 / CONSULTANCY SERVICES F OR PREPARATION OF RAP FO R THE PHYSICAL IMPROVEME NT OF 6No AGRO LOGISTICS CENTRES	IDA / 65190	Component A. Improvement of Rural Access and Trading Infrastructure	Post	Individual Consult ant Selection	Limited - National	12,000.00	0.00	Under Implement ation	2024-05-02	2024-05-20	2024-05-16		2024-05-18	2024-05-23	2024-08-21	