

PROCUREMENT PLAN (Textual Part)

Project information	Country:	Republic of Tajikistan
	Full Project Name:	TAJIKISTAN RESILIENT IRRIGATION (project preparation)
	Total Finance (\$):	USD 0,517 million
	Project Number:	P175356
Project Implementation agency	Agency on Land Reclamation and Irrigation	
Date of the Procurement Plan	November 17, 2021 (initial)	
Period covered by this Procurement Plan:	Project preparation duration (till June 30, 2022)	

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016, revised November 2017, August 2018, and November 2020) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements:

In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), procurement under World Bank financed operations may be carried out in accordance with “Tendering with Unlimited Participation” method set forth in the Law of the Republic of Tajikistan “On Public Procurement of Goods, Works and Services”, # 168 dated March 3, 2006 (as amended by Law #815, the “Law of the Republic of Tajikistan on “Introduction of Amendments and Additions to the Law of the Republic of Tajikistan on ‘Public Procurement of Goods, Works and Services’”

dated April 16, 2012), provided that such arrangements continue to meet requirements of the paragraph 5.4 of the Procurement Regulations and the following conditions:

- The request for bids/request for proposals document shall require that bidders/proposers submitting bids/proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, Bank Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights;
- The request for bids/request for proposals document, including contract forms, acceptable to the Bank shall be used.
- Borrower shall put in place an effective complaints review mechanism with procurement related complaints, and shall disclose the details in all the bidding documents. All complaints shall be recorded by the Borrower in the appropriate tracking and monitoring system, as agreed between the Bank and the Borrower.
- No preference shall be applied under competitive bidding following national market approach.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations. Other national procurement arrangements such as as tendering with limited participation, request for quotations, direct contracting, may be used on the above stated conditions.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: *"Not Applicable"*

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations *"Not Applicable"*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations **(Goods and Works):** *"Not Applicable"*

PROCUREMENT PLAN Tajikistan : Tajikistan Strengthening Water and Irrigation Management Project

General Information
Country: Tajikistan **Bank's Approval Date of the Original Procurement Plan:** 2021-11-19
Project ID: P175356 **Revised Plan Date(s): (comma delineated, leave blank if none):** 2024-06-08
Project Name: Tajikistan Strengthening Water and Irrigation Management Project **GNP Date:** 2022-08-22
Loan / Credit No.: / , IDA / E0790
Executing Agency: Project Management Unit for the "Fergana Valley Water Resources Management Project"

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Estimated Amount (USD)	Actual Amount (USD)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion						
													Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual							
SWIM-CW-RFQ-01 / Reconstruction of administrative buildings of the Vakhsh, Shurobad scheme organizations and SBLRI in BHC	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Request for Quotations	Open - National	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	150,000.00	0.00	Pending Implementation																			2023-09-25				
SWIM-CW-NCB-03 / Canal OMC	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	850,000.00	0.00	Signed																			2024-06-22				
SWIM-CW-NCB-04 / Central canal system	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	265,000.00	0.00	Cancelled																				2024-07-08			
SWIM-CW-NCB-07 / Jilkul Kofir canal	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,340,000.00	0.00	Pending Implementation																				2025-02-22			
SWIM-CW-RFQ-02 / PMU office renovation	IDA / E0790	Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	65,000.00	0.00	Signed																				2024-08-12			
SWIM-CW-NCB-02 / Rehabilitation of head water intake facilities at PK33 in the system of Vakhsh, Shurobad main canals	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	800,000.00	0.00	Pending Implementation																					2025-03-08		
SWIM-CW-NCB-05 / Rehabilitation of the subsystem of the northern branch in the system of the Vakhsh main canal	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	2,175,000.00	0.00	Signed																					2025-02-15		
SWIM-CW-NCB-06 / Rehabilitation of the subsystem Canal L-2 Head in the system of the Vakhsh main canal	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,825,000.00	0.00	Under Implementation																					2025-02-16		
SWIM-CW-NCB-01 / Rehabilitation VMK system subsystem Kumsangir canal	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Bids	Open - International	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	5,675,000.00	0.00	Pending Implementation																					2025-02-17		
SWIM-CW-NCB-08 / Rehabilitation of Shurobad main canal system	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,215,000.00	0.00	Pending Implementation																						2025-01-27	
SWIM-CW-NCB-011 / Critical reconstruction of the Beskiet hydroelectric complex	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	500,000.00	0.00	Pending Implementation																						2024-09-18	
SWIM-CW-NCB-014 / SCADA system design, supply, installation and commissioning of main water intakes, control gates and pumping stations	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	200,000.00	0.00	Pending Implementation																						2024-04-20	
SWIM-CW-NCB-09 / Rehabilitation of the Dangara Main Canal (DMK)	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	252,000.00	0.00	Under Implementation																						2024-03-30	
SWIM-CW-NCB-01 / Reconstruction of mechanical repair/pump shop with installation of equipment in Lower Vakhsh and Upper Kalemigan	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	700,000.00	0.00	Pending Implementation																						2025-11-01	
SWIM-CW-NCB-010 / Rehabilitation of Dangara Irrigation tunnel (DIT) L-13.8 km	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	1,150,000.00	0.00	Pending Implementation																						2024-09-21	
SWIM-CW-RFQ-03 / Renovation of the SMS department in AMI	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Request for Quotations	Open - National	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	40,000.00	0.00	Completed																						2023-10-08	
SWIM-CW-RFQ-04 / Emergency works to restore the floating platform and gates in DIT	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Quotations	Open - National	Single Stage - One Envelope			Request for Quotations (Non Bank-SPD)	198,000.00	0.00	Signed																							2023-12-08
SWIM-CW-NCB-12 / Rehabilitation of the VMK System, Central Channel System	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Bids	Open - National	Single Stage - One Envelope			Request for Bids - Small Works SPD (1 envelope process)	265,000.00	0.00	Signed																							2024-09-28
SWIM-CW-NCB-013 / Rehabilitation of the Water Intake Headwork Structure at Picket 46 of the canals, collectors and drainage networks of the Northern Branch	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	860,000.00	0.00	Signed																							2024-11-16
SWIM-CW-NCB-015 / Rehabilitation of irrigation canals and collector drainage networks L-2 in the Vakhsh and Balkh regions	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Bids	Open - National	Single Stage - One Envelope			National Procurement Document - 1 Envelope process (Non Bank-SPD)	900,000.00	0.00	Under Implementation																							2025-03-08

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (USD)	Actual Amount (USD)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			

SWIM-G-NCB-03 / Equipment for the ALRI design group	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope		150,000.00	0.00	Signed						2024-01-08	2024-01-17	2024-01-13	2024-01-17									2024-02-24	2024-02-22	2024-03-25	2024-02-29	2024-04-29					2024-10-26						
SWIM-G-NCB-01 / Procurement of office furniture and equipment for organizations of the Vakhsh, Shurobad and BHC schemes.	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope		150,000.00	0.00	Pending Implementation							2023-07-10		2023-07-15									2023-08-26		2023-09-25			2023-10-30				2024-04-27						
SWIM-G-NCB-05 / Procurement of heavy equipment for WUAs in the Lower Vakhsh and Upper Vakhsh basins (based on a thorough needs assessment)	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope		920,000.00	0.00	Pending Implementation							2025-01-06		2025-01-11									2025-02-22		2025-03-24			2025-04-28				2025-10-25						
SWIM-G-NCB-06 / Procurement and equipping of instruments for measuring water level (electronic sensors/radar for transmitting water level monitoring data to ISMI, WIS and WUAs)	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope		210,000.00	0.00	Pending Implementation							2024-04-22		2024-04-27									2024-06-08		2024-07-08			2024-08-12				2025-02-08						
SWIM-G-NCB-07 / Procurement of simple drip and sprinkler irrigation systems, introduction of laser leveling and other irrigation management methods for WUA demonstration plots	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope		160,000.00	0.00	Pending Implementation							2024-08-05		2024-08-10									2024-09-21		2024-10-21			2024-11-25				2025-05-24						
SWIM-G-NCB-08 / Procurement of heavy equipment for the scheme organizations Vakhsh and Shurobad	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope		540,000.00	0.00	Pending Implementation							2023-05-15		2023-05-20									2023-07-01		2023-07-31			2023-09-04				2024-03-02						
SWIM-RFQ-G-01 / Procurement of equipment and furniture for the WUA support department in AMI (including for the Complaint Investigation Mechanism department)	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Request for Quotations	Open - National	Single Stage - One Envelope		10,000.00	0.00	Completed																					2023-04-03	2023-08-16				2023-09-30							
SWIM-RFQ-G-03 / Procurement of vehicles for organizations of the level of the Vakhsh and Shurobad schemes	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Request for Quotations	Open - National	Single Stage - One Envelope		60,000.00	0.00	Signed																							2024-04-06	2023-11-03			2024-10-03						
SWIM-RFQ-G-04 / Procurement of office equipment, furniture for 11 WUAs and Tablets or 66 WUAs (partial equipment for 20 WUAs based on needs assessment)	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Request for Quotations	Open - National	Single Stage - One Envelope		60,000.00	0.00	Pending Implementation																								2024-04-20			2024-10-17						
SWIM-RFQ-G-05 / Procurement of furniture and equipment for the IMSI department in AMI	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Request for Quotations	Open - National	Single Stage - One Envelope		14,000.00	0.00	Under Implementation																								2023-05-27			2023-11-23						
SWIM-G-NCB-02 / Hardware and software for IMSI, integrated billing system, call center	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Request for Bids	Open - National	Single Stage - One Envelope		200,000.00	0.00	Pending Implementation							2023-07-17		2023-07-22										2023-09-02		2023-10-02			2023-11-06			2024-05-04						
SWIM-RFQ-G-06 / Procurement of office furniture and equipment for PMU, PCU in Bokhtar, PMU representatives in GUMI Zarafshan, Upper Vakhsh and BGK	IDA / E0790	Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		85,000.00	0.00	Pending Implementation																									2023-02-18			2023-08-17					
SWIM-G-NCB-04 / Procurement of vehicles for PMU and PCU in Bokhtar, WUA support group in AMI	IDA / E0790	Project Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		130,000.00	0.00	Canceled							2022-12-01		2022-12-06															2023-01-17			2023-02-16			2023-03-23			2023-09-19
SWIM-RFQ-G-07 / Procurement of vehicles for PMU, PCU in Bokhtar and WUA support group in AMI, 1 pc - SUV and 3 pc - Crossover	IDA / E0790	Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		130,000.00	0.00	Signed																										2023-10-25			2023-11-13			2024-06-17	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion															
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual												
SWIM-NCS-03 / Procurement of Services for the organization of a Study Tour to Ankara, Turkey on exchange of experience regarding the introduction of an Irrigation Management Information System (IMIS)	IDA / E0790	Irrigation Scheme Improvements	Post	Request for Quotations	Limited - National	Single Stage - One Envelope		35,000.00	0.00	Under Implementation																										2024-04-08			2024-06-03			2024-07-02

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion																							
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual																				
SWIM-CS-QCBS-01 / Preparation of feasibility study, detailed engineering designs, environmental and social impact assessments, and bidding documents for performance improvement in the Vakhsh Main Canal (VMC) and Shurobod Main Canal (SMC) irrigation scheme	IDA / E0790	Irrigation Scheme Improvements	Post	Quality And Cost-Based Selection	Open - National		500,000.00	0.00	Signed	2022-04-15	2022-07-07	2022-05-06	2022-09-01	2022-06-19	2022-10-11																					2022-07-17	2022-11-01	2022-08-16	2022-11-08	2022-09-20	2022-11-22	2022-10-25	2022-12-14			2023-10-25			
SWIM-CS-QCBS-02 / Feasibility study and design estimate for the rehabilitation of the Dargah tunnel and the Bashkent hydroelectric complex	IDA / E0790	Irrigation Scheme Improvements	Post	Quality And Cost-Based Selection	Open - International		500,000.00	0.00	Under Implementation	2022-10-14	2023-12-07	2022-11-04		2022-12-18																								2023-01-15		2023-03-14	2023-03-21			2023-04-25			2024-04-24		
SWIM-CS-QCBS-07 / Development of a River Basin Management Plan and support for capacity development of Vakhsh RBO	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Quality And Cost-Based Selection	Open - International		600,000.00	0.00	Canceled	2023-04-10		2023-05-01		2023-06-14																										2023-07-12		2023-08-11	2023-09-15			2023-10-20			2024-10-19

SWIM-CS-QCBS-03 / Development of an Irrigation Sector Development Strategy (including an audit of the energy sector and revision of tariffs and subsidies)	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Quality And Cost-Based Selection	Open - International		1,100,000.00	0.00	Signed	2023-07-28	2023-05-16	2023-08-18	2023-08-02	2023-10-01	2023-09-13		2023-10-29	2023-11-21	2023-11-28	2023-12-12	2024-01-02	2024-01-08	2024-02-06	2025-02-05	
SWIM-CS-QCBS-04 / Support for the WUA department at ALEP to promote and administer the incentive program for targeted WUAs and create a national WUA database	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Quality And Cost-Based Selection	Open - International		500,000.00	0.00	Under Review	2023-01-25	2023-09-06	2023-02-15		2023-03-31			2023-04-28		2023-05-28		2023-07-02		2023-08-06	2024-08-05	
SWIM-CS-QCBS-06 / Consulting services for institutional, financial management and commercial capacity building, GIS-based inventory and asset management development for single scheme-base	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Quality And Cost-Based Selection	Open - International		850,000.00	0.00	Under Implementation	2023-01-24	2023-09-06	2023-02-14	2023-12-19	2023-03-30	2024-01-17		2023-04-27	2024-03-04	2023-05-27	2024-03-20	2023-07-01	2024-04-19	2023-08-05	2024-08-04	
SWIM-CS-QCBS-05 / Construction supervision for Vakhsh Main Canal and Shurobod irrigation systems	IDA / E0790	Irrigation Scheme Improvements	Post	Quality And Cost-Based Selection	Open - International		1,196,000.00	0.00	Signed	2023-05-05	2023-10-09	2023-05-26	2023-11-23	2023-07-09	2024-01-12		2023-08-06	2024-02-16	2023-09-05	2024-02-23	2023-10-10	2024-03-15	2023-11-14	2024-11-13	
SWIM-CS-CQS-012 / Baseline survey	IDA / E0790	Project Management	Post	Consultant Qualification Selection	Open - National		30,000.00	0.00	Pending Implementation	2027-06-01		2027-06-22		2027-08-05							2027-09-04		2027-10-09	2028-04-06	
SWIM-CS-CQS-08 / Survey Consulting Services for the Baseline Study	IDA / E0790	Project Management	Post	Consultant Qualification Selection	Open - National		30,000.00	0.00	Pending Implementation	2023-01-05		2023-01-26		2023-03-11							2023-04-10		2023-05-15	2023-11-11	
SWIM-CS-CQS-010 / Preparation of design and estimated documentation and architectural supervision for the rehabilitation of a floating platform, a chamber gate for DIT and DMK and inspection after completion of emergency works in the Dangara irrigation tu	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Consultant Qualification Selection	Open - National		110,000.00	0.00	Signed	2023-01-04	2022-12-23	2023-01-25	2023-01-03	2023-03-10	2023-01-20						2023-04-09	2023-01-29	2023-05-14	2023-02-08	2023-11-10
SWIM-CS-CQS-01 / Feasibility study and DEDs for prioritized small and medium investments in Zarafshan and Uppar Vakhsh basins	IDA / E0790	Irrigation Scheme Improvements	Post	Consultant Qualification Selection	Open - National		90,000.00	0.00	Canceled	2023-01-20	2024-01-12	2023-02-10		2023-03-26							2023-04-25		2023-05-30	2023-11-26	
SWIM-CS-CQS-02 / Advisory services for consultation with the population in Rashk, Tajikabad and Lakhtoh districts on eligibility criteria for the selection of small-scale irrigation schemes	IDA / E0790	Irrigation Scheme Improvements	Post	Consultant Qualification Selection	Open - National		15,000.00	0.00	Under Implementation	2023-01-03	2023-05-23	2023-01-24		2023-03-09							2023-04-08		2023-05-13	2023-11-09	
SWIM-CS-CQS-011 / Consulting services for updating the MIS	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Consultant Qualification Selection	Open - International		100,000.00	0.00	Pending Implementation	2023-01-09		2023-01-30		2023-03-15							2023-04-14		2023-05-19	2023-11-15	
SWIM-CS-CQS-001 / Feasibility study and DEDs for prioritized small and medium investments in Zarafshan and Uppar Vakhsh basins	IDA / E0790	Irrigation Scheme Improvements	Post	Consultant Qualification Selection	Open - National		236,000.00	0.00	Under Implementation	2024-01-22	2024-02-01	2024-02-12	2024-02-09	2024-03-27	2024-03-06						2024-04-26	2024-03-27	2024-05-31	2024-11-27	
SWIM-CS-CQS-04 / ESMP monitoring, training and assessment of the social and environmental sustainability of the Project	IDA / E0790	Irrigation Scheme Improvements	Post	Consultant Qualification Selection	Open - National		100,000.00	0.00	Under Implementation	2024-02-09	2024-02-06	2024-03-01	2024-02-09	2024-04-14							2024-05-14		2024-06-18	2024-12-15	

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
TRIP-CS-DC-03 / M&E Consultant	/	Project Management	Post	Direct Selection	Direct		8,500.00	6,208.50	Signed	2021-11-16	2021-12-06	2021-11-26	2021-10-18			2022-01-30	2021-11-05	2022-07-29	
TRIP-CS-DC-04 / Social Development Consultant	/	Project Management	Post	Direct Selection	Direct		5,000.00	5,843.29	Signed	2021-11-16	2021-12-06	2021-11-26	2021-10-18			2022-01-30	2021-11-05	2022-07-29	
TRIP-CS-DC-05 / Environmental Consultant	/	Project Management	Post	Direct Selection	Direct		3,750.00	1,826.03	Signed	2021-11-16	2021-12-06	2021-11-26	2021-10-18			2022-01-30	2021-11-05	2022-07-29	
TRIP-CS-IC-01 / Agro economist	/	Project Management	Post	Individual Consultant Selection	Limited		4,875.00	3,956.40	Signed	2021-11-15	2021-12-06	2021-11-20	2021-11-01	2021-12-11	2021-12-01	2022-01-15	2021-12-14	2022-07-14	
TRIP-CS-IC-02 / Electrical Engineer	/	Project Management	Post	Individual Consultant Selection	Limited		4,500.00	4,382.47	Signed	2021-11-15	2021-12-06	2021-11-20	2021-11-01	2021-12-11	2021-11-22	2022-01-15	2021-12-25	2022-07-14	
TRIP-CS-IC-03 / Rural Area Development Consultant	/	Project Management	Post	Individual Consultant Selection	Limited		3,125.00	3,652.06	Signed	2021-11-15	2021-12-06	2021-11-20	2021-11-01	2021-12-11	2021-11-22	2022-01-15	2021-12-19	2022-07-14	
TRIP-CS-IC-04 / WUA Support Consultant	/	Project Management	Post	Individual Consultant Selection	Limited		4,063.00	3,043.38	Signed	2021-11-15	2021-12-06	2021-11-20	2021-11-01	2021-12-11	2021-12-07	2022-01-15	2021-12-14	2022-07-14	
TRIP-CS-IC-05 / Consultant Engineer-Designer	/	Project Management	Post	Individual Consultant Selection	Open		3,438.00	0.00	Under Implementation	2021-11-15	2021-12-06	2022-01-03		2022-01-24		2022-02-28		2022-08-27	
TRIP-CS-IC-06 / Consultant Engineer-Estimator	/	Project Management	Post	Individual Consultant Selection	Open		3,438.00	0.00	Canceled	2021-11-15	2021-12-06	2022-01-03		2022-01-24		2022-02-28		2022-08-27	
TRIP-CS-IC-07 / Consultant Engineer-Topographer	/	Project Management	Post	Individual Consultant Selection	Open		3,438.00	0.00	Canceled	2021-11-15	2021-12-06	2022-01-03		2022-01-24		2022-02-28		2022-08-27	
TRIP-CS-DC-02 / Procurement Consultant	/	Project Management	Post	Direct Selection	Direct		6,000.00	5,843.29	Signed	2021-11-23	2021-12-09	2021-12-03	2021-10-18			2022-02-06	2021-12-06	2022-08-05	
TRIP-CS-DC-01 / Project Preparation Manager	/	Project Management	Post	Direct Selection	Direct		7,000.00	5,112.88	Signed	2021-11-23	2021-12-09	2021-12-03	2021-10-18			2022-01-30	2021-11-05	2022-07-29	
TRIP-CS-IC-08 / Consultant Interpreter/Translator	/	Project Management	Post	Individual Consultant Selection	Limited		6,125.00	0.00	Canceled	2021-11-15	2021-12-06	2021-11-20		2021-12-11		2022-01-15		2022-07-14	

SWM-CS-INT-001 / International Consultant to support irrigation systems design	IDA / E0790	Irrigation Scheme Improvements	Post	Individual Consultant Selection	Open - International	70,000.00	0.00	Under Review	2022-11-14	2022-12-01	2023-01-02	2023-01-23	2023-02-27	2023-08-26			
SWM-CS-IC-01 / Technical Advisor for IWRM, technical expert on the development of the basin plan and IWRM	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Individual Consultant Selection	Open - International	120,000.00	0.00	Canceled	2023-02-15		2023-04-05	2023-04-26	2023-05-31	2023-11-27			
SWM-CS-IC-03 / International remote sensing consultant	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Individual Consultant Selection	Open - International	60,000.00	0.00	Canceled	2023-01-31		2023-03-21	2023-04-11	2023-05-16	2023-11-12			
SWM-IC-L-02 / Local GIS Consultant for IMS	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Individual Consultant Selection	Open - National	54,000.00	0.00	Signed	2023-01-12	2023-04-28	2023-03-02	2023-07-17	2023-03-23	2023-07-20	2023-04-27	2023-07-20	2023-10-24
SWM-IC-L-03 / IMS local database consultant	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Individual Consultant Selection	Open - National	54,000.00	0.00	Under Implementation	2023-01-17	2024-02-12	2023-03-07		2023-03-28	2023-05-02	2023-10-29		
SWM-IC-L-04 / Local Irrigation Engineer/IMS Consultant	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Individual Consultant Selection	Open - National	36,000.00	0.00	Under Implementation	2023-01-18	2024-02-02	2023-03-08		2023-03-29	2023-05-03	2023-10-30		
SWM-CS-IC-012 / Impact evaluation survey	IDA / E0790	Project Management	Post	Individual Consultant Selection	Open - International	20,000.00	0.00	Pending Implementation	2023-02-01		2023-03-22	2023-04-12	2023-05-17	2023-11-13			
SWM-CS-INT-002 / International Engineer for feasibility studies and DEDs for target irrigation schemes in Lower Vaikhsh Basin - VMC and SHMC	IDA / E0790	Irrigation Scheme Improvements	Post	Individual Consultant Selection	Open - International	30,000.00	0.00	Signed	2022-12-05	2022-12-08	2023-01-23	2024-01-16	2023-02-13	2024-02-01	2023-03-20	2024-02-01	2023-09-16
SWM-CS-IC-06 / Advisor to ARI (international) on asset management, performance monitoring and capital strategy	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Individual Consultant Selection	Open - International	84,000.00	0.00	Under Review	2023-02-20	2023-05-16	2023-04-10		2023-05-01	2023-06-05	2023-12-02		
SWM-CS-IC-09 / IMS local database consultant	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Individual Consultant Selection	Open - National	54,000.00	0.00	Under Review	2023-03-27	2023-05-25	2023-05-15		2023-06-05	2023-07-10	2026-07-14		
SWM-IC-L-01 / Local coordinator of the Interagency Working Group (IWG) on the development of an irrigation strategy and overall coordinator of sub-component 1.2	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Individual Consultant Selection	Open - National	36,000.00	0.00	Signed	2023-01-12	2023-02-06	2023-03-02	2023-03-16	2023-03-23	2023-03-17	2023-04-27	2023-03-16	2025-04-16
SWM-CS-IC-011 / ALRI Advisor for Irrigation Strategy Development and IMS	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Individual Consultant Selection	Open - International	150,000.00	0.00	Signed	2025-02-10	2022-12-23	2025-03-31	2023-01-26	2025-04-21	2023-02-26	2025-05-26	2023-03-17	2025-11-22
SWM-CS-IC-013 / Consultant to support ALRI in the development of the Irrigation management information system (IMS)	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Individual Consultant Selection	Open - International	75,000.00	0.00	Signed	2023-05-17	2023-09-06	2023-07-05	2024-01-05	2023-07-26	2024-01-09	2023-08-30	2024-01-10	2024-02-26
SWM-IC-L-05 / Short-term Consultant for the development of a comprehensive Stakeholder Training Program	IDA / E0790	Project Management	Post	Individual Consultant Selection	Open - National	1,875.00	0.00	Under Implementation	2023-07-03	2023-11-16	2023-08-21		2023-09-11	2023-10-16	2023-11-15		
SWM-IC-L-06 / Financial Economic Index (FEI) Consultant	IDA / E0790	Irrigation Scheme Improvements	Post	Individual Consultant Selection	Open - National	1,900.00	0.00	Under Implementation	2023-09-18	2023-10-04	2023-11-06		2023-11-27	2024-01-01	2024-06-29		
SWM-IC-L-07 / Consultant for Social and Environmental Index (SEI) and Gender	IDA / E0790	Irrigation Scheme Improvements	Post	Individual Consultant Selection	Open - National	1,900.00	0.00	Under Implementation	2023-09-18	2023-10-04	2023-11-06		2023-11-27	2024-01-01	2024-06-29		
SWM-IC-L-08 / Technical supervision engineer for the Rehabilitation of the VMC system, OMC channel subsystem	IDA / E0790	Irrigation Scheme Improvements	Post	Individual Consultant Selection	Open - National	6,000.00	0.00	Under Implementation	2023-10-10	2023-10-17	2023-11-28		2023-12-19	2024-01-23	2024-07-21		
SWM-IC-L-09 / Technical supervision engineer for rehabilitation of the VMC system, central channel system	IDA / E0790	Irrigation Scheme Improvements	Post	Individual Consultant Selection	Open - National	6,000.00	0.00	Under Implementation	2023-10-10	2023-10-17	2023-11-28		2023-12-19	2024-01-23	2024-07-21		
SWM-CS-INT-014 / IT/IS International Consultant for Developing a long-term technology strategy and Technical Specifications of the Irrigation Management Information System (IMS) for ALRI	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Individual Consultant Selection	Open - International	40,000.00	0.00	Signed	2023-12-11	2023-12-20	2024-01-29	2024-02-19	2024-02-19	2024-02-21	2024-03-25	2024-09-21	
SWM-CS-D-01 / Design supervision	IDA / E0790	Irrigation Scheme Improvements	Post	Direct Selection	Direct - National	146,150.00	0.00	Canceled	2024-01-08	2024-01-01	2024-01-18			2024-03-23	2024-09-19		
SWM-IC-L-10 / Topographer Engineer	IDA / E0790	Irrigation Scheme Improvements	Post	Individual Consultant Selection	Open - National	5,250.00	0.00	Under Implementation	2024-01-09	2024-01-24	2024-02-27		2024-03-19	2024-04-23	2024-10-20		
SWM-IC-L-11 / Estimator engineer	IDA / E0790	Irrigation Scheme Improvements	Post	Individual Consultant Selection	Open - National	5,250.00	0.00	Under Implementation	2024-01-09	2024-01-26	2024-02-27		2024-03-19	2024-04-23	2024-10-20		
SWM-IC-L-12 / Technical supervision engineer for the Rehabilitation of the Northern branch subsystem in the Vaikhsh Main Canal	IDA / E0790	Irrigation Scheme Improvements	Post	Direct Selection	Direct - National	5,250.00	0.00	Under Implementation	2024-01-29	2024-01-26	2024-02-08			2024-04-13	2024-10-10		
SWM-IC-L-13 / IT/IS Consultant for Developing a long-term technology strategy and Technical Specifications of the Irrigation Management Information System (IMS) for ALRI	IDA / E0790	Water Sector Reform and Institutional Strengthening	Post	Individual Consultant Selection	Open - National	7,000.00	0.00	Pending Implementation	2024-05-29		2024-07-17		2024-08-07	2024-09-11	2025-03-10		
SWM-CS-D-001 / Author supervision of the construction of irrigation systems of the Vaikhsh and Shurabad main canals	IDA / E0790	Irrigation Scheme Improvements	Post	Direct Selection	Direct - National	146,150.00	0.00	Pending Implementation	2024-01-03		2024-01-13			2024-03-18	2024-09-14		